

Tri-County Regional Vocational & Technical High School

Owner Monthly Report

August 2025



Table Of Contents

Section 1	Owner Dashboard & Executive Summary
Section 2	Antipicated Cost Report
Section 3	Change Request & Transfer Log
Section 4	Holds, Contingencies, & Allowances Log
Section 5	Requisition Summary Report
Section 6	Schedule & Manpower Log
Section 7	Submittal Log
Section 8	RFI Log
Section 9	Progress Photos

Tri-County RVTHS

Owner Monthly Report

August 2025


Section 1 - Owner Dashboard & Executive Summary

FINANCIAL

Change Order & Contract Status

Original Contract Amount:	\$	168,311,084.00
Previously Approved Change Orders:	\$	-
Current Contract Amount:	\$	168,311,084.00
Verbally Approved Changes:	\$	-
Submitted Changes:	\$	-
Pending Changes:	\$	-
Total Potential Changes:	\$	-
Projected Contract Amount:	\$	168,311,084.00

Billing Status



Billed to Date	\$	36,315,832	Retainage Held	\$	1,796,116
Paid to Date	\$	27,776,281	Amount Outstanding	\$	8,743,435
Original Allowance Budget	\$	3,906,682.00	Original Holds Budget	\$	587,328.00
Added/(Expended) to Date	\$	868,779.00	Added/(Expended) to Date	\$	2,552,877.00
Remaining Allowances	\$	4,775,461.00	Remaining Holds	\$	3,140,205.00

Contingency Status

Original Cont. Amount:	\$	3,740,789
Added/(Expended) to Date	\$	(1,782,331)
Remaining Contingency:	\$	1,958,458

Procurement Overview

Percent Complete:	97.6%
Buyout Savings / (Bust)	N/A
Buyout Savings / (Bust) %	N/A

EXECUTIVE OVERVIEW

July marked key milestones for the Tri-County project, including the completion of all foundation footings and walls, the first second-floor slab on deck pour in Building A East (220 CY), and full steel erection in Building C. Over 75% of the structural steel has now been erected, with ongoing decking and detailing in Buildings B and C. Second-floor decking in Building A has been turned over, allowing work to proceed toward the next slab pour in Building A West. Roofing and drywall subcontractors have mobilized, with roofing expected to begin in full by late August. On the ground floor, all foundations have been backfilled, and underground utility installation is ongoing in Building A. Masonry work has started on the structural CMU walls in Building C. Outside the building footprint, all geothermal well drilling, mains, vaults, and piping have been completed and tested. Sitework and landscaping efforts are also underway in the soccer field and track area, which is now at subgrade, with an ACO trench drain mockup in progress.

SCHEDULE

Project Milestones

Milestone	Target	Actual	Variance
Enabling Sitework Complete	4/18/2025	4/9/2025	9
Foundations Complete	9/17/2025	-	-
Structural Steel Complete	10/16/2025	-	-
Roofing Complete	12/26/2025	-	-
Exterior Façade Complete	8/10/2026	-	-
Courtyard Façade Complete	1/8/2027	-	-
Geothermal Wells, Vaults, & Mains Complete	10/21/2025	7/31/2025	58
Equipment Start Up Complete	7/25/2027	-	-
Building Turnover (C of O)	7/14/2027	-	-
Punchlist Complete	8/6/2027	-	-
Project Completion (Fields/Landscaping Complete)	8/10/2028	-	-

Roadblocks


Item	Ball In Court	Due Date
RFI 156 - RCP Plans	DRA	6/13/2025
RFI 224 - Electrical Conduit Routing through Courtyard	DRA	8/8/2025

QUALITY


Construction Submittal Status



RFI Status



Observation Review



Safety Update

Current Project Safety Score:	97.3%
Total Man Hours to Date:	84,246
OSHA Recordables to Date/Month:	1/0

PROGRESS PHOTOS



Tri-County RVTHS

Executive Summary

Project Overview Update:

The month of July marked several significant milestones for the Tri-County project. Notable achievements include the completion of foundation footings and walls, the first pour of Building A East's second floor slab on deck (220 CY), completion of the geothermal mains and vault installation, and the complete erection of structural steel in Building C.

To date, over 75% of the project's structural steel has been erected, with decking and detailing activities ongoing in Buildings B and C. All decking on Building A's second floor has been turned over, enabling other trades to safely proceed with work in preparation for the upcoming slab on deck pour for Building A West. The roofing and drywall subcontractors have mobilized and begun layout and installation of roof blocking in Building A, with full-scale roofing operations expected to begin by the end of August.

On the ground floor, all foundations have been backfilled, and the sitework, plumbing, and fire protection subcontractors are working in coordination to install underground utilities in Building A. The early masonry subcontractor has also mobilized and begun erecting the structural CMU walls that will support the pre-cast planks at the mezzanines in Building C.

Substantial progress has been made outside the building pad as well, with the geothermal subcontractor completing all well drilling, vault installation, main piping from the geothermal field to the building, and testing of the installed systems. Following a coordinated effort, the sitework and landscaping subcontractors have also commenced work in the soccer field and track area, bringing the field to subgrade and preparing a mockup of the ACO trench drain to be installed between the grass field and track surface.

Financial Status Update:

The project's current contract value remains at \$168,311,084, with \$36,315,831.60 in work completed and stored through July 31, 2025, pending approval of Application for Payment #13. The project team plans to submit Pre-GMP Amendment #7 for approval at the August SBC meeting, which is anticipated to increase the contract value by approximately \$25 million. The project is currently 97% bought out, with procurement expected to be fully completed by early October, positioning the team to execute the final Guaranteed Maximum Price (GMP) by the end of 2025.

Schedule Summary Update:

As the project schedule continues to trend positively, the team is maintaining progress without the need for weekend overtime. Steel erection is now over 75% complete, with the erectors continuing to demonstrate strong efficiency and high-quality workmanship. Work has also begun in the track and soccer field area, where the sitework, landscaping, and electrical subcontractors have mobilized. This portion of the project remains on track for turnover to the school in time for the Spring 2026 sports season. The Project's Substantial Completion date remains on track for July 14, 2027, with Owner Move-In planned for the following month. Final Project Completion is still projected for August 10, 2028.

Roadblocks Update:

With all steel submittals reviewed and approved by the design team, the project team continues to advance coordination efforts for electrical and architectural reflected ceiling plans (RCPs), pursue approval of façade shop drawings, and finalize design details related to irrigation in the proposed soccer field and track area.

Quality Update:

Testing and inspections continued as planned in July, with regular third-party testing performed for compaction, rebar, grout, and steel. Quality Pre-Operations Meetings were conducted with the drywall and roofing subcontractors, in coordination with the owner and design teams, to establish expectations for the high level of quality and craftsmanship required from these two critical trades.

Safety Update:

The project maintained an excellent safety record in July, with zero lost-time or recordable incidents reported. As of July 31st, the team has safely worked over 85,245 man-hours. Internal safety audits conducted throughout the month yielded a score of 97.3%, reflecting the team's continued commitment to fostering a safe and compliant job site.



Tri-County RVTHS

Owner Monthly Report

August 2025

Section 2 - Antipicated Cost Report



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

Print GC Backup:

Print Permit Detail:

Print P&P Bond Detail:

Print Builder's Risk Detail:

Print GL Detail:

Print CCIP Detail:

Yes

No

No

No

No

No

Print SDI Detail:

Print Sub Bonds Detail:

Print Cost Detail:

Include PreCon:

Exclude Fee Detail:

No

No

Yes

No

Yes

OFFICE = MILFORD

	A	B1	B2	C (A+B)	D1 Pending Change Orders (Verbal Okay)	D2 Pending Change Orders (Submitted)	D3 Pending Change Orders (Other)	D4 Pending Transfers	E (C+D)		F	G	H	I (J-H)	J Total Anticipated Costs	K (E-J) Budget Variance	M Last Month vs. This Month
	Original Budget	Approved Change Orders	Approved Transfers	Current Budget					Projected Budget		Total Committed	JTD Cost Incurred	Total Costs	Costs to Complete			
GMP																	
1 - GENERAL CONDITIONS																	
1-001 Project superintendent																	
CONSIGLI LABOR												293,510					
Base	755,140	0	0	755,140	0	0	0	0	755,140		0	293,510	293,510	461,630	755,140	0	-755,140
1-001 TOTAL	755,140	0	0	755,140	0	0	0	0	755,140		0	293,510	293,510	461,630	755,140	0	-755,140
1-002 Project manager																	
CONSIGLI LABOR												113,405					
Base	455,060	0	0	455,060	0	-6,018	0	0	449,042		0	113,405	113,405	335,637	449,042	0	-449,042
BT008-PreGMP #3 - GC Reconciliation	0	0	-24,990	-24,990	0	0	0	0	-24,990		0	0	0	-24,990	-24,990	0	24,990
BT013-Pre-GMP GC Reconcil. June '25	0	0	-669	-669	0	0	0	0	-669		0	0	0	-669	-669	0	669
1-002 TOTAL	455,060	0	-25,659	429,401	0	-6,018	0	0	423,383		0	113,405	113,405	309,978	423,383	0	-423,383
1-003 Project engineer																	
CONSIGLI LABOR												178,600					
Base	424,500	0	0	424,500	0	0	0	0	424,500		0	178,600	178,600	245,900	424,500	0	-424,500
1-003 TOTAL	424,500	0	0	424,500	0	0	0	0	424,500		0	178,600	178,600	245,900	424,500	0	-424,500
1-004 Project executive																	
CONSIGLI LABOR												249,570					
Base	402,413	0	0	402,413	0	0	0	0	402,413		0	249,570	249,570	152,843	402,413	0	-402,413
1-004 TOTAL	402,413	0	0	402,413	0	0	0	0	402,413		0	249,570	249,570	152,843	402,413	0	-402,413
1-005 Assistant superintendent																	
CONSIGLI LABOR												274,180					
Base	494,200	0	0	494,200	0	0	0	0	494,200		0	274,180	274,180	220,020	494,200	0	-494,200
1-005 TOTAL	494,200	0	0	494,200	0	0	0	0	494,200		0	274,180	274,180	220,020	494,200	0	-494,200
1-006 Assistant project manager																	
CONSIGLI LABOR												300,440					
Base	446,600	0	0	446,600	0	0	0	0	446,600		0	300,440	300,440	146,160	446,600	0	-446,600
1-006 TOTAL	446,600	0	0	446,600	0	0	0	0	446,600		0	300,440	300,440	146,160	446,600	0	-446,600
1-007 MEP coordinator																	
CONSIGLI LABOR												130,895					
Base	300,622	0	0	300,622	0	0	0	0	300,622		0	130,895	130,895	169,727	300,622	0	-300,622
1-007 TOTAL	300,622	0	0	300,622	0	0	0	0	300,622		0	130,895	130,895	169,727	300,622	0	-300,622
1-008 Purchasing / procurement																	
CONSIGLI LABOR												176,789					
Base	239,295	0	0	239,295	0	0	0	0	239,295		0	176,789	176,789	62,506	239,295	0	-239,295
1-008 TOTAL	239,295	0	0	239,295	0	0	0	0	239,295		0	176,789	176,789	62,506	239,295	0	-239,295
1-010 Design services / architect																	
CONSIGLI LABOR												24,990					
Base	0	0	0	0	0	0	0	0	0		0	24,990	24,990	-24,990	0	0	0
BT008-PreGMP #3 - GC Reconciliation	0	0	24,990	24,990	0	0	0	0	24,990		0	0	0	24,990	24,990	0	-24,990
1-010 TOTAL	0	0	24,990	24,990	0	0	0	0	24,990		0	24,990	24,990	0	24,990	0	-24,990
1-011 Project scheduler																	
CONSIGLI LABOR												48,750					
Base	63,239	0	0	63,239	0	0	0	0	63,239		0	48,750	48,750	14,489	63,239	0	-63,239



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

	A	B1	B2	C	D1	D2	D3	D4	E	F	G	H	I	J	K	M
	Original Budget	Approved Change Orders	Approved Transfers	(A+B) Current Budget	Pending Change Orders (Verbal Okay)	Pending Change Orders (Submitted)	Pending Change Orders (Other)	Pending Transfers	(C+D) Projected Budget	Total Committed	JTD Cost Incurred	Total Costs	(J-H) Costs to Complete	Total Anticipated Costs	(E-J) Budget Variance	Last Month vs. This Month
1-011 TOTAL	63,239	0	0	63,239	0	0	0	0	63,239	0	48,750	48,750	14,489	63,239	0	-63,239
1-013 General superintendent																
CONSIGLI LABOR											42,065					
Base	66,129	0	0	66,129	0	0	0	0	66,129	0	42,065	42,065	24,064	66,129	0	-66,129
1-013 TOTAL	66,129	0	0	66,129	0	0	0	0	66,129	0	42,065	42,065	24,064	66,129	0	-66,129
1-014 Safety inspections																
CONSIGLI LABOR											37,430					
Base	45,888	0	0	45,888	0	0	0	0	45,888	0	37,430	37,430	8,458	45,888	0	-45,888
1-014 TOTAL	45,888	0	0	45,888	0	0	0	0	45,888	0	37,430	37,430	8,458	45,888	0	-45,888
1-016 Project administrator																
CONSIGLI LABOR											21,893					
Base	20,076	0	0	20,076	0	1,680	0	0	21,756	0	21,893	21,893	-137	21,756	0	-21,756
BT013-Pre-GMP GC Reconcil. June '25	0	0	137	137	0	0	0	0	137	0	0	0	137	137	0	-137
1-016 TOTAL	20,076	0	137	20,213	0	1,680	0	0	21,893	0	21,893	21,893	1	21,893	0	-21,893
1-017 Project accountant																
CONSIGLI LABOR											27,940					
Base	38,924	0	0	38,924	0	0	0	0	38,924	0	27,940	27,940	10,984	38,924	0	-38,924
1-017 TOTAL	38,924	0	0	38,924	0	0	0	0	38,924	0	27,940	27,940	10,984	38,924	0	-38,924
1-030 BIM modeler																
CONSIGLI LABOR											93,225					
Base	141,234	0	0	141,234	0	0	0	0	141,234	0	93,225	93,225	48,009	141,234	0	-141,234
1-030 TOTAL	141,234	0	0	141,234	0	0	0	0	141,234	0	93,225	93,225	48,009	141,234	0	-141,234
1-050 Outreach Coordinator																
CONSIGLI LABOR											24,570					
Base	23,112	0	0	23,112	0	1,458	0	0	24,570	0	24,570	24,570	0	24,570	0	-24,570
1-050 TOTAL	23,112	0	0	23,112	0	1,458	0	0	24,570	0	24,570	24,570	0	24,570	0	-24,570
1-053 Quality Control																
CONSIGLI LABOR											24,600					
Base	21,188	0	0	21,188	0	2,880	0	0	24,068	0	24,600	24,600	-532	24,068	0	-24,068
BT013-Pre-GMP GC Reconcil. June '25	0	0	532	532	0	0	0	0	532	0	0	0	532	532	0	-532
1-053 TOTAL	21,188	0	532	21,720	0	2,880	0	0	24,600	0	24,600	24,600	0	24,600	0	-24,600
1-099 Riggs General Requirements																
RIGGS CONTRACTING INC.											371,139					
Base	2,496,828	0	0	2,496,828	0	0	0	0	2,496,828	0	371,139	371,139	2,125,689	2,496,828	0	-2,496,828
AT030-Winter Conditions #1	0	0	23,875	23,875	0	0	0	0	23,875	0	0	0	23,875	23,875	0	-23,875
AT041-Winter Conditions #2 - Feb '25	0	0	79,033	79,033	0	0	0	0	79,033	0	0	0	79,033	79,033	0	-79,033
AT046-Winter Conditions #3 - Mar '25	0	0	28,063	28,063	0	0	0	0	28,063	0	0	0	28,063	28,063	0	-28,063
AT056-Winter Conditions #4 - Apr '25	0	0	8,890	8,890	0	0	0	0	8,890	0	0	0	8,890	8,890	0	-8,890
BT004-Temp Trailer Setup #1 SOE/Swr	0	0	-26,573	-26,573	0	0	0	0	-26,573	0	0	0	-26,573	-26,573	0	26,573
CT021-Temp Utilities - April '25	0	0	2,068	2,068	0	0	0	0	2,068	0	0	0	2,068	2,068	0	-2,068
CT024-Temp Utilities - May '26	0	0	1,037	1,037	0	0	0	0	1,037	0	0	0	1,037	1,037	0	-1,037
CT032-Temp Utilities - June 2025	0	0	3,727	3,727	0	0	0	0	3,727	0	0	0	3,727	3,727	0	-3,727
CT052-Temp Utilities - July '25	0	0	0	0	0	0	0	1,189	1,189	0	0	0	1,189	1,189	0	-1,189
1-099 TOTAL	2,496,828	0	120,119	2,616,947	0	0	0	1,189	2,618,136	0	371,139	371,139	2,246,997	2,618,136	0	-2,618,136
1-120 Office furniture																
AMAZON WEB SERVICES LLC											9,687					
COLONY HARDWARE SUPPLY CO INC											145					
GRAINGER											6,602					
HOME DEPOT RECEIPTS - CC											687					
W.B. MASON CO., INC.											5,040					
WEBSTAUANT STORE - CC											1,354					
Base	43,487	0	0	43,487	0	0	0	0	43,487	20,261	23,514	23,897	19,590	43,487	0	-43,487
BT010-GR Reconciliation Apr '25	0	0	-225	-225	0	0	0	0	-225	0	0	0	-225	-225	0	225
1-120 TOTAL	43,487	0	-225	43,262	0	0	0	0	43,262	20,261	23,514	23,897	19,364	43,262	0	-43,262



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

	A	B1	B2	C (A+B)	D1 Pending Change Orders (Verbal Okay)	D2 Pending Change Orders (Submitted)	D3 Pending Change Orders (Other)	D4 Pending Transfers	E (C+D) Projected Budget		F	G	H	I (J-H)	J Total Anticipated Costs	K (E-J) Budget Variance	M Last Month vs. This Month
	Original Budget	Approved Change Orders	Approved Transfers	Current Budget							Total Committed	JTD Cost Incurred	Total Costs	Costs to Complete			
1-125 Office supplies																	
AMAZON CREDIT LINE RECEIPTS												344					
AMAZON WEB SERVICES LLC												2,699					
COLONY HARDWARE SUPPLY CO INC												508					
CURRY PRINTING												148					
NHS PRINT												786					
SIGNIFY ENTERPRISES INC DBA												689					
W.B. MASON CO., INC.												5,796					
WILLIAM FERACO												53					
Base	13,380	0	0	13,380	0	0	0	0	13,380		10,266	11,023	12,018	1,362	13,380	0	-13,380
1-125 TOTAL	13,380	0	0	13,380	0	0	0	0	13,380		10,266	11,023	12,018	1,362	13,380	0	-13,380
1-126 Office Costs																	
Base	4,550	0	0	4,550	0	0	0	0	4,550		0	0	0	4,550	4,550	0	-4,550
1-126 TOTAL	4,550	0	0	4,550	0	0	0	0	4,550		0	0	0	4,550	4,550	0	-4,550
1-130 Computers & communications																	
AMAZON MKTPLACE -CC												1,756					
AMAZON WEB SERVICES LLC												295					
B&H PHOTO												409					
CDW DIRECT, LLC												5,182					
COMCAST												1,115					
COMCAST - PA												117					
CONSIGLI CONSTRUCTION CO, INC.												4,988					
KYOCERA												395					
LINQ SERVICES												786					
OPEN SPACE LABS INC												58					
STARLINK INTERNET - CC												3,706					
WELLS FARGO -GE												18,717					
WILLIAM FERACO												396					
Base	150,342	0	0	150,342	0	0	0	0	150,342		7,060	37,920	38,836	111,506	150,342	0	-150,342
BT007-PreGMP #3 - GR Reconciliation	0	0	-8,191	-8,191	0	0	0	0	-8,191		0	0	0	-8,191	-8,191	0	8,191
BT014-GR Reconciliation - July '25	0	0	0	0	0	0	0	-56,273	-56,273		0	0	0	-56,273	-56,273	0	56,273
1-130 TOTAL	150,342	0	-8,191	142,151	0	0	0	-56,273	85,878		7,060	37,920	38,836	47,042	85,878	0	-85,878
1-140 Temporary Power																	
CONSIGLI CONSTRUCTION CO, INC.												13,200					
FABIANO OIL CORP.												17,772					
GRAINGER												2,756					
HERC RENTALS INC.												26,961					
TRISTEN MOORE												32					
Base	28,403	0	0	28,403	0	0	0	0	28,403		2,073	60,721	60,721	-32,318	28,403	0	-28,403
AT027-Temp Lighting at Gym Lot	0	0	6,134	6,134	0	0	0	0	6,134		0	6,134	6,134	0	6,134	0	-6,134
AT039-Utility Pole NGrid Shutdown	0	0	3,622	3,622	0	0	0	0	3,622		0	3,622	3,622	0	3,622	0	-3,622
CT016-Temp Utilities - March '25	0	0	24,068	24,068	0	0	0	0	24,068		0	0	0	24,068	24,068	0	-24,068
CT021-Temp Utilities - April '25	0	0	1,650	1,650	0	0	0	0	1,650		0	0	0	1,650	1,650	0	-1,650
CT024-Temp Utilities - May '26	0	0	3,300	3,300	0	0	0	0	3,300		0	0	0	3,300	3,300	0	-3,300
CT052-Temp Utilities - July '25	0	0	0	0	0	0	0	3,300	3,300		0	0	0	3,300	3,300	0	-3,300
RB008-Pre-GMP#6: HCA Reconc.	0	0	23,442	23,442	0	0	0	0	23,442		0	0	0	23,442	23,442	0	-23,442
1-140 TOTAL	28,403	0	62,217	90,620	0	0	0	3,300	93,920		2,073	70,477	70,477	23,442	93,920	0	-93,920
1-145 Temporary water																	
TI-SALES, INC.												5,215					
TOWN OF FRANKLIN												6,445					
Base	0	0	0	0	0	0	0	0	0		5,215	11,660	16,876	-16,876	0	0	0
CT024-Temp Utilities - May '26	0	0	11,660	11,660	0	0	0	0	11,660		0	0	0	11,660	11,660	0	-11,660
1-145 TOTAL	0	0	11,660	11,660	0	0	0	0	11,660		5,215	11,660	16,876	-5,215	11,660	0	-11,660
1-150 Toilets																	
UNITED SITE SERVICES NORTHEAST												10,310					
WASTED PBC												17,158					
Base	50,526	0	0	50,526	0	0	0	0	50,526		0	27,468	27,468	23,058	50,526	0	-50,526



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

	A	B1	B2	C	D1	D2	D3	D4	E	F	G	H	I	J	K	M
	Original Budget	Approved Change Orders	Approved Transfers	(A+B) Current Budget	Pending Change Orders (Verbal Okay)	Pending Change Orders (Submitted)	Pending Change Orders (Other)	Pending Transfers	(C+D) Projected Budget	Total Committed	JTD Cost Incurred	Total Costs	(J-H) Costs to Complete	Total Anticipated Costs	(E-J) Budget Variance	Last Month vs. This Month
1-150 TOTAL	50,526	0	0	50,526	0	0	0	0	50,526	0	27,468	27,468	23,058	50,526	0	-50,526
1-153 Drinking Water																
COLONY HARDWARE SUPPLY CO INC											66					
PRIMO BRANDS											3,761					
WILLIAM FERACO											33					
Base	3,649	0	0	3,649	0	0	0	0	3,649	66	3,860	3,860	-211	3,649	0	-3,649
BT014-GR Reconciliation - July '25	0	0	0	0	0	0	0	211	211	0	0	0	211	211	0	-211
1-153 TOTAL	3,649	0	0	3,649	0	0	0	211	3,860	66	3,860	3,860	0	3,860	0	-3,860
1-156 Safety & first aid																
COLONY HARDWARE SUPPLY CO INC											7,569					
KNOX COMPANY											360					
RB SUPPLY											763					
SIGNIFY ENTERPRISES INC DBA											1,068					
Base	13,574	0	0	13,574	0	0	0	0	13,574	12,093	9,759	11,079	2,495	13,574	0	-13,574
1-156 TOTAL	13,574	0	0	13,574	0	0	0	0	13,574	12,093	9,759	11,079	2,495	13,574	0	-13,574
1-160 Project photos																
Base	18,440	0	0	18,440	0	0	0	0	18,440	0	0	0	18,440	18,440	0	-18,440
1-160 TOTAL	18,440	0	0	18,440	0	0	0	0	18,440	0	0	0	18,440	18,440	0	-18,440
1-161 Onsite Live Web Cameras																
AMAZON MKTPLACE -CC											818					
Base	25,500	0	0	25,500	0	0	0	0	25,500	770	818	818	24,682	25,500	0	-25,500
1-161 TOTAL	25,500	0	0	25,500	0	0	0	0	25,500	770	818	818	24,682	25,500	0	-25,500
1-165 Permits																
1-165 TOTAL	0	0	102	102	0	0	0	0	102	0	102	102	0	102	0	-102
1-172 Surveying																
BRENNAN CONSULTING											25,000					
Base	25,000	0	0	25,000	0	0	0	0	25,000	25,000	25,000	25,000	0	25,000	0	-25,000
AT021-Survey Reconciliation - Oct 24	0	0	26,855	26,855	0	0	0	0	26,855	26,855	26,855	26,855	0	26,855	0	-26,855
AT034-Survey Reconciliation - Nov 24	0	0	11,305	11,305	0	0	0	0	11,305	11,305	11,305	11,305	0	11,305	0	-11,305
AT038-Survey Reconciliation - Dec 24	0	0	10,333	10,333	0	0	0	0	10,333	10,333	10,333	10,333	0	10,333	0	-10,333
AT047-Survey Reconciliation - Feb 25	0	0	11,625	11,625	0	0	0	0	11,625	11,625	11,625	11,625	0	11,625	0	-11,625
AT051-Survey #5 - May '25	0	0	0	0	0	0	0	21,061	21,061	21,061	21,061	21,061	0	21,061	0	-21,061
AT054-Survey #6 - June '25	0	0	0	0	0	0	0	12,425	12,425	0	0	0	12,425	12,425	0	-12,425
1-172 TOTAL	25,000	0	60,118	85,118	0	0	0	33,486	118,604	106,179	106,179	106,179	12,425	118,604	0	-118,604
1-180 Postage / shipping																
UNITED PARCEL SERVICE											67					
Base	1,502	0	0	1,502	0	0	0	0	1,502	0	67	67	1,435	1,502	0	-1,502
1-180 TOTAL	1,502	0	0	1,502	0	0	0	0	1,502	0	67	67	1,435	1,502	0	-1,502
1-185 Blueprints																
ALLEGRA FRANKLIN											685					
AMAZON WEB SERVICES LLC											178					
AMERICAN REPROGRAPHICS, INC											99					
ARCHIMEDIA SOLUTIONS GROUP LLC											7,236					
CURRY PRINTING											919					
Base	18,087	0	0	18,087	0	0	0	0	18,087	168	9,118	9,118	8,969	18,087	0	-18,087
1-185 TOTAL	18,087	0	0	18,087	0	0	0	0	18,087	168	9,118	9,118	8,969	18,087	0	-18,087
1-205 Project Logistical Support																
CONSIGLI EQUIPMENT											7,450					
WEX BANK											181					
WEX BANK (SHELL)											723					
Base	0	88	0	88	0	0	0	0	88	0	8,354	8,354	-8,266	88	0	-88
BT007-PreGMP #3 - GR Reconciliation	0	0	8,089	8,089	0	0	0	0	8,089	0	0	0	8,089	8,089	0	-8,089
BT011-GR Reconciliation - May '25	0	0	177	177	0	0	0	0	177	0	0	0	177	177	0	-177
BT014-GR Reconciliation - July '25	0	0	0	0	0	0	0	88	88	0	0	0	88	88	0	-88
1-205 TOTAL	0	88	8,266	8,354	0	0	0	88	8,442	0	8,354	8,354	88	8,442	0	-8,442



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

	A	B1	B2	C (A+B)	D1 Pending Change Orders (Verbal Okay)	D2 Pending Change Orders (Submitted)	D3 Pending Change Orders (Other)	D4 Pending Transfers	E (C+D)		F	G	H	I (J-H)	J	K (E-J)	M
	Original Budget	Approved Change Orders	Approved Transfers	Current Budget					Projected Budget		Total Committed	JTD Cost Incurred	Total Costs	Costs to Complete	Total Anticipated Costs	Budget Variance	Last Month vs. This Month
1-210 Storage trailers																	
ARIES BUILDING SYSTEMS LLC												3,188					
Base	5,200	0	0	5,200	0	0	0	0	5,200		68	3,188	3,188	2,012	5,200	0	-5,200
1-210 TOTAL	5,200	0	0	5,200	0	0	0	0	5,200		68	3,188	3,188	2,012	5,200	0	-5,200
1-213 Office trailers																	
ARAUJO BROS PLUMBING INC.												24,415					
ARIES BUILDING SYSTEMS LLC												154,287					
Base	215,467	0	0	215,467	0	0	0	0	215,467		24,415	178,702	178,702	36,765	215,467	0	-215,467
BT009-Temp Power & Trailer Utilities	0	0	3,896	3,896	0	0	0	0	3,896		3,896	3,896	3,896	0	3,896	0	-3,896
1-213 TOTAL	215,467	0	3,896	219,363	0	0	0	0	219,363		28,311	182,597	182,597	36,765	219,363	0	-219,363
1-215 Office Trailer Cleaning																	
COLONY HARDWARE SUPPLY CO INC												867					
HOME DEPOT RECEIPTS - CC												45					
THOMAS SMITH												264					
Base	26,745	0	0	26,745	0	0	0	0	26,745		1,086	1,176	1,176	25,569	26,745	0	-26,745
1-215 TOTAL	26,745	0	0	26,745	0	0	0	0	26,745		1,086	1,176	1,176	25,569	26,745	0	-26,745
1-216 Setup trailer																	
ASHLAND LUMBER												480					
Base	45,780	0	0	45,780	0	0	0	0	45,780		480	480	480	45,300	45,780	0	-45,780
BT009-Temp Power & Trailer Utilities	0	0	-34,084	-34,084	0	0	0	0	-34,084		0	0	0	-34,084	-34,084	0	34,084
1-216 TOTAL	45,780	0	-34,084	11,696	0	0	0	0	11,696		480	480	480	11,216	11,696	0	-11,696
1-248 Pest control																	
WALTHAM PEST CONTROL												12,683					
Base	18,850	0	0	18,850	0	0	0	0	18,850		18,850	12,683	18,850	0	18,850	0	-18,850
1-248 TOTAL	18,850	0	0	18,850	0	0	0	0	18,850		18,850	12,683	18,850	0	18,850	0	-18,850
1-438 Fire ext setup/maintenance																	
COLONY HARDWARE SUPPLY CO INC												-1,410					
Base	0	0	0	0	0	0	0	0	0		0	-1,410	-1,410	1,410	0	0	0
1-438 TOTAL	0	0	0	0	0	0	0	0	0		0	-1,410	-1,410	1,410	0	0	0
1-440 Temporary stair																	
Base	0	0	0	0	0	0	0	0	0		54,516	0	54,516	-54,516	0	0	0
BT014-GR Reconciliation - July '25	0	0	0	0	0	0	0	54,516	54,516		0	0	0	54,516	54,516	0	-54,516
1-440 TOTAL	0	0	0	0	0	0	0	54,516	54,516		54,516	0	54,516	0	54,516	0	-54,516
1-496 Parking meter fees																	
BT011-GR Reconciliation - May '25												0	0	10	10	0	-10
1-496 TOTAL	0	0	10	10	0	0	0	0	10		0	0	0	10	10	0	-10
1-810 Dumpsters																	
NORTHEAST RECYCLING												47,490					
Base	135,199	-88	0	135,111	0	0	0	0	135,111		0	47,490	47,490	87,621	135,111	0	-135,111
BT011-GR Reconciliation - May '25	0	0	-187	-187	0	0	0	0	-187		0	0	0	-187	-187	0	187
1-810 TOTAL	135,199	-88	-187	134,924	0	0	0	0	134,924		0	47,490	47,490	87,434	134,924	0	-134,924
1-840 Indoor air quality monitoring																	
Base	15,600	0	0	15,600	0	0	0	0	15,600		0	0	0	15,600	15,600	0	-15,600
1-840 TOTAL	15,600	0	0	15,600	0	0	0	0	15,600		0	0	0	15,600	15,600	0	-15,600
1-845 3rd Party Abatement Review																	
CASHINS & ASSOCIATES, INC.												1,700					
Base	10,000	0	0	10,000	0	0	0	0	10,000		1,700	1,700	1,700	8,300	10,000	0	-10,000
1-845 TOTAL	10,000	0	0	10,000	0	0	0	0	10,000		1,700	1,700	1,700	8,300	10,000	0	-10,000
1-910 Consigli payment & perf bond																	
1-910 TOTAL	1,230,355	0	0	1,230,355	0	0	0	0	1,230,355		0	754,086	754,086	476,269	1,230,355	0	-1,230,355
1-920 Builder's risk insurance																	
1-920 TOTAL	813,635	0	0	813,635	0	0	0	0	813,635		0	534,567	534,567	279,068	813,635	0	-813,635
1-930 General liability insurance																	



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

	A	B1	B2	C (A+B)	D1 Pending Change Orders (Verbal Okay)	D2 Pending Change Orders (Submitted)	D3 Pending Change Orders (Other)	D4 Pending Transfers	E (C+D)		F	G	H	I (J-H)	J	K (E-J)	M
	Original Budget	Approved Change Orders	Approved Transfers	Current Budget					Projected Budget		Total Committed	JTD Cost Incurred	Total Costs	Costs to Complete	Total Anticipated Costs	Budget Variance	Last Month vs. This Month
1-930 TOTAL	2,195,949	0	0	2,195,949	0	0	0	0	2,195,949		0	381,217	381,217	1,814,732	2,195,949	0	-2,195,949
1-940 Subcontractor default insurnce																	
1-940 TOTAL	954,279	0	0	954,279	0	0	0	0	954,279		0	174,755	174,755	779,524	954,279	0	-954,279
1-970 Owner purchases																	
DASILVA MOTOR SPORTS												29,823					
Base	29,598	0	0	29,598	0	0	0	0	29,598		0	29,823	29,823	-225	29,598	0	-29,598
BT010-GR Reconciliation Apr '25	0	0	225	225	0	0	0	0	225		0	0	0	225	225	0	-225
1-970 TOTAL	29,598	0	225	29,823	0	0	0	0	29,823		0	29,823	29,823	0	29,823	0	-29,823
1-980 Legal / professional services																	
CODE RED CONSULTANTS												16,250					
HINCKLEY, ALLEN & SNYDER LLP												1,458					
Base	35,250	0	0	35,250	0	0	0	0	35,250		35,250	17,708	36,708	-1,458	35,250	0	-35,250
BT014-GR Reconciliation - July '25	0	0	0	0	0	0	0	1,458	1,458		0	0	0	1,458	1,458	0	-1,458
1-980 TOTAL	35,250	0	0	35,250	0	0	0	1,458	36,708		35,250	17,708	36,708	0	36,708	0	-36,708
1-985 Textura Project Fees																	
ORACLE AMERICA												15,015					
Base	30,000	0	0	30,000	0	0	0	0	30,000		0	15,015	15,015	14,985	30,000	0	-30,000
1-985 TOTAL	30,000	0	0	30,000	0	0	0	0	30,000		0	15,015	15,015	14,985	30,000	0	-30,000
1-998 PreGMP #6 H/C/A Reconciliation																	
Base	642,497	0	0	642,497	0	0	0	0	642,497		0	0	0	642,497	642,497	0	-642,497
RB008-Pre-GMP#6: HCA Reconc.	0	0	-642,497	-642,497	0	0	0	0	-642,497		0	0	0	-642,497	-642,497	0	642,497
1-998 TOTAL	642,497	0	-642,497	0	0	0	0	0	0		0	0	0	0	0	0	0
1-999 PreGMP #3 H/C/A Reconciliation																	
Base	1,371,560	0	0	1,371,560	0	0	0	0	1,371,560		0	0	0	1,371,560	1,371,560	0	-1,371,560
RB005-Pre-GMP #3: H/A Reconc.	0	0	-1,371,560	-1,371,560	0	0	0	0	-1,371,560		0	0	0	-1,371,560	-1,371,560	0	1,371,560
1-999 TOTAL	1,371,560	0	-1,371,560	0	0	0	0	0	0		0	0	0	0	0	0	0
1 - GENERAL CONDITIONS TOTAL	14,606,852	0	-1,790,132	12,816,720	0	0	0	37,976	12,854,696		304,413	4,909,385	4,997,898	7,856,798	12,854,696	0	-12,854,696
2 - SITEWORK & DEMOLITION																	
2-304 Temporary fencing																	
EHJJ PARTNERS LLC												318,050					
Base	0	0	0	0	0	0	0	0	0		326,550	318,050	326,550	-326,550	0	0	0
HT001-BP#1 - Temporary Fencing	0	0	326,550	326,550	0	0	0	0	326,550		0	0	0	326,550	326,550	0	-326,550
HT002-OFR: East Courtyard Temp Fence	0	0	3,439	3,439	0	0	0	0	3,439		3,439	3,439	3,439	0	3,439	0	-3,439
HT004-OFR: Wetland Retention Fence	0	0	5,450	5,450	0	0	0	0	5,450		5,450	5,450	5,450	0	5,450	0	-5,450
HT005-Softball Fence Relocation	0	0	2,095	2,095	0	0	0	0	2,095		2,095	2,095	2,095	0	2,095	0	-2,095
HT006-Temporary 6' Jobsite Fence	0	0	27,081	27,081	0	0	0	0	27,081		27,081	27,081	27,081	0	27,081	0	-27,081
HT007-Tennis Stockpile Fence Reloc	0	0	22,972	22,972	0	0	0	0	22,972		22,972	22,972	22,972	0	22,972	0	-22,972
HT009-Temp Generator Fence	0	0	4,289	4,289	0	0	0	0	4,289		4,289	4,289	4,289	0	4,289	0	-4,289
HT010-Temp Fence Maint - Jan '25	0	0	10,305	10,305	0	0	0	0	10,305		10,305	10,305	10,305	0	10,305	0	-10,305
HT013-F&I Football Stockpile Fence	0	0	21,311	21,311	0	0	0	0	21,311		21,311	21,311	21,311	0	21,311	0	-21,311
HT018-Temp Fence Maint. - Mar '25	0	0	11,071	11,071	0	0	0	0	11,071		11,071	11,071	11,071	0	11,071	0	-11,071
2-304 TOTAL	0	0	434,563	434,563	0	0	0	0	434,563		434,563	426,062	434,563	0	434,563	0	-434,563
2-401 General site excavation sub																	
NORTHEAST CONTRACTORS, INC.												9,406,089					
Base	25,525,550	0	0	25,525,550	0	0	0	0	25,525,550		23,703,650	9,406,089	23,703,650	1,821,900	25,525,550	0	-25,525,550
AT001-TCD Water Main Ledge Removal	0	0	19,009	19,009	0	0	0	0	19,009		19,009	19,009	19,009	0	19,009	0	-19,009
AT002-CorBuilt GPRS Utility Survey	0	0	6,670	6,670	0	0	0	0	6,670		6,670	6,670	6,670	0	6,670	0	-6,670
AT004-ASI #1: ConCom Civil Revisions	0	0	147,739	147,739	0	0	0	0	147,739		147,739	147,739	147,739	0	147,739	0	-147,739
AT005-ASI #1 - Parking Lot T&M	0	0	33,273	33,273	0	0	0	0	33,273		33,273	33,273	33,273	0	33,273	0	-33,273
AT006-Gate Valve at Utility Access	0	0	3,966	3,966	0	0	0	0	3,966		3,966	3,966	3,966	0	3,966	0	-3,966
AT007-DPW: Gate Valve at Vault Pit	0	0	7,322	7,322	0	0	0	0	7,322		7,322	7,322	7,322	0	7,322	0	-7,322
AT008-OFR: East Access Road Ext.	0	0	39,817	39,817	0	0	0	0	39,817		39,817	39,817	39,817	0	39,817	0	-39,817
AT009-Added Pre-Blast Surveys	0	0	18,769	18,769	0	0	0	0	18,769		18,769	18,769	18,769	0	18,769	0	-18,769
AT010-ASI #1: Water Quality Units	0	0	216,213	216,213	0	0	0	0	216,213		216,213	216,212	216,213	0	216,213	0	-216,213



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

	A	B1	B2	C (A+B)	D1 Pending Change Orders (Verbal Okay)	D2 Pending Change Orders (Submitted)	D3 Pending Change Orders (Other)	D4 Pending Transfers	E (C+D)	F	G	H	I (J-H)	J	K (E-J)	M
	Original Budget	Approved Change Orders	Approved Transfers	Current Budget					Projected Budget	Total Committed	JTD Cost Incurred	Total Costs	Costs to Complete	Total Anticipated Costs	Budget Variance	Last Month vs. This Month
2-401 General site excavation sub (cont.)																
AT011-TCD Water Main Ledge Removal 2	0	0	39,189	39,189	0	0	0	0	39,189	39,189	39,189	39,189	0	39,189	0	-39,189
AT012-OFR: Added Temp Parking Spaces	0	0	33,173	33,173	0	0	0	0	33,173	33,173	33,173	33,173	0	33,173	0	-33,173
AT013-OTO Test Pit Excavation	0	0	4,805	4,805	0	0	0	0	4,805	4,805	4,805	4,805	0	4,805	0	-4,805
AT014-OFR: Tennis Stockpile Expansio	0	0	41,140	41,140	0	0	0	0	41,140	41,140	41,140	41,140	0	41,140	0	-41,140
AT015-Goat Path Ledge Removal	0	0	327,131	327,131	0	0	0	0	327,131	327,131	327,131	327,131	0	327,131	0	-327,131
AT018-BP #1 Hydroseeding	0	0	2,751	2,751	0	0	0	0	2,751	2,751	2,751	2,751	0	2,751	0	-2,751
AT019-Stump Removal & Export	0	0	178,773	178,773	0	0	0	0	178,773	178,773	178,773	178,773	0	178,773	0	-178,773
AT020-Utility Road Premium Time T&M	0	0	18,631	18,631	0	0	0	0	18,631	18,631	18,631	18,631	0	18,631	0	-18,631
AT023-Unforeseen Loam Below Subgrade	0	0	106,446	106,446	0	0	0	0	106,446	106,446	106,446	106,446	0	106,446	0	-106,446
AT024-Loading Dock Rock Removal	0	0	105,934	105,934	0	0	0	0	105,934	105,934	105,934	105,934	0	105,934	0	-105,934
AT025-Topsoil Screening	0	0	797,114	797,114	0	0	0	0	797,114	797,114	797,114	797,114	0	797,114	0	-797,114
AT028-F&I Softball Outfield Sod	0	0	24,111	24,111	0	0	0	0	24,111	24,111	24,111	24,111	0	24,111	0	-24,111
AT029-Geothermal Route Rock Probing	0	0	43,416	43,416	0	0	0	0	43,416	43,416	43,416	43,416	0	43,416	0	-43,416
AT030-Winter Conditions #1	0	0	62,457	62,457	0	0	0	0	62,457	62,457	62,457	62,457	0	62,457	0	-62,457
AT031-Ex. Football Field Soil & Demo	0	0	94,533	94,533	0	0	0	0	94,533	94,533	94,533	94,533	0	94,533	0	-94,533
AT032-Badger Vac for Ductbank	0	0	5,485	5,485	0	0	0	0	5,485	5,485	5,485	5,485	0	5,485	0	-5,485
AT041-Winter Conditions #2 - Feb '25	0	0	102,404	102,404	0	0	0	0	102,404	102,404	102,404	102,404	0	102,404	0	-102,404
AT042-F&I Contractor Parking	0	0	12,271	12,271	0	0	0	0	12,271	12,271	12,271	12,271	0	12,271	0	-12,271
AT043-Earthwork Material Credit	0	0	308,650	308,650	0	0	0	0	308,650	308,650	0	308,650	0	308,650	0	-308,650
AT044-Stabilization - Bld A Found.	0	0	48,768	48,768	0	0	0	0	48,768	48,768	48,768	48,768	0	48,768	0	-48,768
AT045-GeoT Sediment Pond	0	0	11,356	11,356	0	0	0	0	11,356	0	0	0	11,356	11,356	0	-11,356
AT046-Winter Conditions #3 - Mar '25	0	0	10,445	10,445	0	0	0	0	10,445	10,445	0	10,445	0	10,445	0	-10,445
AT048-Unforeseen Loam #2	0	0	3,568	3,568	0	0	0	0	3,568	3,568	0	3,568	0	3,568	0	-3,568
AT057-Add'l Probes for GT Mains #2	0	0	0	0	0	0	0	7,987	7,987	0	0	0	7,987	7,987	0	-7,987
AT059-GT Main Drain Bypass #1	0	0	0	0	0	0	0	12,000	12,000	0	0	0	12,000	12,000	0	-12,000
AT061-F&I Non-Ex. Drainage in Track	0	0	0	0	0	0	0	15,000	15,000	0	0	0	15,000	15,000	0	-15,000
AT062-Native Soil Reconciliation #2	0	0	0	0	0	0	0	175,000	175,000	0	0	0	175,000	175,000	0	-175,000
BC001-Rebar RW - Incorrect SG CL5	0	0	0	0	0	0	0	-1,334	-1,334	0	0	0	-1,334	-1,334	0	1,334
BC003-Downtime: Incorrect SG CL 9/10	0	0	0	0	0	0	0	-788	-788	0	0	0	-788	-788	0	788
BC005-Sewer Testing 3rd Party Credit	0	0	0	0	0	0	0	-2,500	-2,500	0	0	0	-2,500	-2,500	0	2,500
BT004-Temp Trailer Setup #1 SOE/Swr	0	0	26,573	26,573	0	0	0	0	26,573	26,573	26,573	26,573	0	26,573	0	-26,573
BT009-Temp Power & Trailer Utilities	0	0	14,381	14,381	0	0	0	0	14,381	14,381	14,381	14,381	0	14,381	0	-14,381
CT001-Reconcile Backstop & Netting	0	0	94,841	94,841	0	0	0	0	94,841	94,841	94,841	94,841	0	94,841	0	-94,841
CT003-Access Path DG Expansion	0	0	11,351	11,351	0	0	0	0	11,351	11,351	11,351	11,351	0	11,351	0	-11,351
CT015-Underslab Utility Hammering	0	0	112,677	112,677	0	0	0	0	112,677	112,677	0	112,677	0	112,677	0	-112,677
CT018-Fndt Hammering - PT Only	0	0	3,065	3,065	0	0	0	0	3,065	3,065	0	3,065	0	3,065	0	-3,065
CT019-Unforeseen Topsoil #3	0	0	41,963	41,963	0	0	0	0	41,963	41,963	0	41,963	0	41,963	0	-41,963
CT025-Gas Line Sitework T&M	0	0	32,349	32,349	0	0	0	0	32,349	32,349	0	32,349	0	32,349	0	-32,349
CT027-Utility Hammering #2	0	0	0	0	0	0	0	150,000	150,000	0	0	0	150,000	150,000	0	-150,000
CT028-Fndn Hammering PTO #2	0	0	0	0	0	0	0	5,000	5,000	0	0	0	5,000	5,000	0	-5,000
CT030-Unf. Topsoil - June 2025	0	0	21,591	21,591	0	0	0	0	21,591	21,591	0	21,591	0	21,591	0	-21,591
CT035-Site Slope Stabilization	0	0	0	0	0	0	0	14,769	14,769	0	0	0	14,769	14,769	0	-14,769
CT046-ASI-029: Furnish Tanks	0	0	0	0	0	0	0	91,927	91,927	0	0	0	91,927	91,927	0	-91,927
CT047-ASI-029: Tank Install T&M	0	0	0	0	0	0	0	200,000	200,000	0	0	0	200,000	200,000	0	-200,000
HT003-F&I Jersey Barriers - Nov '24	0	0	3,950	3,950	0	0	0	0	3,950	3,950	3,950	3,950	0	3,950	0	-3,950
HT011-Jersey Barriers - Jan '25	0	0	8,748	8,748	0	0	0	0	8,748	8,748	8,748	8,748	0	8,748	0	-8,748
HT018-Temp Fence Maint. - Mar '25	0	0	4,014	4,014	0	0	0	0	4,014	4,014	0	4,014	0	4,014	0	-4,014
HT020-Laborer for Geothermal Install	0	0	12,966	12,966	0	0	0	0	12,966	12,966	0	12,966	0	12,966	0	-12,966
HT021-Laborer for GT Laterals #2	0	0	0	0	0	0	0	7,152	7,152	0	0	0	7,152	7,152	0	-7,152
HT022-GT Trenching Export #1	0	0	0	0	0	0	0	25,000	25,000	0	0	0	25,000	25,000	0	-25,000
RB009-OAL #16 - Sitework	0	0	-1,821,900	-1,821,900	0	0	0	0	-1,821,900	0	0	0	-1,821,900	-1,821,900	0	1,821,900
2-401 TOTAL	25,525,550	0	1,441,897	26,967,447	0	0	0	699,213	27,666,659	26,956,090	12,107,241	26,956,090	710,570	27,666,659	0	-1,648,333
2-790 Geothermal Well & Drilling																
ALLIED DRILLING LLC											2,287,534					
Base	4,332,583	0	0	4,332,583	0	0	0	0	4,332,583	2,798,207	2,287,534	2,798,207	1,534,376	4,332,583	0	-4,332,583
RB001-OAL 05 - BP#3 Geothermal RB	0	0	-1,534,376	-1,534,376	0	0	0	0	-1,534,376	0	0	0	-1,534,376	-1,534,376	0	1,534,376
2-790 TOTAL	4,332,583	0	-1,534,376	2,798,207	0	0	0	0	2,798,207	2,798,207	2,287,534	2,798,207	0	2,798,207	0	-2,798,207



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

											F	G	H	I	J	K	M
A	B1	B2	C	D1	D2	D3	D4	E			Total	JTD Cost	Total		Total		
Original	Approved	Approved	(A+B)	Pending	Pending	Pending	Pending	(C+D)			Committed	Incurred	Costs	Costs to	Anticipated	Budget	Last Month
Budget	Change	Transfers	Current	Change	Change	Change	Transfers	Projected						Complete	Costs	Variance	vs.
	Orders		Budget	Orders	Orders	Orders		Budget									This Month
(Verbal Okay)				(Submitted)	(Other)												
2-964 Hold - Temp Line Striping																	
RB009-OAL #16 - Sitework	0	0	15,000	15,000	0	0	0	15,000	0	0	0	0	0	15,000	15,000	0	-15,000
2-964 TOTAL	0	0	15,000	15,000	0	0	0	15,000	0	0	0	0	0	15,000	15,000	0	-15,000
2-965 Hold - R&D Tennis Crt Fill																	
RB009-OAL #16 - Sitework	0	0	95,000	95,000	0	0	0	95,000	0	0	0	0	0	95,000	95,000	0	-95,000
2-965 TOTAL	0	0	95,000	95,000	0	0	0	95,000	0	0	0	0	0	95,000	95,000	0	-95,000
2-966 Radon Mat AG Piping																	
HT024-Radon Risers	0	0	0	0	0	0	-91,540	-91,540	0	0	0	0	0	-91,540	-91,540	0	91,540
RB009-OAL #16 - Sitework	0	0	200,000	200,000	0	0	0	200,000	0	0	0	0	0	200,000	200,000	0	-200,000
2-966 TOTAL	0	0	200,000	200,000	0	0	-91,540	108,460	0	0	0	0	0	108,460	108,460	0	-108,460
2-967 Hold - Temp Parking Summer '27																	
RB009-OAL #16 - Sitework	0	0	50,000	50,000	0	0	0	50,000	0	0	0	0	0	50,000	50,000	0	-50,000
2-967 TOTAL	0	0	50,000	50,000	0	0	0	50,000	0	0	0	0	0	50,000	50,000	0	-50,000
2-968 Hold - Add'l UG MEP E&B																	
RB009-OAL #16 - Sitework	0	0	175,000	175,000	0	0	0	175,000	0	0	0	0	0	175,000	175,000	0	-175,000
2-968 TOTAL	0	0	175,000	175,000	0	0	0	175,000	0	0	0	0	0	175,000	175,000	0	-175,000
2-969 Hold - Add'l Dewatering + T&R																	
RB009-OAL #16 - Sitework	0	0	50,000	50,000	0	0	0	50,000	0	0	0	0	0	50,000	50,000	0	-50,000
2-969 TOTAL	0	0	50,000	50,000	0	0	0	50,000	0	0	0	0	0	50,000	50,000	0	-50,000
2-970 Landscaping subcontractor																	
Base	0	0	0	0	0	0	0	0	0	0	4,924,362	0	4,924,362	-4,924,362	0	0	
AT064-ASI-029: F&I Cisterns	0	0	0	0	0	0	150,913	150,913	0	0	0	0	0	150,913	150,913	0	-150,913
2-970 TOTAL	0	0	0	0	0	0	150,913	150,913	0	0	4,924,362	0	4,924,362	-4,773,449	150,913	0	-150,913
2-971 Wood Composite Decking																	
Base	0	0	0	0	0	0	0	0	0	0	420,857	0	420,857	-420,857	0	0	
2-971 TOTAL	0	0	0	0	0	0	0	0	0	0	420,857	0	420,857	-420,857	0	0	
2-972 Ex. Utility GPRS																	
RB009-OAL #16 - Sitework	0	0	15,000	15,000	0	0	0	15,000	0	0	0	0	0	15,000	15,000	0	-15,000
2-972 TOTAL	0	0	15,000	15,000	0	0	0	15,000	0	0	0	0	0	15,000	15,000	0	-15,000
2-973 Hold - Asphalt Rate Increase																	
RB009-OAL #16 - Sitework	0	0	35,000	35,000	0	0	0	35,000	0	0	0	0	0	35,000	35,000	0	-35,000
2-973 TOTAL	0	0	35,000	35,000	0	0	0	35,000	0	0	0	0	0	35,000	35,000	0	-35,000
2-974 Hold - Add'l Site Survey																	
RB009-OAL #16 - Sitework	0	0	75,000	75,000	0	0	0	75,000	0	0	0	0	0	75,000	75,000	0	-75,000
2-974 TOTAL	0	0	75,000	75,000	0	0	0	75,000	0	0	0	0	0	75,000	75,000	0	-75,000
2-975 Hold - Add'l Dust Control																	
RB009-OAL #16 - Sitework	0	0	15,000	15,000	0	0	0	15,000	0	0	0	0	0	15,000	15,000	0	-15,000
2-975 TOTAL	0	0	15,000	15,000	0	0	0	15,000	0	0	0	0	0	15,000	15,000	0	-15,000
2-976 Hold - Add'l Test & Cleaning																	
RB001-OAL 05 - BP#3 Geothermal RB	0	0	45,000	45,000	0	0	0	45,000	0	0	0	0	0	45,000	45,000	0	-45,000
2-976 TOTAL	0	0	45,000	45,000	0	0	0	45,000	0	0	0	0	0	45,000	45,000	0	-45,000
2-977 Hold - Seeding																	
RB001-OAL 05 - BP#3 Geothermal RB	0	0	50,000	50,000	0	0	0	50,000	0	0	0	0	0	50,000	50,000	0	-50,000
2-977 TOTAL	0	0	50,000	50,000	0	0	0	50,000	0	0	0	0	0	50,000	50,000	0	-50,000
2-978 Hold - Concrete Pad at Vault																	
RB001-OAL 05 - BP#3 Geothermal RB	0	0	10,000	10,000	0	0	0	10,000	0	0	0	0	0	10,000	10,000	0	-10,000
2-978 TOTAL	0	0	10,000	10,000	0	0	0	10,000	0	0	0	0	0	10,000	10,000	0	-10,000
2-979 Hold - Add'l Verticality Tests																	
RB001-OAL 05 - BP#3 Geothermal RB	0	0	23,750	23,750	0	0	0	23,750	0	0	0	0	0	23,750	23,750	0	-23,750
2-979 TOTAL	0	0	23,750	23,750	0	0	0	23,750	0	0	0	0	0	23,750	23,750	0	-23,750



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

	A	B1	B2	C (A+B)	D1 Pending Change Orders (Verbal Okay)	D2 Pending Change Orders (Submitted)	D3 Pending Change Orders (Other)	D4 Pending Transfers	E (C+D) Projected Budget		F Total Committed	G JTD Cost Incurred	H Total Costs	I (J-H) Costs to Complete	J Total Anticipated Costs	K (E-J) Budget Variance	M Last Month vs. This Month
2-980 Hold - Additional Surveying																	
RB001-OAL 05 - BP#3 Geothermal RB	0	0	40,000	40,000	0	0	0	0	40,000		0	0	0	40,000	40,000	0	-40,000
2-980 TOTAL	0	0	40,000	40,000	0	0	0	0	40,000		0	0	0	40,000	40,000	0	-40,000
2-981 Hold - Vault Tiedown Straps																	
RB001-OAL 05 - BP#3 Geothermal RB	0	0	15,000	15,000	0	0	0	0	15,000		0	0	0	15,000	15,000	0	-15,000
2-981 TOTAL	0	0	15,000	15,000	0	0	0	0	15,000		0	0	0	15,000	15,000	0	-15,000
2-982 Hold - Grout Backfill at Mains																	
RB001-OAL 05 - BP#3 Geothermal RB	0	0	10,000	10,000	0	0	0	0	10,000		0	0	0	10,000	10,000	0	-10,000
2-982 TOTAL	0	0	10,000	10,000	0	0	0	0	10,000		0	0	0	10,000	10,000	0	-10,000
2-983 Hold - DEP-NPDES Permit Fees																	
RB001-OAL 05 - BP#3 Geothermal RB	0	0	10,000	10,000	0	0	0	0	10,000		0	0	0	10,000	10,000	0	-10,000
2-983 TOTAL	0	0	10,000	10,000	0	0	0	0	10,000		0	0	0	10,000	10,000	0	-10,000
2-984 Hold - Boxout for FND Sleeves																	
RB001-OAL 05 - BP#3 Geothermal RB	0	0	6,000	6,000	0	0	0	0	6,000		0	0	0	6,000	6,000	0	-6,000
2-984 TOTAL	0	0	6,000	6,000	0	0	0	0	6,000		0	0	0	6,000	6,000	0	-6,000
2-985 Hold - Concrete pad on Vault																	
RB001-OAL 05 - BP#3 Geothermal RB	0	0	15,000	15,000	0	0	0	0	15,000		0	0	0	15,000	15,000	0	-15,000
2-985 TOTAL	0	0	15,000	15,000	0	0	0	0	15,000		0	0	0	15,000	15,000	0	-15,000
2-986 Hold - Install Tracer Wire																	
RB001-OAL 05 - BP#3 Geothermal RB	0	0	4,000	4,000	0	0	0	0	4,000		0	0	0	4,000	4,000	0	-4,000
2-986 TOTAL	0	0	4,000	4,000	0	0	0	0	4,000		0	0	0	4,000	4,000	0	-4,000
2-987 Hold - Sleeves & Link Seal																	
RB001-OAL 05 - BP#3 Geothermal RB	0	0	8,000	8,000	0	0	0	0	8,000		0	0	0	8,000	8,000	0	-8,000
2-987 TOTAL	0	0	8,000	8,000	0	0	0	0	8,000		0	0	0	8,000	8,000	0	-8,000
2-988 Hold - F&I Peastone																	
RB001-OAL 05 - BP#3 Geothermal RB	0	0	6,000	6,000	0	0	0	0	6,000		0	0	0	6,000	6,000	0	-6,000
2-988 TOTAL	0	0	6,000	6,000	0	0	0	0	6,000		0	0	0	6,000	6,000	0	-6,000
2-989 Hold - F&I Bentonite Chips																	
RB001-OAL 05 - BP#3 Geothermal RB	0	0	6,000	6,000	0	0	0	0	6,000		0	0	0	6,000	6,000	0	-6,000
2-989 TOTAL	0	0	6,000	6,000	0	0	0	0	6,000		0	0	0	6,000	6,000	0	-6,000
2-990 Temporary Fence- Hold																	
Base	587,328	0	0	587,328	0	0	0	0	587,328		0	0	0	587,328	587,328	0	-587,328
HT001-BP#1 - Temporary Fencing	0	0	-459,550	-459,550	0	0	0	0	-459,550		0	0	0	-459,550	-459,550	0	459,550
HT002-OFR: East Courtyard Temp Fence	0	0	-3,439	-3,439	0	0	0	0	-3,439		0	0	0	-3,439	-3,439	0	3,439
HT004-OFR: Wetland Retention Fence	0	0	-5,450	-5,450	0	0	0	0	-5,450		0	0	0	-5,450	-5,450	0	5,450
HT005-Softball Fence Relocation	0	0	-2,095	-2,095	0	0	0	0	-2,095		0	0	0	-2,095	-2,095	0	2,095
HT006-Temporary 6' Jobsite Fence	0	0	-25,335	-25,335	0	0	0	0	-25,335		0	0	0	-25,335	-25,335	0	25,335
HT008-Goat Path OH Line Protection	0	0	-87,171	-87,171	0	0	0	0	-87,171		0	0	0	-87,171	-87,171	0	87,171
HT009-Temp Generator Fence	0	0	-4,289	-4,289	0	0	0	0	-4,289		0	0	0	-4,289	-4,289	0	4,289
HT013-F&I Football Stockpile Fence	0	0	-21,311	-21,311	0	0	0	0	-21,311		0	0	0	-21,311	-21,311	0	21,311
RB005-Pre-GMP #3: H/A Reconc.	0	0	96,408	96,408	0	0	0	0	96,408		0	0	0	96,408	96,408	0	-96,408
RB008-Pre-GMP#6: HCA Reconc.	0	0	21,311	21,311	0	0	0	0	21,311		0	0	0	21,311	21,311	0	-21,311
2-990 TOTAL	587,328	0	-490,920	96,408	0	0	0	0	96,408		0	0	0	96,408	96,408	0	-96,408
2-991 F&I Jersey Barrier - HOLD																	
CONSIGLI CONSTRUCTION CO, INC.												64,640					
FREMONT TRUCKING - CC												980					
Base	0	0	0	0	0	0	0	0	0		0	65,620	65,620	-65,620	0	0	
HT001-BP#1 - Temporary Fencing	0	0	94,000	94,000	0	0	0	0	94,000		0	0	0	94,000	94,000	0	-94,000
HT003-F&I Jersey Barriers - Nov '24	0	0	-3,950	-3,950	0	0	0	0	-3,950		0	0	0	-3,950	-3,950	0	3,950
HT011-Jersey Barriers - Jan '25	0	0	-8,748	-8,748	0	0	0	0	-8,748		0	25,856	25,856	-34,604	-8,748	0	8,748
RB005-Pre-GMP #3: H/A Reconc.	0	0	90,050	90,050	0	0	0	0	90,050		0	0	0	90,050	90,050	0	-90,050
2-991 TOTAL	0	0	171,352	171,352	0	0	0	0	171,352		0	91,476	91,476	79,876	171,352	0	-171,352
2-992 Temp Fence Maintenance - Hold																	



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

	A	B1	B2	C	D1	D2	D3	D4	E	F	G	H	I	J	K	M
	Original Budget	Approved Change Orders	Approved Transfers	(A+B) Current Budget	Pending Change Orders (Verbal Okay)	Pending Change Orders (Submitted)	Pending Change Orders (Other)	Pending Transfers	(C+D) Projected Budget	Total Committed	JTD Cost Incurred	Total Costs	(J-H) Costs to Complete	Total Anticipated Costs	(E-J) Budget Variance	Last Month vs. This Month
2-992 Temp Fence Maintenance - Hold (cont.)																
HT001-BP#1 - Temporary Fencing	0	0	39,000	39,000	0	0	0	0	39,000	0	0	0	39,000	39,000	0	-39,000
HT006-Temporary 6' Jobsite Fence	0	0	-1,746	-1,746	0	0	0	0	-1,746	0	0	0	-1,746	-1,746	0	1,746
HT007-Tennis Stockpile Fence Reloc	0	0	-22,972	-22,972	0	0	0	0	-22,972	0	0	0	-22,972	-22,972	0	22,972
HT010-Temp Fence Maint - Jan '25	0	0	-10,305	-10,305	0	0	0	0	-10,305	0	0	0	-10,305	-10,305	0	10,305
HT018-Temp Fence Maint. - Mar '25	0	0	-15,085	-15,085	0	0	0	0	-15,085	0	0	0	-15,085	-15,085	0	15,085
RB005-Pre-GMP #3: H/A Reconc.	0	0	36,905	36,905	0	0	0	0	36,905	0	0	0	36,905	36,905	0	-36,905
2-992 TOTAL	0	0	25,797	25,797	0	0	0	0	25,797	0	0	0	25,797	25,797	0	-25,797
2-993 Hold - F&I EZ Seal																
RB001-OAL 05 - BP#3 Geothermal RB	0	0	3,000	3,000	0	0	0	0	3,000	0	0	0	3,000	3,000	0	-3,000
2-993 TOTAL	0	0	3,000	3,000	0	0	0	0	3,000	0	0	0	3,000	3,000	0	-3,000
2-994 Hold - NEMA3R Electrical																
RB001-OAL 05 - BP#3 Geothermal RB	0	0	15,000	15,000	0	0	0	0	15,000	0	0	0	15,000	15,000	0	-15,000
2-994 TOTAL	0	0	15,000	15,000	0	0	0	0	15,000	0	0	0	15,000	15,000	0	-15,000
2-995 Hold - Sitework Coordination																
RB001-OAL 05 - BP#3 Geothermal RB	0	0	20,000	20,000	0	0	0	0	20,000	0	0	0	20,000	20,000	0	-20,000
2-995 TOTAL	0	0	20,000	20,000	0	0	0	0	20,000	0	0	0	20,000	20,000	0	-20,000
2-996 Hold - Building Valves																
RB001-OAL 05 - BP#3 Geothermal RB	0	0	30,000	30,000	0	0	0	0	30,000	0	0	0	30,000	30,000	0	-30,000
2-996 TOTAL	0	0	30,000	30,000	0	0	0	0	30,000	0	0	0	30,000	30,000	0	-30,000
2-997 Hold - Union Labor Support																
HT020-Laborer for Geothermal Install	0	0	-12,966	-12,966	0	0	0	0	-12,966	0	0	0	-12,966	-12,966	0	12,966
HT021-Laborer for GT Laterals #2	0	0	0	0	0	0	0	-7,152	-7,152	0	0	0	-7,152	-7,152	0	7,152
RB001-OAL 05 - BP#3 Geothermal RB	0	0	87,200	87,200	0	0	0	0	87,200	0	0	0	87,200	87,200	0	-87,200
2-997 TOTAL	0	0	74,234	74,234	0	0	0	-7,152	67,082	0	0	0	67,082	67,082	0	-67,082
2-998 Hold - Import Trench Sand																
RB001-OAL 05 - BP#3 Geothermal RB	0	0	254,100	254,100	0	0	0	0	254,100	0	0	0	254,100	254,100	0	-254,100
2-998 TOTAL	0	0	254,100	254,100	0	0	0	0	254,100	0	0	0	254,100	254,100	0	-254,100
2-999 Owned equipment - idle																
HT022-GT Trenching Export #1	0	0	0	0	0	0	0	-25,000	-25,000	0	0	0	-25,000	-25,000	0	25,000
RB001-OAL 05 - BP#3 Geothermal RB	0	0	207,276	207,276	0	0	0	0	207,276	0	0	0	207,276	207,276	0	-207,276
2-999 TOTAL	0	0	207,276	207,276	0	0	0	-25,000	182,276	0	0	0	182,276	182,276	0	-182,276
2 - SITEWORK & DEMOLITION TOTAL	30,445,461	0	1,625,672	32,071,133	0	0	0	726,434	32,797,567	35,534,078	14,912,314	35,625,554	-2,827,988	32,797,567	0	-32,797,567
3 - CONCRETE																
3-110 Concrete subcontractor																
RIGGS CONTRACTING INC.																
Base	6,916,055	0	0	6,916,055	0	0	0	0	6,916,055	6,450,000	3,443,283	6,450,000	466,055	6,916,055	0	-6,916,055
AT035-Foundation MEP Sleeves	0	0	25,597	25,597	0	0	0	0	25,597	25,597	0	25,597	0	25,597	0	-25,597
AT041-Winter Conditions #2 - Feb '25	0	0	6,666	6,666	0	0	0	0	6,666	6,666	0	6,666	0	6,666	0	-6,666
AT049-Footing Dewatering #1 - Apr 25	0	0	15,903	15,903	0	0	0	0	15,903	15,903	0	15,903	0	15,903	0	-15,903
AT052-Footing Dewatering #2 - May 25	0	0	29,083	29,083	0	0	0	0	29,083	29,083	0	29,083	0	29,083	0	-29,083
AT055-Dewatering #3 - May '25	0	0	17,005	17,005	0	0	0	0	17,005	17,005	0	17,005	0	17,005	0	-17,005
AT066-Ftg Dewatering #4 - July 25	0	0	0	0	0	0	0	4,886	4,886	0	0	0	4,886	4,886	0	-4,886
BC001-Rebar RW - Incorrect SG CL5	0	0	0	0	0	0	0	1,334	1,334	0	0	0	1,334	1,334	0	-1,334
BC003-Downtime: Incorrect SG CL 9/10	0	0	0	0	0	0	0	788	788	0	0	0	788	788	0	-788
BC004-Incorrect LP/AB Layout	0	0	0	0	0	0	0	-4,000	-4,000	0	0	0	-4,000	-4,000	0	4,000
CT005-Pier & Elev Pit Revisions	0	0	5,973	5,973	0	0	0	0	5,973	5,973	0	5,973	0	5,973	0	-5,973
CT014-Concrete Crew Premium Time	0	0	22,695	22,695	0	0	0	0	22,695	22,695	0	22,695	0	22,695	0	-22,695
CT022-Foundation PTO thru 5/31/25	0	0	35,492	35,492	0	0	0	0	35,492	35,492	0	35,492	0	35,492	0	-35,492
CT034-Track Bleacher Pad	0	0	0	0	0	0	0	15,727	15,727	0	0	0	15,727	15,727	0	-15,727
HT014-Add'l Rebar MEP Sleeves (A)	0	0	5,072	5,072	0	0	0	0	5,072	5,072	0	5,072	0	5,072	0	-5,072
RB002-OAL 06 - BP#3 Concrete	0	0	-450,000	-450,000	0	0	0	0	-450,000	0	0	0	-450,000	-450,000	0	450,000
3-110 TOTAL	6,916,055	0	-286,513	6,629,542	0	0	0	18,735	6,648,277	6,613,487	3,443,283	6,613,487	34,790	6,648,277	0	-6,648,277
3-820 Precast concrete wall panels																



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

		A	B1	B2	C	D1	D2	D3	D4	E	F	G	H	I	J	K	M
		Original Budget	Approved Change Orders	Approved Transfers	(A+B) Current Budget	Pending Change Orders (Verbal Okay)	Pending Change Orders (Submitted)	Pending Change Orders (Other)	Pending Transfers	(C+D) Projected Budget	Total Committed	JTD Cost Incurred	Total Costs	Costs to Complete (J-H)	Total Anticipated Costs	Budget Variance (E-J)	Last Month vs. This Month
3-820 Precast concrete wall panels (cont.) CORESLAB STRUCTURES (CONN) INC											723,627						
Base		3,161,950	0	0	3,161,950	0	0	0	0	3,161,950	3,161,950	723,627	3,161,950	0	3,161,950	0	-3,161,950
3-820 TOTAL		3,161,950	0	0	3,161,950	0	0	0	0	3,161,950	3,161,950	723,627	3,161,950	0	3,161,950	0	-3,161,950
3-825 Precast concrete planks																	
Base		376,400	0	0	376,400	0	0	0	0	376,400	198,000	0	198,000	178,400	376,400	0	-376,400
RB004-OAL 08 - BP#3 Precast Plank		0	0	-178,400	-178,400	0	0	0	0	-178,400	0	0	0	-178,400	-178,400	0	178,400
3-825 TOTAL		376,400	0	-178,400	198,000	0	0	0	0	198,000	198,000	0	198,000	0	198,000	0	-198,000
3-895 Hold - Bonding Agent																	
RB004-OAL 08 - BP#3 Precast Plank		0	0	10,000	10,000	0	0	0	0	10,000	0	0	0	10,000	10,000	0	-10,000
3-895 TOTAL		0	0	10,000	10,000	0	0	0	0	10,000	0	0	0	10,000	10,000	0	-10,000
3-896 Hold - Plank Grouting																	
RB004-OAL 08 - BP#3 Precast Plank		0	0	94,000	94,000	0	0	0	0	94,000	0	0	0	94,000	94,000	0	-94,000
3-896 TOTAL		0	0	94,000	94,000	0	0	0	0	94,000	0	0	0	94,000	94,000	0	-94,000
3-897 Hold - Grout Access Point																	
RB004-OAL 08 - BP#3 Precast Plank		0	0	15,000	15,000	0	0	0	0	15,000	0	0	0	15,000	15,000	0	-15,000
3-897 TOTAL		0	0	15,000	15,000	0	0	0	0	15,000	0	0	0	15,000	15,000	0	-15,000
3-898 Hold - Add'l T&E																	
RB004-OAL 08 - BP#3 Precast Plank		0	0	5,000	5,000	0	0	0	0	5,000	0	0	0	5,000	5,000	0	-5,000
3-898 TOTAL		0	0	5,000	5,000	0	0	0	0	5,000	0	0	0	5,000	5,000	0	-5,000
3-899 Hold - Stamped Erection Plans																	
RB004-OAL 08 - BP#3 Precast Plank		0	0	10,000	10,000	0	0	0	0	10,000	0	0	0	10,000	10,000	0	-10,000
3-899 TOTAL		0	0	10,000	10,000	0	0	0	0	10,000	0	0	0	10,000	10,000	0	-10,000
3-994 Hold - Add'l Rebar Deliveries																	
HT014-Add'l Rebar MEP Sleeves (A)		0	0	-5,072	-5,072	0	0	0	0	-5,072	0	0	0	-5,072	-5,072	0	5,072
RB002-OAL 06 - BP#3 Concrete		0	0	25,000	25,000	0	0	0	0	25,000	0	0	0	25,000	25,000	0	-25,000
3-994 TOTAL		0	0	19,928	19,928	0	0	0	0	19,928	0	0	0	19,928	19,928	0	-19,928
3-995 Hold - Undefined Embed Install																	
RB002-OAL 06 - BP#3 Concrete		0	0	30,000	30,000	0	0	0	0	30,000	0	0	0	30,000	30,000	0	-30,000
3-995 TOTAL		0	0	30,000	30,000	0	0	0	0	30,000	0	0	0	30,000	30,000	0	-30,000
3-996 Hold - Wash-out Dumpster																	
RB002-OAL 06 - BP#3 Concrete		0	0	10,000	10,000	0	0	0	0	10,000	0	0	0	10,000	10,000	0	-10,000
3-996 TOTAL		0	0	10,000	10,000	0	0	0	0	10,000	0	0	0	10,000	10,000	0	-10,000
3-997 Hold - Add'l B&G CW-PC Clips																	
RB002-OAL 06 - BP#3 Concrete		0	0	75,000	75,000	0	0	0	0	75,000	0	0	0	75,000	75,000	0	-75,000
3-997 TOTAL		0	0	75,000	75,000	0	0	0	0	75,000	0	0	0	75,000	75,000	0	-75,000
3-998 Hold - Add'l Gym Slab Prep																	
RB002-OAL 06 - BP#3 Concrete		0	0	110,000	110,000	0	0	0	0	110,000	0	0	0	110,000	110,000	0	-110,000
3-998 TOTAL		0	0	110,000	110,000	0	0	0	0	110,000	0	0	0	110,000	110,000	0	-110,000
3-999 Hold - Add'l Floor Protection																	
RB002-OAL 06 - BP#3 Concrete		0	0	40,000	40,000	0	0	0	0	40,000	0	0	0	40,000	40,000	0	-40,000
3-999 TOTAL		0	0	40,000	40,000	0	0	0	0	40,000	0	0	0	40,000	40,000	0	-40,000
3 - CONCRETE TOTAL		10,454,405	0	-45,985	10,408,420	0	0	0	18,735	10,427,155	9,973,437	4,166,909	9,973,437	453,719	10,427,155	0	-10,427,155
4 - MASONRY																	
4-601 Masonry TC (Bearing) MARMELO BROTHERS CONSTRUCTION											216,113						
Base		724,000	0	0	724,000	0	0	0	0	724,000	724,000	216,113	724,000	0	724,000	0	-724,000
4-601 TOTAL		724,000	0	0	724,000	0	0	0	0	724,000	724,000	216,113	724,000	0	724,000	0	-724,000
4-602 Masonry restoration - sub																	
Base		4,550,000	0	0	4,550,000	0	0	0	0	4,550,000	4,550,000	0	4,550,000	0	4,550,000	0	-4,550,000
4-602 TOTAL		4,550,000	0	0	4,550,000	0	0	0	0	4,550,000	4,550,000	0	4,550,000	0	4,550,000	0	-4,550,000



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

	A	B1	B2	C	D1	D2	D3	D4	E	F	G	H	I	J	K	M
	Original Budget	Approved Change Orders	Approved Transfers	(A+B) Current Budget	Pending Change Orders (Verbal Okay)	Pending Change Orders (Submitted)	Pending Change Orders (Other)	Pending Transfers	(C+D) Projected Budget	Total Committed	JTD Cost Incurred	Total Costs	Costs to Complete	Total Anticipated Costs	Budget Variance	Last Month vs. This Month
4 - MASONRY TOTAL	5,274,000	0	0	5,274,000	0	0	0	0	5,274,000	5,274,000	216,113	5,274,000	0	5,274,000	0	-5,274,000
5 - METALS																
5-120 Structural steel																
STURO METAL, INC											4,528,217					
Base	11,388,828	0	0	11,388,828	0	0	0	0	11,388,828	10,326,000	4,528,217	10,326,000	1,062,828	11,388,828	0	-11,388,828
AT053-SS Tariffs #1 - Thru 6.5.25	0	0	114,336	114,336	0	0	0	0	114,336	114,336	0	114,336	0	114,336	0	-114,336
AT060-SS Tariffs #2 - June & Coupler	0	0	129,613	129,613	0	0	0	0	129,613	129,613	0	129,613	0	129,613	0	-129,613
AT065-SS Tariff #3 - Thru 6.29.25	0	0	0	0	0	0	0	136,289	136,289	0	0	0	136,289	136,289	0	-136,289
BC004-Incorrect LP/AB Layout	0	0	0	0	0	0	0	4,000	4,000	0	0	0	4,000	4,000	0	-4,000
CT017-ASI #010 - Roof Steel Revs	0	0	5,390	5,390	0	0	0	0	5,390	5,390	5,390	5,390	0	5,390	0	-5,390
CT033-Added Lintels for UG Elec	0	0	2,839	2,839	0	0	0	0	2,839	2,839	0	2,839	0	2,839	0	-2,839
HT019-F&I Rebar Couplers	0	0	74,305	74,305	0	0	0	0	74,305	74,305	74,305	74,305	0	74,305	0	-74,305
RB003-OAL 07 - BP#3 SS	0	0	-1,062,828	-1,062,828	0	0	0	0	-1,062,828	0	0	0	-1,062,828	-1,062,828	0	1,062,828
5-120 TOTAL	11,388,828	0	-736,346	10,652,482	0	0	0	140,289	10,792,771	10,652,482	4,607,912	10,652,482	140,289	10,792,771	0	-10,792,771
5-501 Miscellaneous metals sub																
Base	3,774,000	0	0	3,774,000	0	0	0	0	3,774,000	3,774,000	0	3,774,000	0	3,774,000	0	-3,774,000
5-501 TOTAL	3,774,000	0	0	3,774,000	0	0	0	0	3,774,000	3,774,000	0	3,774,000	0	3,774,000	0	-3,774,000
5-990 Hold - Elevator Guiderrails																
RB003-OAL 07 - BP#3 SS	0	0	20,000	20,000	0	0	0	0	20,000	0	0	0	20,000	20,000	0	-20,000
5-990 TOTAL	0	0	20,000	20,000	0	0	0	0	20,000	0	0	0	20,000	20,000	0	-20,000
5-991 Hold - Add'l Engineering																
RB003-OAL 07 - BP#3 SS	0	0	20,000	20,000	0	0	0	0	20,000	0	0	0	20,000	20,000	0	-20,000
5-991 TOTAL	0	0	20,000	20,000	0	0	0	0	20,000	0	0	0	20,000	20,000	0	-20,000
5-992 Hold - Post-Erection Survey																
RB003-OAL 07 - BP#3 SS	0	0	25,000	25,000	0	0	0	0	25,000	0	0	0	25,000	25,000	0	-25,000
5-992 TOTAL	0	0	25,000	25,000	0	0	0	0	25,000	0	0	0	25,000	25,000	0	-25,000
5-993 Hold - Abrasion Touchups																
RB003-OAL 07 - BP#3 SS	0	0	50,000	50,000	0	0	0	0	50,000	0	0	0	50,000	50,000	0	-50,000
5-993 TOTAL	0	0	50,000	50,000	0	0	0	0	50,000	0	0	0	50,000	50,000	0	-50,000
5-994 Hold - Uniformed Fire Watch																
RB003-OAL 07 - BP#3 SS	0	0	15,000	15,000	0	0	0	0	15,000	0	0	0	15,000	15,000	0	-15,000
5-994 TOTAL	0	0	15,000	15,000	0	0	0	0	15,000	0	0	0	15,000	15,000	0	-15,000
5-995 Hold - Add'l Trade Layout																
RB003-OAL 07 - BP#3 SS	0	0	40,000	40,000	0	0	0	0	40,000	0	0	0	40,000	40,000	0	-40,000
5-995 TOTAL	0	0	40,000	40,000	0	0	0	0	40,000	0	0	0	40,000	40,000	0	-40,000
5-996 Hold - Cable & Rail Removal																
RB003-OAL 07 - BP#3 SS	0	0	80,500	80,500	0	0	0	0	80,500	0	0	0	80,500	80,500	0	-80,500
5-996 TOTAL	0	0	80,500	80,500	0	0	0	0	80,500	0	0	0	80,500	80,500	0	-80,500
5-997 Hold - Blowoff Decks																
RB003-OAL 07 - BP#3 SS	0	0	17,328	17,328	0	0	0	0	17,328	0	0	0	17,328	17,328	0	-17,328
5-997 TOTAL	0	0	17,328	17,328	0	0	0	0	17,328	0	0	0	17,328	17,328	0	-17,328
5-998 Hold - Punchlist Stairs																
RB003-OAL 07 - BP#3 SS	0	0	30,000	30,000	0	0	0	0	30,000	0	0	0	30,000	30,000	0	-30,000
5-998 TOTAL	0	0	30,000	30,000	0	0	0	0	30,000	0	0	0	30,000	30,000	0	-30,000
5-999 Hold - Shop Weld Couplers																
HT019-F&I Rebar Couplers	0	0	-35,000	-35,000	0	0	0	0	-35,000	0	0	0	-35,000	-35,000	0	35,000
RB003-OAL 07 - BP#3 SS	0	0	35,000	35,000	0	0	0	0	35,000	0	0	0	35,000	35,000	0	-35,000
5-999 TOTAL	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
5 - METALS TOTAL	15,162,828	0	-438,518	14,724,310	0	0	0	140,289	14,864,599	14,426,482	4,607,912	14,426,482	438,117	14,864,599	0	-14,864,599
7 - THERMAL / MOISTURE PROTECTION																
7-101 Water/dampproof/caulking sub																
Base	994,500	0	0	994,500	0	0	0	0	994,500	994,500	0	994,500	0	994,500	0	-994,500



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

		A	B1	B2	C	D1	D2	D3	D4	E	F	G	H	I	J	K	M
		Original Budget	Approved Change Orders	Approved Transfers	(A+B) Current Budget	Pending Change Orders (Verbal Okay)	Pending Change Orders (Submitted)	Pending Change Orders (Other)	Pending Transfers	Projected Budget (C+D)	Total Committed	JTD Cost Incurred	Total Costs	Costs to Complete (J-H)	Total Anticipated Costs	Budget Variance (E-J)	Last Month vs. This Month
	7-101 TOTAL	994,500	0	0	994,500	0	0	0	0	994,500	994,500	0	994,500	0	994,500	0	-994,500
7-102 Early Waterproofing												88,780					
SUPERIOR CAULKING & WATERPROOF												102,780	88,780	102,780	0	102,780	0
	Base	102,780	0	0	102,780	0	0	0	0	102,780							-102,780
	7-102 TOTAL	102,780	0	0	102,780	0	0	0	0	102,780	102,780	88,780	102,780	0	102,780	0	-102,780
7-475 Metal siding																	
	Base	0	0	0	0	0	0	0	0	0	3,688,000	0	3,688,000	-3,688,000	0	0	0
	7-475 TOTAL	0	0	0	0	0	0	0	0	0	3,688,000	0	3,688,000	-3,688,000	0	0	0
7-501 Membrane roofing sub																	
	Base	3,650,000	0	0	3,650,000	0	0	0	0	3,650,000	3,650,000	0	3,650,000	0	3,650,000	0	-3,650,000
	7-501 TOTAL	3,650,000	0	0	3,650,000	0	0	0	0	3,650,000	3,650,000	0	3,650,000	0	3,650,000	0	-3,650,000
7-810 Fireproofing																	
	Base	1,539,000	0	0	1,539,000	0	0	0	0	1,539,000	1,287,000	0	1,287,000	252,000	1,539,000	0	-1,539,000
	RB012-OAL 19 - BP#8 Spray FP	0	0	0	0	0	0	0	-252,000	-252,000	0	0	0	-252,000	-252,000	0	252,000
	7-810 TOTAL	1,539,000	0	0	1,539,000	0	0	0	-252,000	1,287,000	1,287,000	0	1,287,000	0	1,287,000	0	-1,287,000
7-996 Hold - Spray FP Patching																	
	RB012-OAL 19 - BP#8 Spray FP	0	0	0	0	0	0	0	125,000	125,000	0	0	0	125,000	125,000	0	-125,000
	7-996 TOTAL	0	0	0	0	0	0	0	125,000	125,000	0	0	0	125,000	125,000	0	-125,000
7-997 Hold - Additional Steel Prep																	
	RB012-OAL 19 - BP#8 Spray FP	0	0	0	0	0	0	0	20,000	20,000	0	0	0	20,000	20,000	0	-20,000
	7-997 TOTAL	0	0	0	0	0	0	0	20,000	20,000	0	0	0	20,000	20,000	0	-20,000
7-998 Hold - Add'l SFP MEP Steel																	
	RB012-OAL 19 - BP#8 Spray FP	0	0	0	0	0	0	0	20,000	20,000	0	0	0	20,000	20,000	0	-20,000
	7-998 TOTAL	0	0	0	0	0	0	0	20,000	20,000	0	0	0	20,000	20,000	0	-20,000
7-999 Hold - Additional Mobilization																	
	RB012-OAL 19 - BP#8 Spray FP	0	0	0	0	0	0	0	12,000	12,000	0	0	0	12,000	12,000	0	-12,000
	7-999 TOTAL	0	0	0	0	0	0	0	12,000	12,000	0	0	0	12,000	12,000	0	-12,000
7 - THERMAL / MOISTURE PROTECTION TOTAL		6,286,280	0	0	6,286,280	0	0	0	-75,000	6,211,280	9,722,280	88,780	9,722,280	-3,511,000	6,211,280	0	-6,211,280
8 - DOORS & WINDOWS																	
8-001 Door /frame /hardware supplier																	
	Base	1,748,696	0	0	1,748,696	0	0	0	0	1,748,696	1,294,700	0	1,294,700	453,996	1,748,696	0	-1,748,696
	BT016-OAL 21 - DFH Install Recon.	0	0	0	0	0	0	0	-300,496	-300,496	0	0	0	-300,496	-300,496	0	300,496
	RB010-OAL 21 - BP#8 D/F/H	0	0	-153,500	-153,500	0	0	0	0	-153,500	0	0	0	-153,500	-153,500	0	153,500
	8-001 TOTAL	1,748,696	0	-153,500	1,595,196	0	0	0	-300,496	1,294,700	1,294,700	0	1,294,700	0	1,294,700	0	-1,294,700
8-002 Doors, Frames,Hardware Install																	
	Base	0	0	0	0	0	0	0	0	0	300,496	0	300,496	-300,496	0	0	0
	BT016-OAL 21 - DFH Install Recon.	0	0	0	0	0	0	0	300,496	300,496	0	0	0	300,496	300,496	0	-300,496
	8-002 TOTAL	0	0	0	0	0	0	0	300,496	300,496	300,496	0	300,496	0	300,496	0	-300,496
8-401 Alum entrances/storefront sub																	
	Base	6,471,000	0	0	6,471,000	0	0	0	0	6,471,000	6,471,000	0	6,471,000	0	6,471,000	0	-6,471,000
	8-401 TOTAL	6,471,000	0	0	6,471,000	0	0	0	0	6,471,000	6,471,000	0	6,471,000	0	6,471,000	0	-6,471,000
8-801 Glass & glazing																	
	Base	299,800	0	0	299,800	0	0	0	0	299,800	299,800	0	299,800	0	299,800	0	-299,800
	8-801 TOTAL	299,800	0	0	299,800	0	0	0	0	299,800	299,800	0	299,800	0	299,800	0	-299,800
8-992 Hold - Temp. Doors/locks/cores																	
	RB010-OAL 21 - BP#8 D/F/H	0	0	30,000	30,000	0	0	0	0	30,000	0	0	0	30,000	30,000	0	-30,000
	8-992 TOTAL	0	0	30,000	30,000	0	0	0	0	30,000	0	0	0	30,000	30,000	0	-30,000
8-993 Hold - Door Frame Repair																	
	RB010-OAL 21 - BP#8 D/F/H	0	0	20,000	20,000	0	0	0	0	20,000	0	0	0	20,000	20,000	0	-20,000
	8-993 TOTAL	0	0	20,000	20,000	0	0	0	0	20,000	0	0	0	20,000	20,000	0	-20,000
8-994 Hold - Wood Door Repair																	



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

	A	B1	B2	C	D1	D2	D3	D4	E		F	G	H	I	J	K	M
	Original Budget	Approved Change Orders	Approved Transfers	(A+B) Current Budget	Pending Change Orders (Verbal Okay)	Pending Change Orders (Submitted)	Pending Change Orders (Other)	Pending Transfers	(C+D) Projected Budget		Total Committed	JTD Cost Incurred	Total Costs	(J-H) Costs to Complete	Total Anticipated Costs	Budget Variance (E-J)	Last Month vs. This Month
8-994 Hold - Wood Door Repair (cont.)																	
RB010-OAL 21 - BP#8 D/F/H	0	0	5,000	5,000	0	0	0	0	5,000		0	0	0	5,000	5,000	0	-5,000
8-994 TOTAL	0	0	5,000	5,000	0	0	0	0	5,000		0	0	0	5,000	5,000	0	-5,000
8-995 Hold - Permanent Coring																	
RB010-OAL 21 - BP#8 D/F/H	0	0	7,500	7,500	0	0	0	0	7,500		0	0	0	7,500	7,500	0	-7,500
8-995 TOTAL	0	0	7,500	7,500	0	0	0	0	7,500		0	0	0	7,500	7,500	0	-7,500
8-996 Hold - Additional Deliveries																	
RB010-OAL 21 - BP#8 D/F/H	0	0	3,500	3,500	0	0	0	0	3,500		0	0	0	3,500	3,500	0	-3,500
8-996 TOTAL	0	0	3,500	3,500	0	0	0	0	3,500		0	0	0	3,500	3,500	0	-3,500
8-997 Hold - Adjust Doors Post T&B																	
RB010-OAL 21 - BP#8 D/F/H	0	0	5,000	5,000	0	0	0	0	5,000		0	0	0	5,000	5,000	0	-5,000
8-997 TOTAL	0	0	5,000	5,000	0	0	0	0	5,000		0	0	0	5,000	5,000	0	-5,000
8-998 Hold - Adj Doors Post Turnover																	
RB010-OAL 21 - BP#8 D/F/H	0	0	7,500	7,500	0	0	0	0	7,500		0	0	0	7,500	7,500	0	-7,500
8-998 TOTAL	0	0	7,500	7,500	0	0	0	0	7,500		0	0	0	7,500	7,500	0	-7,500
8-999 Hold - Low Volt Hardware Coord																	
RB010-OAL 21 - BP#8 D/F/H	0	0	25,000	25,000	0	0	0	0	25,000		0	0	0	25,000	25,000	0	-25,000
8-999 TOTAL	0	0	25,000	25,000	0	0	0	0	25,000		0	0	0	25,000	25,000	0	-25,000
8 - DOORS & WINDOWS TOTAL	8,519,496	0	-50,000	8,469,496	0	0	0	0	8,469,496		8,365,996	0	8,365,996	103,500	8,469,496	0	-8,469,496
9 - FINISH WORK																	
9-220 Drywall subcontractor																	
Base	9,859,200	0	0	9,859,200	0	0	0	0	9,859,200		9,141,000	0	9,141,000	718,200	9,859,200	0	-9,859,200
RB006-OAL 15 - BP#8 Drywall	0	0	-718,200	-718,200	0	0	0	0	-718,200		0	0	0	-718,200	-718,200	0	718,200
9-220 TOTAL	9,859,200	0	-718,200	9,141,000	0	0	0	0	9,141,000		9,141,000	0	9,141,000	0	9,141,000	0	-9,141,000
9-301 Tile subcontractor																	
Base	2,275,000	0	0	2,275,000	0	0	0	0	2,275,000		2,275,000	0	2,275,000	0	2,275,000	0	-2,275,000
9-301 TOTAL	2,275,000	0	0	2,275,000	0	0	0	0	2,275,000		2,275,000	0	2,275,000	0	2,275,000	0	-2,275,000
9-401 Terrazzo flooring																	
Base	1,134,829	0	0	1,134,829	0	0	0	0	1,134,829		0	0	0	1,134,829	1,134,829	0	-1,134,829
9-401 TOTAL	1,134,829	0	0	1,134,829	0	0	0	0	1,134,829		0	0	0	1,134,829	1,134,829	0	-1,134,829
9-501 Acoustical ceilings sub																	
Base	2,649,000	0	0	2,649,000	0	0	0	0	2,649,000		2,649,000	0	2,649,000	0	2,649,000	0	-2,649,000
9-501 TOTAL	2,649,000	0	0	2,649,000	0	0	0	0	2,649,000		2,649,000	0	2,649,000	0	2,649,000	0	-2,649,000
9-650 Resilient flooring sub																	
Base	1,658,749	0	0	1,658,749	0	0	0	0	1,658,749		1,658,749	0	1,658,749	0	1,658,749	0	-1,658,749
9-650 TOTAL	1,658,749	0	0	1,658,749	0	0	0	0	1,658,749		1,658,749	0	1,658,749	0	1,658,749	0	-1,658,749
9-670 Seamless flooring & base																	
Base	0	0	0	0	0	0	0	0	0		220,950	0	220,950	-220,950	0	0	0
9-670 TOTAL	0	0	0	0	0	0	0	0	0		220,950	0	220,950	-220,950	0	0	0
9-901 Painting subcontractor																	
Base	1,556,000	0	0	1,556,000	0	0	0	0	1,556,000		1,556,000	0	1,556,000	0	1,556,000	0	-1,556,000
9-901 TOTAL	1,556,000	0	0	1,556,000	0	0	0	0	1,556,000		1,556,000	0	1,556,000	0	1,556,000	0	-1,556,000
9-990 Hold - Add'l Roof Blocking																	
RB006-OAL 15 - BP#8 Drywall	0	0	100,000	100,000	0	0	0	0	100,000		0	0	0	100,000	100,000	0	-100,000
9-990 TOTAL	0	0	100,000	100,000	0	0	0	0	100,000		0	0	0	100,000	100,000	0	-100,000
9-991 Hold - Add'l In Wall Blocking																	
RB006-OAL 15 - BP#8 Drywall	0	0	35,000	35,000	0	0	0	0	35,000		0	0	0	35,000	35,000	0	-35,000
9-991 TOTAL	0	0	35,000	35,000	0	0	0	0	35,000		0	0	0	35,000	35,000	0	-35,000
9-992 Hold - CW & Ext. Wall Coord																	
RB006-OAL 15 - BP#8 Drywall	0	0	50,000	50,000	0	0	0	0	50,000		0	0	0	50,000	50,000	0	-50,000
9-992 TOTAL	0	0	50,000	50,000	0	0	0	0	50,000		0	0	0	50,000	50,000	0	-50,000



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

											F	G	H	I	J	K	M	
A	B1	B2	C	D1	D2	D3	D4	E			Total	JTD Cost	Total	Costs to	Total	Budget	Last Month	
Original	Approved	Approved	Current	Pending	Pending	Pending	Pending	(C+D)			Committed	Incurred	Costs	Complete	Anticipated	Variance	vs.	
Budget	Change	Transfers	Budget	Change	Change	Change	Transfers	(C+D)							Costs		This Month	
	Orders			Orders	Orders	Orders		(Other)		Projected								
				(Verbal Okay)	(Submitted)					Budget								
9-993 Hold - Unforeseen Spray Insul																		
RB006-OAL 15 - BP#8 Drywall	0	0	20,000	20,000	0	0	0	0	0	20,000	0	0	0	20,000	20,000	0	-20,000	
9-993 TOTAL	0	0	20,000	20,000	0	0	0	0	0	20,000	0	0	0	20,000	20,000	0	-20,000	
9-994 Hold - Add'l Drywall Patching																		
RB006-OAL 15 - BP#8 Drywall	0	0	50,000	50,000	0	0	0	0	0	50,000	0	0	0	50,000	50,000	0	-50,000	
9-994 TOTAL	0	0	50,000	50,000	0	0	0	0	0	50,000	0	0	0	50,000	50,000	0	-50,000	
9-995 Hold - F&I Expansion Joints																		
RB006-OAL 15 - BP#8 Drywall	0	0	35,000	35,000	0	0	0	0	0	35,000	0	0	0	35,000	35,000	0	-35,000	
9-995 TOTAL	0	0	35,000	35,000	0	0	0	0	0	35,000	0	0	0	35,000	35,000	0	-35,000	
9-996 Hold - Sound Isolation Room																		
RB006-OAL 15 - BP#8 Drywall	0	0	150,000	150,000	0	0	0	0	0	150,000	0	0	0	150,000	150,000	0	-150,000	
9-996 TOTAL	0	0	150,000	150,000	0	0	0	0	0	150,000	0	0	0	150,000	150,000	0	-150,000	
9-997 Hold - EOS Firestopping																		
RB006-OAL 15 - BP#8 Drywall	0	0	30,000	30,000	0	0	0	0	0	30,000	0	0	0	30,000	30,000	0	-30,000	
9-997 TOTAL	0	0	30,000	30,000	0	0	0	0	0	30,000	0	0	0	30,000	30,000	0	-30,000	
9-998 Hold - Putty Pads																		
RB006-OAL 15 - BP#8 Drywall	0	0	82,600	82,600	0	0	0	0	0	82,600	0	0	0	82,600	82,600	0	-82,600	
9-998 TOTAL	0	0	82,600	82,600	0	0	0	0	0	82,600	0	0	0	82,600	82,600	0	-82,600	
9-999 Hold - Lead Lined GWB Dentist																		
RB006-OAL 15 - BP#8 Drywall	0	0	15,600	15,600	0	0	0	0	0	15,600	0	0	0	15,600	15,600	0	-15,600	
9-999 TOTAL	0	0	15,600	15,600	0	0	0	0	0	15,600	0	0	0	15,600	15,600	0	-15,600	
9 - FINISH WORK TOTAL	19,132,778	0	-150,000	18,982,778	0	0	0	0	0	18,982,778	17,500,699	0	17,500,699	1,482,079	18,982,778	0	-18,982,778	
14 - CONVEYING SYSTEMS																		
14-001 Elevator												32,500						
DELTA ELEVATOR SERVICE CORP.																		
Base	770,000	0	0	770,000	0	0	0	0	0	770,000	770,000	32,500	770,000	0	770,000	0	-770,000	
14-001 TOTAL	770,000	0	0	770,000	0	0	0	0	0	770,000	770,000	32,500	770,000	0	770,000	0	-770,000	
14 - CONVEYING SYSTEMS TOTAL	770,000	0	0	770,000	0	0	0	0	0	770,000	770,000	32,500	770,000	0	770,000	0	-770,000	
15 - MECHANICAL																		
15-301 Fire protection subcontractor																		
Base	1,665,000	0	0	1,665,000	0	0	0	0	0	1,665,000	1,665,000	0	1,665,000	0	1,665,000	0	-1,665,000	
CT048-Added & Rev Sprinkler RFI 218	0	0	0	0	0	0	0	0	4,658	4,658	0	0	0	4,658	4,658	0	-4,658	
CT049-Revised Sprinklers per RFI 219	0	0	0	0	0	0	0	0	1,799	1,799	0	0	0	1,799	1,799	0	-1,799	
15-301 TOTAL	1,665,000	0	0	1,665,000	0	0	0	0	6,457	1,671,457	1,665,000	0	1,665,000	6,457	1,671,457	0	-1,671,457	
15-401 Plumbing subcontractor																		
Base	6,445,900	0	0	6,445,900	0	0	0	0	0	6,445,900	6,445,900	0	6,445,900	0	6,445,900	0	-6,445,900	
CT041-Add'l Plumbing - RFI 161	0	0	0	0	0	0	0	0	12,336	12,336	0	0	0	12,336	12,336	0	-12,336	
CT042-Add'l Plumbing - RFI 164	0	0	0	0	0	0	0	0	24,942	24,942	0	0	0	24,942	24,942	0	-24,942	
CT043-Add'l Plumbing - RFI 202	0	0	0	0	0	0	0	0	5,311	5,311	0	0	0	5,311	5,311	0	-5,311	
HT024-Radon Risers	0	0	0	0	0	0	0	0	91,540	91,540	0	0	0	91,540	91,540	0	-91,540	
15-401 TOTAL	6,445,900	0	0	6,445,900	0	0	0	0	134,129	6,580,029	6,445,900	0	6,445,900	134,129	6,580,029	0	-6,580,029	
15-501 HVAC subcontractor																		
Base	19,174,000	0	0	19,174,000	0	0	0	0	0	19,174,000	19,174,000	0	19,174,000	0	19,174,000	0	-19,174,000	
15-501 TOTAL	19,174,000	0	0	19,174,000	0	0	0	0	0	19,174,000	19,174,000	0	19,174,000	0	19,174,000	0	-19,174,000	
15-502 Geothermal Well Pipefitter																		
Base	0	0	0	0	0	0	0	0	0	0	40,000	0	40,000	-40,000	0	0	0	
CT031-Pipefitter GT Laterals	0	0	0	0	0	0	0	0	40,000	40,000	0	0	0	40,000	40,000	0	-40,000	
15-502 TOTAL	0	0	0	0	0	0	0	0	40,000	40,000	40,000	0	40,000	0	40,000	0	-40,000	
15 - MECHANICAL TOTAL	27,284,900	0	0	27,284,900	0	0	0	0	180,587	27,465,487	27,324,900	0	27,324,900	140,587	27,465,487	0	-27,465,487	
16 - ELECTRICAL																		
16-001 Electrical subcontractor																		



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

	A	B1	B2	C (A+B)	D1 Pending Change Orders (Verbal Okay)	D2 Pending Change Orders (Submitted)	D3 Pending Change Orders (Other)	D4 Pending Transfers	E (C+D)		F	G	H	I (J-H)	J Total Anticipated Costs	K (E-J) Budget Variance	M Last Month vs. This Month
	Original Budget	Approved Change Orders	Approved Transfers	Current Budget					Projected Budget		Total Committed	JTD Cost Incurred	Total Costs	Costs to Complete			
16-001 Electrical subcontractor (cont.)																	
WAYNE J. GRIFFIN ELECTRIC, INC												88,611					
Base	18,609,000	0	0	18,609,000	0	0	0	0	18,609,000		18,609,000	88,611	18,609,000	0	18,609,000	0	-18,609,000
CT023-RFI 98 - Added Elec in Precast	0	0	1,686	1,686	0	0	0	0	1,686		1,686	0	1,686	0	1,686	0	-1,686
CT045-ASI-027 - Wage Rates	0	0	0	0	0	0	0	617,662	617,662		0	0	0	617,662	617,662	0	-617,662
16-001 TOTAL	18,609,000	0	1,686	18,610,686	0	0	0	617,662	19,228,347		18,610,686	88,611	18,610,686	617,662	19,228,347	0	-19,228,347
16-002 Early Site Electrical																	
WAYNE J. GRIFFIN ELECTRIC, INC												393,500					
Base	393,500	0	0	393,500	0	0	0	0	393,500		393,500	393,500	393,500	0	393,500	0	-393,500
AT022-Temp Power Exploratory T&M	0	0	855	855	0	0	0	0	855		855	855	855	0	855	0	-855
AT026-Utility Road Pole Support	0	0	7,907	7,907	0	0	0	0	7,907		7,907	7,907	7,907	0	7,907	0	-7,907
BT009-Temp Power & Trailer Utilities	0	0	15,807	15,807	0	0	0	0	15,807		15,807	15,807	15,807	0	15,807	0	-15,807
CT006-F&D Precast Electrical Materia	0	0	16,860	16,860	0	0	0	0	16,860		16,860	16,860	16,860	0	16,860	0	-16,860
CT008-RFI #7 Credit	0	0	-4,925	-4,925	0	0	0	0	-4,925		-4,925	-4,925	-4,925	0	-4,925	0	4,925
CT012-BP #1 Electrical Scope Deduct	0	0	-9,528	-9,528	0	0	0	0	-9,528		-9,528	-9,528	-9,528	0	-9,528	0	9,528
HT008-Goat Path OH Line Protection	0	0	87,171	87,171	0	0	0	0	87,171		87,171	87,171	87,171	0	87,171	0	-87,171
16-002 TOTAL	393,500	0	114,148	507,648	0	0	0	0	507,648		507,648	507,648	507,648	0	507,648	0	-507,648
16-901 Switchgear																	
Base	423,895	0	0	423,895	0	0	0	0	423,895		394,895	0	394,895	29,000	423,895	0	-423,895
RB007-OAL 12 - BP#7 Switchgear	0	-29,000	0	-29,000	0	0	0	0	-29,000		0	0	0	-29,000	-29,000	0	29,000
16-901 TOTAL	423,895	-29,000	0	394,895	0	0	0	0	394,895		394,895	0	394,895	0	394,895	0	-394,895
16-998 Hold - Equip Startup & Testing																	
RB007-OAL 12 - BP#7 Switchgear	0	14,000	0	14,000	0	0	0	0	14,000		0	0	0	14,000	14,000	0	-14,000
16-998 TOTAL	0	14,000	0	14,000	0	0	0	0	14,000		0	0	0	14,000	14,000	0	-14,000
16-999 Hold - BAS Integration																	
RB007-OAL 12 - BP#7 Switchgear	0	15,000	0	15,000	0	0	0	0	15,000		0	0	0	15,000	15,000	0	-15,000
16-999 TOTAL	0	15,000	0	15,000	0	0	0	0	15,000		0	0	0	15,000	15,000	0	-15,000
16 - ELECTRICAL TOTAL	19,426,395	0	115,833	19,542,228	0	0	0	617,662	20,159,890		19,513,228	596,259	19,513,228	646,662	20,159,890	0	-20,159,890
19 - CONTINGENCY																	
19-001 Construction Contingency																	
Base	3,740,789	0	0	3,740,789	0	0	0	0	3,740,789		0	0	0	3,740,789	3,740,789	0	-3,740,789
AT046-Winter Conditions #3 - Mar '25	0	0	-26,008	-26,008	0	0	0	0	-26,008		0	0	0	-26,008	-26,008	0	26,008
AT064-ASI-029: F&I Cisterns	0	0	0	0	0	0	0	-150,913	-150,913		0	0	0	-150,913	-150,913	0	150,913
BC005-Sewer Testing 3rd Party Credit	0	0	0	0	0	0	0	2,500	2,500		0	0	0	2,500	2,500	0	-2,500
CT001-Reconcile Backstop & Netting	0	0	-94,841	-94,841	0	0	0	0	-94,841		0	0	0	-94,841	-94,841	0	94,841
CT003-Access Path DG Expansion	0	0	-11,351	-11,351	0	0	0	0	-11,351		0	0	0	-11,351	-11,351	0	11,351
CT005-Pier & Elev Pit Revisions	0	0	-5,973	-5,973	0	0	0	0	-5,973		0	0	0	-5,973	-5,973	0	5,973
CT006-F&D Precast Electrical Materia	0	0	-16,860	-16,860	0	0	0	0	-16,860		0	0	0	-16,860	-16,860	0	16,860
CT008-RFI #7 Credit	0	0	4,925	4,925	0	0	0	0	4,925		0	0	0	4,925	4,925	0	-4,925
CT012-BP #1 Electrical Scope Deduct	0	0	9,528	9,528	0	0	0	0	9,528		0	0	0	9,528	9,528	0	-9,528
CT014-Concrete Crew Premium Time	0	0	-22,695	-22,695	0	0	0	0	-22,695		0	0	0	-22,695	-22,695	0	22,695
CT015-Underslab Utility Hammering	0	0	-112,677	-112,677	0	0	0	0	-112,677		0	0	0	-112,677	-112,677	0	112,677
CT016-Temp Utilities - March '25	0	0	-24,068	-24,068	0	0	0	0	-24,068		0	0	0	-24,068	-24,068	0	24,068
CT017-ASI #010 - Roof Steel Revs	0	0	-5,390	-5,390	0	0	0	0	-5,390		0	0	0	-5,390	-5,390	0	5,390
CT018-Fndt Hammering - PT Only	0	0	-3,065	-3,065	0	0	0	0	-3,065		0	0	0	-3,065	-3,065	0	3,065
CT019-Unforeseen Topsoil #3	0	0	-41,963	-41,963	0	0	0	0	-41,963		0	0	0	-41,963	-41,963	0	41,963
CT021-Temp Utilities - April '25	0	0	-3,718	-3,718	0	0	0	0	-3,718		0	0	0	-3,718	-3,718	0	3,718
CT022-Foundation PTO thru 5/31/25	0	0	-35,492	-35,492	0	0	0	0	-35,492		0	0	0	-35,492	-35,492	0	35,492
CT023-RFI 98 - Added Elec in Precast	0	0	-1,686	-1,686	0	0	0	0	-1,686		0	0	0	-1,686	-1,686	0	1,686
CT024-Temp Utilities - May '26	0	0	-15,997	-15,997	0	0	0	0	-15,997		0	0	0	-15,997	-15,997	0	15,997
CT025-Gas Line Sitework T&M	0	0	-32,349	-32,349	0	0	0	0	-32,349		0	0	0	-32,349	-32,349	0	32,349
CT027-Utility Hammering #2	0	0	0	0	0	0	0	-150,000	-150,000		0	0	0	-150,000	-150,000	0	150,000
CT028-Fndn Hammering PTO #2	0	0	0	0	0	0	0	-5,000	-5,000		0	0	0	-5,000	-5,000	0	5,000
CT030-Unf. Topsoil - June 2025	0	0	-21,591	-21,591	0	0	0	0	-21,591		0	0	0	-21,591	-21,591	0	21,591
CT031-Pipefitter GT Laterals	0	0	0	0	0	0	0	-40,000	-40,000		0	0	0	-40,000	-40,000	0	40,000
CT032-Temp Utilities - June 2025	0	0	-3,727	-3,727	0	0	0	0	-3,727		0	0	0	-3,727	-3,727	0	3,727



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

	A	B1	B2	C	D1	D2	D3	D4	E	F	G	H	I	J	K	M
	Original Budget	Approved Change Orders	Approved Transfers	(A+B) Current Budget	Pending Change Orders (Verbal Okay)	Pending Change Orders (Submitted)	Pending Change Orders (Other)	Pending Transfers	(C+D) Projected Budget	Total Committed	JTD Cost Incurred	Total Costs	(J-H) Costs to Complete	Total Anticipated Costs	(E-J) Budget Variance	Last Month vs. This Month
19-001 Contingency #1 (cont.)																
CT033-Added Lintels for UG Elec	0	0	-2,839	-2,839	0	0	0	0	-2,839	0	0	0	-2,839	-2,839	0	2,839
CT034-Track Bleacher Pad	0	0	0	0	0	0	0	-15,727	-15,727	0	0	0	-15,727	-15,727	0	15,727
CT035-Site Slope Stabilization	0	0	0	0	0	0	0	-14,769	-14,769	0	0	0	-14,769	-14,769	0	14,769
CT041-Add'l Plumbing - RFI 161	0	0	0	0	0	0	0	-12,336	-12,336	0	0	0	-12,336	-12,336	0	12,336
CT042-Add'l Plumbing - RFI 164	0	0	0	0	0	0	0	-24,942	-24,942	0	0	0	-24,942	-24,942	0	24,942
CT043-Add'l Plumbing - RFI 202	0	0	0	0	0	0	0	-5,311	-5,311	0	0	0	-5,311	-5,311	0	5,311
CT045-ASI-027 - Wage Rates	0	0	0	0	0	0	0	-617,662	-617,662	0	0	0	-617,662	-617,662	0	617,662
CT046-ASI-029: Furnish Tanks	0	0	0	0	0	0	0	-91,927	-91,927	0	0	0	-91,927	-91,927	0	91,927
CT047-ASI-029: Tank Install T&M	0	0	0	0	0	0	0	-200,000	-200,000	0	0	0	-200,000	-200,000	0	200,000
CT048-Added & Rev Sprinkler RFI 218	0	0	0	0	0	0	0	-4,658	-4,658	0	0	0	-4,658	-4,658	0	4,658
CT049-Revised Sprinklers per RFI 219	0	0	0	0	0	0	0	-1,799	-1,799	0	0	0	-1,799	-1,799	0	1,799
CT052-Temp Utilities - July '25	0	0	0	0	0	0	0	-4,489	-4,489	0	0	0	-4,489	-4,489	0	4,489
HT019-F&I Rebar Couplers	0	0	-39,305	-39,305	0	0	0	0	-39,305	0	0	0	-39,305	-39,305	0	39,305
RB008-Pre-GMP#6: HCA Reconc.	0	0	61,844	61,844	0	0	0	0	61,844	0	0	0	61,844	61,844	0	-61,844
19-001 TOTAL	3,740,789	0	-445,297	3,295,492	0	0	0	-1,337,034	1,958,458	0	0	0	1,958,458	1,958,458	0	973,921
19 - CONTINGENCY TOTAL	3,740,789	0	-445,297	3,295,492	0	0	0	-1,337,034	1,958,458	0	0	0	1,958,458	1,958,458	0	-1,958,458
24 - CONTRACT ALLOWANCES																
24-001 Survey -Layout- Allowance																
Base	130,000	0	0	130,000	0	0	0	0	130,000	0	0	0	130,000	130,000	0	-130,000
AT002-CorBuilt GPRS Utility Survey	0	0	-6,670	-6,670	0	0	0	0	-6,670	0	0	0	-6,670	-6,670	0	6,670
AT021-Survey Reconciliation - Oct 24	0	0	-26,855	-26,855	0	0	0	0	-26,855	0	0	0	-26,855	-26,855	0	26,855
AT025-Topsoil Screening	0	0	-111,000	-111,000	0	0	0	0	-111,000	0	0	0	-111,000	-111,000	0	111,000
AT034-Survey Reconciliation - Nov 24	0	0	-11,305	-11,305	0	0	0	0	-11,305	0	0	0	-11,305	-11,305	0	11,305
AT035-Foundation MEP Sleeves	0	0	-15,597	-15,597	0	0	0	0	-15,597	0	0	0	-15,597	-15,597	0	15,597
AT038-Survey Reconciliation - Dec 24	0	0	-10,333	-10,333	0	0	0	0	-10,333	0	0	0	-10,333	-10,333	0	10,333
AT047-Survey Reconciliation - Feb 25	0	0	-11,625	-11,625	0	0	0	0	-11,625	0	0	0	-11,625	-11,625	0	11,625
AT051-Survey #5 - May '25	0	0	0	0	0	0	0	-21,061	-21,061	0	0	0	-21,061	-21,061	0	21,061
AT054-Survey #6 - June '25	0	0	0	0	0	0	0	-12,425	-12,425	0	0	0	-12,425	-12,425	0	12,425
RB005-Pre-GMP #3: H/A Reconc.	0	0	90,990	90,990	0	0	0	0	90,990	0	0	0	90,990	90,990	0	-90,990
RB008-Pre-GMP#6: HCA Reconc.	0	0	30,123	30,123	0	0	0	0	30,123	0	0	0	30,123	30,123	0	-30,123
24-001 TOTAL	130,000	0	-72,272	57,728	0	0	0	-33,486	24,242	0	0	0	24,242	24,242	0	-24,242
24-002 Winter Conditions- Allowance																
Base	325,000	0	0	325,000	0	0	0	0	325,000	0	0	0	325,000	325,000	0	-325,000
AT025-Topsoil Screening	0	0	-25,000	-25,000	0	0	0	0	-25,000	0	0	0	-25,000	-25,000	0	25,000
AT030-Winter Conditions #1	0	0	-86,332	-86,332	0	0	0	0	-86,332	0	0	0	-86,332	-86,332	0	86,332
AT041-Winter Conditions #2 - Feb '25	0	0	-181,437	-181,437	0	0	0	0	-181,437	0	0	0	-181,437	-181,437	0	181,437
AT044-Stabilization - Bld A Found.	0	0	-44,730	-44,730	0	0	0	0	-44,730	0	0	0	-44,730	-44,730	0	44,730
AT046-Winter Conditions #3 - Mar '25	0	0	-12,500	-12,500	0	0	0	0	-12,500	0	0	0	-12,500	-12,500	0	12,500
RB005-Pre-GMP #3: H/A Reconc.	0	0	25,000	25,000	0	0	0	0	25,000	0	0	0	25,000	25,000	0	-25,000
24-002 TOTAL	325,000	0	-324,999	1	0	0	0	0	1	0	0	0	1	1	0	-1
24-003 Traffic Controls- Allowance																
Base	36,000	0	0	36,000	0	0	0	0	36,000	0	0	0	36,000	36,000	0	-36,000
AT008-OFR: East Access Road Ext.	0	0	-20,000	-20,000	0	0	0	0	-20,000	0	0	0	-20,000	-20,000	0	20,000
AT014-OFR: Tennis Stockpile Expansio	0	0	-8,980	-8,980	0	0	0	0	-8,980	0	0	0	-8,980	-8,980	0	8,980
AT022-Temp Power Exploratory T&M	0	0	-855	-855	0	0	0	0	-855	0	0	0	-855	-855	0	855
AT027-Temp Lighting at Gym Lot	0	0	-6,134	-6,134	0	0	0	0	-6,134	0	0	0	-6,134	-6,134	0	6,134
AT028-F&I Softball Outfield Sod	0	0	-6,165	-6,165	0	0	0	0	-6,165	0	0	0	-6,165	-6,165	0	6,165
AT042-F&I Contractor Parking	0	0	-12,271	-12,271	0	0	0	0	-12,271	0	0	0	-12,271	-12,271	0	12,271
RB005-Pre-GMP #3: H/A Reconc.	0	0	36,000	36,000	0	0	0	0	36,000	0	0	0	36,000	36,000	0	-36,000
RB008-Pre-GMP#6: HCA Reconc.	0	0	2,325	2,325	0	0	0	0	2,325	0	0	0	2,325	2,325	0	-2,325
24-003 TOTAL	36,000	0	-16,081	19,919	0	0	0	0	19,919	0	0	0	19,919	19,919	0	-19,919
24-004 Added Dust Control- Allowance																
Base	50,000	0	0	50,000	0	0	0	0	50,000	0	0	0	50,000	50,000	0	-50,000
AT008-OFR: East Access Road Ext.	0	0	-19,817	-19,817	0	0	0	0	-19,817	0	0	0	-19,817	-19,817	0	19,817
AT010-ASI #1: Water Quality Units	0	0	-30,183	-30,183	0	0	0	0	-30,183	0	0	0	-30,183	-30,183	0	30,183



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

	A	B1	B2	C	D1	D2	D3	D4	E	F	G	H	I	J	K	M
	Original Budget	Approved Change Orders	Approved Transfers	(A+B) Current Budget	Pending Change Orders (Verbal Okay)	Pending Change Orders (Submitted)	Pending Change Orders (Other)	Pending Transfers	(C+D) Projected Budget	Total Committed	JTD Cost Incurred	Total Costs	(J-H) Costs to Complete	Total Anticipated Costs	Budget Variance (E-J)	Last Month vs. This Month
24-004 Added Dust Controls- Allowance (cont.)																
AT031-Ex. Football Field Soil & Demo	0	0	-42,000	-42,000	0	0	0	0	-42,000	0	0	0	-42,000	-42,000	0	42,000
RB005-Pre-GMP #3: H/A Reconc.	0	0	50,000	50,000	0	0	0	0	50,000	0	0	0	50,000	50,000	0	-50,000
RB008-Pre-GMP#6: HCA Reconc.	0	0	22,934	22,934	0	0	0	0	22,934	0	0	0	22,934	22,934	0	-22,934
24-004 TOTAL	50,000	0	-19,066	30,934	0	0	0	0	30,934	0	0	0	30,934	30,934	0	-30,934
24-005 Fire Details- Allowance																
Base	20,000	0	0	20,000	0	0	0	0	20,000	0	0	0	20,000	20,000	0	-20,000
AT018-BP #1 Hydroseeding	0	0	-2,751	-2,751	0	0	0	0	-2,751	0	0	0	-2,751	-2,751	0	2,751
AT028-F&I Softball Outfield Sod	0	0	-17,249	-17,249	0	0	0	0	-17,249	0	0	0	-17,249	-17,249	0	17,249
AT039-Utility Pole NGrid Shutdown	0	0	-3,622	-3,622	0	0	0	0	-3,622	0	0	0	-3,622	-3,622	0	3,622
RB005-Pre-GMP #3: H/A Reconc.	0	0	20,000	20,000	0	0	0	0	20,000	0	0	0	20,000	20,000	0	-20,000
24-005 TOTAL	20,000	0	-3,622	16,378	0	0	0	0	16,378	0	0	0	16,378	16,378	0	-16,378
24-006 Dewatering- Allowance																
Base	200,000	0	0	200,000	0	0	0	0	200,000	0	0	0	200,000	200,000	0	-200,000
AT004-ASI #1: ConCom Civil Revisions	0	0	-147,739	-147,739	0	0	0	0	-147,739	0	0	0	-147,739	-147,739	0	147,739
AT010-ASI #1: Water Quality Units	0	0	-52,261	-52,261	0	0	0	0	-52,261	0	0	0	-52,261	-52,261	0	52,261
AT049-Footing Dewatering #1 - Apr 25	0	0	-15,903	-15,903	0	0	0	0	-15,903	0	0	0	-15,903	-15,903	0	15,903
AT052-Footing Dewatering #2 - May 25	0	0	-29,083	-29,083	0	0	0	0	-29,083	0	0	0	-29,083	-29,083	0	29,083
AT055-Dewatering #3 - May '25	0	0	-17,005	-17,005	0	0	0	0	-17,005	0	0	0	-17,005	-17,005	0	17,005
AT066-Ftg Dewatering #4 - July 25	0	0	0	0	0	0	0	-4,886	-4,886	0	0	0	-4,886	-4,886	0	4,886
RB005-Pre-GMP #3: H/A Reconc.	0	0	150,000	150,000	0	0	0	0	150,000	0	0	0	150,000	150,000	0	-150,000
24-006 TOTAL	200,000	0	-111,992	88,008	0	0	0	-4,886	83,122	0	0	0	83,122	83,122	0	-83,122
24-007 Street Sweeping- Allowance																
Base	20,000	0	0	20,000	0	0	0	0	20,000	0	0	0	20,000	20,000	0	-20,000
AT010-ASI #1: Water Quality Units	0	0	-20,000	-20,000	0	0	0	0	-20,000	0	0	0	-20,000	-20,000	0	20,000
RB005-Pre-GMP #3: H/A Reconc.	0	0	20,000	20,000	0	0	0	0	20,000	0	0	0	20,000	20,000	0	-20,000
24-007 TOTAL	20,000	0	0	20,000	0	0	0	0	20,000	0	0	0	20,000	20,000	0	-20,000
24-008 Temp. Water Bypass- Allowance																
Base	100,000	0	0	100,000	0	0	0	0	100,000	0	0	0	100,000	100,000	0	-100,000
AT006-Gate Valve at Utility Access	0	0	-3,966	-3,966	0	0	0	0	-3,966	0	0	0	-3,966	-3,966	0	3,966
AT007-DPW: Gate Valve at Vault Pit	0	0	-7,322	-7,322	0	0	0	0	-7,322	0	0	0	-7,322	-7,322	0	7,322
AT010-ASI #1: Water Quality Units	0	0	-88,713	-88,713	0	0	0	0	-88,713	0	0	0	-88,713	-88,713	0	88,713
RB005-Pre-GMP #3: H/A Reconc.	0	0	100,000	100,000	0	0	0	0	100,000	0	0	0	100,000	100,000	0	-100,000
24-008 TOTAL	100,000	0	0	100,000	0	0	0	0	100,000	0	0	0	100,000	100,000	0	-100,000
24-009 Temp. Sewer Bypass- Allowance																
Base	75,000	0	0	75,000	0	0	0	0	75,000	0	0	0	75,000	75,000	0	-75,000
AT005-ASI #1 - Parking Lot T&M	0	0	-33,273	-33,273	0	0	0	0	-33,273	0	0	0	-33,273	-33,273	0	33,273
AT010-ASI #1: Water Quality Units	0	0	-25,056	-25,056	0	0	0	0	-25,056	0	0	0	-25,056	-25,056	0	25,056
AT012-OFR: Added Temp Parking Spaces	0	0	-16,671	-16,671	0	0	0	0	-16,671	0	0	0	-16,671	-16,671	0	16,671
RB005-Pre-GMP #3: H/A Reconc.	0	0	75,000	75,000	0	0	0	0	75,000	0	0	0	75,000	75,000	0	-75,000
24-009 TOTAL	75,000	0	0	75,000	0	0	0	0	75,000	0	0	0	75,000	75,000	0	-75,000
24-010 Temp. Storm Relocation- Allow																
Base	50,000	0	0	50,000	0	0	0	0	50,000	0	0	0	50,000	50,000	0	-50,000
AT012-OFR: Added Temp Parking Spaces	0	0	-16,501	-16,501	0	0	0	0	-16,501	0	0	0	-16,501	-16,501	0	16,501
AT019-Stump Removal & Export	0	0	-33,499	-33,499	0	0	0	0	-33,499	0	0	0	-33,499	-33,499	0	33,499
AT059-GT Main Drain Bypass #1	0	0	0	0	0	0	0	-12,000	-12,000	0	0	0	-12,000	-12,000	0	12,000
AT061-F&I Non-Ex. Drainage in Track	0	0	0	0	0	0	0	-15,000	-15,000	0	0	0	-15,000	-15,000	0	15,000
RB005-Pre-GMP #3: H/A Reconc.	0	0	50,000	50,000	0	0	0	0	50,000	0	0	0	50,000	50,000	0	-50,000
24-010 TOTAL	50,000	0	0	50,000	0	0	0	-27,000	23,000	0	0	0	23,000	23,000	0	-23,000
24-011 Video Inspections- Allowance																
Base	22,630	0	0	22,630	0	0	0	0	22,630	0	0	0	22,630	22,630	0	-22,630
AT014-OFR: Tennis Stockpile Expansio	0	0	-3,557	-3,557	0	0	0	0	-3,557	0	0	0	-3,557	-3,557	0	3,557
AT025-Topsoil Screening	0	0	-18,364	-18,364	0	0	0	0	-18,364	0	0	0	-18,364	-18,364	0	18,364
AT031-Ex. Football Field Soil & Demo	0	0	-23,300	-23,300	0	0	0	0	-23,300	0	0	0	-23,300	-23,300	0	23,300
RB005-Pre-GMP #3: H/A Reconc.	0	0	22,630	22,630	0	0	0	0	22,630	0	0	0	22,630	22,630	0	-22,630



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

	A	B1	B2	C (A+B)	D1 Pending Change Orders (Verbal Okay)	D2 Pending Change Orders (Submitted)	D3 Pending Change Orders (Other)	D4 Pending Transfers	E (C+D) Projected Budget	F Total Committed	G JTD Cost Incurred	H Total Costs	I (J-H) Costs to Complete	J Total Anticipated Costs	K (E-J) Budget Variance	M Last Month vs. This Month
	Original Budget	Approved Change Orders	Approved Transfers	Current Budget												
24-011 Video Inspections- Allowance (cont.)																
<i>RB008-Pre-GMP#6: HCA Reconc.</i>	0	0	41,657	41,657	0	0	0	0	41,657	0	0	0	41,657	41,657	0	-41,657
24-011 TOTAL	22,630	0	19,066	41,696	0	0	0	0	41,696	0	0	0	41,696	41,696	0	-41,657
24-012 R&D UG Fuel Tanks- Allowance																
Base	25,000	0	0	25,000	0	0	0	0	25,000	0	0	0	25,000	25,000	0	-25,000
<i>AT025-Topsoil Screening</i>	0	0	-32,750	-32,750	0	0	0	0	-32,750	0	0	0	-32,750	-32,750	0	32,750
<i>RB005-Pre-GMP #3: H/A Reconc.</i>	0	0	25,000	25,000	0	0	0	0	25,000	0	0	0	25,000	25,000	0	-25,000
<i>RB008-Pre-GMP#6: HCA Reconc.</i>	0	0	7,750	7,750	0	0	0	0	7,750	0	0	0	7,750	7,750	0	-7,750
24-012 TOTAL	25,000	0	0	25,000	0	0	0	0	25,000	0	0	0	25,000	25,000	0	-25,000
24-013 T&D Contaminated Soil- Allow																
Base	10,000	0	0	10,000	0	0	0	0	10,000	0	0	0	10,000	10,000	0	-10,000
<i>AT013-OTO Test Pit Excavation</i>	0	0	-4,805	-4,805	0	0	0	0	-4,805	0	0	0	-4,805	-4,805	0	4,805
<i>AT014-OFR: Tennis Stockpile Expansio</i>	0	0	-4,498	-4,498	0	0	0	0	-4,498	0	0	0	-4,498	-4,498	0	4,498
<i>AT028-F&I Softball Outfield Sod</i>	0	0	-697	-697	0	0	0	0	-697	0	0	0	-697	-697	0	697
<i>RB005-Pre-GMP #3: H/A Reconc.</i>	0	0	5,195	5,195	0	0	0	0	5,195	0	0	0	5,195	5,195	0	-5,195
24-013 TOTAL	10,000	0	-4,805	5,195	0	0	0	0	5,195	0	0	0	5,195	5,195	0	-5,195
24-014 Drilling-Blasting- Allowance																
Base	843,052	0	0	843,052	0	0	0	0	843,052	0	0	0	843,052	843,052	0	-843,052
<i>AT001-TCD Water Main Ledge Removal</i>	0	0	-19,009	-19,009	0	0	0	0	-19,009	0	0	0	-19,009	-19,009	0	19,009
<i>AT009-Added Pre-Blast Surveys</i>	0	0	-18,769	-18,769	0	0	0	0	-18,769	0	0	0	-18,769	-18,769	0	18,769
<i>AT011-TCD Water Main Ledge Removal 2</i>	0	0	-39,189	-39,189	0	0	0	0	-39,189	0	0	0	-39,189	-39,189	0	39,189
<i>AT014-OFR: Tennis Stockpile Expansio</i>	0	0	-24,105	-24,105	0	0	0	0	-24,105	0	0	0	-24,105	-24,105	0	24,105
<i>AT015-Goat Path Ledge Removal</i>	0	0	-327,131	-327,131	0	0	0	0	-327,131	0	0	0	-327,131	-327,131	0	327,131
<i>AT019-Stump Removal & Export</i>	0	0	-145,274	-145,274	0	0	0	0	-145,274	0	0	0	-145,274	-145,274	0	145,274
<i>AT020-Utility Road Premium Time T&M</i>	0	0	-18,631	-18,631	0	0	0	0	-18,631	0	0	0	-18,631	-18,631	0	18,631
<i>AT023-Unforeseen Loam Below Subgrade</i>	0	0	-106,446	-106,446	0	0	0	0	-106,446	0	0	0	-106,446	-106,446	0	106,446
<i>AT024-Loading Dock Rock Removal</i>	0	0	-105,934	-105,934	0	0	0	0	-105,934	0	0	0	-105,934	-105,934	0	105,934
<i>AT025-Topsoil Screening</i>	0	0	-610,000	-610,000	0	0	0	0	-610,000	0	0	0	-610,000	-610,000	0	610,000
<i>AT026-Utility Road Pole Support</i>	0	0	-7,907	-7,907	0	0	0	0	-7,907	0	0	0	-7,907	-7,907	0	7,907
<i>AT031-Ex. Football Field Soil & Demo</i>	0	0	-29,233	-29,233	0	0	0	0	-29,233	0	0	0	-29,233	-29,233	0	29,233
<i>AT032-Badger Vac for Ductbank</i>	0	0	-5,485	-5,485	0	0	0	0	-5,485	0	0	0	-5,485	-5,485	0	5,485
<i>AT043-Earthwork Material Credit</i>	0	0	-238,449	-238,449	0	0	0	0	-238,449	0	0	0	-238,449	-238,449	0	238,449
<i>AT048-Unforeseen Loam #2</i>	0	0	-3,568	-3,568	0	0	0	0	-3,568	0	0	0	-3,568	-3,568	0	3,568
<i>RB005-Pre-GMP #3: H/A Reconc.</i>	0	0	478,382	478,382	0	0	0	0	478,382	0	0	0	478,382	478,382	0	-478,382
<i>RB008-Pre-GMP#6: HCA Reconc.</i>	0	0	377,695	377,695	0	0	0	0	377,695	0	0	0	377,695	377,695	0	-377,695
24-014 TOTAL	843,052	0	-843,052	0	0	0	0	0	0	0	0	0	0	0	0	0
24-015 Dewatering - Allowance																
<i>AT045-GeoT Sediment Pond</i>	0	0	-11,356	-11,356	0	0	0	0	-11,356	0	0	0	-11,356	-11,356	0	11,356
<i>RB001-OAL 05 - BP#3 Geothermal RB</i>	0	0	150,000	150,000	0	0	0	0	150,000	0	0	0	150,000	150,000	0	-150,000
24-015 TOTAL	0	0	138,644	138,644	0	0	0	0	138,644	0	0	0	138,644	138,644	0	-138,644
24-016 High Pressure Air - Allowance																
<i>RB001-OAL 05 - BP#3 Geothermal RB</i>	0	0	138,500	138,500	0	0	0	0	138,500	0	0	0	138,500	138,500	0	-138,500
24-016 TOTAL	0	0	138,500	138,500	0	0	0	0	138,500	0	0	0	138,500	138,500	0	-138,500
24-017 Additional Ground - Allowance																
<i>AT029-Geothermal Route Rock Probing</i>	0	0	-43,416	-43,416	0	0	0	0	-43,416	0	0	0	-43,416	-43,416	0	43,416
<i>AT057-Add'l Probes for GT Mains #2</i>	0	0	0	0	0	0	0	-7,987	-7,987	0	0	0	-7,987	-7,987	0	7,987
<i>RB001-OAL 05 - BP#3 Geothermal RB</i>	0	0	212,850	212,850	0	0	0	0	212,850	0	0	0	212,850	212,850	0	-212,850
<i>RB008-Pre-GMP#6: HCA Reconc.</i>	0	0	43,416	43,416	0	0	0	0	43,416	0	0	0	43,416	43,416	0	-43,416
24-017 TOTAL	0	0	212,850	212,850	0	0	0	-7,987	204,864	0	0	0	204,864	204,864	0	-204,864
24-018 Additional Casing - Allowance																
<i>RB001-OAL 05 - BP#3 Geothermal RB</i>	0	0	167,700	167,700	0	0	0	0	167,700	0	0	0	167,700	167,700	0	-167,700
24-018 TOTAL	0	0	167,700	167,700	0	0	0	0	167,700	0	0	0	167,700	167,700	0	-167,700
24-019 Add'l Concrete Win Con - Allow																
<i>AT041-Winter Conditions #2 - Feb '25</i>	0	0	-6,666	-6,666	0	0	0	0	-6,666	0	0	0	-6,666	-6,666	0	6,666



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

	A	B1	B2	C (A+B)	D1 Pending Change Orders (Verbal Okay)	D2 Pending Change Orders (Submitted)	D3 Pending Change Orders (Other)	D4 Pending Transfers	E (C+D)		F	G	H	I (J-H)	J	K (E-J)	M
	Original Budget	Approved Change Orders	Approved Transfers	Current Budget					Projected Budget		Total Committed	JTD Cost Incurred	Total Costs	Costs to Complete	Total Anticipated Costs	Budget Variance	Last Month vs. This Month
24-019 Add'l Concrete Win Con (cont.)																	
AT044-Stabilization - Bld A Found.	0	0	-4,038	-4,038	0	0	0	0	-4,038		0	0	0	-4,038	-4,038	0	4,038
AT056-Winter Conditions #4 - Apr '25	0	0	-8,890	-8,890	0	0	0	0	-8,890		0	0	0	-8,890	-8,890	0	8,890
RB002-OAL 06 - BP#3 Concrete	0	0	105,000	105,000	0	0	0	0	105,000		0	0	0	105,000	105,000	0	-105,000
24-019 TOTAL	0	0	85,406	85,406	0	0	0	0	85,406		0	0	0	85,406	85,406	0	-92,072
24-020 Monument Sign. Footing - Allow																	
RB002-OAL 06 - BP#3 Concrete	0	0	10,000	10,000	0	0	0	0	10,000		0	0	0	10,000	10,000	0	-10,000
24-020 TOTAL	0	0	10,000	10,000	0	0	0	0	10,000		0	0	0	10,000	10,000	0	-10,000
24-021 Add'l Concrete Pads - Allow																	
RB002-OAL 06 - BP#3 Concrete	0	0	15,000	15,000	0	0	0	0	15,000		0	0	0	15,000	15,000	0	-15,000
24-021 TOTAL	0	0	15,000	15,000	0	0	0	0	15,000		0	0	0	15,000	15,000	0	-15,000
24-022 Add'l MEP Sleeves - Allowance																	
AT035-Foundation MEP Sleeves	0	0	-10,000	-10,000	0	0	0	0	-10,000		0	0	0	-10,000	-10,000	0	10,000
RB002-OAL 06 - BP#3 Concrete	0	0	10,000	10,000	0	0	0	0	10,000		0	0	0	10,000	10,000	0	-10,000
RB008-Pre-GMP#6: HCA Reconc.	0	0	10,000	10,000	0	0	0	0	10,000		0	0	0	10,000	10,000	0	-10,000
24-022 TOTAL	0	0	10,000	10,000	0	0	0	0	10,000		0	0	0	10,000	10,000	0	-10,000
24-023 Add'l Field Beam Pens - Allow																	
RB003-OAL 07 - BP#3 SS	0	0	100,000	100,000	0	0	0	0	100,000		0	0	0	100,000	100,000	0	-100,000
24-023 TOTAL	0	0	100,000	100,000	0	0	0	0	100,000		0	0	0	100,000	100,000	0	-100,000
24-024 CP&R Openings - Allow																	
RB003-OAL 07 - BP#3 SS	0	0	317,500	317,500	0	0	0	0	317,500		0	0	0	317,500	317,500	0	-317,500
24-024 TOTAL	0	0	317,500	317,500	0	0	0	0	317,500		0	0	0	317,500	317,500	0	-317,500
24-025 Mech Unit Support - Allow																	
RB003-OAL 07 - BP#3 SS	0	0	108,000	108,000	0	0	0	0	108,000		0	0	0	108,000	108,000	0	-108,000
24-025 TOTAL	0	0	108,000	108,000	0	0	0	0	108,000		0	0	0	108,000	108,000	0	-108,000
24-026 Mockups - Allowance																	
RB003-OAL 07 - BP#3 SS	0	0	10,000	10,000	0	0	0	0	10,000		0	0	0	10,000	10,000	0	-10,000
24-026 TOTAL	0	0	10,000	10,000	0	0	0	0	10,000		0	0	0	10,000	10,000	0	-10,000
24-027 Stair Leave Outs - Allow																	
RB003-OAL 07 - BP#3 SS	0	0	35,000	35,000	0	0	0	0	35,000		0	0	0	35,000	35,000	0	-35,000
24-027 TOTAL	0	0	35,000	35,000	0	0	0	0	35,000		0	0	0	35,000	35,000	0	-35,000
24-028 Joist Loading - Allowance																	
RB003-OAL 07 - BP#3 SS	0	0	50,000	50,000	0	0	0	0	50,000		0	0	0	50,000	50,000	0	-50,000
24-028 TOTAL	0	0	50,000	50,000	0	0	0	0	50,000		0	0	0	50,000	50,000	0	-50,000
24-029 Cut & Repair Decking - Allow																	
RB003-OAL 07 - BP#3 SS	0	0	109,500	109,500	0	0	0	0	109,500		0	0	0	109,500	109,500	0	-109,500
24-029 TOTAL	0	0	109,500	109,500	0	0	0	0	109,500		0	0	0	109,500	109,500	0	-109,500
24-030 Add'l Opening Support - Allow																	
RB004-OAL 08 - BP#3 Precast Plank	0	0	44,400	44,400	0	0	0	0	44,400		0	0	0	44,400	44,400	0	-44,400
24-030 TOTAL	0	0	44,400	44,400	0	0	0	0	44,400		0	0	0	44,400	44,400	0	-44,400
24-031 Wrap Seal Radon Pens - Allow																	
RB002-OAL 06 - BP#3 Concrete	0	0	20,000	20,000	0	0	0	0	20,000		0	0	0	20,000	20,000	0	-20,000
24-031 TOTAL	0	0	20,000	20,000	0	0	0	0	20,000		0	0	0	20,000	20,000	0	-20,000
24-032 Struc. Steel Tariff - Allow																	
Base	2,000,000	0	0	2,000,000	0	0	0	0	2,000,000		0	0	0	2,000,000	2,000,000	0	-2,000,000
AT053-SS Tariffs #1 - Thru 6.5.25	0	0	-114,336	-114,336	0	0	0	0	-114,336		0	0	0	-114,336	-114,336	0	114,336
AT060-SS Tariffs #2 - June & Coupler	0	0	-129,613	-129,613	0	0	0	0	-129,613		0	0	0	-129,613	-129,613	0	129,613
AT065-SS Tariff #3 - Thru 6.29.25	0	0	0	0	0	0	0	-136,289	-136,289		0	0	0	-136,289	-136,289	0	136,289
24-032 TOTAL	2,000,000	0	-243,948	1,756,052	0	0	0	-136,289	1,619,763		0	0	0	1,619,763	1,619,763	0	-1,619,763
24-033 Unforeseen Drywall Adj - Allow																	
RB006-OAL 15 - BP#8 Drywall	0	0	150,000	150,000	0	0	0	0	150,000		0	0	0	150,000	150,000	0	-150,000



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

	A	B1	B2	C	D1	D2	D3	D4	E		F	G	H	I	J	K	M
	Original Budget	Approved Change Orders	Approved Transfers	(A+B) Current Budget	Pending Change Orders (Verbal Okay)	Pending Change Orders (Submitted)	Pending Change Orders (Other)	Pending Transfers	(C+D) Projected Budget		Total Committed	JTD Cost Incurred	Total Costs	(J-H) Costs to Complete	Total Anticipated Costs	(E-J) Budget Variance	Last Month vs. This Month
24-033 TOTAL	0	0	150,000	150,000	0	0	0	0	150,000		0	0	0	150,000	150,000	0	-150,000
24-034 Off-Site Snow Removal - Allow																	
RB009-OAL #16 - Sitework	0	0	35,000	35,000	0	0	0	0	35,000		0	0	0	35,000	35,000	0	-35,000
24-034 TOTAL	0	0	35,000	35,000	0	0	0	0	35,000		0	0	0	35,000	35,000	0	-35,000
24-035 Add'l Vibration M&C - Allow																	
RB009-OAL #16 - Sitework	0	0	25,000	25,000	0	0	0	0	25,000		0	0	0	25,000	25,000	0	-25,000
24-035 TOTAL	0	0	25,000	25,000	0	0	0	0	25,000		0	0	0	25,000	25,000	0	-25,000
24-036 Open Ledge Removal - Allow																	
RB009-OAL #16 - Sitework	0	0	114,200	114,200	0	0	0	0	114,200		0	0	0	114,200	114,200	0	-114,200
24-036 TOTAL	0	0	114,200	114,200	0	0	0	0	114,200		0	0	0	114,200	114,200	0	-114,200
24-037 Trench Ledge Removal - Allow																	
RB009-OAL #16 - Sitework	0	0	125,200	125,200	0	0	0	0	125,200		0	0	0	125,200	125,200	0	-125,200
24-037 TOTAL	0	0	125,200	125,200	0	0	0	0	125,200		0	0	0	125,200	125,200	0	-125,200
24-038 Elec. at Pump Station - Allow																	
RB009-OAL #16 - Sitework	0	0	150,000	150,000	0	0	0	0	150,000		0	0	0	150,000	150,000	0	-150,000
24-038 TOTAL	0	0	150,000	150,000	0	0	0	0	150,000		0	0	0	150,000	150,000	0	-150,000
24-039 Misc. Unsuitable OE&R - Allow																	
RB009-OAL #16 - Sitework	0	0	275,000	275,000	0	0	0	0	275,000		0	0	0	275,000	275,000	0	-275,000
24-039 TOTAL	0	0	275,000	275,000	0	0	0	0	275,000		0	0	0	275,000	275,000	0	-275,000
24-040 Add'l Winter Conditions - Allow																	
RB009-OAL #16 - Sitework	0	0	50,000	50,000	0	0	0	0	50,000		0	0	0	50,000	50,000	0	-50,000
24-040 TOTAL	0	0	50,000	50,000	0	0	0	0	50,000		0	0	0	50,000	50,000	0	-50,000
24-041 Ph 1 Unsuitable OE&R - Allow																	
AT043-Earthwork Material Credit	0	0	-70,201	-70,201	0	0	0	0	-70,201		0	0	0	-70,201	-70,201	0	70,201
AT062-Native Soil Reconciliation #2	0	0	0	0	0	0	0	-175,000	-175,000		0	0	0	-175,000	-175,000	0	175,000
RB009-OAL #16 - Sitework	0	0	250,000	250,000	0	0	0	0	250,000		0	0	0	250,000	250,000	0	-250,000
24-041 TOTAL	0	0	179,799	179,799	0	0	0	-175,000	4,799		0	0	0	4,799	4,799	0	-4,799
24-042 Contaminated Soil R&D - Allow																	
RB009-OAL #16 - Sitework	0	0	72,500	72,500	0	0	0	0	72,500		0	0	0	72,500	72,500	0	-72,500
24-042 TOTAL	0	0	72,500	72,500	0	0	0	0	72,500		0	0	0	72,500	72,500	0	-72,500
24-043 Unf. D/F/H Changes - Allow																	
RB010-OAL 21 - BP#8 D/F/H	0	0	50,000	50,000	0	0	0	0	50,000		0	0	0	50,000	50,000	0	-50,000
24-043 TOTAL	0	0	50,000	50,000	0	0	0	0	50,000		0	0	0	50,000	50,000	0	-50,000
24-045 Allow - Add'l Intumescent																	
RB012-OAL 19 - BP#8 Spray FP	0	0	0	0	0	0	0	25,000	25,000		0	0	0	25,000	25,000	0	-25,000
24-045 TOTAL	0	0	0	0	0	0	0	25,000	25,000		0	0	0	25,000	25,000	0	-25,000
24-046 Allow - Add'l Cementitious																	
RB012-OAL 19 - BP#8 Spray FP	0	0	0	0	0	0	0	50,000	50,000		0	0	0	50,000	50,000	0	-50,000
24-046 TOTAL	0	0	0	0	0	0	0	50,000	50,000		0	0	0	50,000	50,000	0	-50,000
24 - CONTRACT ALLOWANCES TOTAL	3,906,682	0	1,178,427	5,085,109	0	0	0	-309,648	4,775,461		0	0	0	4,775,461	4,775,461	0	-4,775,461
25 - CONTRACTORS FEE																	
25-001 Contractor's Fee																	
25-001 TOTAL	3,300,218	0	0	3,300,218	0	0	-10,633	0	3,289,585		0	0	0	3,289,585	3,289,585	0	-3,289,585
25-999 Non-Reimbursable Cost																	
BRIAN KNAPP												97					
CARLY HUNDERTMARK												238					
DANIEL DELLA-GIUSTINA JR.												10					
EMILY RAMOS												40					
ETHAN TIEGER												54					
JOHN BONIN												43					
OLIVA' S, INC.												1,833					
SIEM YEBIO												17					



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

	A	B1	B2	C	D1	D2	D3	D4	E	F	G	H	I	J	K	M
	Original	Approved	Approved	Current	Pending	Pending	Pending	Pending	Projected	Total	JTD Cost	Total	Costs to	Total	Budget	Last Month
	Budget	Change	Transfers	Budget	Change	Change	Change	Transfers	Budget	Committed	Incurred	Costs	Complete	Anticipated	Variance	vs.
		Orders			Orders	Orders	Orders						(J-H)	Costs	(E-J)	This Month
					(Verbal Okay)	(Submitted)	(Other)									
25-999 Non-Reimbursable Cost (cont.)																
TRISTEN MOORE											7,387					
WILLIAM FERACO											913					
25-999 TOTAL	0	0	0	0	0	0	10,633	0	10,633	0	10,633	10,633	0	10,633	0	-10,633
25 - CONTRACTORS FEE TOTAL	3,300,218	0	0	3,300,218	0	0	0	0	3,300,218	0	10,633	10,633	3,289,585	3,300,218	0	-3,300,218
GMP TOTAL	168,311,084	0	0	168,311,084	0	0	0	0	168,311,084	148,709,513	29,540,805	153,505,108	14,805,976	168,311,084	0	-168,311,084
Job 2983 Total	168,311,084	0	0	168,311,084	0	0	0	0	168,311,084	148,709,513	29,540,805	153,505,108	14,805,976	168,311,084	0	-168,311,084



2983 Tri County Reg. Voc. Tech. HS
Anticipated Cost Report

A	B1	B2	C	D1	D2	D3	D4	E	F	G	H	I	J	K	M
Original Budget	Approved Change Orders	Approved Transfers	(A+B) Current Budget	Pending Change Orders (Verbal Okay)	Pending Change Orders (Submitted)	Pending Change Orders (Other)	Pending Transfers	(C+D) Projected Budget	Total Committed	JTD Cost Incurred	Total Costs	(J-H) Costs to Complete	Total Anticipated Costs	(E-J) Budget Variance	Last Month vs. This Month

Tri-County RVTHS

Owner Monthly Report

August 2025

Section 3 - Change Request & Transfer Log

Change Request Log by Status

Consigli Construction Co., Inc.

08/05/25

2983 Tri County Reg. Voc. Tech. HS

Number	Date	Description	Amount	CO

CHANGE REQUESTS

Not issued

RB012	08/04/25	OAL 19 - BP#8 Spray Fireproofing	0.00	
Not issued Total			0.00	

Submitted

BT014	07/07/25	Pre-GMP GR Reconciliation July 2025	0.00	
BT015	07/31/25	Pre-GMP GC Reconciliation - July 2025	0.00	
BT016	08/01/25	RB010 - OAL #21 - DFH Install Reconciliation	0.00	
Submitted Total			0.00	

CHANGE REQUESTS TOTAL 0.00

CONTINGENCY GROUP

Contingency

Not issued

CT027	06/03/25	Underslab Utility Hammering #2	0.00	
CT028	06/03/25	Foundation Hammering PTO #2	0.00	
CT029	06/03/25	Concrete Foundation PTO - June 2025	0.00	
CT031	06/03/25	Pipefitter Supervision for Geothermal Laterals	0.00	
CT036	07/15/25	Installation of Rebar Couplers on Top of Beams	0.00	
CT037	07/17/25	Misc Metals Add'l Work for Mock Up	0.00	
CT039	07/18/25	Early CMU Electrical Installation - T&M through 06/09/2025	0.00	
CT047	07/25/25	ASI-029: Cistern Coordination (Tank Installation Only) - T&M	0.00	
CT050	07/28/25	ASI-001: Sawcut Water Quality Units in Active Parking Lot	0.00	
Not issued Total			0.00	

Potential

CT045	07/25/25	ASI-027 Wage Rates	0.00	
Potential Total			0.00	

Submitted

CT034	07/15/25	Bleacher Pad at Soccer Field/Track	0.00	
CT035	07/15/25	Site Slope Stabilization	0.00	
CT038	07/17/25	Various Plumbing Updates Per RFIs 132 and 135	0.00	
CT041	07/23/25	Add'l Plumbing per RFI 161	0.00	
CT042	07/23/25	Add'l Plumbing Per RFI 164	0.00	
CT043	07/23/25	Add'l Plumbing Per RFI 202	0.00	
CT044	07/24/25	Add'l Plumbing Per RFI 203	0.00	
CT046	07/25/25	ASI-029: Cistern Coordination (Tank Material Only)	0.00	
CT048	07/28/25	Revised and Added Sprinkler Heads per RFI 218	0.00	
CT049	07/28/25	Revised Sprinkler Heads per RFI 219	0.00	
CT052	07/31/25	Temporary Utility Reconciliation - July 2025	0.00	
Submitted Total			0.00	

Original Contingency Amount:	0.00
Approved Contingency Items:	0.00
Remaining Contingency Amount:	0.00

Pending Contingency Items:	0.00

CONTINGENCY GROUP TOTAL 0.00

ALLOWANCES

Allowance

Not issued

AT057	06/16/25	Additional Test Probes for Geothermal Main Installation	0.00	
AT059	06/30/25	Geothermal Conflict - Drain Line Relocation	0.00	
AT061	07/03/25	F&I Non-Existing Drainage Pipe in Soccer Field	0.00	
AT062	07/03/25	Unsuitable Native Material Reconciliation #2	0.00	
AT064	07/15/25	ASI-029: Cistern Coordination	0.00	

Change Request Log by Status

Consigli Construction Co., Inc.

08/05/25

2983 Tri County Reg. Voc. Tech. HS

Number	Date	Description	Amount	CO

ALLOWANCES (continued)

Allowance (continued)

Not issued (continued)

AT067	08/01/25	Survey Reconciliation #7 - July 2025	0.00	
AT068	08/01/25	Survey Reconciliation #8 - August 2025	0.00	
Not issued Total			0.00	

Submitted

AT051	07/11/25	Survey Reconciliation #5 (through 05/31/2025)	0.00	
AT054	06/03/25	Survey Reconciliation #6 - June 2025	0.00	
AT065	07/25/25	Structural Steel Tariffs #3: Through June 29 2025	0.00	
AT066	08/04/25	Dewatering for Concrete Footings - July 2025 T&M	0.00	
Submitted Total			0.00	

ALLOWANCES TOTAL 0.00

HOLD TRANSFER

Hold Transfer

Not issued

HT015	02/25/25	Submittal 200000-002: Additional Reinforcement for MEP Sleeves (Buildings B&C)	0.00	
HT016	02/25/25	Submittal 200000-002: Additional Reinforcement for MEP Sleeves (Buildings D&E)	0.00	
HT021	06/26/25	Labor Support for Geothermal Install #2 - T&M through 06/24/25	0.00	
HT022	06/17/25	Unsuitable Soil Removal - Geothermal Trenching - T&M through 07/20/25	0.00	
HT023	07/15/25	Additonal UG Eletrical Coordination - RFI 224	0.00	
Not issued Total			0.00	

Submitted

HT024	07/21/25	Radon Risers	0.00	
HT025	08/05/25	Geothermal Coordination: Unload Vault After-Hours - T&M	0.00	
Submitted Total			0.00	

HOLD TRANSFER TOTAL 0.00

Tri-County RVTHS

Owner Monthly Report

August 2025

Section 4 - Holds, Contingencies, & Allowances Log

2983 Tri County Reg. Voc. Tech. HS

Hold/Contingency/Allowance Log

	A	B	C	D	E
	Original Budget	Approved COs and Transfers	Current Budget	Pending	(C+D-TotalCosts) Remaining Unallocated
PROJECT HOLDS					
2-966 Hold - Radon Mat AG Piping	0	200,000	200,000	-91,540	108,460
2-967 Hold - Temp Parking Summer '27	0	50,000	50,000	0	50,000
2-968 Hold - Add'l UG MEP E&B	0	175,000	175,000	0	175,000
2-969 Hold - Add'l Dewatering + T&R	0	50,000	50,000	0	50,000
2-972 Ex. Utility GPRS	0	15,000	15,000	0	15,000
2-973 Hold - Asphalt Rate Increase	0	35,000	35,000	0	35,000
2-974 Hold - Add'l Site Survey	0	75,000	75,000	0	75,000
2-975 Hold - Add'l Dust Control	0	15,000	15,000	0	15,000
2-976 Hold - Add'l Tests & Cleaning	0	45,000	45,000	0	45,000
2-977 Hold - Add'l Mobilizations	0	50,000	50,000	0	50,000
2-978 Hold - Concrete Pad over Vault	0	10,000	10,000	0	10,000
2-979 Hold - Add'l Verticality Tests	0	23,750	23,750	0	23,750
2-980 Hold - Additional Surveying	0	40,000	40,000	0	40,000
2-981 Hold - Vault Tie-Down Straps	0	15,000	15,000	0	15,000
2-982 Hold - Grout Backfill at Mains	0	10,000	10,000	0	10,000
2-983 Hold - DEP-NPDES Permit Fees	0	10,000	10,000	0	10,000
2-984 Hold - Sleeve Boxout at Fnds	0	6,000	6,000	0	6,000
2-985 Hold- Concrete Pad Above Vault	0	15,000	15,000	0	15,000
2-986 Hold - Install Tracer Wire	0	4,000	4,000	0	4,000
2-987 Hold - Sleeve at Fnd Wall	0	8,000	8,000	0	8,000
2-988 Hold - F&I Peastone	0	6,000	6,000	0	6,000
2-989 Hold - F&I Bentonite Chips	0	6,000	6,000	0	6,000
2-990 Temporary Fence- Hold	587,328	-490,920	96,408	0	96,408
2-991 F&I Jersey Barrier - HOLD	0	171,352	171,352	0	79,876
2-992 Temp Fence Maintenance - HOLD	0	25,797	25,797	0	25,797
2-993 Hold - F&I EZ Seal	0	3,000	3,000	0	3,000
2-994 Hold - NEMA3R Electrical	0	15,000	15,000	0	15,000
2-995 Hold - Add'l Sitework Coord.	0	20,000	20,000	0	20,000
2-996 Hold - Flushing Valves	0	30,000	30,000	0	30,000
2-997 Hold - Union Labor Support	0	74,234	74,234	-7,152	67,082
2-998 Hold - Import Trench Sand	0	254,100	254,100	0	254,100
2-999 Hold - T&D Excess Trench	0	207,276	207,276	-25,000	182,276
3-895 Hold - Bonding Agent	0	10,000	10,000	0	10,000
3-896 Hold - Plank Grouting	0	94,000	94,000	0	94,000
3-897 Hold - Grout Access Point	0	15,000	15,000	0	15,000
3-898 Hold - Add'l T&E	0	5,000	5,000	0	5,000
3-899 Hold - Stamped Erection Plans	0	10,000	10,000	0	10,000
3-994 Hold - Add'l Rebar Deliveries	0	19,928	19,928	0	19,928
3-995 Hold - Undefined Embed Install	0	30,000	30,000	0	30,000
3-996 Hold - Wash-out Dumpster	0	10,000	10,000	0	10,000
3-997 Hold - Add'l B&G CW-PC Clips	0	75,000	75,000	0	75,000
3-998 Hold - Add'l Gym Slab Prep	0	110,000	110,000	0	110,000
3-999 Hold - Add'l Floor Protection	0	40,000	40,000	0	40,000
5-990 Hold - Elevator Guiderails	0	20,000	20,000	0	20,000
5-991 Hold - Add'l Engineering	0	20,000	20,000	0	20,000
5-992 Hold - Post-Erection Survey	0	25,000	25,000	0	25,000
5-993 Hold - Abrasion Touchups	0	50,000	50,000	0	50,000
5-994 Hold - Uniformed Fire Watch	0	15,000	15,000	0	15,000
5-995 Hold - Add'l Trade Layout	0	40,000	40,000	0	40,000
5-996 Hold - Cable & Rail Removal	0	80,500	80,500	0	80,500
5-997 Hold - Blowoff Decks	0	17,328	17,328	0	17,328
5-998 Hold - Punchlist Stairs	0	30,000	30,000	0	30,000
7-996 Hold - Spray FP Patching	0	0	0	125,000	125,000
7-997 Hold - Additional Steel Prep	0	0	0	20,000	20,000
7-998 Hold - Add'l SFP MEP Steel	0	0	0	20,000	20,000
7-999 Hold - Additional Mobilization	0	0	0	12,000	12,000
8-992 Hold - Temp. Doors/locks/cores	0	30,000	30,000	0	30,000
8-993 Hold - Door Frame Repair	0	20,000	20,000	0	20,000
8-994 Hold - Wood Door Repair	0	5,000	5,000	0	5,000
8-995 Hold - Permanent Coring	0	7,500	7,500	0	7,500
8-996 Hold - Additional Deliveries	0	3,500	3,500	0	3,500
8-997 Hold - Adjust Doors Post T&B	0	5,000	5,000	0	5,000

2983 Tri County Reg. Voc. Tech. HS

Hold/Contingency/Allowance Log

	A	B	C	D	E
	Original Budget	Approved COs and Transfers	Current Budget	Pending	(C+D-TotalCosts) Remaining Unallocated
PROJECT HOLDS					
8-998 Hold - Adj Doors Post Turnover	0	7,500	7,500	0	7,500
8-999 Hold - Low Volt Hardware Coord	0	25,000	25,000	0	25,000
9-990 Hold - Add'l Roof Blocking	0	100,000	100,000	0	100,000
9-991 Hold - Add'l In Wall Blocking	0	35,000	35,000	0	35,000
9-992 Hold - CW & Ext. Wall Coord	0	50,000	50,000	0	50,000
9-993 Hold - Unforeseen Spray Insul	0	20,000	20,000	0	20,000
9-994 Hold - Add'l Drywall Patching	0	50,000	50,000	0	50,000
9-995 Hold - F&I Expansion Joints	0	35,000	35,000	0	35,000
9-996 Hold - Sound Isolation Room	0	150,000	150,000	0	150,000
9-997 Hold - EOS Firestopping	0	30,000	30,000	0	30,000
9-998 Hold - Putty Pads	0	82,600	82,600	0	82,600
9-999 Hold - Lead Lined GWB Dentist	0	15,600	15,600	0	15,600
16-998 Hold - Equip Startup & Testing	0	14,000	14,000	0	14,000
16-999 Hold - BAS Integration	0	15,000	15,000	0	15,000
PROJECT HOLDS TOTAL	587,328	2,591,045	3,178,373	53,308	3,140,205
PROJECT CONTINGENCIES					
19-001 Construction Contingency	3,740,789	-445,297	3,295,492	-1,337,034	1,958,458
PROJECT CONTINGENCIES TOTAL	3,740,789	-445,297	3,295,492	-1,337,034	1,958,458
PROJECT ALLOWANCES					
24-001 Survey -Layout- Allowance	130,000	-72,272	57,728	-33,486	24,242
24-002 Winter Conditions- Allowance	325,000	-324,999	1	0	1
24-003 Traffic Controls- Allowance	36,000	-16,081	19,919	0	19,919
24-004 Added Dust Control- Allowance	50,000	-19,066	30,934	0	30,934
24-005 Fire Details- Allowance	20,000	-3,622	16,378	0	16,378
24-006 Dewatering- Allowance	200,000	-111,992	88,008	-4,886	83,122
24-007 Street Sweeping- Allowance	20,000	0	20,000	0	20,000
24-008 Temp. Water Bypass- Allowance	100,000	0	100,000	0	100,000
24-009 Temp. Sewer Bypass- Allowance	75,000	0	75,000	0	75,000
24-010 Temp. Storm Relocation- Allow	50,000	0	50,000	-27,000	23,000
24-011 Video Inspections- Allowance	22,630	19,066	41,696	0	41,696
24-012 R&D UG Fuel Tanks- Allowance	25,000	0	25,000	0	25,000
24-013 T&D Contaminated Soil- Allow	10,000	-4,805	5,195	0	5,195
24-014 Drilling-Blasting- Allowance	843,052	-843,052	0	0	0
24-015 Dewatering - Allowance	0	138,644	138,644	0	138,644
24-016 High Pressure Air - Allowance	0	138,500	138,500	0	138,500
24-017 Additional Grout - Allowance	0	212,850	212,850	-7,987	204,864
24-018 Additional Casing - Allowance	0	167,700	167,700	0	167,700
24-019 Add'l Concrete Win Con - Allow	0	85,406	85,406	0	85,406
24-020 Monument Sign. Footing - Allow	0	10,000	10,000	0	10,000
24-021 Add'l Concrete Pads - Allow	0	15,000	15,000	0	15,000
24-022 Add'l MEP Sleeves - Allowance	0	10,000	10,000	0	10,000
24-023 Add'l Field Beam Pens - Allow	0	100,000	100,000	0	100,000
24-024 CP&R Openings - Allow	0	317,500	317,500	0	317,500
24-025 Mech Unit Support - Allow	0	108,000	108,000	0	108,000
24-026 Mockups - Allowance	0	10,000	10,000	0	10,000
24-027 Stair Leave Outs - Allow	0	35,000	35,000	0	35,000
24-028 Joist Loading - Allowance	0	50,000	50,000	0	50,000
24-029 Cut & Repair Decking - Allow	0	109,500	109,500	0	109,500
24-030 Add'l Opening Support - Allow	0	44,400	44,400	0	44,400
24-031 Wrap Seal Radon Pens - Allow	0	20,000	20,000	0	20,000
24-032 Struc. Steel Tariff - Allow	2,000,000	-243,948	1,756,052	-136,289	1,619,763
24-033 Unforeseen Drywall Adj - Allow	0	150,000	150,000	0	150,000
24-034 Off-Site Snow Removal - Allow	0	35,000	35,000	0	35,000
24-035 Add'l Vibration M&C - Allow	0	25,000	25,000	0	25,000
24-036 Open Ledge Removal - Allow	0	114,200	114,200	0	114,200
24-037 Trench Ledge Removal - Allow	0	125,200	125,200	0	125,200
24-038 Elec. at Pump Station - Allow	0	150,000	150,000	0	150,000
24-039 Misc. Unsuitable OE&R - Allow	0	275,000	275,000	0	275,000
24-040 Add'l Winter Conditions - Allow	0	50,000	50,000	0	50,000
24-041 Ph 1 Unsuitable OE&R - Allow	0	179,799	179,799	-175,000	4,799
24-042 Contaminated Soil R&D - Allow	0	72,500	72,500	0	72,500

2983 Tri County Reg. Voc. Tech. HS

Hold/Contingency/Allowance Log

	A	B	C	D	E
	Original Budget	Approved COs and Transfers	Current Budget	Pending	(C+D-TotalCosts) Remaining Unallocated
PROJECT ALLOWANCES					
24-043 Unf. D/F/H Changes - Allow	0	50,000	50,000	0	50,000
24-045 Allow - Add'l Intumescent	0	0	0	25,000	25,000
24-046 Allow - Add'l Cementitious	0	0	0	50,000	50,000
PROJECT ALLOWANCES TOTAL	3,906,682	1,178,427	5,085,109	-309,648	4,775,461
Job 2983 Total	8,234,799	3,324,175	11,558,974	-1,593,374	9,874,124

~**Bold** amounts indicate costs~

Tri-County RVTHS

Owner Monthly Report

August 2025

Section 5 - Requisition Summary Report

2983-01 - Tri County Reg. Voc. Tech. HS

Req/Inv Number	Invoice Date	Invoice Amount		Retainage		Net Paid		Date Paid	Days Outstdg	
		Current	JTD	Current	JTD	Current	JTD			
Contract: 2983-01		Contract: Tri County Reg. Voc. Tech. HS				Contract Value: Original: \$168,311,084		Revised:	\$168,311,084	
REQUISITIONS										
1	07/31/24	962,052.84	962,052.84	48,102.66	48,102.66	913,950.18	913,950.18	0.5%	09/03/24	33
2	08/31/24	1,323,107.87	2,285,160.71	66,155.40	114,258.06	1,256,952.47	2,170,902.65	1.3%	09/24/24	24
3	09/30/24	1,865,463.12	4,150,623.83	93,273.17	207,531.23	1,772,189.95	3,943,092.60	2.3%	10/21/24	21
4	10/31/24	1,915,870.15	6,066,493.98	95,793.52	303,324.75	1,820,076.63	5,763,169.23	3.4%	11/25/24	25
5	11/30/24	1,648,651.79	7,715,145.77	82,432.59	385,757.34	1,566,219.20	7,329,388.43	4.4%	12/26/24	26
6	12/31/24	1,221,315.97	8,936,461.74	61,065.80	446,823.14	1,160,250.17	8,489,638.60	5.0%	01/27/25	27
7	01/31/25	2,441,913.40	11,378,375.14	122,095.69	568,918.83	2,319,817.71	10,809,456.31	6.4%	03/03/25	31
8	02/28/25	1,618,667.27	12,997,042.41	80,933.37	649,852.20	1,537,733.90	12,347,190.21	7.3%	03/24/25	24
9	03/31/25	2,074,493.12	15,071,535.53	103,724.68	753,576.88	1,970,768.44	14,317,958.65	8.5%	04/25/25	25
10	04/30/25	4,881,146.18	19,952,681.71	225,104.95	978,681.83	4,656,041.23	18,973,999.88	11.3%	06/02/25	33
11	05/31/25	4,157,552.34	24,110,234.05	207,155.01	1,185,836.84	3,950,397.33	22,924,397.21	13.6%	06/30/25	30
12	06/30/25	5,107,246.46	29,217,480.51	255,362.33	1,441,199.17	4,851,884.13	27,776,281.34	16.5%	07/23/25	23
TOTALS:						Contract Value: Original: \$168,311,084		Revised:	\$168,311,084	
REQUISITIONS:		29,217,480.51		1,441,199.17		27,776,281.34		16.5%		
INVOICES:		0.00		0.00		0.00		Average Days Outstanding: 26.8		
TOTAL:		29,217,480.51		1,441,199.17		27,776,281.34				

Tri-County RVTHS

Owner Monthly Report

August 2025

Section 6 - Schedule & Manpower Log




Milford, MA
72 Sumner Street
Milford, Massachusetts 01757
United States

Printed on Thu Aug 7, 2025 at 07:52 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin Massachusetts. 02038

Daily Log Manpower Report

Manpower Graph



Date	Company	Total Hours
07/01/24	Brennan Consultants	248.0
07/01/24	Fortress Fence	320.0
07/01/24	Northeast Contractors, Inc.	928.0
07/01/24	Riggs Contracting, Inc.	8.0
07/01/24	Wayne J. Griffin Electric Inc.	16.0
07/01/24	Subtotal:	1,520.0
08/01/24	Brennan Consultants	104.0
08/01/24	Fortress Fence	248.0
08/01/24	Northeast Contractors, Inc.	2,584.0
08/01/24	Riggs Contracting, Inc.	8.0
08/01/24	Wayne J. Griffin Electric Inc.	48.0
08/01/24	Subtotal:	2,992.0
09/01/24	Fortress Fence	216.0
09/01/24	Northeast Contractors, Inc.	2,536.0
09/01/24	Riggs Contracting, Inc.	40.0
09/01/24	Wayne J. Griffin Electric Inc.	8.0
09/01/24	Subtotal:	2,800.0
10/01/24	Fortress Fence	40.0
10/01/24	Northeast Contractors, Inc.	5,160.0
10/01/24	Wayne J. Griffin Electric Inc.	48.0
10/01/24	Subtotal:	5,248.0
11/01/24	Brennan Consultants	16.0
11/01/24	Fortress Fence	24.0
11/01/24	Northeast Contractors, Inc.	5,824.0
11/01/24	Riggs Contracting, Inc.	40.0
11/01/24	Wayne J. Griffin Electric Inc.	32.0
11/01/24	Subtotal:	5,936.0
12/01/24	Brennan Consultants	48.0
12/01/24	Fortress Fence	272.0
12/01/24	Northeast Contractors, Inc.	6,120.0
12/01/24	Save On Wall	128.0
12/01/24	Wayne J. Griffin Electric Inc.	56.0
Total:		85,245.5



Milford, MA
72 Sumner Street
Milford, Massachusetts 01757
United States

Printed on Thu Aug 7, 2025 at 07:52 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin Massachusetts. 02038

Date	Company	Total Hours
12/01/24	Subtotal:	6,624.0
01/01/25	Araujo Bros. Plumbing & Heating	112.0
01/01/25	Brennan Consultants	64.0
01/01/25	Fortress Fence	240.0
01/01/25	Maine Drilling & Blasting, Inc.	8.0
01/01/25	Northeast Contractors, Inc.	5,560.0
01/01/25	Riggs Contracting, Inc.	296.0
01/01/25	Save On Wall	56.0
01/01/25	Wayne J. Griffin Electric Inc.	176.0
01/01/25	Subtotal:	6,512.0
02/01/25	Araujo Bros. Plumbing & Heating	48.0
02/01/25	Brennan Consultants	24.0
02/01/25	Fortress Fence	32.0
02/01/25	Northeast Contractors, Inc.	3,792.0
02/01/25	Riggs Contracting, Inc.	2,144.0
02/01/25	Save On Wall	24.0
02/01/25	Wayne J. Griffin Electric Inc.	128.0
02/01/25	Subtotal:	6,192.0
03/01/25	Allied Environmental Services, Inc DBA Allied Drilling,LLC	632.0
03/01/25	Allied Environmental Services, Inc. DBA Allied Drilling LLC	40.0
03/01/25	Brennan Consultants	64.0
03/01/25	Fortress Fence	128.0
03/01/25	Northeast Contractors, Inc.	4,328.0
03/01/25	Riggs Contracting, Inc.	1,296.0
03/01/25	Subtotal:	6,488.0
04/01/25	Allied Environmental Services, Inc DBA Allied Drilling,LLC	1,272.0
04/01/25	Allied Paving	48.0
04/01/25	Araujo Bros. Plumbing & Heating	16.0
04/01/25	Brennan Consultants	112.0
04/01/25	Fortress Fence	16.0
04/01/25	Maine Drilling & Blasting, Inc.	160.0
04/01/25	Northeast Contractors, Inc.	4,144.0
04/01/25	Riggs Contracting, Inc.	3,896.0
04/01/25	Superior Caulking & Waterproofing Co., Inc.	56.0
04/01/25	Subtotal:	9,720.0
05/01/25	Allied Environmental Services, Inc DBA Allied Drilling,LLC	1,285.0
05/01/25	Brennan Consultants	224.0
05/01/25	Fortress Fence	16.0
05/01/25	Marmelo Brothers Construction Company, Inc.	4.0
05/01/25	Northeast Contractors, Inc.	3,110.5
05/01/25	Riggs Contracting, Inc.	4,607.0
05/01/25	South Coast Steel LLC	57.0
05/01/25	Superior Caulking & Waterproofing Co., Inc.	50.0
05/01/25	TC Iron Company	308.0
05/01/25	Subtotal:	9,661.5
06/01/25	Allied Environmental Services, Inc DBA Allied Drilling,LLC	1,136.0
06/01/25	Araujo Bros. Plumbing & Heating	184.0
06/01/25	Brennan Consultants	216.0
06/01/25	Coreslab Structures	24.0
06/01/25	Marmelo Brothers Construction Company, Inc.	584.0
06/01/25	Northeast Contractors, Inc.	2,520.0
06/01/25	Riggs Contracting, Inc.	3,576.0
06/01/25	South Coast Steel LLC	32.0
06/01/25	Superior Caulking & Waterproofing Co., Inc.	48.0
06/01/25	TC Iron Company	3,024.0
06/01/25	Wayne J. Griffin Electric Inc.	96.0
06/01/25	Subtotal:	11,440.0
07/01/25	Allied Environmental Services, Inc DBA Allied Drilling,LLC	1,120.0
07/01/25	Araujo Bros. Plumbing & Heating	384.0
07/01/25	Brennan Consultants	144.0
07/01/25	Century Drywall Inc.	40.0
07/01/25	General Mechanical Contractors	32.0
07/01/25	JCI Fire Protection LP	8.0
Total:		85,245.5



Milford, MA
72 Sumner Street
Milford, Massachusetts 01757
United States

Printed on Thu Aug 7, 2025 at 07:52 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin Massachusetts. 02038

Date	Company	Total Hours
07/01/25	Marguerite Concrete	104.0
07/01/25	Marmelo Brothers Construction Company, Inc.	48.0
07/01/25	Northeast Contractors, Inc.	2,240.0
07/01/25	Riggs Contracting, Inc.	1,944.0
07/01/25	Superior Caulking & Waterproofing Co., Inc.	16.0
07/01/25	TC Iron Company	3,944.0
07/01/25	Wayne J. Griffin Electric Inc.	88.0
07/01/25	Subtotal:	10,112.0
Total:		85,245.5

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	2026												2027												2028												2029											
						A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A											
Tri-County Vocational Technical HS																																																					
MILESTONES																																																					
A1090	RFP Submitted	0	0	03/08/23 A																																																	
A1100	Funding Approved (District Wide Vote)	0	0	10/24/23 A																																																	
A1120	Start Construction [07-08-24]	0	0	07/08/24 A																																																	
A1730	Issue Final Construction Documents	0	0		03/10/25 A	Construction Documents;																																															
A1110	C of O [07/14/27]	0	0		07/14/27*	◆ C of O [07/14/27]																																															
A1150	Fields / Landscaping Complete [08/10/2028]	0	0		08/10/28*	◆ Fields / Landscaping Complete [08/10/2028]																																															
PROJECT MILESTONES																																																					
A192650	First Foundation Complete	0	0		05/16/25 A	Foundation Complete																																															
A192670	Start Structural Steel	0	0	05/27/25 A		Start Structural Steel																																															
A1740	Start MEP Underground Rough-In	0	0	07/25/25 A		Start MEP Underground Rough-In																																															
A192680	Start MEP Overhead Rough-In	0	0	09/19/25		◆ Start MEP Overhead Rough-In																																															
A192660	Buyout Complete	0	0		10/10/25	◆ Buyout Complete																																															
A192690	MEP Coordination Complete	0	0		12/17/25	◆ MEP Coordination Complete																																															
A44100	CX Kick-Off Meeting / Establish Commissioning Schedule	0	0		12/17/25	◆ CX Kick-Off Meeting / Establish Commissioning Schedule																																															
A192700	Start Interior Finishes	0	0	02/12/26		◆ Start Interior Finishes																																															
A192560	Permanent Power Live	0	0		07/21/26	◆ Permanent Power Live																																															
A192710	Building Weather-Tight	0	0		08/31/26	◆ Building Weather-Tight																																															
A192730	Complete Vertical Transportation	0	0		11/16/26	◆ Complete Vertical Transportation																																															
A192760	Building Commissioned	0	0		05/03/27	◆ Building Commissioned																																															
A192750	Owner Move In	0	0	08/26/27		◆ Owner Move In																																															
A1710	Project Closeout Complete	0	0		08/10/28	◆ Project Closeout Complete																																															
A192740	Finish Sitework	0	0		08/10/28	◆ Finish Sitework																																															
CONSTRUCTION MILESTONES																																																					
Foundations / Structural																																																					
A24110	Complete Damproofing - Bldg A	0	0		04/15/25 A	Complete Damproofing - Bldg A																																															
A23900	Complete Foundations - Bldg A	0	0		05/16/25 A	Complete Foundations - Bldg A																																															
A24160	Complete Foundation Backfill - Bldg A	0	0		05/19/25 A	Complete Foundation Backfill - Bldg A																																															
A24120	Complete Damproofing - Bldg B	0	0		05/20/25 A	Complete Damproofing - Bldg B																																															
A23920	Complete Foundations - Bldg C	0	0		05/28/25 A	Complete Foundations - Bldg C																																															
A24130	Complete Damproofing - Bldg C	0	0		06/04/25 A	Complete Damproofing - Bldg C																																															
A24180	Complete Foundation Backfill - Bldg C	0	0		06/06/25 A	Complete Foundation Backfill - Bldg C																																															
A24170	Complete Foundation Backfill - Bldg B	0	0		06/10/25 A	Complete Foundation Backfill - Bldg B																																															
A23910	Complete Foundations - Bldg B	0	0		06/12/25 A	Complete Foundations - Bldg B																																															
A24140	Complete Damproofing - Bldg D	0	0		06/20/25 A	Complete Damproofing - Bldg D																																															
A23930	Complete Foundations - Bldg D	0	0		06/25/25 A	Complete Foundations - Bldg D																																															
A24190	Complete Foundation Backfill - Bldg D	0	0		06/27/25 A	Complete Foundation Backfill - Bldg D																																															
A23940	Complete Foundations - Bldg E	0	0		07/15/25 A	Complete Foundations - Bldg E																																															
A24150	Complete Damproofing - Bldg E	0	0		07/18/25 A	Complete Damproofing - Bldg E																																															
A24200	Complete Foundation Backfill - Bldg E	0	0		07/22/25 A	Complete Foundation Backfill - Bldg E																																															
A24210	Complete Steel Deck & Detail - Bldg A	0	0		07/25/25 A	Complete Steel Deck & Detail - Bldg A																																															
A23950	Complete SOD - Bldg A	0	0		08/07/25	◆ Complete SOD - Bldg A																																															

Start Date 03/02/23
Finish Date 09/05/28
Data Date 08/06/25
Run Date 08/06/25 10:49
© Primavera Systems, Inc.

	Remaining Level of Effort		 Milestone
	Actual Level of Effort		
	Actual Work		
	Remaining Work		
	Critical Remaining Work		

Consigli Construction Co., Inc.
Tri-County Vocational Technical HS
Project Schedule - Updated 08/06/25



[illegible]

[illegible]

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	2026												2027												2028												2029												
						A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
	A7770	Prepare Submittals - Switch Gear - Electrical - Equipment	20	0	05/12/25 A	06/09/25 A	Prepare Submittals - Switch Gear - Electrical - Equipment																																															
	A7760	Prepare Submittals - Generator - Electrical - Equipment (held up by ASI #24)	15	3	06/09/25 A	08/08/25	Prepare Submittals - Generator - Electrical - Equipment (held up by ASI #24)																																															
	A7780	Approve Submittals - Switch Gear - Electrical - Equipment	10	0	06/10/25 A	06/11/25 A	Approve Submittals - Switch Gear - Electrical - Equipment																																															
	A196000	OAL & Award - Generator	1	0	06/12/25 A	07/02/25 A	OAL & Award - Generator																																															
	A7700	Fabricate - Switch Gear - Electrical - Equipment [45 weeks] (held up by ASI #24)	177	177	08/06/25	04/22/26	Fabricate - Switch Gear - Electrical - Equipment [45 weeks] (held up by ASI #24)																																															
	A7790	Approve Submittals - Generator - Electrical - Equipment	10	10	08/11/25	08/22/25	Approve Submittals - Generator - Electrical - Equipment																																															
	A7710	Fabricate - Generator - Electrical - Generator [50 weeks]	250	250	08/25/25	08/21/26	Fabricate - Generator - Electrical - Generator [50 weeks]																																															
	A7720	Deliver Switch Gear - Electrical - Equipment	1	1	04/23/26	04/23/26	Deliver Switch Gear - Electrical - Equipment																																															
	A7730	Deliver Generator - Electrical - Equipment	1	1	08/24/26	08/24/26	Deliver Generator - Electrical - Equipment																																															
	BP #7 Balance of Procurement																																																					
A2220	Bids Due	0	0		04/16/25 A	Bids Due																																																
02.41 Selective Demolition																																																						
A193180	OAL & Award- Demolition	10	0	07/01/25 A	07/17/25 A	OAL & Award- Demolition																																																
A193140	Prepare Submittals - Demolition	10	10	08/11/25	08/22/25	Prepare Submittals - Demolition																																																
A193150	Approve Submittals - Demolition	9	9	08/25/25	09/05/25	Approve Submittals - Demolition																																																
A193160	Mobilization - Demolition	10	10	06/10/27	06/23/27	Mobilization - Demolition																																																
02.82 Hazardous Material Abatement																																																						
A193230	OAL & Award- Abatement	10	0	07/01/25 A	07/17/25 A	OAL & Award- Abatement																																																
A193190	Prepare Submittals - Abatement	10	10	08/11/25	08/22/25	Prepare Submittals - Abatement																																																
A193200	Approve Submittals - Abatement	9	9	08/25/25	09/05/25	Approve Submittals - Abatement																																																
A193210	10 Day Notification - Abatement	10	10	06/10/27	06/23/27	10 Day Notification - Abatement																																																
04.02 Masonry [TS]																																																						
A5760	OAL & Award- Masory [TS]	10	0	04/23/25 A	04/29/25 A	Award- Masory [TS]																																																
A9070	Prepare Submittals - CMU	20	0	04/29/25 A	06/23/25 A	Prepare Submittals - CMU																																																
A5770	Prepare Submittals - Exterior Wall Veneer	20	3	04/29/25 A	08/08/25	Prepare Submittals - Exterior Wall Veneer																																																
A9080	Approve Submittals - CMU	17	5	07/29/25 A	08/12/25	Approve Submittals - CMU																																																
A5780	Approve Submittals - Exterior Wall Veneer	15	15	08/06/25	08/26/25	Approve Submittals - Exterior Wall Veneer																																																
A9090	Fabricate - CMU	10	10	08/13/25	08/26/25	Fabricate - CMU																																																
A5790	Fabricate - Exterior Wall Veneer	38	38	08/27/25	10/21/25	Fabricate - Exterior Wall Veneer																																																
A5800	Deliver - Exterior Wall Veneer	1	1	10/21/25	10/21/25	Deliver - Exterior Wall Veneer																																																
05.05 Misc. Metals [TS]																																																						
A49110	OAL & Award- Misc. Metals [TS]	10	0	04/23/25 A	04/29/25 A	Award- Misc. Metals [TS]																																																
A48710	Prepare Submittals - Misc. Metals	20	3	04/29/25 A	08/08/25	Prepare Submittals - Misc. Metals																																																
A43650	Prepare Submittals - Stairs	40	3	04/29/25 A	08/08/25	Prepare Submittals - Stairs																																																
A48720	Approve Submittals - Misc. Metals	10	10	08/11/25	08/22/25	Approve Submittals - Misc. Metals																																																
A43660	Approve Submittals - Stairs	10	10	08/11/25	08/22/25	Approve Submittals - Stairs																																																
A48730	Fabricate - Misc. Metals	30	30	08/25/25	10/06/25	Fabricate - Misc. Metals																																																
A43670	Fabricate - Stairs	35	35	08/25/25	10/14/25	Fabricate - Stairs																																																
A48740	Deliver - Misc. Metals	1	1	10/06/25	10/06/25	Deliver - Misc. Metals																																																
A43680	Deliver - Stairs	1	1	10/14/25	10/14/25	Deliver - Stairs																																																
06.25 Millwork																																																						
A49120	OAL & Award- Millwork	10	0	06/24/25 A	07/09/25 A	OAL & Award- Millwork																																																
A5320	Prepare Submittals - Millwork	15	12	07/31/25 A	08/21/25	Prepare Submittals - Millwork																																																
A5330	Approve Submittals - Millwork	10	10	08/22/25	09/05/25	Approve Submittals - Millwork																																																
A5340	Fabricate - Millwork	19	19	09/08/25	10/02/25	Fabricate - Millwork																																																
A5350	Deliver - Millwork	1	1	05/07/26	05/07/26	Deliver - Millwork																																																
07.05 Roofing [TS]																																																						
A1640	OAL & Award- Roofing [TS]	10	0	04/23/25 A	04/29/25 A	Award- Roofing [TS]																																																
A1650	Prepare Submittals - Roofing	15	0	04/29/25 A	06/09/25 A	Prepare Submittals - Roofing																																																
A1660	Approve Submittals - Roofing	10	0	06/09/25 A	07/01/25 A	Approve Submittals - Roofing																																																

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	2026												2027												2028												2029											
						A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A											
12.07 Bleachers																																																					
A5410	OAL & Award- Bleachers	10	10	09/16/25	09/29/25																																																
A5420	Prepare Submittals - Bleachers	15	15	09/30/25	10/21/25																																																
A5430	Approve Submittals - Bleachers	15	15	10/22/25	11/12/25																																																
A5440	Fabricate - Bleachers	40	40	11/13/25	01/12/26																																																
A5450	Deliver - Bleachers	1	1	01/12/26	01/12/26																																																
14.20 Elevator [TS]																																																					
A193090	OAL & Award- Elevators [TS]	10	0	01/09/25 A	01/09/25 A																																																
A193100	Prepare Submittals - Elevators	30	0	01/09/25 A	02/27/25 A																																																
A193110	Approve Submittals - Elevators	15	0	02/27/25 A	06/06/25 A																																																
A194220	Prepare & Submit Samples - Elevators	5	0	06/06/25 A	07/08/25 A																																																
A193120	Fabricate - Elevators	80	55	06/09/25 A	10/23/25																																																
A194280	Review & Approve Samples - Elevators	11	3	07/15/25 A	08/08/25																																																
A193130	Deliver - Elevators	1	1	10/23/25	10/23/25																																																
21.01 Fire Protection [TS]																																																					
A4470	OAL & Award- Fire Protection [TS]	10	0	04/23/25 A	04/29/25 A																																																
Basic Material																																																					
A4480	Prepare Submittals - Fire Protection - Basic Material	15	0	04/29/25 A	06/02/25 A																																																
A4490	Approve Submittals - Fire Protection - Basic Material	15	0	06/02/25 A	06/06/25 A																																																
A4500	Fabricate - Fire Protection - Basic Material	15	0	06/06/25 A	07/01/25 A																																																
A4510	Deliver - Fire Protection - Basic Material	1	0	07/01/25 A	07/31/25 A																																																
Equipment																																																					
A4680	Prepare Submittals - Fire Protection - Equipment	20	0	04/29/25 A	06/02/25 A																																																
A196020	Approve Submittals - Fire Protection - Equipment	15	0	06/02/25 A	06/06/25 A																																																
A196010	R1 Prepare Submittals - Fire Protection - Equipment	10	0	06/09/25 A	07/01/25 A																																																
A4690	R1 Approve Submittals - Fire Protection - Equipment	9	0	07/01/25 A	07/07/25 A																																																
A196040	R2 Prepare Submittals - Fire Protection - Equipment	10	0	07/07/25 A	07/17/25 A																																																
A196050	R2 Approve Submittals - Fire Protection - Equipment	10	0	07/17/25 A	07/18/25 A																																																
A4700	Fabricate - Fire Protection - Equipment	30	20	07/18/25 A	09/03/25																																																
A4710	Deliver - Fire Protection - Equipment	1	1	09/03/25	09/03/25																																																
22.01 Plumbing [TS]																																																					
A4420	OAL & Award- Plumbing [TS]	10	0	04/23/25 A	04/29/25 A																																																
Basic Material																																																					
A4430	Prepare Submittals - Plumbing - Basic Material	15	0	04/29/25 A	06/02/25 A																																																
A4440	Approve Submittals - Plumbing - Basic Material	1	0	07/01/25 A	07/17/25 A																																																
A4860	R1 Prepare Submittals - Plumbing - Basic Material	10	0	07/17/25 A	08/05/25 A																																																
A4960	R1 Approve Submittals - Plumbing - Basic Material	10	7	08/05/25 A	08/14/25																																																
A4450	Fabricate - Plumbing - Basic Material	10	10	08/15/25	08/28/25																																																
A4460	Deliver - Plumbing - Basic Material	1	1	08/28/25	08/28/25																																																
Equipment																																																					
A4640	Prepare Submittals - Plumbing - Equipment	20	0	04/29/25 A	07/07/25 A																																																
A4650	Approve Submittals - Plumbing - Equipment	9	0	07/07/25 A	07/17/25 A																																																
A4970	R1 Prepare Submittals - Plumbing - Equipment	10	0	07/17/25 A	08/05/25 A																																																
A4980	R1 Approve Submittals - Plumbing - Equipment	10	7	08/05/25 A	08/14/25																																																
A4660	Fabricate - Plumbing - Equipment	65	65	08/15/25	11/18/25																																																
A4670	Deliver - Plumbing - Equipment	1	1	11/18/25	11/18/25																																																
Fixtures																																																					
A4720	Prepare Submittals - Plumbing - Fixtures	20	0	04/29/25 A	07/22/25 A																																																
A4730	Approve Submittals - Plumbing - Fixtures	10	0	07/22/25 A	07/28/25 A																																																
A5060	R1 Prepare Submittals - Plumbing - Fixtures	5	3	07/28/25 A	08/08/25																																																

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	2026												2027												2028												2029															
						A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A															
MECHANICAL	A1750	Deliver - Mechanical - Basic Material	1	1	08/29/25	08/29/25	I																																																		
	Equipment																																																								
	A4520	Prepare Submittals - Mechanical - ERUs	20	4	05/16/25 A	08/11/25	■	Prepare Submittals - Mechanical - ERUs																																																	
	A7800	Prepare Submittals - AHU - Chillers - Mechanical- Equipment	20	4	05/16/25 A	08/11/25	■	Prepare Submittals - AHU - Chillers - Mechanical- Equipment																																																	
	A196060	Prepare Submittals - Mechanical - Water Source Heat Pumps	20	4	05/16/25 A	08/11/25	■	Prepare Submittals - Mechanical - Water Source Heat Pumps																																																	
	A196100	Prepare Submittals - Mechanical - VRF Equipment	20	4	05/16/25 A	08/11/25	■	Prepare Submittals - Mechanical - VRF Equipment																																																	
	A4530	Approve Submittals - Mechanical - ERUs	10	10	08/12/25	08/25/25	■	Approve Submittals - Mechanical - ERUs																																																	
	A7810	Approve Submittals - AHU - Chillers - Mechanical- Equipment	10	10	08/12/25	08/25/25	■	Approve Submittals - AHU - Chillers - Mechanical- Equipment																																																	
	A196070	Approve Submittals - Mechanical - Water Source Heat Pumps	10	10	08/12/25	08/25/25	■	Approve Submittals - Mechanical - Water Source Heat Pumps																																																	
	A196110	Approve Submittals - Mechanical - VRF Equipment	10	10	08/12/25	08/25/25	■	Approve Submittals - Mechanical - VRF Equipment																																																	
	A4540	Fabricate - Mechanical - ERUs	80	80	08/26/25	12/19/25	■	Fabricate - Mechanical - ERUs																																																	
	A196120	Fabricate - Mechanical - VRF Equipment	100	100	08/26/25	01/21/26	■	Fabricate - Mechanical - VRF Equipment																																																	
	A7740	Fabricate - Mechanical - AHU - Chillers - Equipment	150	150	08/26/25	04/02/26	■	Fabricate - Mechanical - AHU - Chillers - Equipment																																																	
	A196080	Fabricate - Mechanical - Water Source Heat Pumps	190	190	08/26/25	06/01/26	■	Fabricate - Mechanical - Water Source Heat Pumps																																																	
	A4550	Deliver - Mechanical - ERUs	1	1	12/19/25	12/19/25	I	Deliver - Mechanical - ERUs																																																	
	A196130	Deliver - Mechanical - VRF Equipment	1	1	01/21/26	01/21/26	I	Deliver - Mechanical - VRF Equipment																																																	
	A7750	Deliver - Mechanical - AHU - Chillers - Equipment	1	1	04/03/26	04/03/26	I	Deliver - Mechanical - AHU - Chillers - Equipment																																																	
	A196090	Deliver - Mechanical - Water Source Heat Pumps	1	1	06/01/26	06/01/26	I	Deliver - Mechanical - Water Source Heat Pumps																																																	
MOCK-UPS																																																									
A193690	Design Team Issue Mock-Up Drawings	0	0	03/17/25 A		m	Issue Mock-Up Drawings																																																		
Procurement																																																									
Dampproofing / Waterproofing																																																									
A190600	Prepare Submittals - Mock-up - Dampproofing / Waterproofing	10	0	03/17/25 A	04/02/25 A		Submittals - Mock-up - Dampproofing / Waterproofing																																																		
A190610	Approve Submittals - Mock-up - Dampproofing / Waterproofing	10	0	04/02/25 A	04/02/25 A		Submittals - Mock-up - Dampproofing / Waterproofing																																																		
A190620	Fabricate & Deliver - Mock-up - Dampproofing / Waterproofing	10	0	04/02/25 A	04/02/25 A		& Deliver - Mock-up - Dampproofing / Waterproofing																																																		
Joint Sealants																																																									
A190840	Prepare Submittals - Mock-up - Joint Sealant	10	0	04/29/25 A	07/08/25 A		Prepare Submittals - Mock-up - Joint Sealant																																																		
A190850	Approve Submittals - Mock-up - Joint Sealant	10	0	07/09/25 A	07/16/25 A		Approve Submittals - Mock-up - Joint Sealant																																																		
A190860	Fabricate & Deliver - Mock-up - Joint Sealant	10	3	07/17/25 A	08/08/25	■	Fabricate & Deliver - Mock-up - Joint Sealant																																																		
Framing																																																									
A190630	Prepare Submittals - Mock-up - Framing	10	0	06/05/25 A	07/08/25 A		Prepare Submittals - Mock-up - Framing																																																		
A190640	Approve Submittals - Mock-up - Framing	10	0	07/09/25 A	07/14/25 A		Approve Submittals - Mock-up - Framing																																																		
A190650	Fabricate & Deliver - Mock-up - Framing	10	0	07/15/25 A	08/05/25 A	■	Fabricate & Deliver - Mock-up - Framing																																																		
Granite / CMU																																																									
A196180	Prepare Submittals - Mock-up - CMU	20	0	04/29/25 A	07/11/25 A		Prepare Submittals - Mock-up - CMU																																																		
A190900	Prepare Submittals - Mock-up - Granite	20	1	04/29/25 A	08/06/25	■	Prepare Submittals - Mock-up - Granite																																																		
A196190	Approve Submittals - Mock-up - CMU	10	8	07/14/25 A	08/15/25	■	Approve Submittals - Mock-up - CMU																																																		
A190910	Approve Submittals - Mock-up - Granite	7	7	08/07/25	08/15/25	■	Approve Submittals - Mock-up - Granite																																																		
A190920	Fabricate & Deliver - Mock-up - Granite	40	40	08/18/25	10/14/25	■	Fabricate & Deliver - Mock-up - Granite																																																		
A196200	Fabricate & Deliver - Mock-up - CMU	40	40	08/18/25	10/14/25	■	Fabricate & Deliver - Mock-up - CMU																																																		
Windows																																																									
A190660	Prepare Submittals - Mock-up - Windows	30	0	04/29/25 A	07/03/25 A		Prepare Submittals - Mock-up - Windows																																																		
A190670	Approve Submittals - Mock-up - Windows	10	0	07/04/25 A	07/17/25 A		Approve Submittals - Mock-up - Windows																																																		
A190680	Fabricate & Deliver - Mock-up - Windows	70	95	07/17/25 A	12/22/25	■	Fabricate & Deliver - Mock-up - Windows																																																		
Curtainwall																																																									
A190690	Prepare Submittals - Mock-up - Curtainwall	30	0	04/29/25 A	07/03/25 A		Prepare Submittals - Mock-up - Curtainwall																																																		
A190700	Approve Submittals - Mock-up - Curtainwall	10	0	07/03/25 A	07/17/25 A		Approve Submittals - Mock-up - Curtainwall																																																		
A190710	Fabricate & Deliver - Mock-up - Curtainwall	70	62	07/17/25 A	11/03/25	■	Fabricate & Deliver - Mock-up - Curtainwall																																																		
ACM Metal Metal Panel																																																									

[illegible]

[illegible]

[illegible]

[illegible]

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	2026												2027												2028												2029																	
						A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																	
3rd Floor																																																											
A23600	Layout & Install Wall Clips - A-3	10	10	08/25/25	09/08/25	■ Layout & Install Wall Clips - A-3																																																					
A195980	Install Signage - A-3	2	2	09/01/26	09/02/26	■ Install Signage - A-3																																																					
A23060	Punchlist - A-3	5	5	10/28/26	11/03/26	■ Punchlist - A-3																																																					
A23420	Final Clean - A-3	1	1	11/04/26	11/04/26	■ Final Clean - A-3																																																					
Electric / Mechanical / IDF Room - A300/A301/A303																																																											
A22920	Frame Early Walls / One-Side Board - Elec/Mech - A300/A301/A305	3	3	09/16/25	09/18/25	■ Frame Early Walls / One-Side Board - Elec/Mech - A300/A301/A305																																																					
A22970	Install OH Plumbing Rough - Elec/Mech - A300/A301/A305	3	3	09/19/25	09/23/25	■ Install OH Plumbing Rough - Elec/Mech - A300/A301/A305																																																					
A22960	Install OH Electrical Rough - Elec/Mech - A300/A301/A305	15	15	09/24/25	10/15/25	■ Install OH Electrical Rough - Elec/Mech - A300/A301/A305																																																					
A22950	Install OH FP Rough - Elec/Mech - A300/A301/A305	5	5	10/08/25	10/15/25	■ Install OH FP Rough - Elec/Mech - A300/A301/A305																																																					
A22940	Install OH Mechanical Pipe Rough - Elec/Mech - A300/A301/A305	15	15	10/16/25	11/05/25	■ Install OH Mechanical Pipe Rough - Elec/Mech - A300/A301/A305																																																					
A22930	OH Duct Rough - Elec/Mech - A300/A301/A305	15	15	10/23/25	11/13/25	■ OH Duct Rough - Elec/Mech - A300/A301/A305																																																					
A23050	Firestopping - Elec/Mech - A300/A301/A305	2	2	11/14/25	11/17/25	■ Firestopping - Elec/Mech - A300/A301/A305																																																					
A22980	FRP Housekeeping Pads - Elec/Mech - A300/A301/A305	5	5	11/18/25	11/24/25	■ FRP Housekeeping Pads - Elec/Mech - A300/A301/A305																																																					
A22990	Set Electrical Equipment - Elec/Mech - A300/A301/A305	5	5	11/25/25	12/02/25	■ Set Electrical Equipment - Elec/Mech - A300/A301/A305																																																					
A23000	Install Panels - Elec/Mech - A300/A301/A305	15	15	11/25/25	12/16/25	■ Install Panels - Elec/Mech - A300/A301/A305																																																					
A23010	Pull Wires / Feeders to Panels / Equipment - Elec/Mech - A300/A301/A305	10	10	12/17/25	12/31/25	■ Pull Wires / Feeders to Panels / Equipment - Elec/Mech - A300/A301/A305																																																					
A23070	Set Air & Connect Handling Equip- Elec/Mech - A300/A301/A305	15	15	04/03/26	04/24/26	■ Set Air & Connect Handling Equip- Elec/Mech - A300/A301/A305																																																					
A23020	Install Doors & Hardware - Elec/Mech - A300/A301/A305	2	2	04/27/26	04/28/26	■ Install Doors & Hardware - Elec/Mech - A300/A301/A305																																																					
A23030	Final Paint - Elec/Mech - A300/A301/A305	2	2	04/27/26	04/28/26	■ Final Paint - Elec/Mech - A300/A301/A305																																																					
A23040	Construction Clean - Elec/Mech - A300/A301/A305	2	2	04/29/26	04/30/26	■ Construction Clean - Elec/Mech - A300/A301/A305																																																					
A189030	Punchlist - Elec/Mech - A300/A301/A305	5	5	10/28/26	11/03/26	■ Punchlist - Elec/Mech - A300/A301/A305																																																					
Mechanical Penthouse - A305																																																											
A23080	Frame Early Walls / One-Side Board - Mech Rm - A305	3	3	09/19/25	09/23/25	■ Frame Early Walls / One-Side Board - Mech Rm - A305																																																					
A23150	Paint Ceiling - Mech Rm - A305	3	3	09/24/25	09/26/25	■ Paint Ceiling - Mech Rm - A305																																																					
A23110	Install OH Plumbing Rough - Mech Rm - A305	3	3	09/29/25	10/01/25	■ Install OH Plumbing Rough - Mech Rm - A305																																																					
A23130	Install OH Electrical Rough - Mech Rm - A305	15	15	10/02/25	10/23/25	■ Install OH Electrical Rough - Mech Rm - A305																																																					
A23120	Install OH FP Rough - Mech Rm - A305	5	5	10/17/25	10/23/25	■ Install OH FP Rough - Mech Rm - A305																																																					
A23100	Install OH Mechanical Pipe Rough - Mech Rm - A305	15	15	10/24/25	11/14/25	■ Install OH Mechanical Pipe Rough - Mech Rm - A305																																																					
A23090	OH Duct Rough - Mech Rm - A305	15	15	10/31/25	11/21/25	■ OH Duct Rough - Mech Rm - A305																																																					
A23160	Firestopping - Mech Rm - A305	2	2	11/24/25	11/25/25	■ Firestopping - Mech Rm - A305																																																					
A23140	FRP Housekeeping Pads - Mech Rm - A305	5	5	11/26/25	12/03/25	■ FRP Housekeeping Pads - Mech Rm - A305																																																					
A23230	Set Air & Connect Handling Equip- Mech Rm - A305	15	15	04/09/26	04/30/26	■ Set Air & Connect Handling Equip- Mech Rm - A305																																																					
A23180	Install Doors & Hardware - Mech Rm - A305	2	2	05/01/26	05/04/26	■ Install Doors & Hardware - Mech Rm - A305																																																					
A23190	Final Paint - Mech Rm - A305	2	2	05/01/26	05/04/26	■ Final Paint - Mech Rm - A305																																																					
A23200	Construction Clean - Mech Rm - A305	2	2	05/05/26	05/06/26	■ Construction Clean - Mech Rm - A305																																																					
A189040	Punchlist - Mech Rm - A305	5	5	10/28/26	11/03/26	■ Punchlist - Mech Rm - A305																																																					
Dept Offices																																																											
A23240	Frame Walls - Dept Office - A-3	2	2	09/24/25	09/25/25	■ Frame Walls - Dept Office - A-3																																																					
A23300	OH Duct Rough - Dept Office - A-3	2	2	11/12/25	11/13/25	■ OH Duct Rough - Dept Office - A-3																																																					
A23270	Install In-Wall & OH Electrical Rough - Dept Office - A-3	2	2	11/14/25	11/17/25	■ Install In-Wall & OH Electrical Rough - Dept Office - A-3																																																					
A23260	Install OH FP Rough - Dept Office - A-3	1	1	11/18/25	11/18/25	■ Install OH FP Rough - Dept Office - A-3																																																					
A23290	Firestopping - Dept Office - A-3	2	2	11/19/25	11/20/25	■ Firestopping - Dept Office - A-3																																																					
A23280	Inspections - Dept Office - A-3	5	5	11/19/25	11/25/25	■ Inspections - Dept Office - A-3																																																					
A23310	Insulate / Drywall / Tape & Sands Walls - Dept Office - A-3	4	4	02/12/26	02/18/26	■ Insulate / Drywall / Tape & Sands Walls - Dept Office - A-3																																																					
A23320	Prime, First Coat - Dept Office - A-3	1	1	02/19/26	02/19/26	■ Prime, First Coat - Dept Office - A-3																																																					
A23330	Install ACT Grid - Dept Office - A-3	2	2	02/20/26	02/23/26	■ Install ACT Grid - Dept Office - A-3																																																					
A23340	Install Finishes in Ceiling Grid - Dept Office - A-3	2	2	02/24/26	02/25/26	■ Install Finishes in Ceiling Grid - Dept Office - A-3																																																					
A23350	OH Inspections - Dept Office - A-3	5	5	02/26/26	03/04/26	■ OH Inspections - Dept Office - A-3																																																					
A23360	Install Ceiling Tiles - Dept Office - A-3	1	1	07/22/26	07/22/26	■ Install Ceiling Tiles - Dept Office - A-3																																																					

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	2026												2027												2028												2029											
						A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J
Stairs																																																					
Stair 1 [A -West]																																																					
A194770	Install Stringers - Stair 1	5	5	08/12/25	08/18/25																																																
A194780	Infill Stair Pan - Stair 1	2	2	08/19/25	08/20/25																																																
A194790	Frame Walls -Stair 1	5	5	12/26/25	01/02/26																																																
A194800	In-Wall Rough & Inspections - Stair 1	6	6	01/05/26	01/12/26																																																
A194810	Drywall, Tape & Sand - Stair 1	10	10	01/26/26	02/06/26																																																
A194820	Prime & First Coat Paint - Stair 1	2	2	02/09/26	02/10/26																																																
A194825	Install Staging - Stair 1	2	2	03/04/26	03/05/26																																																
A194830	Overhead Rough & Inspections - Stair 1	6	6	03/06/26	03/13/26																																																
A194840	Install Ceiling Clouds & MEP Finishes - Stair 1	10	10	03/16/26	03/27/26																																																
A194850	Breakdown Staging - Stair 1	2	2	03/30/26	03/31/26																																																
A194860	Install Wall Finish -Stair 1	5	5	04/01/26	04/07/26																																																
A194870	Install Railings - Stair 1	3	3	04/08/26	04/10/26																																																
A194880	Treads -Stair 1	3	3	04/13/26	04/15/26																																																
A194890	Sealant - Stair 1	1	1	04/16/26	04/16/26																																																
Stair 2 [B]																																																					
A194900	Install Stringers - Stair 2	5	5	08/21/25	08/27/25																																																
A194910	Infill Stair Pan - Stair 2	2	2	09/18/25	09/19/25																																																
A194920	Frame Walls -Stair 2	5	5	01/29/26	02/04/26																																																
A194930	In-Wall Rough & Inspections - Stair 2	6	6	02/05/26	02/12/26																																																
A194940	Drywall, Tape & Sand - Stair 2	10	10	03/20/26	04/02/26																																																
A194950	Prime & First Coat Paint - Stair 2	2	2	04/03/26	04/06/26																																																
A194960	Install Staging - Stair 2	2	2	06/15/26	06/16/26																																																
A194970	Overhead Rough & Inspections - Stair 2	6	6	06/17/26	06/24/26																																																
A194980	Install Ceiling Grid & MEP Drops - Stair 2	4	4	06/25/26	06/30/26																																																
A194985	Overhead Inspections & Flood Ceilings - Stair 2	3	3	07/01/26	07/03/26																																																
A194990	Breakdown Staging - Stair 2	2	2	07/06/26	07/07/26																																																
A195000	Install Wall Tile - Stair 2	10	10	07/08/26	07/21/26																																																
A195010	Install Railings - Stair 2	3	3	07/22/26	07/24/26																																																
A195020	Treads -Stair 2	3	3	07/27/26	07/29/26																																																
A195030	Sealant - Stair 2	1	1	07/30/26	07/30/26																																																
Stair 3 [D]																																																					
A195040	Install Stringers - Stair 3	3	3	11/18/25	11/20/25																																																
A195050	Infill Stair Pan - Stair 3	1	1	11/21/25	11/21/25																																																
A195060	Frame Walls -Stair 3	2	2	03/13/26	03/16/26																																																
A195070	In-Wall Rough & Inspections - Stair 3	5	5	03/17/26	03/23/26																																																
A195080	Drywall, Tape & Sand - Stair 3	5	5	04/03/26	04/09/26																																																
A195090	Prime & First Coat Paint - Stair 3	2	2	04/10/26	04/13/26																																																
A195100	Install Staging - Stair 3	2	2	07/08/26	07/09/26																																																
A195110	Overhead Rough & Inspections - Stair 3	5	5	07/10/26	07/16/26																																																
A195120	Install Ceiling Grid & MEP Drops - Stair 3	4	4	07/17/26	07/22/26																																																
A195125	Overhead Inspections & Flood Ceilings - Stair 3	1	1	07/23/26	07/23/26																																																
A195130	Breakdown Staging - Stair 3	2	2	07/24/26	07/27/26																																																
A195140	Install Wall Finish -Stair 3	5	5	07/28/26	08/03/26																																																
A195150	Install Railings - Stair 3	2	2	08/04/26	08/05/26																																																
A195160	Treads -Stair 3	2	2	08/06/26	08/07/26																																																
A195170	Sealant - Stair 3	1	1	08/10/26	08/10/26																																																
Stair 4 [A -East]																																																					
A195180	Install Stringers - Stair 4	4	4	10/15/25	10/20/25																																																

Tri-County RVTHS

Owner Monthly Report

August 2025

Section 7 - Submittal Log

Submittals By Spec Section

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
334443 Water Quality Unit															
334443-002	1	SD: Water Quality Units (Hydrodynamic Separators) (2.1)	Material Delivery	Material Released	Northeast Contractors, Inc.		Brandon Gauthier	10/28/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved as Noted Pending Pending Pending Pending Pending	10/29/2024 10/29/2024 10/29/2024 10/29/2024 10/29/2024 10/29/2024	10/29/2024 10/29/2024	11/12/2024	11/05/2024
334443-002	0	SD: Water Quality Units (Hydrodynamic Separators) (2.1)	Material Delivery	Closed	Northeast Contractors, Inc.		Brandon Gauthier	09/19/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Revise and Resubmit Pending Pending Pending Pending Pending	09/19/2024 10/03/2024 09/19/2024 09/19/2024 09/19/2024 09/19/2024	09/19/2024 10/14/2024	10/03/2024	
334443-001	2	SD: Water Quality Units (2.1)	Material Delivery	Material Released	Northeast Contractors, Inc.	09/05/2024	Brandon Gauthier	09/05/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved Pending Pending Pending Pending	09/09/2024 09/09/2024 09/09/2024 09/09/2024 09/09/2024	09/09/2024 09/09/2024	09/23/2024	09/11/2024

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
334443-001	1	SD: Water Quality Units (2.1)	Material Delivery	Closed	Northeast Contractors, Inc.	07/26/2024	Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Revise and Resubmit Pending Pending Pending Pending	08/02/2024 08/02/2024 08/02/2024 08/02/2024 08/02/2024	08/02/2024 08/13/2024	08/16/2024	08/23/2024
334443-001	0	SD: Water Quality Unit (System #4) (2.1)	Material Delivery	Closed	Northeast Contractors, Inc.		Brandon Gauthier	06/28/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved as Noted Revise and Resubmit Pending Pending Pending Pending	07/02/2024 07/02/2024 07/02/2024 07/02/2024	07/02/2024 07/24/2024	07/16/2024	07/24/2024
334000 STORMWATER UTILITIES															
334000-026	0	PD: HDPE Flat Pipe & Fittings (2.16)	Material Delivery	Material Released	Northeast Contractors, Inc.		Brandon Gauthier			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Pending Approved Approved Pending Pending Pending Pending Pending	06/16/2025 06/16/2025 06/16/2025 06/16/2025	06/16/2025 07/09/2025	06/30/2025	07/09/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
334000-024	0	SD/PD: Remaining Pre-Cast Drainage Structures [Bid Package #8]	Material Delivery	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved as Noted Pending Pending Revise and Resubmit Pending Pending Revise and Resubmit Pending	06/12/2025 06/12/2025 06/12/2025 06/12/2025 07/18/2025 07/18/2025	06/12/2025 07/18/2025 06/26/2025 07/18/2025	06/26/2025	07/18/2025
334000-023	0	PD: Foundation Drain Piping and Fittings	Material Delivery	Closed	Northeast Contractors, Inc.	02/07/2025	Brandon Gauthier	02/07/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Pending Approved Pending Pending Pending Pending Pending	02/07/2025 02/07/2025 02/07/2025 02/07/2025 02/07/2025 02/07/2025	02/07/2025 02/11/2025	02/07/2025 02/21/2025	02/11/2025
334000-022	0	Detention System Rebar	Construction	Material Released	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved Pending Pending Pending Pending Pending	11/08/2024 11/08/2024 11/08/2024 11/08/2024 11/08/2024 11/08/2024	11/08/2024 11/13/2024	11/22/2024	11/18/2024

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
334000-021	0	PD: RCP Pipe Class V (2.17)	Material Delivery	Material Released	Northeast Contractors, Inc.		Brandon Gauthier	08/14/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved as Noted Pending Pending Pending Pending	08/15/2024 08/15/2024 08/15/2024 08/15/2024 08/15/2024 08/15/2024	08/15/2024 09/03/2024	08/29/2024	09/09/2024
334000-020	2	SD: Detention Systems [Systems #1 and #2] (1.6A) (1.6B) (2.26)	Material Delivery	Material Released	Northeast Contractors, Inc.		Brandon Gauthier	09/04/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved Pending Pending Pending Pending	09/30/2024 09/30/2024 09/30/2024 09/30/2024 09/30/2024 09/30/2024	09/30/2024 10/14/2024	09/06/2024	10/16/2024
334000-020	1	SD: Detention Systems [Systems #1 and #2] (1.6A) (1.6B) (2.26)	Material Delivery	Closed	Northeast Contractors, Inc.		Brandon Gauthier	07/25/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Revise and Resubmit Pending Pending Pending Pending	07/26/2024 07/26/2024 07/26/2024 07/26/2024 07/26/2024 07/26/2024	07/26/2024 08/08/2024	08/09/2024	08/23/2024

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
334000-020	0	SD: Detention Systems [Systems #1 and #2] (1.6A) (1.6B) (2.26)	Material Delivery	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Pending Pending Pending Pending Pending	07/02/2024 07/02/2024 07/02/2024 07/02/2024	07/02/2024	07/16/2024	07/26/2024
334000-019	0	SD: Drainage Grates, Covers, and Frames	Material Delivery	Material Released	Northeast Contractors, Inc.	06/27/2024	Brandon Gauthier	06/27/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved Pending Pending Pending Pending	06/27/2024 06/27/2024 06/27/2024 06/27/2024 06/27/2024	06/27/2024 07/11/2024	07/11/2024	07/13/2024
334000-018	0	PD: Impermeable Barrier (2.21)	Material Delivery	Material Released	Northeast Contractors, Inc.	06/27/2024	Brandon Gauthier	06/27/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved Pending Pending Pending Pending	06/27/2024 06/27/2024 06/27/2024 06/27/2024 06/27/2024	06/27/2024 07/11/2024	07/11/2024	07/13/2024

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
334000-017	3	SD: Outlet Control Structures	Material Delivery	Material Released	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier	07/26/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved Pending Pending Pending Pending	10/10/2024 10/10/2024 10/10/2024 10/10/2024 10/10/2024	10/10/2024 10/24/2024	10/24/2024	10/25/2024
334000-017	2	SD: Outlet Control Structures	Material Delivery	Material Released	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier	07/26/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	For Record Approved as Noted Pending Pending Pending Pending	07/26/2024 07/26/2024 07/26/2024 07/26/2024 07/26/2024	07/26/2024 08/02/2024	08/09/2024	08/02/2024
334000-017	1	SD: Outlet Control Structures	Material Delivery	Material Released	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier	06/25/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved as Noted Approved as Noted Pending Pending Pending Pending	07/19/2024 07/19/2024 07/19/2024 07/19/2024 07/19/2024 07/19/2024	07/19/2024 07/24/2024	08/09/2024	07/24/2024

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
334000-017	0	SD: Outlet Control Structures	Material Delivery	Closed	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier	06/25/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Revise and Resubmit Pending Pending Pending Pending	06/25/2024 07/19/2024 07/19/2024 06/25/2024 06/25/2024 06/25/2024	07/19/2024	07/10/2024	07/19/2024
334000-016	1	PD: Alternate Catch Basin Hood (2.11)	Material Delivery	Closed	Northeast Contractors, Inc.	04/02/2025	Brandon Gauthier	04/02/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Pending Approved Approved Pending Pending Pending Pending	04/02/2025 04/02/2025 04/02/2025 04/02/2025 04/02/2025	04/02/2025 05/13/2025	04/16/2025	05/14/2025
334000-016	0	PD: Oil Interceptor Hood (2.11)	Material Delivery	Material Released	Northeast Contractors, Inc.	06/27/2024	Brandon Gauthier	06/27/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved Pending Pending Pending	06/27/2024 06/27/2024 06/27/2024 06/27/2024	06/27/2024 07/24/2024	07/11/2024	07/25/2024

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
334000-011	0	PD: Washed Stone (2.19)	Material Delivery	Material Released	Northeast Contractors, Inc.	06/26/2024		07/02/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Approved Pending Pending Pending Pending	07/02/2024 07/02/2024 07/02/2024 07/02/2024	07/02/2024 07/18/2024		07/16/2024
334000-009	4	SD: Infiltration Systems [System #4] (1.6A) (1.6B) (2.26)	Material Delivery	Material Released	Northeast Contractors, Inc.	07/24/2024	Brandon Gauthier	07/31/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved as Noted Approved as Noted Pending Pending Pending Revise and Resubmit	08/13/2024 08/13/2024 08/13/2024 08/13/2024	08/13/2024 09/03/2024 08/20/2024	08/16/2024	09/09/2024
334000-009	3	SD: Infiltration Systems [System #4] (1.6A) (1.6B) (2.26)	Material Delivery	Material Released	Northeast Contractors, Inc.	07/24/2024	Brandon Gauthier	07/31/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved as Noted Pending Pending Pending Pending	08/02/2024 08/02/2024 08/02/2024 08/02/2024 08/02/2024	08/02/2024 08/02/2024	08/16/2024	08/02/2024

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
334000-009	2	SD: Infiltration Systems [System #4] (1.6A) (1.6B) (2.26)	Material Delivery	Closed	Northeast Contractors, Inc.	07/24/2024	Brandon Gauthier	07/31/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Pending Pending Pending Pending Pending	07/31/2024 07/31/2024 07/31/2024 07/31/2024 07/31/2024 07/31/2024	07/31/2024	08/14/2024	08/02/2024
334000-009	1	SD: Infiltration Systems [System #4] (1.6A) (1.6B) (2.26)	Material Delivery	Closed	Northeast Contractors, Inc.	07/24/2024	Brandon Gauthier	07/24/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Revise and Resubmit Pending Pending Pending Pending	07/24/2024 07/24/2024 07/24/2024 07/24/2024 07/24/2024 07/24/2024	07/24/2024 07/24/2024	08/07/2024	07/25/2024
334000-009	0	SD: Infiltration Systems [System #4] (1.6A) (1.6B) (2.26)	Material Delivery	Closed	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier	06/26/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Revise and Resubmit Pending Pending Pending Pending	06/26/2024 06/26/2024 06/26/2024 06/26/2024 06/26/2024	06/26/2024 07/24/2024	07/10/2024	07/24/2024

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
334000-008	0	PD: HDPE Pipe & Fittings (1.6A)(2.15)	Material Delivery	Material Released	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier	06/26/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved Pending Pending Pending Pending	06/27/2024 06/27/2024 06/27/2024 06/27/2024	06/27/2024 07/31/2024	07/11/2024	
334000-007	0	PD: PVC Pipe & Fittings (1.6A)	Material Delivery	Material Released	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved Pending Pending Pending Pending	06/27/2024 06/27/2024 06/27/2024 06/27/2024	06/27/2024 07/31/2024	07/11/2024	
334000-006	0	PD: Cement Concrete (1.6A)	Material Delivery	Material Released	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier	08/02/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved Pending Pending Pending Pending	08/02/2024 08/02/2024 08/02/2024 08/02/2024 08/02/2024	08/02/2024 08/08/2024	08/16/2024	08/12/2024

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
334000-004	1	PD: Pedestrian Area Drains (1.6 A) (2.3A)	Material Delivery	Material Released	Northeast Contractors, Inc.	07/26/2024	Brandon Gauthier	07/29/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved Pending Pending Pending Pending	07/29/2024 07/29/2024 07/29/2024 07/29/2024 07/29/2024 07/29/2024	07/29/2024 08/02/2024	08/12/2024	08/02/2024
334000-004	0	PD: Pedestrian Area Drains (1.6 A) (2.3A)	Material Delivery	Closed	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Revise and Resubmit Pending Pending Pending Pending	06/26/2024 06/26/2024 06/26/2024 06/26/2024	06/26/2024 07/24/2024	07/17/2024	07/24/2024
334000-003	3	SD: Pre-Cast Structures (2.2 A)	Material Delivery	Material Released	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier	07/19/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved as Noted Approved as Noted Pending Pending Pending Approved as Noted	08/16/2024 08/16/2024 08/16/2024 08/16/2024 08/16/2024	08/16/2024 08/21/2024 08/20/2024	09/03/2024	08/23/2024

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
334000-003	2	SD: Pre-Cast Structures (2.2 A)	Material Delivery	Closed	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier	07/19/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Revise and Resubmit Pending Pending Pending Pending	08/12/2024 08/12/2024 08/12/2024 08/12/2024 08/12/2024 08/12/2024	08/12/2024 08/12/2024	08/26/2024	08/13/2024
334000-003	1	SD: Pre-Cast Structures (2.2 A)	Material Delivery	Material Released	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier	07/19/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved as Noted Pending Pending Pending Pending	07/19/2024 07/19/2024 07/19/2024 07/19/2024 07/19/2024 07/19/2024	07/19/2024 07/24/2024	08/02/2024	07/24/2024
334000-003	0	SD: Pre-Cast Structures (2.2 A)	Material Delivery	Closed	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier	06/25/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Revise and Resubmit Pending Pending Pending Pending Pending	06/25/2024 07/19/2024 07/19/2024 06/25/2024 06/25/2024 06/25/2024	07/19/2024	07/09/2024	07/19/2024
333100 WATER UTILITIES															

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
333100-017	0	PD: For Record Revision of Class 52 CLDI Piping & Fittings Submittal 333100_002 (Star Fittings)	Construction	Material Released	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved Pending Pending Pending Pending	07/31/2024 07/31/2024 07/31/2024 07/31/2024 07/31/2024 07/31/2024	07/31/2024 08/21/2024	08/14/2024	08/23/2024
333100-016	2	PD: Bolts & Gaskets for Water Utilities	Construction	Material Released	Northeast Contractors, Inc.		Brandon Gauthier	07/26/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved Pending Pending Pending Pending	07/31/2024 07/31/2024 07/31/2024 07/31/2024 07/31/2024 07/31/2024	07/31/2024 08/08/2024	08/14/2024	08/12/2024
333100-016	1	PD: Bolts & Gaskets for Water Utilities	Construction	Closed	Northeast Contractors, Inc.		Brandon Gauthier	07/26/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Pending Pending Pending Pending Pending	07/31/2024 07/31/2024 07/31/2024 07/31/2024 07/31/2024 07/31/2024	07/31/2024	08/14/2024	07/31/2024

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
333100-016	0	PD: Bolts & Gaskets for Water Utilities	Construction	Closed	Northeast Contractors, Inc.		Brandon Gauthier	07/26/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Pending Pending Pending Approved Pending Pending	07/26/2024 07/26/2024 07/26/2024 07/26/2024 07/26/2024 07/26/2024	07/26/2024 07/30/2024	08/09/2024	07/31/2024
333100-015	1	PD: Hydrants (2.6)	Material Delivery	Material Released	Northeast Contractors, Inc.	06/27/2024	Brandon Gauthier	07/31/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved as Noted Pending Pending Pending Pending Pending	07/31/2024 07/31/2024 07/31/2024 07/31/2024 07/31/2024	07/31/2024 08/13/2024	08/14/2024	08/20/2024
333100-015	0	PD: Hydrants (2.6)	Material Delivery	Closed	Northeast Contractors, Inc.	06/27/2024	Brandon Gauthier	06/27/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Revise and Resubmit Pending Pending Pending Pending Pending	06/27/2024 06/27/2024 06/27/2024 06/27/2024 06/27/2024	06/27/2024 07/11/2024	07/11/2024	07/13/2024

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
333100-008	0	PD: Thrust Blocks (1.7A)	Material Delivery	Material Released	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier	07/09/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved Pending Pending Pending Pending	07/09/2024 07/09/2024 07/09/2024 07/09/2024	07/09/2024 07/11/2024	07/24/2024	07/13/2024
333100-004	0	PD: Gate Valve & Box (2.2)	Material Delivery	Material Released	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved Pending Pending Pending Pending	06/27/2024 06/27/2024 06/27/2024 06/27/2024	06/27/2024 07/11/2024	07/18/2024	07/13/2024
333100-003	0	PD: Tapping Sleeve (2.2)	Material Delivery	Material Released	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved as Noted Pending Pending Pending Pending	06/27/2024 06/27/2024 06/27/2024 06/27/2024	06/27/2024 07/11/2024	07/11/2024	07/13/2024

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
333100-002	0	PD: DUCTILE IRON PIPE AND PIPE FITTINGS (2.1)	Material Delivery	Material Released	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved Pending Pending Pending Pending	06/27/2024 06/27/2024 06/27/2024 06/27/2024	06/27/2024 07/11/2024	07/11/2024	07/13/2024
333000 SANITARY SEWERAGE															
333000-020	0	SD/PD: Pre-Cast Sewer Structures [Bid Package #08 - Buried Structure]	Material Delivery	Material Released	Northeast Contractors, Inc.		Brandon Gauthier			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Pending Approved Approved as Noted Pending Pending Pending Pending Pending	06/12/2025 06/12/2025 06/12/2025 06/12/2025 06/12/2025	06/12/2025 06/26/2025	06/19/2025	06/27/2025
333000-019	0	SD: Sewerage Manhole Frames & Covers (2.6)	Material Delivery	Material Released	Northeast Contractors, Inc.	06/27/2024	Brandon Gauthier	06/27/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved as Noted Pending Pending Pending Pending	06/27/2024 06/27/2024 06/27/2024 06/27/2024 06/27/2024	06/27/2024 07/11/2024	07/11/2024	07/13/2024

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
333000-006	2	SD: Precast Structures (1.7) (2.5) (2.6)	Material Delivery	Material Released	Northeast Contractors, Inc.		Brandon Gauthier	08/12/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved Pending Pending Pending Pending	08/12/2024 08/12/2024 08/12/2024 08/12/2024 08/12/2024 08/12/2024	08/12/2024 08/23/2024	08/26/2024	09/09/2024
333000-006	1	SD: Precast Structures (1.7) (2.5) (2.6)	Material Delivery	Material Released	Northeast Contractors, Inc.		Brandon Gauthier	07/25/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved as Noted Pending Pending Pending Pending	07/26/2024 07/26/2024 07/26/2024 07/26/2024 07/26/2024 07/26/2024	07/26/2024 08/08/2024	08/09/2024	08/12/2024
333000-006	0	SD: Precast Structures (1.7) (2.5) (2.6)	Material Delivery	Closed	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier	06/25/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved as Noted Revise and Resubmit Pending Pending Pending Pending	06/25/2024 06/25/2024 06/25/2024 06/25/2024	06/27/2024 07/11/2024	07/09/2024	07/13/2024

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
333000-002	0	PD: PVC Pipe & Fittings (Non-Pressure) (1.7) (2.1)	Material Delivery	Material Released	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved as Noted Pending Pending Pending Pending	06/27/2024 06/27/2024 06/27/2024 06/27/2024	06/27/2024 07/11/2024	07/11/2024	07/13/2024
329200 Turf and Grasses															
329200-016	0	PD: Fiber Mulch	Material Delivery	Material Released	Xquisite Landscaping	07/15/2025	Tien Le	07/01/2025		Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Sameer T. Bhoite (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Yiling Wang (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Approved Approved Pending	07/21/2025 07/21/2025 07/21/2025 07/21/2025 07/23/2025 07/23/2025	07/21/2025 07/23/2025 07/23/2025	08/04/2025	07/23/2025
329200-015	0	PD: Sod	Material Delivery	Material Released	Xquisite Landscaping	07/15/2025	Tien Le	07/01/2025		Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Sameer T. Bhoite (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Yiling Wang (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved as Noted Pending Pending Pending Approved Approved as Noted Pending	07/21/2025 07/21/2025 07/21/2025 07/21/2025 07/28/2025 07/28/2025	07/21/2025 07/28/2025 07/29/2025	08/04/2025	08/04/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
329200-013	0	PD: Erosion Control Mat	Material Delivery	Pending	Xquisite Landscaping	07/15/2025	Tien Le	07/01/2025	Arielena Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.)	Arielena Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Sameer T. Bhoite (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Yiling Wang (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Pending Pending Pending Pending Pending Pending			08/04/2025	
329200-010	0	PD: Limestone	Material Delivery	Material Released	Xquisite Landscaping	07/15/2025	Tien Le	07/01/2025		Arielena Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Sameer T. Bhoite (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Yiling Wang (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Approved Approved Pending	07/21/2025 07/21/2025 07/21/2025 07/21/2025 07/23/2025 07/23/2025	07/21/2025 07/23/2025 07/23/2025	08/04/2025	07/29/2025
329100 Loam and Planting Preparation															

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
329100-013	1	Course Sand at Sports Fields	Material Delivery	Material Released	Northeast Contractors, Inc.		Brandon Gauthier			Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Sameer T. Bhoite (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Yiling Wang (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved as Noted Pending Pending Approved Pending Approved Pending	07/10/2025 07/10/2025 07/10/2025 07/10/2025 07/23/2025 07/23/2025	07/10/2025 07/23/2025 07/23/2025	07/24/2025	07/29/2025
329100-013	0	Course Sand at Sports Fields	Material Delivery	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Sameer T. Bhoite (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Yiling Wang (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Pending Revise and Resubmit Pending Revise and Resubmit Pending	06/25/2025 06/25/2025 06/25/2025 06/25/2025 07/03/2025 07/03/2025	06/25/2025 07/03/2025 07/03/2025	07/09/2025	07/08/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
329100-001	0	PD: Re-used Stockpile Loam Testing	Material Delivery	Material Released	Xquisite Landscaping	07/15/2025	Tien Le	07/01/2025		Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Sameer T. Bhoite (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Yiling Wang (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Approved as Noted Pending	07/21/2025 07/21/2025 07/21/2025 07/21/2025 08/04/2025 08/04/2025	07/21/2025 08/04/2025 08/04/2025	08/04/2025	08/06/2025
328420 Well Construction and Testing															
328420-003	0	Existing Well Quality Test Report	Test Report	Pending					Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Sameer T. Bhoite (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Yiling Wang (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending For Record Pending Pending Pending	07/16/2025 07/16/2025 07/16/2025 08/06/2025 08/06/2025	07/16/2025 08/06/2025	07/30/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
328420-002	0	Existing Well Yield Test Report [24 Hour Test]	Test Report	Pending					Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Sameer T. Bhoite (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Yiling Wang (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending For Record Pending Pending Pending Pending	07/16/2025 07/16/2025 07/16/2025 07/16/2025 08/06/2025 08/06/2025	07/16/2025 08/06/2025	07/30/2025	
328420-001	0	Existing Well Yield Test Report [6 Hour Test]	Test Report	Pending					Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Sameer T. Bhoite (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Yiling Wang (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending For Record Pending Pending Pending Pending	07/16/2025 07/16/2025 07/16/2025 07/16/2025 08/06/2025 08/06/2025	07/16/2025 08/06/2025	07/30/2025	
328400 Irrigation System															

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
328400-002	1	PD: 8000 Gallon Cistern	Material Delivery	Material Released	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved as Noted Pending Pending Pending Pending Approved as Noted Approved as Noted Approved as Noted Pending	07/28/2025 07/28/2025 07/28/2025 07/28/2025 07/28/2025 07/31/2025 07/31/2025	07/28/2025 07/31/2025 08/01/2025	08/11/2025	08/04/2025
328400-002	0	PD: 8000 Gallon Cistern	Material Delivery	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Pending Revise and Resubmit Pending Pending Pending Pending	07/21/2025 07/21/2025 07/21/2025 07/21/2025 07/21/2025 07/22/2025 07/22/2025	07/21/2025 07/22/2025	08/04/2025	07/25/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
328400-001	1	SD/PD: Irrigation Pipe, Fittings, and Accessories	Material Delivery	Material Released	Xquisite Landscaping	07/02/2025	Erik Goulart			Tristen Moore (Consigli Construction Co., Inc.) Sameer T. Bhoite (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Yiling Wang (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted & Resubmit Pending Approved as Noted Pending	07/29/2025 07/29/2025 07/29/2025 07/29/2025 07/29/2025	07/29/2025 07/29/2025 07/29/2025 07/30/2025	08/12/2025	08/06/2025
328400-001	0	SD/PD: Irrigation Pipe, Fittings, and Accessories	Material Delivery	Material Released	Xquisite Landscaping	07/02/2025	Erik Goulart			Tristen Moore (Consigli Construction Co., Inc.) Sameer T. Bhoite (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Yiling Wang (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved as Noted Pending Pending Approved as Noted Revise and Resubmit Pending	07/07/2025 07/07/2025 07/07/2025 07/15/2025 07/15/2025	07/07/2025 07/15/2025 07/16/2025	07/21/2025	07/23/2025
323223 PRECAST MODULAR BLOCK RETAINING WALL															

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
323223-11	0	Retaining Wall SD/PD	Shop Drawing	Material Released	Northeast Contractors, Inc.		Brandon Gauthier			Arielena Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.) Sameer T. Bhoite (Warner Larson Landscape Architects) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Ti Johnson (Warner Larson Landscape Architects) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Yiling Wang (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending Approved as Noted Pending Pending Approved as Noted Pending Pending Pending Pending Pending Approved as Noted Pending	07/29/2025 07/29/2025 07/29/2025 07/29/2025 07/29/2025 07/29/2025 07/29/2025	07/29/2025 07/29/2025 07/30/2025 07/31/2025	08/12/2025	08/06/2025
323100 Fencing															

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
323100-007	1	PD/SD: Chainlink Fence & Swing Gates	Material Delivery	Material Released	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Sameer T. Bhoite (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Yiling Wang (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved as Noted Pending Pending Approved Approved Pending	07/17/2025 07/17/2025 07/17/2025 07/17/2025 07/18/2025 07/18/2025	07/17/2025 07/18/2025 07/24/2025	07/31/2025	07/24/2025
323100-007	0	PD/SD: Chainlink Fence & Swing Gates	Material Delivery	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Sameer T. Bhoite (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Yiling Wang (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted & Resubmit Revise and Resubmit Pending	06/27/2025 06/27/2025 06/27/2025 06/27/2025 07/03/2025 07/03/2025	06/27/2025 07/03/2025	07/11/2025	07/08/2025
323100-2	0	SD: Foul Poles [Softball Field] (L503.2)	Material Delivery	Material Released	Northeast Contractors, Inc.		Brandon Gauthier	07/31/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved as Noted Approved as Noted Pending Pending Pending Pending	07/31/2024 07/31/2024 07/31/2024 07/31/2024 07/31/2024 07/31/2024	07/31/2024 08/12/2024 08/09/2024	08/14/2024	08/20/2024

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
323100-1	1	PD: Athletic Ball Netting, Backstops, and Padding [Softball Field] (2.6)	Material Delivery	Material Released	Northeast Contractors, Inc.		Brandon Gauthier	08/21/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Approved as Noted Pending Pending	08/21/2024 08/21/2024 08/21/2024	08/21/2024 08/28/2024	09/04/2024	08/28/2024
323100-1	0	PD: Athletic Ball Netting, Backstops, and Padding [Softball Field] (2.6)	Material Delivery	Closed	Northeast Contractors, Inc.		Brandon Gauthier	07/24/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Revise and Resubmit Approved as Noted & Resubmit Pending Pending Pending Pending	07/26/2024 07/26/2024 07/26/2024 07/26/2024 07/26/2024 07/26/2024	07/26/2024 08/08/2024 08/08/2024	08/09/2024	08/21/2024
321823.13 Sports Infield Surfacing															
321823.13-007	2	TR: Infield Mix (1.05) (2.01)	Material Delivery	Closed	Northeast Contractors, Inc.	07/02/2025	Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Approved as Noted Pending Pending	09/16/2024 09/16/2024 09/16/2024	09/16/2024 09/27/2024	09/30/2024	09/27/2024
321823.13-007	1	TR: Infield Mix (1.05) (2.01)	Test Report	Closed	Northeast Contractors, Inc.	07/02/2025	Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Revise and Resubmit Pending Pending	09/09/2024 09/09/2024 09/09/2024	09/09/2024 09/11/2024	09/13/2024	09/16/2024

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
321823.13-007	0	TR: Infield Mix (1.05) (2.01)	Test Report	Closed	Northeast Contractors, Inc.	07/02/2025	Brandon Gauthier	08/06/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved as Noted Revise and Resubmit Pending	08/07/2024 08/07/2024 08/07/2024	08/07/2024 08/22/2024	08/21/2024	08/23/2024
321816 Resilient Sports Surfacing															
321816-011	1	PD: ACO Trench Drain (2.4)	Material Delivery	Material Released	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Sameer T. Bhoite (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Yiling Wang (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved Pending Approved Pending	07/08/2025 07/08/2025 07/08/2025 07/08/2025 07/23/2025 07/23/2025	07/08/2025 07/23/2025 07/23/2025	07/22/2025	07/29/2025
321816-011	0	PD: ACO Trench Drain (2.4)	Material Delivery	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Sameer T. Bhoite (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Ti Johnson (Warner Larson Landscape Architects) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.) Yiling Wang (Warner Larson Landscape Architects)	Pending Approved as Noted Pending Revise and Resubmit Pending Pending Pending Pending Pending Pending	06/16/2025 06/16/2025 06/16/2025 06/16/2025 06/16/2025	06/16/2025 06/25/2025	06/23/2025	06/27/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
321816-002	1	PD: Track Line Striping Product Data	Construction	Open	Northeast Contractors, Inc.		Brandon Gauthier		Tristen Moore (Consigli Construction Co., Inc.)	Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Sameer T. Bhoite (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Yiling Wang (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	07/08/2025	07/08/2025	07/22/2025	
321816-002	0	PD: Track Line Striping Product Data	Construction	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Sameer T. Bhoite (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Yiling Wang (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved as Noted Pending Approved as Noted & Resubmit Pending Approved as Noted Pending	06/25/2025 06/25/2025 06/25/2025 07/03/2025 07/03/2025	06/25/2025 07/03/2025 07/03/2025	07/09/2025	07/08/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date	
321816-001	1	PD/S: FOR RECORD TRACK SURFACING SYSTEM	Material Delivery	For Record	Northeast Contractors, Inc.		Brandon Gauthier			Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Ti Johnson (Warner Larson Landscape Architects) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	For Record Pending Pending Pending Pending Pending Pending	07/09/2025	07/09/2025	07/15/2025		
321816-001	0	PD/S: FOR RECORD TRACK SURFACING SYSTEM	Material Delivery	For Record	Northeast Contractors, Inc.		Brandon Gauthier			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Ti Johnson (Warner Larson Landscape Architects) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Pending Approved Approved as Noted Pending Approved as Noted Pending Pending Pending Pending	06/12/2025 06/12/2025 06/11/2025 06/11/2025 06/11/2025 06/11/2025 06/11/2025 06/11/2025 06/11/2025	06/12/2025 06/18/2025	07/03/2025	06/25/2025	07/08/2025
321613 Granite Curbs																

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
321613-003	0	S: Granite Curbing Samples (1.5 E)	Construction	Material Released	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier	07/26/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects)	Approved Approved as Noted Pending Pending Pending Pending Pending	07/29/2024 07/29/2024 07/29/2024 07/29/2024 07/29/2024	07/29/2024 08/08/2024	08/23/2024	08/20/2024
321613-002	0	SD: Granite Curbing Shop Drawings (1.5 B)	Material Delivery	Material Released	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier	06/26/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved as Noted Pending Pending Pending Pending	06/27/2024 06/27/2024 06/27/2024 06/27/2024	06/27/2024 07/11/2024	07/11/2024	07/13/2024
321313 Exterior Concrete															
321313-2	0	PD: Concrete Design Mix - Backstop Footings [Softball Field] (2.1)	Material Delivery	Material Released	Northeast Contractors, Inc.		Brandon Gauthier	07/24/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Ti Johnson (Warner Larson Landscape Architects) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved Approved Pending Pending Pending Pending	07/26/2024 07/26/2024 07/26/2024 07/26/2024 07/26/2024	07/26/2024 08/12/2024 08/09/2024	08/09/2024	08/20/2024
321217 VEHICULAR ASPHALT PAVING															

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
321217-002	0	PD: Bituminous Asphalt Binder Mixes (2.5)	Material Delivery	Material Released	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved as Noted Pending Pending Pending Pending	07/02/2024 07/02/2024 07/02/2024 07/02/2024	07/02/2024 07/11/2024	07/16/2024	07/13/2024
312500 EROSION AND SEDIMENTATION CONTROLS															
312500-009	0	PD: FOD Trackout Mats	Product Information	Closed	Northeast Contractors, Inc.		Brandon Gauthier	12/11/2024		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Pending Approved as Noted Pending Pending Pending Pending Pending	12/12/2024 12/12/2024 12/12/2024 12/12/2024 12/12/2024 12/12/2024	12/12/2024 12/13/2024	12/26/2024	01/16/2025
312500-008	0	PD: Rip Rap (2.6)	Material Delivery	Material Released	Northeast Contractors, Inc.		Brandon Gauthier	07/02/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved as Noted Approved Pending Pending Pending Pending	07/02/2024 07/02/2024 07/02/2024 07/02/2024	07/02/2024 07/11/2024	07/23/2024	07/13/2024

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
312500-004	2	PD: Compost Filter Sock (1.6 B.2)	Material Delivery	Material Released	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier	07/08/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved Pending Pending Pending Pending	07/15/2024 07/15/2024 07/15/2024 07/15/2024 07/15/2024 07/15/2024	07/15/2024 07/15/2024	07/29/2024	07/16/2024
312500-004	1	PD: Silt Fence, Silt Sack & Compost Filter Sock (1.6 B.2)	Material Delivery	Material Released	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier	07/08/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Pending Pending Approved as Noted & Resubmit Pending Pending	07/09/2024 07/09/2024 07/09/2024 07/09/2024 07/09/2024 07/09/2024	07/09/2024 07/09/2024	07/30/2024	07/13/2024
312500-004	0	PD: Silt Fence, Silt Sack & Straw Wattles (1.6 B.2)	Material Delivery	Closed	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved as Noted Pending Pending Pending Pending Approved as Noted & Resubmit	06/26/2024 06/26/2024 06/26/2024 06/26/2024 06/26/2024 06/26/2024	06/26/2024 06/28/2024	07/17/2024	
312316 CONTROLLED BLASTING															

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
312316-045	0	TR: Blast Report 12/4/24	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier	12/04/2024		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	12/09/2024 12/09/2024 12/09/2024 12/09/2024	12/09/2024 01/02/2025	12/23/2024	
312316-044	0	TR: Blast Report 12/3/24	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier	12/03/2024		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	12/09/2024 12/09/2024 12/09/2024 12/09/2024	12/09/2024 01/02/2025	12/23/2024	
312316-043	0	TR: Blast Report 11/27/24	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Approved	12/02/2024 12/02/2024 12/02/2024 12/02/2024	12/02/2024 12/02/2024	12/16/2024	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
312316-042	0	TR: Blast Report 11/26/24	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier	11/26/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	12/02/2024 12/02/2024 12/02/2024 12/02/2024 12/02/2024	12/02/2024 12/02/2024 12/02/2024 12/02/2024	12/16/2024	
312316-041	0	TR: Blast Report 11/25/24	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier	11/25/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	12/02/2024 12/02/2024 12/02/2024 12/02/2024 12/02/2024	12/02/2024 12/02/2024 12/02/2024 12/02/2024	12/16/2024	
312316-040	0	TR: Blast Report 11/22/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	11/23/2024 11/23/2024 11/23/2024 11/23/2024 11/23/2024	11/23/2024 11/23/2024 11/23/2024 12/02/2024	12/07/2024	
312316-039	0	TR: Blast Report 11/21/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	11/23/2024 11/23/2024 11/23/2024 11/23/2024 11/23/2024	11/23/2024 11/23/2024 12/02/2024	12/07/2024	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
312316-038	0	TR: Blast Report 11/20/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	11/23/2024 11/23/2024 11/23/2024 11/23/2024	11/23/2024 12/02/2024	12/07/2024	
312316-037	0	TR: Blast Report 11/19/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	11/20/2024 11/20/2024 11/20/2024 11/20/2024	11/20/2024 11/20/2024	12/04/2024	
312316-036	0	TR: Blast Report 11/18/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	11/20/2024 11/20/2024 11/20/2024 11/20/2024	11/20/2024 11/20/2024	12/04/2024	
312316-035	0	TR: Blast Report 11/15/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	11/18/2024 11/18/2024 11/18/2024 11/18/2024	11/18/2024 11/18/2024	12/02/2024	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
312316-034	0	TR: Blast Report 11/14/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	11/18/2024 11/18/2024 11/18/2024 11/18/2024	11/18/2024 11/18/2024	12/02/2024	
312316-033	0	TR: Blast Report 11/12/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	11/19/2024 11/19/2024 11/19/2024 11/19/2024	11/19/2024 11/20/2024	12/02/2024	
312316-032	0	TR: Blast Report 11/08/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	11/12/2024 11/12/2024 11/12/2024 11/12/2024	11/12/2024 11/18/2024	11/26/2024	
312316-031	0	TR: Blast Report 11/07/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	11/08/2024 11/08/2024 11/08/2024 11/08/2024	11/08/2024 11/08/2024	11/22/2024	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
312316-030	0	TR: Blast Report 11/06/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	11/08/2024 11/08/2024 11/08/2024 11/08/2024 11/08/2024	11/08/2024 11/08/2024	11/22/2024	
312316-029	0	TR: Blast Report 11/05/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	11/08/2024 11/08/2024 11/08/2024 11/08/2024 11/08/2024	11/08/2024 11/08/2024	11/22/2024	
312316-028	0	TR: Blast Report 11/04/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	11/08/2024 11/08/2024 11/08/2024 11/08/2024 11/08/2024	11/08/2024 11/08/2024	11/22/2024	
312316-027	0	TR: Blast Report 11/01/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	11/08/2024 11/08/2024 11/08/2024 11/08/2024 11/08/2024	11/08/2024 11/08/2024	11/22/2024	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
312316-026	0	TR: Blast Report 10/31/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	11/08/2024 11/08/2024 11/08/2024 11/08/2024 11/08/2024	11/08/2024 11/08/2024	11/22/2024	
312316-025	0	TR: Blast Report 10/30/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	11/08/2024 11/08/2024 11/08/2024 11/08/2024 11/08/2024	11/08/2024 11/08/2024	11/22/2024	
312316-024	0	TR: Blast Report 10/29/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending For Record	10/30/2024 10/30/2024 10/30/2024 10/30/2024 10/30/2024	10/30/2024 11/07/2024	11/13/2024	
312316-023	0	TR: Blasting Report 10/28/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier	10/28/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	10/30/2024 10/30/2024 10/30/2024 10/30/2024 10/30/2024	10/30/2024 11/07/2024	11/13/2024	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
312316-022	0	TR: Blast Report 10/25/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending For Record	10/28/2024 10/28/2024 10/28/2024 10/28/2024	10/28/2024 11/07/2024	11/11/2024	
312316-021	0	TR: Blast Report 10/24/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier	10/24/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Approved	10/28/2024 10/28/2024 10/28/2024 10/28/2024	10/28/2024 11/07/2024	11/11/2024	
312316-020	0	TR: Blast Report 10/23/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier	10/23/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	11/18/2024 11/18/2024 11/18/2024 11/18/2024	11/18/2024 11/20/2024	11/07/2024	01/28/2025
312316-019	0	TR: Blast Report 10/22/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier	10/22/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Approved	10/24/2024 10/24/2024 10/24/2024 10/24/2024	10/24/2024 11/07/2024	11/07/2024	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
312316-018	0	TR: Blast Report 10/21/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Approved	10/24/2024 10/24/2024 10/24/2024 10/24/2024	10/24/2024 11/07/2024	11/07/2024	
312316-017	0	TR: Blast Report 10/18/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier	10/21/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Approved	10/24/2024 10/24/2024 10/24/2024 10/24/2024	10/24/2024 11/07/2024	11/07/2024	
312316-016	0	TR: Blast Report 10/17/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Approved	10/18/2024 10/18/2024 10/18/2024	10/18/2024 11/07/2024	11/01/2024	
312316-015	0	TR: Blast Report 10/16/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Approved	10/17/2024 10/17/2024 10/17/2024 10/17/2024	10/17/2024 11/07/2024	10/31/2024	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
312316-014	0	TR: Pre-Blast Design & Vibration Analysis [Building Pad North, East, & Southeast]	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Approved Pending Pending Approved	10/16/2024 10/16/2024 10/16/2024 10/16/2024	10/16/2024 10/24/2024 10/23/2024	10/30/2024	
312316-013	0	TR: Blast Report 10/15/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier	10/15/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	10/16/2024 10/16/2024 10/16/2024 10/16/2024	10/16/2024 10/17/2024	10/30/2024	
312316-012	0	TR: Blast Report 10/11/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	10/16/2024 10/16/2024 10/16/2024 10/16/2024	10/16/2024 10/17/2024	10/30/2024	
312316-011	0	TR: Blast Report 10/10/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier	10/09/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Approved	10/16/2024 10/16/2024 10/16/2024 10/16/2024	10/16/2024 10/17/2024	10/30/2024	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
312316-010	0	TR: Blast Report 10/4/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier	10/04/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Approved	10/16/2024 10/16/2024 10/16/2024 10/16/2024	10/16/2024 10/17/2024	10/30/2024	
312316-009	0	TR: Pre-Blast Design & Vibration Analysis [Building Pad South]	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Approved	10/09/2024 10/09/2024 10/09/2024 10/09/2024	10/09/2024 10/15/2024	10/23/2024	
312316-008	0	CO: Pre-Blast Survey Results	Closeout	Closed	Northeast Contractors, Inc.		Brandon Gauthier	09/23/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Approved	10/01/2024 10/01/2024 10/01/2024	10/01/2024 10/15/2024	10/15/2024	
312316-007	0	TR: Blast Report 9/30/2024	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier	09/30/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Approved	10/01/2024 10/01/2024 10/01/2024	10/01/2024 10/01/2024	10/15/2024	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
312316-006	0	TR: Blast Report 9/27/24	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Approved	09/30/2024 09/30/2024 09/30/2024 09/30/2024	09/30/2024 09/30/2024	10/14/2024	
312316-005	0	TR: Pre-Blast Design & Vibration Analysis (Utility Corridor)	Test Report	Closed	Northeast Contractors, Inc.		John Rodegher			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Approved Pending Pending Pending	09/23/2024 09/23/2024 09/26/2024 09/26/2024	09/23/2024 09/26/2024	09/25/2024	09/27/2024
312316-002	0	TR: Blast Report 9/26/24	Test Report	Closed	Northeast Contractors, Inc.		Brandon Gauthier	09/26/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Approved Pending Pending Approved	09/27/2024 09/27/2024 09/27/2024 09/27/2024	09/27/2024 09/30/2024 09/27/2024	10/11/2024	10/01/2024
312316-001	0	PD: Drilling & Blasting Plan	Material Delivery	Closed	Northeast Contractors, Inc.		Brandon Gauthier	07/02/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Approved as Noted Pending Pending Pending	07/02/2024	07/02/2024 07/24/2024	07/26/2024	07/24/2024
312113 Passive Radon Mitigation System															

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
312113-001	0	SD/PD: Radon Mats, PVC Pipe & Fittings	Material Delivery	Closed	Northeast Contractors, Inc.		Brandon Gauthier			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Approved Pending		06/30/2025 07/03/2025	07/14/2025	07/08/2025
312000 Site Earthwork															
312000-016	0	PD: Repurposed Gravel Sieve Analysis for Structural Fill	Construction	Closed	Northeast Contractors, Inc.	04/23/2025	Brandon Gauthier	04/22/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Approved as Noted Pending Pending Pending	04/23/2025 04/23/2025 04/23/2025 04/23/2025	04/23/2025 05/06/2025	05/07/2025	05/08/2025
312000-015	0	Utility Sand Bedding & Cover (Sewer, Water, & Electrical)	Material Delivery	Closed	Northeast Contractors, Inc.	04/02/2025	Brandon Gauthier	04/02/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Pending For Record Approved as Noted Pending Pending Pending Pending Pending	04/02/2025 04/02/2025 04/02/2025 04/02/2025 04/02/2025 04/02/2025 04/02/2025	04/02/2025 04/02/2025	04/16/2025	04/04/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
312000-014	1	PD: Alternates for Backfill of Foundation Fill Material	Construction	Pending	Northeast Contractors, Inc.	03/25/2025	John Rodegher	03/25/2025	Daniel Glazer (Drummey Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Pending Approved as Noted Pending Pending Pending Pending Pending Pending Pending Pending	05/19/2025 05/19/2025 05/19/2025 05/19/2025 05/19/2025 05/19/2025 05/19/2025 05/19/2025 05/19/2025	05/19/2025	05/29/2025	
312000-014	0	PD: Alternates for Backfill of Foundation Fill Material	Construction	Closed	Northeast Contractors, Inc.	03/25/2025	John Rodegher	03/25/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Pending Approved as Noted Pending Pending Pending Pending Pending	03/25/2025 03/25/2025 03/25/2025 03/25/2025 03/25/2025 03/25/2025 03/25/2025	03/25/2025 04/01/2025	04/08/2025	04/01/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
312000-013	0	PD: Repurposed Gravel Sieve Analysis for Common Fill	Product Information	Closed	Northeast Contractors, Inc.	02/06/2025	Brandon Gauthier	02/06/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Revise and Resubmit Pending Pending Pending Pending Pending Pending Pending Pending	02/06/2025 02/06/2025 02/06/2025 02/06/2025 02/06/2025 02/06/2025 02/06/2025 02/06/2025 02/06/2025 02/06/2025	02/06/2025 02/11/2025	02/20/2025	02/11/2025
312000-012	1	TR: Repurposed Gravel Sieve Analysis	Test Report	Material Released	Northeast Contractors, Inc.		John Rodegher			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Approved as Noted Pending Pending Pending Pending Pending Pending Pending	11/20/2024 11/20/2024 11/20/2024 11/20/2024 11/20/2024 11/20/2024 11/20/2024 11/20/2024 11/20/2024	11/20/2024 11/20/2024	12/04/2024	11/25/2024

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
312000-012	0	TR: Repurposed Gravel Sieve Analysis	Test Report	Closed	Northeast Contractors, Inc.		John Rodegher			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Pending Pending Pending Pending Pending Pending Pending Revise and Resubmit	11/14/2024 11/14/2024 11/14/2024 11/14/2024 11/14/2024 11/14/2024 11/14/2024 11/14/2024	11/14/2024 11/14/2024	11/28/2024	11/20/2024
312000-011	0	PD: Fill Materials (2.1)	Material Delivery	Material Released	Northeast Contractors, Inc.		Brandon Gauthier	07/02/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Approved Pending Pending Pending	07/02/2024	07/02/2024 07/17/2024	07/16/2024	07/19/2024
312000-001	0	S: Soil Samples of All Proposed Fill Materials (1.06)	Material Delivery	Material Released	Northeast Contractors, Inc.	06/26/2024				Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Approved Approved Pending Pending Pending	07/19/2024 07/12/2024 07/18/2024 07/18/2024	07/19/2024 07/19/2024	07/26/2024	

265100 Lighting Fixture Schedule

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
265100-001	0	PD: Light Fixtures	Material Delivery	Closed	Wayne J. Griffin Electric Inc.	07/18/2025	Nate Bernen	07/17/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Revise and Resubmit Pending Revise and Resubmit Pending	07/18/2025 07/18/2025 07/18/2025 07/18/2025	07/18/2025 07/18/2025 07/18/2025	08/01/2025	07/21/2025
260000 Electrical															
260000-082	0	PD: Grounding and Bonding	Material Delivery	Closed	Wayne J. Griffin Electric Inc.	06/17/2025	Nate Bernen	06/17/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved Pending		06/17/2025 06/23/2025	07/01/2025	06/24/2025
260000-054	0	PD: Public Safety Signal Booster System	Construction	Closed	Wayne J. Griffin Electric Inc.	06/13/2025	Nate Bernen	06/12/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Approved Revise and Resubmit Pending	06/13/2025 06/13/2025 06/13/2025	06/13/2025 06/13/2025 06/16/2025	06/27/2025	06/16/2025
260000-048	0	PD: MI Cable	Material Delivery	Closed	Wayne J. Griffin Electric Inc.	06/18/2025	Nate Bernen	06/17/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved Pending		06/18/2025 06/24/2025	07/02/2025	06/25/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
260000-047	0	SD/PD: Lightning Protection	Material Delivery	Closed	Wayne J. Griffin Electric Inc.	06/13/2025	Nate Bernen	06/12/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved Pending		06/13/2025 07/14/2025	06/27/2025	07/15/2025
260000-042	0	PD: Floor Boxes	Material Delivery	Pending	Wayne J. Griffin Electric Inc.	06/19/2025	Nate Bernen	06/18/2025	Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Pending		06/19/2025	07/03/2025	
260000-019	0	TR: Electrical Coordination Study	Material Delivery	Pending	Arch Energy A Division of Consigli Construction Co., Inc.	07/25/2025	Andrea Baham	07/25/2025	Carly Hundertmark (Consigli Construction Co., Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Approved as Noted Pending Approved as Noted Pending	07/25/2025 07/25/2025 07/25/2025 07/25/2025	07/25/2025 07/25/2025 08/06/2025	08/08/2025	
260000-018	0	PD: Cord Reels	Material Delivery	Pending	Wayne J. Griffin Electric Inc.	06/13/2025	Nate Bernen	06/12/2025	Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Approved Pending Pending	06/13/2025 06/13/2025 06/13/2025	06/13/2025	06/27/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
260000-017	0	PD: Conduit & Conduit Fittings	Material Delivery	Closed	Wayne J. Griffin Electric Inc.	06/17/2025	Nate Bernen	06/17/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Approved Pending		06/17/2025 06/24/2025	07/01/2025	06/25/2025
260000-014	0	PD: Poke-Thrus	Material Delivery	Pending	Wayne J. Griffin Electric Inc.	07/15/2025	Nate Bernen	07/14/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Approved as Noted Pending Pending Pending	07/15/2025 07/15/2025 07/15/2025 07/15/2025	07/15/2025	07/29/2025	
260000-013	1	PD/SD: Pole Bases	Material Delivery	Closed	Wayne J. Griffin Electric Inc.	07/15/2025	Nate Bernen	07/14/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Approved Pending Revise and Resubmit Pending	07/15/2025 07/15/2025 07/15/2025 07/15/2025	07/15/2025 08/05/2025	07/29/2025	08/06/2025
260000-013	0	PD/SD: Pole Bases	Material Delivery	Closed	Wayne J. Griffin Electric Inc.	06/26/2025	Nate Bernen	06/24/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Revise and Resubmit Pending		06/26/2025 06/30/2025	07/10/2025	07/01/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
260000-012	0	PD/SD: Handholes	Material Delivery	Closed	Wayne J. Griffin Electric Inc.	06/26/2025	Nate Bernen	06/24/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved Pending		06/26/2025 06/30/2025	07/10/2025	07/01/2025
260000-011	0	PD: Sleeves, Inserts, and Supports	Material Delivery	Closed	Wayne J. Griffin Electric Inc.	06/18/2025	Nate Bernen	06/17/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved Pending		06/18/2025 06/24/2025	07/02/2025	06/25/2025
260000-010	0	PD/SD: Electrical Switchboard	Material Delivery	Closed	Arch Energy A Division of Consigli Construction Co., Inc.	06/10/2025	Isabelle Chase	06/09/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Approved Approved Pending	06/10/2025 06/10/2025 06/10/2025	06/10/2025 06/10/2025 06/11/2025	06/24/2025	06/11/2025
260000-009	1	PD: Time Clocks (2.7)	Material Delivery	Material Released	Wayne J. Griffin Electric Inc.	07/26/2024				Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Approved Approved Pending	08/13/2024 08/13/2024 08/13/2024	08/13/2024 08/13/2024 08/22/2024	08/27/2024	08/26/2024
260000-009	0	PD: Time Clocks (2.7)	Material Delivery	Closed	Wayne J. Griffin Electric Inc.	07/26/2024				Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Revise and Resubmit Revise and Resubmit Pending	07/30/2024 07/30/2024 07/30/2024	07/30/2024 08/02/2024 08/02/2024	08/13/2024	08/05/2024

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
260000-008	1	PD: Pull Boxes, Junctions, and Wireways	Material Delivery	Closed	Wayne J. Griffin Electric Inc.	06/18/2025	Nate Bernen	06/17/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved Pending	06/19/2025	06/19/2025 06/24/2025	06/26/2025	06/25/2025
260000-008	0	PD: Pull Boxes, Junctions, and Wireways	Material Delivery	Closed	Wayne J. Griffin Electric Inc.	06/18/2025	Nate Bernen	06/17/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	06/18/2025	06/18/2025	07/02/2025	06/19/2025
260000-007	0	PD: Outlet Boxes and Accessories	Material Delivery	Pending	Wayne J. Griffin Electric Inc.	06/18/2025	Nate Bernen	06/17/2025	Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending		06/18/2025	07/02/2025	
260000-006	0	PD: Temporary Lighting Fixtures [Parking Lot](2.4)	Material Delivery	Material Released	Wayne J. Griffin Electric Inc.	07/26/2024		07/30/2024		Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Approved as Noted Approved as Noted Pending	07/30/2024 07/30/2024 07/30/2024	07/30/2024 08/02/2024 08/05/2024	08/13/2024	08/09/2024
260000-005	0	PD: Precast Pre-fab Conduit and Boxes	Material Delivery	Closed	Wayne J. Griffin Electric Inc.	02/26/2025		02/25/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Approved Approved Pending	02/26/2025 02/26/2025 02/26/2025	02/26/2025 05/30/2025 05/30/2025	03/12/2025	06/09/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
260000-004	1	SD: Electrical Coordination in Architectural Precast	Construction	Pending	Wayne J. Griffin Electric Inc.	02/26/2025		02/24/2025	Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending	02/26/2025 02/26/2025 02/26/2025	02/26/2025	03/12/2025	
260000-004	0	SD: Electrical Coordination in Architectural Precast	Construction	Closed	Wayne J. Griffin Electric Inc.	02/10/2025		02/07/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Rejected Approved as Noted Pending	02/10/2025 02/10/2025 02/10/2025	02/10/2025 02/17/2025 02/26/2025	02/24/2025	02/26/2025
260000-003	0	PD: Underground Ductbank Materials	Material Delivery	Material Released	Wayne J. Griffin Electric Inc.	07/26/2024		10/23/2024		Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Approved Approved Pending	10/23/2024 10/23/2024 10/23/2024	10/23/2024 10/23/2024 10/24/2024	11/06/2024	10/25/2024
260000-002	0	SD: Electrical Manholes (ES-0-2)	Material Delivery	Material Released	Wayne J. Griffin Electric Inc.	07/26/2024		07/17/2024		Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved as Noted Approved as Noted Approved as Noted Pending Pending Pending Pending	07/17/2024 07/17/2024 07/17/2024 07/17/2024 07/17/2024 07/17/2024 07/17/2024	07/17/2024 07/17/2024 07/17/2024 07/17/2024	07/31/2024	07/19/2024

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
260000-001	0	SD: Electrical & Telecom Manhole Covers (EX-02)	Material Delivery	Material Released	Wayne J. Griffin Electric Inc.	07/26/2024		06/27/2024		Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved as Noted Pending Pending Pending Pending Pending	07/02/2024 07/02/2024 07/02/2024 07/02/2024	07/02/2024 07/17/2024	07/16/2024	07/19/2024
235125 Closed Loop Geothermal Piping System															
235125-006	0	PD: Geothermal Pipe & Vault Bedding	Material Delivery	Material Released	Allied Environmental Services, Inc DBA Allied Drilling,LLC		Nick Zohdi			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) John Adkins (RFS (Rist-Frost-Shumway Engineering)) Darcy Gibson (RFS (Rist-Frost-Shumway Engineering)) Daniel Glazer (Drummey Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) Joseph Reid (RFS (Rist-Frost-Shumway Engineering)) CA SC (Samiotes Consultants, Inc.) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Pending Approved Pending Pending Approved Pending Pending Pending Pending Pending Pending Pending Pending Pending	05/29/2025 05/29/2025 05/29/2025 06/04/2025 05/29/2025 05/29/2025 05/29/2025 05/29/2025 05/29/2025 05/29/2025	05/29/2025 06/04/2025	06/05/2025	06/19/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
235125-005	0	C: Work Plan	Construction	Closed	Allied Environmental Services, Inc. DBA Allied Drilling LLC	03/20/2025	Kyle Sweeney	03/20/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) John Adkins (RFS (Rist-Frost-Shumway Engineering)) Darcy Gibson (RFS (Rist-Frost-Shumway Engineering)) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Joeseeph Reid (RFS (Rist-Frost-Shumway Engineering))	Approved Pending Pending Approved as Noted Pending Pending	03/20/2025 03/20/2025 03/20/2025 03/20/2025 03/20/2025	03/20/2025 04/16/2025	04/03/2025	04/16/2025
235125-004	0	PD: Buried Butterfly Valves	Product Information	Closed	Allied Environmental Services, Inc. DBA Allied Drilling LLC	02/05/2025	Kyle Sweeney	02/05/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) John Adkins (RFS (Rist-Frost-Shumway Engineering)) Darcy Gibson (RFS (Rist-Frost-Shumway Engineering)) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Joeseeph Reid (RFS (Rist-Frost-Shumway Engineering))	Approved Pending Pending Approved as Noted Pending Pending	02/05/2025 02/05/2025 02/05/2025 02/05/2025 02/05/2025	02/05/2025 02/14/2025	02/19/2025	02/18/2025
235125-003	1	PD: Geothermal Vault & Manifold	Material Delivery	Closed	Allied Environmental Services, Inc. DBA Allied Drilling LLC	02/27/2025	Kyle Sweeney	02/27/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) John Adkins (RFS (Rist-Frost-Shumway Engineering)) Darcy Gibson (RFS (Rist-Frost-Shumway Engineering)) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Joeseeph Reid (RFS (Rist-Frost-Shumway Engineering))	Approved Pending Pending Approved Pending Pending	02/27/2025 02/27/2025 02/27/2025 02/27/2025 02/27/2025	02/27/2025 03/07/2025	03/13/2025	03/07/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
235125-003	0	PD: Geothermal Vault & Manifold	Material Delivery	Closed	Allied Environmental Services, Inc. DBA Allied Drilling LLC	02/05/2025	Kyle Sweeney	02/05/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) John Adkins (RFS (Rist-Frost-Shumway Engineering)) Darcy Gibson (RFS (Rist-Frost-Shumway Engineering)) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Joeseeph Reid (RFS (Rist-Frost-Shumway Engineering))	Approved Pending Pending Pending Revise and Resubmit Pending Pending	02/05/2025 02/05/2025 02/05/2025 02/05/2025 02/05/2025	02/05/2025 02/14/2025	02/19/2025	02/18/2025
235125-002	1	SD: Geothermal Shop Drawings	Shop Drawing	Closed	Allied Environmental Services, Inc DBA Allied Drilling,LLC	01/31/2025	James Mosher	01/30/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) John Adkins (RFS (Rist-Frost-Shumway Engineering)) Darcy Gibson (RFS (Rist-Frost-Shumway Engineering)) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Joeseeph Reid (RFS (Rist-Frost-Shumway Engineering))	Approved Pending Pending Pending Approved as Noted Pending Pending	01/31/2025 01/31/2025 01/31/2025 01/31/2025 01/31/2025	01/31/2025 02/14/2025	02/14/2025	02/14/2025
235125-002	0	SD: Geothermal Shop Drawings	Shop Drawing	Closed	Allied Environmental Services, Inc DBA Allied Drilling,LLC	01/21/2025	James Mosher	01/20/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) John Adkins (RFS (Rist-Frost-Shumway Engineering)) Darcy Gibson (RFS (Rist-Frost-Shumway Engineering)) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Joeseeph Reid (RFS (Rist-Frost-Shumway Engineering))	Approved Pending Pending Pending Revise and Resubmit Pending Pending	01/21/2025 01/21/2025	01/29/2025	02/04/2025	01/29/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
235125-001	2	PD: Geothermal Piping and Accessories	Material Delivery	Closed	Allied Environmental Services, Inc. DBA Allied Drilling LLC	03/03/2025	Kyle Sweeney	03/03/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) John Adkins (RFS (Rist-Frost-Shumway Engineering)) Darcy Gibson (RFS (Rist-Frost-Shumway Engineering)) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Joeseeph Reid (RFS (Rist-Frost-Shumway Engineering))	Approved Pending Pending Pending Approved Pending Pending	03/03/2025 03/03/2025 03/03/2025 03/03/2025 03/03/2025	03/03/2025 03/19/2025	03/17/2025	03/19/2025
235125-001	1	PD: Geothermal Piping and Accessories	Material Delivery	Closed	Allied Environmental Services, Inc. DBA Allied Drilling LLC	01/21/2025	Kyle Sweeney	01/20/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) John Adkins (RFS (Rist-Frost-Shumway Engineering)) Darcy Gibson (RFS (Rist-Frost-Shumway Engineering)) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Joeseeph Reid (RFS (Rist-Frost-Shumway Engineering))	Approved Pending Pending Pending Revise and Resubmit Pending Pending	01/27/2025 01/27/2025 01/27/2025	01/27/2025 02/12/2025	02/10/2025	02/12/2025
235125-001	0	PD: Geothermal Piping and Accessories	Material Delivery	Closed	Allied Environmental Services, Inc. DBA Allied Drilling LLC	01/21/2025	Kyle Sweeney	01/20/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Revise and Resubmit Pending	01/21/2025 01/21/2025	01/21/2025 01/24/2025	02/04/2025	01/27/2025
230000 Heating Ventilation and Air Conditioning															

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
230000-012	0	PD: Fire Dampers	Material Delivery	Pending	General Mechanical Contractors	08/04/2025	Trevor Tomasino	08/01/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	08/04/2025 08/04/2025 08/04/2025	08/04/2025	08/18/2025	
230000-011	0	PD: Sound Attenuators	Material Delivery	Pending	General Mechanical Contractors	08/04/2025	Trevor Tomasino	08/01/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	08/04/2025 08/04/2025 08/04/2025	08/04/2025	08/18/2025	
230000-010	0	PD: Ductless Split Fancoil System	Material Delivery	Pending	General Mechanical Contractors	08/04/2025	Trevor Tomasino	08/01/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	08/04/2025 08/04/2025 08/04/2025	08/04/2025	08/18/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
230000-009	0	PD: Terminal Boxes	Material Delivery	Closed	General Mechanical Contractors	07/18/2025	Trevor Tomasino	07/17/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved Approved Pending	07/18/2025 07/18/2025 07/18/2025 08/04/2025 08/04/2025	07/18/2025 08/04/2025 08/04/2025	08/01/2025	08/05/2025
230000-008	0	PD: Registers, Grilles, and Diffusers	Material Delivery	Pending	General Mechanical Contractors	07/17/2025	Trevor Tomasino	07/15/2025	Daniel Glazer (Drummeys Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	07/17/2025 07/17/2025 07/17/2025	07/17/2025	07/31/2025	
230000-007	0	PD: Pipes & Valves	Material Delivery	Closed	General Mechanical Contractors	07/17/2025	Trevor Tomasino	07/15/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved Approved Pending	07/17/2025 07/17/2025 07/17/2025 07/29/2025 07/29/2025	07/17/2025 07/29/2025 07/29/2025	07/31/2025	07/30/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
230000-006	1	PD: Sheet Metal	Material Delivery	Closed	General Mechanical Contractors	08/04/2025	Trevor Tomasino	08/01/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Approved Approved Pending	08/04/2025 08/04/2025 08/04/2025 08/04/2025 08/04/2025	08/04/2025 08/04/2025 08/04/2025	08/18/2025	08/05/2025
230000-006	0	PD: Sheet Metal	Material Delivery	Closed	General Mechanical Contractors	07/16/2025	Trevor Tomasino	07/15/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Revise and Resubmit Revise and Resubmit Pending	07/16/2025 07/16/2025 07/17/2025 07/17/2025	07/16/2025 07/17/2025 07/17/2025	07/30/2025	07/18/2025
230000-005	0	PD: Gravity Ventilators	Material Delivery	Pending	General Mechanical Contractors	07/16/2025	Trevor Tomasino	07/15/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	07/16/2025 07/16/2025 07/16/2025	07/16/2025	07/30/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
230000-004	0	PD: Makeup Air Unit	Material Delivery	Closed	General Mechanical Contractors	07/16/2025	Trevor Tomasino	07/15/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Revise and Resubmit Revise and Resubmit Pending	07/16/2025 07/16/2025 07/16/2025 07/29/2025 07/29/2025	07/16/2025 07/29/2025 07/29/2025	07/30/2025	07/30/2025
230000-003	0	PD: Fans (Roof)	Material Delivery	Closed	General Mechanical Contractors	07/16/2025	Trevor Tomasino	07/15/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Revise and Resubmit Revise and Resubmit Pending	07/16/2025 07/16/2025 07/16/2025 07/16/2025 08/04/2025 08/04/2025	07/16/2025 08/04/2025 08/04/2025	07/30/2025	08/05/2025
230000-002	0	PD: Dryer Booster Fan	Material Delivery	Closed	General Mechanical Contractors	07/16/2025	Trevor Tomasino	07/15/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Approved Approved Pending	07/16/2025 07/16/2025 07/16/2025 07/17/2025 07/17/2025	07/16/2025 07/17/2025 07/17/2025	07/30/2025	07/18/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
230000-001	0	PD: Fans (Centrifugal)	Material Delivery	Pending	General Mechanical Contractors	07/16/2025	Trevor Tomasino	07/15/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending Approved as Noted Pending Pending	07/16/2025 07/16/2025 07/16/2025 08/04/2025 08/04/2025	07/16/2025 08/04/2025	07/30/2025	
220000 Plumbing															
220000-013	0	PD: Mega-Press Gas Fittings	Material Delivery	Pending	Araujo Bros. Plumbing & Heating	08/04/2025	Sarah Rebello	08/01/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Revise and Resubmit Pending Pending Pending	08/04/2025 08/04/2025 08/04/2025 08/06/2025	08/04/2025 08/06/2025	08/18/2025	
220000-012	0	PD: Plumbing Fixtures Submittal Package	Material Delivery	Closed	Araujo Bros. Plumbing & Heating	07/25/2025	Derrick Pinhancos	07/23/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Rejected Revise and Resubmit Pending	07/25/2025 07/25/2025 07/25/2025 07/25/2025 07/25/2025	07/25/2025 07/25/2025	08/08/2025	07/28/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
220000-011	0	PD: Long Lead Plumbing Material Submittal Package	Material Delivery	Closed	Araujo Bros. Plumbing & Heating	07/08/2025	Sarah Rebello	07/03/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted & Resubmit Revise and Resubmit Pending	07/08/2025 07/08/2025 07/08/2025 07/12/2025 07/12/2025	07/08/2025 07/12/2025 07/16/2025	07/22/2025	07/17/2025
220000-010	1	PD: Plumbing Equipment Submittals - Revised Electric Water Heater	Material Delivery	Pending	Araujo Bros. Plumbing & Heating	08/04/2025	Sarah Rebello	08/01/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	08/04/2025 08/04/2025 08/04/2025	08/04/2025	08/18/2025	
220000-010	0	PD: Plumbing Equipment Submittals	Material Delivery	Closed	Araujo Bros. Plumbing & Heating	07/01/2025	Sarah Rebello	06/26/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Revise and Resubmit Pending Pending Revise and Resubmit Pending	07/01/2025 07/01/2025 07/01/2025 07/16/2025 07/16/2025	07/01/2025 07/16/2025 07/16/2025	07/15/2025	07/17/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
220000-009	1	PD: Underground Plumbing Submittal Package - Revised Copper Tube and Fittings	Material Delivery	Pending	Araujo Bros. Plumbing & Heating	08/04/2025	Sarah Rebello	08/01/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	08/04/2025 08/04/2025 08/04/2025	08/04/2025	08/18/2025	
220000-009	0	PD: Underground Plumbing Submittal Package	Material Delivery	Closed	Araujo Bros. Plumbing & Heating	06/19/2025	Sarah Rebello	06/19/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Approved as Noted Pending Pending Pending	06/19/2025 06/19/2025 07/21/2025 07/21/2025	06/19/2025 07/21/2025	07/03/2025	07/23/2025
220000-008	0	PD: Acid Waste and Vent Piping	Material Delivery	Closed	Araujo Bros. Plumbing & Heating	05/16/2025	Sarah Rebello	05/15/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.)	Approved Pending Approved as Noted Pending Pending		05/16/2025 07/01/2025	05/30/2025	07/02/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
220000-007	0	PD: Domestic Water Piping and Fittings	Material Delivery	Closed	Araujo Bros. Plumbing & Heating	05/16/2025	Sarah Rebello	05/15/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.)	Approved Pending Approved as Noted Pending Pending		05/16/2025 07/01/2025	06/13/2025	07/02/2025
220000-006	0	PD: Drains	Material Delivery	Closed	Araujo Bros. Plumbing & Heating	05/16/2025	Sarah Rebello	05/15/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.)	Approved Pending Approved as Noted Pending Pending		05/16/2025 07/01/2025	05/30/2025	07/02/2025
220000-005	0	PD: Oil & Grease Separator	Material Delivery	Closed	Araujo Bros. Plumbing & Heating	05/14/2025	Sarah Rebello	05/13/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Rejected Approved as Noted Pending	05/14/2025 05/14/2025 05/14/2025 05/14/2025	05/14/2025 05/14/2025 05/22/2025	05/28/2025	05/29/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
220000-004	0	PD: Grease Interceptor	Material Delivery	Closed	Araujo Bros. Plumbing & Heating	05/14/2025	Sarah Rebello	05/12/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Rejected Approved as Noted Pending	05/14/2025 05/14/2025 05/14/2025 05/14/2025	05/14/2025 05/14/2025 05/22/2025	05/28/2025	05/29/2025
220000-003	0	PD: Cleanouts	Material Delivery	Closed	Araujo Bros. Plumbing & Heating	05/14/2025	Sarah Rebello	05/12/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Rejected Approved as Noted Pending	05/14/2025 05/14/2025 05/14/2025 05/14/2025	05/14/2025 05/14/2025 05/22/2025	05/28/2025	05/29/2025
220000-002	0	PD: Above Floor Slab and Below Floor Slab Piping	Material Delivery	Material Released	Araujo Bros. Plumbing & Heating	05/14/2025	Sarah Rebello	05/12/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved Approved Pending	05/14/2025 05/14/2025 05/14/2025	05/14/2025 05/14/2025 05/19/2025	05/28/2025	05/29/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
220000-001	0	PD: Foundation Pipe Sleeves (2.6)	Material Delivery	Closed	Consigli Construction Co., Inc.	01/21/2025	Will Feraco	01/21/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.)	Approved Pending Approved as Noted Pending Pending	01/21/2025 01/21/2025 01/21/2025 01/21/2025	01/21/2025 01/22/2025	02/04/2025	01/23/2025
210000 Fire Suppression															
210000-003	0	PD: Victaulic Riser Check	Construction	Pending	JCI Fire Protection LP	06/26/2025	Chris Pellegrine	06/25/2025	Daniel Glazer (Drummeys Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	06/26/2025 06/26/2025 06/26/2025	06/26/2025	07/10/2025	
210000-002	4	PD: Fire Suppression Product Data Submittal Package	Material Delivery	Closed	JCI Fire Protection LP	07/25/2025	Chris Pellegrine	07/22/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.)	Approved Pending Approved Pending Pending Approved	07/25/2025 07/25/2025 07/25/2025 07/25/2025	07/25/2025 07/28/2025 07/27/2025	08/08/2025	07/30/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
210000-002	3	PD: Fire Suppression Product Data Submittal Package	Material Delivery	Pending	JCI Fire Protection LP	07/21/2025	Chris Pellegrine	07/21/2025	Daniel Glazer (Drummeys Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.)	Approved Pending Pending Pending Revise and Resubmit	07/21/2025 07/21/2025 07/21/2025 07/21/2025	07/21/2025	08/04/2025	
210000-002	2	PD: Fire Suppression Product Data Submittal Package	Material Delivery	Closed	JCI Fire Protection LP	07/17/2025	Chris Pellegrine	07/16/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.)	Approved Pending Revise and Resubmit Pending Revise and Resubmit	07/17/2025 07/17/2025 07/17/2025 07/17/2025	07/17/2025 07/18/2025 07/17/2025	07/31/2025	07/21/2025
210000-002	1	PD: Fire Suppression Product Data Submittal Package	Material Delivery	Closed	JCI Fire Protection LP	07/01/2025	Chris Pellegrine	06/30/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.)	Approved Pending Approved as Noted & Resubmit Pending Revise and Resubmit	07/01/2025 07/01/2025 07/01/2025 07/01/2025	07/01/2025 07/07/2025 07/05/2025	07/15/2025	07/08/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
210000-002	0	PD: Fire Suppression Product Data Submittal Package	Material Delivery	Closed	JCI Fire Protection LP					Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.)	Pending Approved as Noted Approved as Noted Pending Pending Pending	06/02/2025 06/02/2025 06/02/2025 06/02/2025	06/02/2025 06/06/2025	06/16/2025	06/09/2025
210000-001	0	3rd Party FP/FA Review	Document	Pending	JCI Fire Protection LP				Daniel Glazer (Drummeys Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.)	Pending Approved as Noted Pending Pending Pending	04/17/2025 04/17/2025 04/17/2025 04/17/2025	04/17/2025	05/01/2025	
200000 MEP Coordination															
200000-011	0	SD: Building C: Level 2 Slab Penetrations	Coordination	Pending	Consigli Construction Co., Inc.	07/30/2025	Alicia Martino	07/29/2025	Robert Bravo (Griffith & Vary, Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending Pending Pending Pending	07/30/2025 07/30/2025 07/30/2025 07/30/2025 07/30/2025 07/30/2025 07/30/2025	07/30/2025	08/13/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
200000-010	0	SD: Building A Slab Penetrations	Coordination	Closed	Consigli Construction Co., Inc.	07/03/2025	Tim Barrow	07/03/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Approved Pending For Record Pending	07/03/2025 07/03/2025 07/03/2025 07/03/2025 07/03/2025 07/03/2025 07/07/2025 07/07/2025	07/03/2025 07/07/2025 07/15/2025	07/17/2025	07/15/2025
200000-009	0	SD: Building A, B, and C Foundation Penetrations	Coordination	Pending	Consigli Construction Co., Inc.	06/18/2025	Tim Barrow	06/18/2025	Carly Hundertmark (Consigli Construction Co., Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	06/18/2025 06/18/2025 06/18/2025 06/18/2025	06/18/2025 08/06/2025	07/02/2025	
200000-008	0	SD: Coordination Underground	Coordination	Closed	Consigli Construction Co., Inc.	06/13/2025	Tim Barrow	06/13/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.)	Approved Pending Pending For Record Pending Pending Pending Pending	06/13/2025 06/13/2025 06/13/2025 06/13/2025 06/13/2025	06/13/2025 07/08/2025	06/27/2025	07/09/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
200000-007	0	SD: Electrical Foundation Penetrations [Buildings D&E]	Coordination	Closed	Wayne J. Griffin Electric Inc.		Jeff Tavares			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Approved as Noted Pending Pending		06/02/2025 07/01/2025	06/16/2025	07/01/2025
200000-006	0	Coordinated Underground Plumbing [Building C]	Coordination	Pending	Consigli Construction Co., Inc.		Tim Barrow		Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Pending Pending	05/29/2025 05/29/2025	05/29/2025	06/12/2025	
200000-005	0	SD: Building E Foundation Sleeves	Construction	Pending	Consigli Construction Co., Inc.	04/14/2025	Tim Barrow	04/11/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	04/14/2025 04/14/2025 04/14/2025 04/14/2025	04/14/2025	04/28/2025	
200000-004	0	SD: Building D Foundation Sleeves	Construction	Closed	Consigli Construction Co., Inc.	03/24/2025	Tim Barrow	03/21/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending For Record Pending Pending	03/24/2025 03/24/2025 03/24/2025 03/24/2025	03/24/2025 04/09/2025	04/07/2025	04/09/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
200000-003	2	SD: Precast Plank MEP Penetration Coordination FINAL	Shop Drawing	Pending	Consigli Construction Co., Inc.	08/04/2025	Alicia Martino	07/31/2025	Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.)	Approved Pending Pending Pending Pending Pending	08/04/2025 08/04/2025 08/04/2025 08/04/2025 08/04/2025	08/04/2025	08/18/2025	
200000-003	1	SD: Precast Plank MEP Penetration Coordination	Shop Drawing	Closed	Consigli Construction Co., Inc.	03/28/2025	Alicia Martino	03/28/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) James Mattson (Griffith & Vary, Inc.) Wayne Mattson (Griffith & Vary, Inc.)	Approved Pending Approved as Noted Pending Pending	03/31/2025 03/31/2025 03/31/2025 03/31/2025	03/31/2025 04/10/2025	04/14/2025	04/10/2025
200000-003	0	SD: Precast Plank MEP Penetration Coordination	Shop Drawing	Closed	Consigli Construction Co., Inc.	03/14/2025	Alicia Martino	03/13/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Approved as Noted Pending	03/14/2025 03/14/2025	03/14/2025 03/28/2025	03/28/2025	03/28/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
200000-002	0	SD: Building B & C Foundation Sleeves	Shop Drawing	Closed	Consigli Construction Co., Inc.	02/14/2025	Tim Barrow	02/13/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.)	Approved Pending Pending Pending Approved as Noted Pending Pending For Record	02/14/2025 02/14/2025 02/14/2025 02/14/2025 02/14/2025 02/14/2025 02/14/2025	02/14/2025 03/03/2025 02/28/2025	03/03/2025	03/03/2025
200000-001	0	SD: Building A Foundation Sleeves	Coordination	Closed	Consigli Construction Co., Inc.	01/31/2025	Tim Barrow	01/30/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Ray Vincent (C.A. Crowley Engineering, Inc.)	Approved Pending Pending Approved as Noted Pending Pending Pending	01/31/2025 01/31/2025 01/31/2025 01/31/2025 01/31/2025 01/31/2025 01/31/2025	01/31/2025 02/12/2025	02/14/2025	02/13/2025
142150 Gearless Machine Roomless Traction Elevator															
142150-004	0	S: Samples and Electrical Confirmation	Sample	Pending	Delta Beckwith Elevator Co.	07/15/2025	Azizi Crosby	07/08/2025	Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Approved as Noted Pending Pending	07/15/2025 07/15/2025 07/15/2025	07/15/2025 07/16/2025	07/29/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
142150-003	0	PD/SD: Elevator 1	Material Delivery	Closed	Delta Beckwith Elevator Co.	02/27/2025	Mike Lee	02/21/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	02/27/2025 02/27/2025 02/27/2025 02/27/2025 02/27/2025	02/27/2025 06/06/2025	03/13/2025	06/09/2025
142150-002	0	D: Sample Elevator Hoistway Ventilation Letter	Document	Closed	Delta Beckwith Elevator Co.	02/27/2025	Mike Lee	02/21/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending For Record Pending	02/27/2025 02/27/2025	02/27/2025 06/06/2025	03/13/2025	06/09/2025
142150-001	0	PD/SD: Elevator 2	Material Delivery	Closed	Delta Beckwith Elevator Co.	02/27/2025	Mike Lee	02/21/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	02/27/2025 02/27/2025 02/27/2025 02/27/2025 02/27/2025	02/27/2025 06/06/2025	03/13/2025	06/09/2025
140001 Elevators															
140001-001	0	SD: Elevator 1 & 2 Pit Shop Drawings	Shop Drawing	Closed	Delta Beckwith Elevator Co.	01/24/2025		01/23/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Revise and Resubmit Pending Pending	01/24/2025 01/24/2025 01/24/2025 01/24/2025	01/24/2025 02/07/2025	02/21/2025	02/07/2025
108200 Rooftop Mechanical Screens															

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
108200-001	0	S/PD: Rooftop Mechanical Screen Panels, Structure, and Accessories	Construction	Closed	T.J. McCartney, Inc.	07/02/2025	Jimmy Nguyen			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved as Noted Revise and Resubmit Pending	07/30/2025 07/21/2025 07/21/2025	07/30/2025 07/31/2025	08/04/2025	07/31/2025
101453 Traffic Signage															
101453-002	0	SD: Traffic Signage Shop Drawings (1.7A)	Material Delivery	Material Released	Northeast Contractors, Inc.	06/26/2024	Brandon Gauthier	08/16/2024		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Approved Approved as Noted Pending Pending Pending Pending	08/20/2024 08/20/2024 08/20/2024 08/20/2024 08/20/2024	08/20/2024 08/21/2024	09/03/2024	08/23/2024
095100 Acoustical Ceilings															
095100-011	0	LEED: LEED for ACT- 1 Thru 5	LEED	Pending	H. Carr & Sons, Inc.	08/06/2025	Sean Christy	08/06/2025	Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending	08/06/2025 08/06/2025	08/06/2025	08/20/2025	
095100-010	0	PD: ACT-5 Grid	Construction	Pending	H. Carr & Sons, Inc.	08/06/2025	Sean Christy	08/05/2025	Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending	08/06/2025 08/06/2025	08/06/2025	08/20/2025	
095100-009	0	PD: ACT-5	Material Delivery	Pending	H. Carr & Sons, Inc.	08/06/2025	Sean Christy	08/05/2025	Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending	08/06/2025 08/06/2025	08/06/2025	08/20/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
095100-008	0	PD: ACT-4 Grid	Construction	Pending	H. Carr & Sons, Inc.	08/06/2025	Sean Christy	08/05/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending	08/06/2025 08/06/2025	08/06/2025	08/20/2025	
095100-007	0	PD: ACT-4	Material Delivery	Pending	H. Carr & Sons, Inc.	08/06/2025	Sean Christy	08/05/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending	08/06/2025 08/06/2025	08/06/2025	08/20/2025	
095100-006	0	PD: ACT-3 Grid	Construction	Pending	H. Carr & Sons, Inc.	08/06/2025	Sean Christy	08/05/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending	08/06/2025 08/06/2025	08/06/2025	08/20/2025	
095100-005	0	PD: ACT-3	Material Delivery	Pending	H. Carr & Sons, Inc.	08/06/2025	Sean Christy	08/05/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending	08/06/2025 08/06/2025	08/06/2025	08/20/2025	
095100-004	0	PD: ACT-2 Grid	Construction	Pending	H. Carr & Sons, Inc.	08/06/2025	Sean Christy	08/05/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending	08/06/2025 08/06/2025	08/06/2025	08/20/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
095100-003	0	PD: ACT-2	Material Delivery	Pending	H. Carr & Sons, Inc.	08/06/2025	Sean Christy	08/05/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending	08/06/2025 08/06/2025	08/06/2025	08/20/2025	
095100-002	0	PD: ACT-1 Grid	Construction	Pending	H. Carr & Sons, Inc.	08/06/2025	Sean Christy	08/05/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending	08/06/2025 08/06/2025	08/06/2025	08/20/2025	
095100-001	0	PD: ACT-1	Material Delivery	Pending	H. Carr & Sons, Inc.	08/06/2025	Sean Christy	08/05/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending	08/06/2025 08/06/2025	08/06/2025	08/20/2025	
092110 Gypsum Board Assemblies															
092110-002	0	PD: Interior Gypsum Board & Finishing Products	Product Information	Pending	Century Drywall Inc.		Cotey Monte		Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending	07/23/2025 07/23/2025	07/23/2025	08/06/2025	
092110-001	0	PD: Interior LGMF Studs, Tracks, and Accessories	Product Information	Material Released	Century Drywall Inc.		Cotey Monte	07/07/2025		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Approved as Noted Pending	07/08/2025 07/08/2025	07/08/2025 07/14/2025	07/22/2025	07/15/2025
089000 Louvers and Vents															
089000-001	0	PD/SD: Louvers, Louver Screens, & Blank Off Panels`	Material Delivery	Pending	T.J. McCartney, Inc.	07/02/2025	Jimmy Nguyen		Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending	07/21/2025 07/21/2025	07/21/2025	08/04/2025	
088000 Glazing															

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
088000-003	0	S: GX1 Glazing Sample	Sample	Pending	A&A Window Products, Inc.		Ron Terpstra		Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending	07/17/2025 07/17/2025	07/17/2025	07/31/2025	
088000-002	0	S: Mirror Samples	Sample	Pending	A&A Window Products, Inc.		Ron Terpstra		Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending	07/17/2025 07/17/2025	07/17/2025	07/31/2025	
088000-001	0	PD/SD: Glazing	Material Delivery	Pending	A&A Window Products, Inc.		Ron Terpstra		Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Pending Approved as Noted Pending Pending	06/27/2025 06/27/2025	06/27/2025	07/11/2025	
087100 Door Hardware															
087100-002	0	PD: Door Hardware & Schedule (Building A - Level 3)	Material Delivery	Pending	Kelley Bros, LLC	07/02/2025	Tom O'Toole		Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved as Noted Pending Pending	07/24/2025 07/24/2025	07/24/2025	08/07/2025	
085110 Aluminum Windows															
085110-002	0	PD/SD: Aluminum Windows	Material Delivery	Pending	Chandler Architectural Products Inc.		Philip Konyeaso		Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Pending Approved as Noted Pending Pending	07/30/2025 07/30/2025	07/30/2025	08/13/2025	
085110-001	0	PD: Aluminum Windows	Construction	Material Released	Chandler Architectural Products Inc.		Philip Konyeaso	07/01/2025		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Approved as Noted Pending	07/10/2025 07/10/2025	07/10/2025 07/17/2025	07/24/2025	07/21/2025
084523 Fiberglass-Sandwich-Panel Assemblies															

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
084523-001	0	PD/SD: Fiberglass Sandwich Panel Assemblies	Material Delivery	Pending	Chandler Architectural Products Inc.		Philip Konyeaso		Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved as Noted Pending Pending	07/11/2025 07/11/2025	07/11/2025	07/24/2025	
084410 Glazed Aluminum Curtain Walls															
084410-004	0	S: Exposed Finish	Sample	Pending	Chandler Architectural Products Inc.		Mat Enos		Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Ariela Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Pending Approved as Noted Pending Pending Pending	07/30/2025 07/30/2025	07/30/2025	08/13/2025	
084410-002	0	S: Glazing (Interior Glazing)	Sample	Pending	Chandler Architectural Products Inc.		Mat Enos		Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Ariela Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Pending Approved as Noted Pending Pending Pending	07/30/2025 07/30/2025	07/30/2025	08/13/2025	
084410-001	0	PD: Glazed Aluminum Framed Curtain Wall Systems	Product Information	Closed	Chandler Architectural Products Inc.		Philip Konyeaso			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Pending Approved as Noted Approved as Noted Pending	06/23/2025 06/23/2025	06/23/2025 07/16/2025	07/07/2025	07/17/2025
084110 Aluminum-Framed Entrances and Storefronts															
084110-001	0	PD: Aluminum-Framed Entrance and Storefronts	Product Information	Material Released	Chandler Architectural Products Inc.		Max Mucciarone			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Pending Approved as Noted Approved as Noted Pending	06/17/2025 06/17/2025	06/17/2025 07/16/2025	07/01/2025	07/16/2025
081110 Hollow Metal Doors and Frames															

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
081110-004	0	PD: Hollow Metal Doors/Frames (Building A - 3rd Floor)	Material Delivery	Closed	Kelley Bros, LLC	07/02/2025	Tom O'Toole			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved as Noted Revise and Resubmit Pending	07/24/2025 07/24/2025	07/24/2025 08/01/2025	08/07/2025	08/04/2025
081110-002	0	SD: Hollow Metal Doors/Frames & Schedule (Building A - 3rd Floor)	Material Delivery	Closed	Kelley Bros, LLC	07/02/2025	Tom O'Toole			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved as Noted Approved Pending	07/24/2025 07/24/2025 07/24/2025	07/24/2025 08/05/2025	08/07/2025	08/06/2025
079200 Joint Sealants															
079200-001	0	PD: Joint Sealant & Caulking	Material Delivery	Closed	The Waterproofing Company		Adam Giannotti	06/20/2025		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved as Noted Revise and Resubmit Pending	07/08/2025 07/08/2025	07/08/2025 07/14/2025	07/22/2025	07/15/2025
078410 Penetration Firestopping															
078410-001	0	PD: Electrical Penetration Firestopping	Material Delivery	Pending	Wayne J. Griffin Electric Inc.	06/18/2025	Nate Bernen	06/17/2025	Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending	06/18/2025 06/18/2025	06/18/2025	07/02/2025	
078100 Applied Fireproofing															
078100-004	0	LEED: Intumescent LEED Information	LEED	Pending	Island International Ind. of NE	08/05/2025	Tony DaCosta	08/04/2025	Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending	08/05/2025 08/05/2025	08/05/2025	08/19/2025	
078100-003	0	LEED: LEED for Standard and Medium Durability Spray Fireproofing	Closeout	Pending	Island International Ind. of NE	08/04/2025	Tony DaCosta	08/04/2025	Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending	08/04/2025 08/04/2025	08/04/2025	08/18/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
078100-002	0	PD: Intumescent	Construction	Pending	Island International Ind. of NE	08/05/2025	Tony DaCosta	08/04/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending	08/05/2025 08/05/2025	08/05/2025	08/19/2025	
078100-001	0	PD: Standard and Medium Durability Sprayed Fire-Resistive Materials	Construction	Pending	Island International Ind. of NE	08/04/2025	Tony DaCosta	08/04/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending	08/04/2025 08/04/2025	08/04/2025	08/18/2025	
077700 Wall Cladding Support System															
077700-001	1	PD: Wall Cladding Support System	Material Delivery	Open	T.J. McCartney, Inc.	07/02/2025			Tristen Moore (Consigli Construction Co., Inc.)						
077700-001	0	PD: Wall Cladding Support System	Material Delivery	Closed	T.J. McCartney, Inc.	07/02/2025				Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Pending Approved as Noted Revise and Resubmit Pending	07/21/2025 07/21/2025	07/21/2025 07/25/2025	08/04/2025	07/29/2025
077200 Roof Accessories															
077200-001	0	PD: Wall Vent	Material Delivery	Pending	Capeway Roofing Systems, Inc.	07/11/2025	Michael Correia	07/10/2025	Carly Hundertmark (Consigli Construction Co., Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Approved Pending	07/11/2025 07/11/2025	07/11/2025 08/06/2025	07/25/2025	
076200 Sheet Metal Flashing and Trim															
076200-002	0	CO: Sample Warranty	Closeout	Closed	Capeway Roofing Systems, Inc.	06/09/2025	Michael Correia	05/30/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending For Record Pending	06/09/2025 06/09/2025	06/09/2025 07/01/2025	06/23/2025	07/01/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
076200-001	0	PD: Sheet Metals	Construction	Closed	Capeway Roofing Systems, Inc.	06/09/2025	Michael Correia	05/30/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Revise and Resubmit Pending	06/09/2025 06/09/2025	06/09/2025 07/21/2025	06/23/2025	07/22/2025
076100 Sheet Metal Siding															
076100-008	0	PD: Zinc Flat Lock Tiles (2.1)	Construction	Material Released	T.J. McCartney, Inc.	07/02/2025	Jimmy Nguyen			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Approved as Noted Pending	06/30/2025 06/30/2025	06/30/2025 07/15/2025	07/14/2025	07/15/2025
076100-006	1	S: Zinc Flat Lock Tiles (1.4)	Construction	Pending	T.J. McCartney, Inc.	07/02/2025	Jimmy Nguyen		Tristen Moore (Consigli Construction Co., Inc.)	Ariela Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending	08/06/2025	08/06/2025	08/20/2025	
076100-006	0	S: Sheet Metal Siding Selection Samples (1.4)	Construction	Closed	T.J. McCartney, Inc.	07/02/2025	Jimmy Nguyen			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved as Noted & Resubmit Approved as Noted Pending	06/30/2025 06/30/2025	06/30/2025 07/15/2025	07/14/2025	07/16/2025
075400 Thermoplastic Membrane Roofing															
075400-005	0	CO: Membrane Roofing LEED Submittal	Closeout	Pending	Capeway Roofing Systems, Inc.	07/11/2025	Michael Correia	07/10/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending	07/11/2025 07/11/2025	07/11/2025	07/25/2025	
075400-004	0	CO: Sample Warranties	Closeout	Pending	Capeway Roofing Systems, Inc.	06/09/2025	Michael Correia	05/30/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending	06/09/2025 06/09/2025	06/09/2025	06/23/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
075400-003	0	CO: Manufacturer Roof Assembly Letter	Closeout	Pending	Capeway Roofing Systems, Inc.	06/09/2025	Michael Correia	05/30/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending	06/09/2025 06/09/2025	06/09/2025	06/23/2025	
075400-002	0	SD: Roofing Shop Drawings	Material Delivery	Closed	Capeway Roofing Systems, Inc.	06/09/2025	Michael Correia	05/30/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Revise and Resubmit Pending	06/09/2025 06/09/2025	06/09/2025 07/17/2025	06/23/2025	07/21/2025
075400-001	2	PD: Roofing Material	Construction	Pending	Capeway Roofing Systems, Inc.	08/04/2025	Michael Correia	08/04/2025	Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending	08/05/2025 08/05/2025	08/05/2025	08/19/2025	
075400-001	1	PD: Roofing Material	Construction	Closed	Capeway Roofing Systems, Inc.	07/11/2025	Michael Correia	07/10/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Approved as Noted Pending	07/11/2025 07/11/2025	07/11/2025 07/21/2025	07/25/2025	07/22/2025
075400-001	0	PD: Roofing Material	Construction	Closed	Capeway Roofing Systems, Inc.	06/09/2025	Michael Correia	05/30/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Revise and Resubmit Pending	06/09/2025 06/09/2025	06/09/2025 07/01/2025	06/23/2025	07/01/2025
074210 Aluminum Composite Metal Panels															

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
074210-20	0	CO: ACM Panel Finish Special 20-Year Warranty (1.9) Sample	Closeout	Pending	T.J. McCartney, Inc.	07/02/2025			Tristen Moore (Consigli Construction Co., Inc.)	Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending		07/01/2025	07/15/2025	
074210-19	0	CO: ACM Special 2-Year Warranty (1.9) Sample	Closeout	Pending	T.J. McCartney, Inc.	07/02/2025			Tristen Moore (Consigli Construction Co., Inc.)	Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending	07/01/2025	07/01/2025	07/15/2025	
074210-18	0	TR: Product Test Reports (1.4)	Test Report	Pending	T.J. McCartney, Inc.	07/02/2025			Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.)	Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Pending Pending Pending Pending			07/15/2025	
074210-15	0	TR: ACM NFPA 285 Certification (1.4)	Test Report	Pending	T.J. McCartney, Inc.	07/02/2025			Tristen Moore (Consigli Construction Co., Inc.)	Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending		07/01/2025	07/15/2025	
074210-013	0	PD: ACM Wall Panels (2.1)	Construction	Material Released	T.J. McCartney, Inc.	07/02/2025				Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Pending Approved as Noted Approved as Noted Pending	06/23/2025 06/23/2025	06/23/2025 07/16/2025	07/07/2025	07/16/2025
074210-001	1	S: ACM Verification Samples (1.4)	Construction	Open	T.J. McCartney, Inc.	07/02/2025	Jimmy Nguyen		Tristen Moore (Consigli Construction Co., Inc.)	Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending	08/05/2025	08/05/2025	08/19/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
074210-001	0	S: ACM Verification Samples (1.4)	Construction	Pending	T.J. McCartney, Inc.	07/02/2025	Jimmy Nguyen		Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved as Noted & Resubmit Pending Pending	06/30/2025 06/30/2025	06/30/2025	07/14/2025	
074200 Metal Wall Panels															
074200-18	0	CO: Metal Wall Panel Finish Special 10-Year Warranty (1.9) Sample	Closeout	Pending	T.J. McCartney, Inc.	07/02/2025			Tristen Moore (Consigli Construction Co., Inc.)	Ariela Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending		07/01/2025	07/15/2025	
074200-17	0	CO: Metal Wall Panel Special 2-Year Warranty (1.9)	Closeout	Pending	T.J. McCartney, Inc.	07/02/2025			Tristen Moore (Consigli Construction Co., Inc.)	Ariela Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending		07/01/2025	07/15/2025	
074200-16	0	TR: NFPA 285 Certification (1.4)	Test Report	Pending	T.J. McCartney, Inc.	07/02/2025			Tristen Moore (Consigli Construction Co., Inc.)	Ariela Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending	07/02/2025	07/02/2025	07/15/2025	
074200-013	0	PD: Foamed Insulation Core Metal Wall Panels (2.1)	Construction	Material Released	T.J. McCartney, Inc.	07/02/2025	Jimmy Nguyen			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Pending Approved as Noted Approved as Noted Pending	06/23/2025 06/23/2025	06/23/2025 07/15/2025	07/07/2025	07/16/2025
074200-3	0	S: Metal Wall Panel Verification Samples (1.4)	Construction	Pending	T.J. McCartney, Inc.	07/02/2025			Tristen Moore (Consigli Construction Co., Inc.)	Ariela Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending	08/06/2025	08/06/2025	07/15/2025	
072700 Air Barriers															

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
072700-001	1	PD: Joint Sealant	Construction	Pending	The Waterproofing Company		Adam Giannotti	06/20/2025	Tristen Moore (Consigli Construction Co., Inc.)	Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Pending Pending Pending	08/04/2025		08/18/2025	
072700-001	0	PD: Fluid-Applied Membrane Air Barriers & Accessories	Construction	Material Released	The Waterproofing Company		Adam Giannotti	06/20/2025		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Approved as Noted Pending	07/08/2025 07/08/2025	07/08/2025 07/14/2025	07/22/2025	07/21/2025
072100 Thermal Insulation															
072100-9	0	TR: NFPA 285 Certification (1.4)	Test Report	Pending	T.J. McCartney, Inc.	07/02/2025			Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Ariela Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Approved Pending Pending	07/16/2025 07/16/2025	07/01/2025 07/16/2025	07/30/2025	
072100-004	0	PD: Spray-Foam Insulation (2.6)	Material Delivery	Revision Required	Century Drywall Inc.	07/02/2025	Cotey Monte		Tristen Moore (Consigli Construction Co., Inc.)	Ariela Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Pending Approved as Noted Revise and Resubmit Pending	07/09/2025 07/09/2025	07/09/2025 07/15/2025	07/23/2025	07/17/2025
072100-003	0	PD: Cavity Wall Insulation (2.3)	Material Delivery	Material Released	T.J. McCartney, Inc.	07/02/2025	Jimmy Nguyen			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Pending Approved Approved as Noted Pending	06/23/2025 06/23/2025	06/23/2025 07/15/2025	07/07/2025	07/16/2025
072100-002	1	PD: Perimeter Insulation Board	Material Delivery	Material Released	Northeast Contractors, Inc.	07/02/2025		01/29/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Approved Pending	02/12/2025 02/12/2025	02/12/2025 02/13/2025	02/26/2025	02/14/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
072100-002	0	PD: Perimeter Insulation Board	Material Delivery	Closed	Northeast Contractors, Inc.	07/02/2025		01/29/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Approved as Noted Pending	02/03/2025 02/03/2025 01/29/2025 01/29/2025	02/03/2025 02/03/2025 02/04/2025	02/12/2025	02/07/2025
072100-001	0	PD: Underslab Insulation Board (2.2)	Material Delivery	Material Released	Northeast Contractors, Inc.	07/02/2025		01/16/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Approved Pending	01/16/2025 01/16/2025	01/16/2025 02/03/2025	01/30/2025	02/03/2025
071610 Crystalline Waterproofing															
071610-001	0	PD: Crystalline Waterproofing	Material Delivery	Closed	Superior Caulking & Waterproofing Co., Inc.	01/28/2025	Jim Shaw	01/27/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Revise and Resubmit Pending	01/28/2025 01/28/2025	01/28/2025 02/13/2025	02/11/2025	02/14/2025
071300 Sheet Waterproofing															
071300-004	0	SD: Elevator Pit Waterproofing	Shop Drawing	Pending	Superior Caulking & Waterproofing Co., Inc.	05/13/2025	Jim Shaw	05/12/2025	Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending	05/13/2025 05/13/2025	05/13/2025	05/27/2025	
071300-003	1	PD: Below Pit Slab Composite Sheet Waterproofing	Material Delivery	Closed	Superior Caulking & Waterproofing Co., Inc.	02/18/2025	Jim Shaw	02/18/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Approved Pending	02/18/2025 02/18/2025	02/18/2025 03/07/2025	03/04/2025	03/10/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
071300-003	0	PD: Below Pit Slab Composite Sheet Waterproofing	Material Delivery	Closed	Superior Caulking & Waterproofing Co., Inc.	01/29/2025	Jim Shaw	01/29/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Rejected Pending	01/29/2025 01/29/2025	01/29/2025 02/11/2025	02/12/2025	02/11/2025
071300-002	0	PD: Waterproofing Accessories	Material Delivery	Closed	Superior Caulking & Waterproofing Co., Inc.	01/28/2025	Jim Shaw	01/27/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Approved Pending	01/28/2025 01/28/2025	01/28/2025 02/13/2025	02/11/2025	02/14/2025
071300-001	0	PD: Sheet Waterproofing at Pit Walls - Rubberized Asphalt Sheet Waterproofing	Material Delivery	Closed	Superior Caulking & Waterproofing Co., Inc.	01/28/2025	Jim Shaw	01/27/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Approved Pending	01/28/2025 01/28/2025	01/28/2025 02/13/2025	02/11/2025	02/14/2025
071100 Bituminous Dampproofing															
071100-002	0	PD: Dampproofing for Cold Temps	Construction	Closed	Superior Caulking & Waterproofing Co., Inc.	02/18/2025	Jim Shaw	02/18/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Rejected Pending	02/18/2025 02/18/2025	02/18/2025 02/18/2025	03/04/2025	02/26/2025
071100-001	0	PD: Bituminous Dampproofing	Material Delivery	Closed	Superior Caulking & Waterproofing Co., Inc.	01/28/2025	Jim Shaw	01/27/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Approved Pending	01/28/2025 01/28/2025	01/28/2025 03/10/2025	02/11/2025	03/11/2025
061000 Rough Carpentry															
061000-6	0	LEED: LEED Documentation	LEED	Closed	Century Drywall Inc.										
061000-5	0	PD: Fasteners	Construction	Closed	Century Drywall Inc.										

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
061000-4	0	PD: Panel Products	Construction	Closed	Century Drywall Inc.										
061000-3	0	PD: Fire-Retardant-Treated Materials	Construction	Closed	Century Drywall Inc.										
061000-002	0	PD: Perimeter Roof Edge Anchor Bolts (2.6G)	Construction	Material Released	Century Drywall Inc.		Cotey Monte			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Approved as Noted Pending	07/08/2025 07/08/2025	07/08/2025 07/14/2025	07/22/2025	07/15/2025
061000-001	1	PD: Wood Products	Material Delivery	Material Released	Century Drywall Inc.		Cotey Monte			Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Approved as Noted Pending	07/16/2025 07/16/2025	07/16/2025 07/16/2025	07/30/2025	07/16/2025
061000-001	0	PD: Wood Products	Material Delivery	Closed	Century Drywall Inc.		Cotey Monte			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Revise and Resubmit Pending	06/26/2025 06/26/2025	06/26/2025 07/14/2025	07/10/2025	07/15/2025
055113 Metal Pan Stairs - Structural															
055113-002	0	PD: Epoxy Anchors	Material Delivery	Pending	Sturo Metal Inc.	07/01/2025	Jérôme Dubé	06/26/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	07/01/2025 07/01/2025 07/01/2025 07/01/2025	07/01/2025	07/15/2025	
055113-001	0	SD: Stair 2	Material Delivery	Closed	Sturo Metal Inc.	06/26/2025	Jérôme Dubé	06/25/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	06/26/2025 06/26/2025 06/26/2025 06/26/2025	06/26/2025 07/28/2025	07/10/2025	07/28/2025
055000 Metal Fabrications															

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
055000-002	0	SD/PD: Mockup Bracing	Construction	Pending	United Steel, Inc.	08/04/2025	Gilman Soucier	07/30/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	08/04/2025 08/04/2025 08/04/2025	08/04/2025	08/18/2025	
055000-001	0	SD: Foundation Embeds for Overhead Doors	Shop Drawing	Closed	Sturo Metal Inc.	01/27/2025	Jérôme Dubé	01/24/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	01/27/2025 01/27/2025 01/27/2025 01/27/2025	01/27/2025 01/31/2025	02/10/2025	02/03/2025
054000 Cold-Formed Metal Framing															
054000-021	0	CO: LEED v4 Credit MR 3 (1.4)	Closeout	Closed	Century Drywall Inc.										
054000-020	0	CO: LEED v4 Credit MR 2 (1.4)	Closeout	Closed	Century Drywall Inc.										
054000-018	0	PD: Product Test Reports (1.4)	Test Report	Closed	Century Drywall Inc.										
054000-016	0	PD: Miscellaneous LGMF Materials (2.6)	Construction	Closed	Century Drywall Inc.										
054000-015	0	PD: Anchors, Clips, & Fasteners (2.5)	Construction	Closed	Century Drywall Inc.										
054000-014	0	PD: Framing Accessories (2.4)	Construction	Closed	Century Drywall Inc.										
054000-013	0	PD: Steel Sheet (2.2)	Construction	Closed	Century Drywall Inc.										
054000-012	0	PD: CFMF Studs/Tracks/Steel Shapes & Clips	Material Delivery	Material Released	Century Drywall Inc.		Cotey Monte	06/24/2025		Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Approved as Noted Pending	07/08/2025 07/08/2025	07/08/2025 07/14/2025	07/22/2025	07/15/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
054000-006	0	SD: Cold Formed Metal Framing Delegated Design Calculations (1.4)	Material Delivery	Pending	Century Drywall Inc.				Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group)	Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	07/16/2025 07/16/2025 07/16/2025	07/16/2025	07/30/2025	
054000-005	0	SD: Cold Formed Metal Framing Shop Drawings [Building E - Exterior] (1.4)	Material Delivery	Closed	Century Drywall Inc.										
054000-004	0	SD: Cold Formed Metal Framing Shop Drawings [Building D - Exterior] (1.4)	Material Delivery	Closed	Century Drywall Inc.										
054000-003	0	SD: Cold Formed Metal Framing Shop Drawings [Building C - Exterior] (1.4)	Material Delivery	Closed	Century Drywall Inc.										
054000-002	0	SD: Cold Formed Metal Framing Shop Drawings [Building B - Exterior] (1.4)	Material Delivery	Closed	Century Drywall Inc.										
054000-001	0	SD: Cold Formed Metal Framing Shop Drawings [Exterior Framing] (1.4)	Material Delivery	Pending	Century Drywall Inc.		Cotey Monte		Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group)	Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved as Noted Pending Pending Pending Pending	07/18/2025 07/18/2025 07/18/2025	07/18/2025	08/01/2025	
053100 Steel Decking															
053100-011	0	SD/PD: Steel Deck-Studs Drawing Various Sequences	Material Delivery	Closed	Sturo Metal Inc.	06/24/2025	Jérôme Dubé	06/20/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	06/24/2025 06/24/2025 06/24/2025 06/24/2025	06/24/2025 07/09/2025	07/08/2025	07/14/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
053100-010	0	PD/SD: Steel Deck Sequences 126-129 and 131-135	Material Delivery	Closed	Sturo Metal Inc.	06/19/2025	Jérôme Dubé	06/19/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	07/02/2025 07/02/2025 06/19/2025 06/19/2025 06/19/2025	07/02/2025 07/08/2025	07/03/2025	07/09/2025
053100-009	0	SD/PD: Steel Deck and Studs Sequences 123-125	Material Delivery	Closed	Sturo Metal Inc.	06/11/2025	Jérôme Dubé	06/02/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	06/11/2025 06/11/2025 06/11/2025 06/11/2025	06/11/2025 07/02/2025	06/18/2025	07/03/2025
053100-008	0	SD/PD: Steel Deck-Studs Drawing Various Sequences	Material Delivery	Closed	Sturo Metal Inc.	05/13/2025	Jérôme Dubé	05/12/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	05/13/2025 05/13/2025 05/13/2025 05/13/2025	05/13/2025 06/23/2025	05/27/2025	06/23/2025
053100-007	0	SD/PD: Steel Deck-Studs Drawing Various Sequences	Material Delivery	Material Released	Sturo Metal Inc.	05/05/2025	Jérôme Dubé	05/05/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	05/05/2025 05/05/2025 05/05/2025 05/05/2025	05/05/2025 05/23/2025	05/19/2025	05/28/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
053100-006	0	SD/PD: Steel Deck-Studs Drawing Various Sequences	Material Delivery	Material Released	Sturo Metal Inc.	04/28/2025	Jérôme Dubé	04/25/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	05/02/2025 05/02/2025 04/28/2025 04/28/2025 04/28/2025	05/02/2025 05/23/2025	05/12/2025	05/28/2025
053100-005	0	SD/PD: Steel Deck-Studs Drawing Various Sequences	Material Delivery	Material Released	Sturo Metal Inc.	04/09/2025	Jérôme Dubé	04/09/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	05/02/2025 05/02/2025 04/09/2025 04/09/2025 04/09/2025	05/02/2025 05/22/2025	04/23/2025	05/23/2025
053100-004	0	SD/PD: Steel Deck-Joist-Studs Drawing Various Sequences	Material Delivery	Closed	Sturo Metal Inc.	04/04/2025	Jérôme Dubé	04/03/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	04/04/2025 04/04/2025 04/04/2025 04/04/2025	04/04/2025 05/05/2025	04/18/2025	05/06/2025
053100-003	0	PD: Steel Decking		Closed	Sturo Metal Inc.	03/17/2025	Jérôme Dubé	03/14/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	03/17/2025 03/17/2025 03/17/2025 03/17/2025	03/17/2025 04/16/2025	03/31/2025	04/17/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
053100-002	0	SD/PD: Steel Deck-Joist-Studs Drawing Sequence 201-206	Material Delivery	Closed	Sturo Metal Inc.	03/17/2025	Jérôme Dubé	03/14/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	03/17/2025 03/17/2025 03/17/2025 03/17/2025 03/17/2025	03/17/2025 04/11/2025	03/31/2025	04/14/2025
053100-001	0	PD: Steel Decking Fasteners	Construction	Closed	Sturo Metal Inc.	02/18/2025	Jérôme Dubé	02/18/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	02/18/2025 02/18/2025 02/18/2025 02/18/2025	02/18/2025 03/10/2025	03/04/2025	03/10/2025
052100 Steel Joist Framing															
052100-001	0	PD: Calculations	Document	Pending	Sturo Metal Inc.	05/16/2025	Jérôme Dubé	05/16/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	05/16/2025 05/16/2025 05/16/2025 05/16/2025	05/16/2025	05/30/2025	
051200 Structural Steel Framing															

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
051200-032	0	D: Welding Certificates	Construction	Pending	Sturo Metal Inc.	07/21/2025	Jérôme Dubé	07/18/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	07/21/2025 07/21/2025 07/21/2025	07/21/2025	08/04/2025	
051200-031	0	SD: Building B Erection Drawings	Construction	Pending	Sturo Metal Inc.	07/17/2025	Jérôme Dubé	07/16/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	07/17/2025 07/17/2025 07/17/2025	07/17/2025	07/31/2025	
051200-030	0	SD: Building C Erection Drawings	Construction	Pending	Sturo Metal Inc.	07/14/2025	Jérôme Dubé	07/14/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	07/14/2025 07/14/2025 07/14/2025	07/14/2025	07/28/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
051200-029	1	PD: Stair 1 & 2 Calculations Revised Sheet	Document	Pending	Sturo Metal Inc.	07/08/2025	Jérôme Dubé	07/01/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	07/08/2025 07/08/2025 07/08/2025 07/08/2025	07/08/2025	07/15/2025	
051200-029	0	PD: Stair 1 & 2 Calculations	Document	Closed	Sturo Metal Inc.	06/11/2025	Jérôme Dubé	06/01/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	06/11/2025 06/11/2025 06/11/2025 06/11/2025	06/11/2025 06/26/2025	06/18/2025	06/30/2025
051200-028	0	SD: Building A Erection Drawings	Construction	Pending	Sturo Metal Inc.	06/09/2025	Jérôme Dubé	05/23/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	06/09/2025 06/09/2025 06/09/2025 06/09/2025	06/09/2025	06/16/2025	
051200-027	0	SD: Structural Steel - Stair 1	Material Delivery	Closed	Sturo Metal Inc.		Jérôme Dubé			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Pending Approved Pending Approved as Noted Pending Pending		06/02/2025 06/30/2025	06/16/2025	07/01/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
051200-026	0	SD: Kickers at Joists and Roof Openings		Closed	Sturo Metal Inc.		Jérôme Dubé			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Pending Approved Approved as Noted Pending Pending	05/27/2025 05/27/2025 05/27/2025 05/27/2025	05/27/2025 06/25/2025	06/10/2025	06/26/2025
051200-025	0	SD: Structural Steel Shop Drawings Sequences 131-135	Material Delivery	Closed	Sturo Metal Inc.		Jérôme Dubé			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Pending Approved Approved as Noted Pending Pending	05/22/2025 05/22/2025 05/22/2025 05/22/2025	05/22/2025 06/16/2025	06/05/2025	06/16/2025
051200-024	0	PD: Calculations for All Sequences	Document	Pending	Sturo Metal Inc.	05/13/2025	Jérôme Dubé	05/08/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending Pending Pending	05/13/2025 05/13/2025 05/13/2025 05/13/2025	05/13/2025	05/27/2025	
051200-023	0	SD: Structural Steel Shop Drawings Sequences 126 - 130 & 221 - 224	Material Delivery	Closed	Sturo Metal Inc.	05/12/2025	Jérôme Dubé	05/08/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	05/12/2025 05/12/2025 05/12/2025 05/12/2025	05/12/2025 06/06/2025	06/09/2025	06/09/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
051200-022	0	SD: Structural Steel Shop Drawings Sequences 218 - 220 (Roof Screens)	Material Delivery	Closed	Sturo Metal Inc.	05/12/2025	Jérôme Dubé	05/07/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	05/12/2025 05/12/2025 05/12/2025 05/12/2025	05/12/2025 06/05/2025	06/09/2025	06/09/2025
051200-021	0	SD: Structural Steel Shop Drawings Sequences 120-125	Material Delivery	Closed	Sturo Metal Inc.	04/28/2025	Jérôme Dubé	04/25/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	04/28/2025 04/28/2025 04/28/2025 04/28/2025	04/28/2025 05/29/2025	05/12/2025	05/29/2025
051200-020	1	SD: Structural Steel Shop Drawings Sequences 117-119	Material Delivery	Material Released	Sturo Metal Inc.	04/22/2025	Jérôme Dubé	04/17/2025		Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Carly Hundertmark (Consigli Construction Co., Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Tristen Moore (Consigli Construction Co., Inc.)	Pending Pending Pending Pending Pending For Record		05/22/2025	05/22/2025	05/22/2025
051200-020	0	SD: Structural Steel Shop Drawings Sequences 117-119	Material Delivery	Closed	Sturo Metal Inc.	04/22/2025	Jérôme Dubé	04/17/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	04/22/2025 04/22/2025 04/22/2025 04/22/2025	04/22/2025 05/21/2025	05/06/2025	05/22/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
051200-019	0	SD: Structural Steel Shop Drawings Sequences 217-220	Material Delivery	Closed	Sturo Metal Inc.	04/11/2025	Jérôme Dubé	04/10/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Approved as Noted Pending Pending	04/11/2025 04/11/2025 04/11/2025 04/11/2025	04/11/2025 05/13/2025	04/25/2025	05/22/2025
051200-018	0	D: Letter of Review for Structural Calculations	Document	Closed	Sturo Metal Inc.	04/07/2025	Jérôme Dubé	04/07/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending For Record Pending Pending	04/07/2025 04/07/2025 04/07/2025 04/07/2025	04/07/2025 05/22/2025	04/21/2025	05/22/2025
051200-017	0	PD: Sequences 213-216 Connection Design Calculations	Construction	Closed	Sturo Metal Inc.	04/07/2025	Jérôme Dubé	04/07/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending For Record Pending Pending	04/07/2025 04/07/2025 04/07/2025 04/07/2025	04/07/2025 05/08/2025	04/21/2025	05/08/2025
051200-016	0	SD: Structural Steel Shop Drawings Sequences 213-216	Material Delivery	Closed	Sturo Metal Inc.	04/04/2025	Jérôme Dubé	04/03/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	04/04/2025 04/04/2025 04/04/2025 04/04/2025	04/04/2025 05/08/2025	04/18/2025	05/12/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
051200-015	0	PD: Sequences 111-116 Connection Design Calculations	Construction	Closed	Sturo Metal Inc.	03/31/2025	Jérôme Dubé	03/28/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending For Record Pending Pending	03/31/2025 03/31/2025 03/31/2025 03/31/2025	03/31/2025 05/12/2025	04/14/2025	05/12/2025
051200-014	0	SD: Structural Steel Shop Drawings Sequences 111-116	Material Delivery	Closed	Sturo Metal Inc.	03/31/2025	Jérôme Dubé	03/28/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	03/31/2025 03/31/2025 03/31/2025 03/31/2025	03/31/2025 04/29/2025	04/14/2025	05/22/2025
051200-013	0	PD: Sequences 106-110 Connection Design Calculations	Construction	Closed	Sturo Metal Inc.	03/20/2025	Jérôme Dubé	03/19/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending For Record Pending Pending	03/20/2025 03/20/2025 03/20/2025 03/20/2025	03/20/2025 04/18/2025	04/03/2025	04/22/2025
051200-012	0	SD: Structural Steel Shop Drawings Sequences 106-110	Material Delivery	Closed	Sturo Metal Inc.	03/20/2025	Jérôme Dubé	03/19/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	03/20/2025 03/20/2025 03/20/2025 03/20/2025	03/20/2025 04/18/2025	04/03/2025	04/22/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
051200-011	0	PD: Sequences 101-105 Connection Design Calculations	Construction	Closed	Sturo Metal Inc.	03/17/2025	Jérôme Dubé	03/17/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending For Record Pending Pending	03/17/2025 03/17/2025 03/17/2025 03/17/2025	03/17/2025 04/11/2025	03/31/2025	04/14/2025
051200-010	0	SD: Structural Steel Shop Drawings Sequences 101-105	Material Delivery	Closed	Sturo Metal Inc.	03/17/2025	Jérôme Dubé	03/17/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	03/17/2025 03/17/2025 03/17/2025 03/17/2025 03/17/2025	03/17/2025 04/11/2025	03/31/2025	04/14/2025
051200-009	0	PD: Sequences 207-212 Connection Design Calculations	Material Delivery	Closed	Sturo Metal Inc.	03/10/2025	Jérôme Dubé	03/07/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending For Record Pending Pending	03/10/2025 03/10/2025 03/10/2025 03/10/2025	03/10/2025 04/02/2025	03/24/2025	04/02/2025
051200-008	0	SD: Structural Steel Shop Drawings Sequences 207-212	Material Delivery	Closed	Sturo Metal Inc.	03/10/2025	Jérôme Dubé	03/07/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	03/10/2025 03/10/2025 03/10/2025 03/10/2025	03/10/2025 04/07/2025	03/24/2025	04/07/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
051200-007	0	SD: Sequences 201-206 Connection Design Calculations	Construction	Closed	Sturo Metal Inc.	02/28/2025	Jérôme Dubé	02/26/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	02/28/2025 02/28/2025 02/28/2025 02/28/2025	02/28/2025 03/25/2025	03/14/2025	03/25/2025
051200-006	0	SD: Structural Steel Shop Drawings Sequences 201-206	Material Delivery	Closed	Sturo Metal Inc.	02/28/2025	Jérôme Dubé	02/26/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	02/28/2025 02/28/2025 02/28/2025 02/28/2025	02/28/2025 03/19/2025	03/14/2025	03/19/2025
051200-005	0	SD: Anchor Bolt Shop Drawings for Buildings D & E	Material Delivery	Closed	Sturo Metal Inc.	01/23/2025	Jérôme Dubé	01/23/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	01/27/2025 01/27/2025 01/27/2025 01/27/2025	01/27/2025 03/05/2025	02/10/2025	03/05/2025
051200-004	0	SD: Structural Steel Erection Sequence Plan	Construction	Closed	Sturo Metal Inc.	01/24/2025	Jérôme Dubé	01/23/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending For Record Pending Pending	01/24/2025 01/24/2025 01/24/2025 01/24/2025	01/24/2025 03/10/2025	02/07/2025	03/10/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
051200-003	0	SD: Anchor Bolt Shop Drawings for Buildings B & C	Material Delivery	Closed	Sturo Metal Inc.	01/17/2025	Jérôme Dubé	01/15/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Approved as Noted Pending Pending	01/17/2025 01/17/2025 01/17/2025 01/17/2025	01/17/2025 02/13/2025	01/31/2025	02/14/2025
051200-002	0	PD: Shop Primer (2.5)	Construction	Closed	Sturo Metal Inc.	01/16/2025	Jérôme Dubé	01/16/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Approved as Noted Pending Pending	01/16/2025 01/16/2025 01/16/2025 01/16/2025	01/16/2025 04/02/2025	01/30/2025	04/02/2025
051200-001	0	SD: Anchor Bolt Shop Drawings for Building A	Shop Drawing	Closed	Sturo Metal Inc.	01/09/2025	Jérôme Dubé	01/08/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Approved as Noted Pending Pending	01/09/2025 01/09/2025 01/09/2025 01/09/2025	01/09/2025 01/24/2025	01/23/2025	01/27/2025
042000 Unit Masonry															
042000-022	0	SD: CMU Walls [Buildings B&C]	Material Delivery	Pending	Fernandes Masonry, Inc.		David Fernandes		Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Pending Approved as Noted Pending Pending Pending Pending	07/29/2025 07/29/2025 07/29/2025	07/29/2025	08/12/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
042000-021	0	PD: Mortar & Grout Mixes (2.9)	Construction	Closed	Fernandes Masonry, Inc.		David M. Fernandes Jr.			Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Pending Pending Pending	07/11/2025 07/11/2025 07/11/2025	07/11/2025	07/25/2025	
042000-020	0	PD: Masonry Cleaners (2.8)	Construction	Closed	Fernandes Masonry, Inc.		David M. Fernandes Jr.			Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Pending Pending Pending	07/11/2025 07/11/2025 07/11/2025	07/11/2025	07/25/2025	
042000-019	0	PD: Miscellaneous Masonry Accessories (2.7)	Material Delivery	Closed	Fernandes Masonry, Inc.		David M. Fernandes Jr.			Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Pending Pending Pending	07/11/2025 07/11/2025 07/11/2025	07/11/2025	07/25/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
042000-018	0	PD: Embedded Flashing Materials (2.6)	Material Delivery	Closed	Fernandes Masonry, Inc.		David M. Fernandes Jr.			Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Pending Pending Pending	07/11/2025 07/11/2025 07/11/2025	07/11/2025	07/25/2025	
042000-017	0	PD: Miscellaneous Anchors (2.5)	Construction	Closed	Fernandes Masonry, Inc.		David M. Fernandes Jr.			Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Pending Pending Pending Pending Pending			07/25/2025	
042000-016	0	PD: Ties & Anchors (2.4)	Construction	Closed	Fernandes Masonry, Inc.		David M. Fernandes Jr.			Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Revise and Resubmit Pending Pending	07/11/2025 07/11/2025 07/11/2025 07/28/2025 07/28/2025	07/11/2025 07/28/2025	07/25/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
042000-015	0	PD: Rebar (2.3)	Construction	Closed	Fernandes Masonry, Inc.		David M. Fernandes Jr.			Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Pending Approved Pending Rejected Pending Pending Pending	07/11/2025 07/11/2025 07/11/2025 07/28/2025 07/28/2025	07/11/2025 07/28/2025	07/25/2025	
042000-010	1	PD: CMU Reinforcement & Accessories	Construction	Pending	Fernandes Masonry, Inc.		David M. Fernandes Jr.		Tristen Moore (Consigli Construction Co., Inc.)						
042000-010	0	PD: CMU Reinforcement & Accessories	Construction	Material Released	Fernandes Masonry, Inc.		David M. Fernandes Jr.			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Pending Approved as Noted Approved as Noted & Resubmit Pending Pending	06/23/2025 06/23/2025 06/23/2025 06/23/2025	06/23/2025 07/28/2025	07/07/2025	07/29/2025
042000-009	0	SD: CMU Walls [Building A]	Material Delivery	Pending	Fernandes Masonry, Inc.				Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Tim Hill (Engineers Design Group)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Pending Approved as Noted Pending Pending Pending Pending	07/29/2025 07/29/2025 07/29/2025	07/29/2025	08/12/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
042000-008	3	SD: Early CMU Walls	Material Delivery	Pending	Marmelo Brothers Construction Company, Inc.	06/13/2025	Steve Marmelo	06/12/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	06/13/2025 06/13/2025 06/13/2025 06/13/2025	06/13/2025	06/27/2025	
042000-008	2	SD: Early CMU Walls	Material Delivery	Material Released	Marmelo Brothers Construction Company, Inc.	05/13/2025	Steve Marmelo	05/23/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Pending Approved Pending Approved as Noted Pending Pending	05/27/2025 05/27/2025 05/27/2025 05/27/2025 05/27/2025 05/27/2025	05/27/2025 05/30/2025	06/10/2025	05/30/2025
042000-008	1	SD: Early CMU Walls	Material Delivery	Closed	Marmelo Brothers Construction Company, Inc.	05/13/2025	Steve Marmelo	05/12/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	05/13/2025 05/13/2025 05/13/2025 05/13/2025	05/13/2025	05/27/2025	06/12/2025
042000-008	0	SD: Early CMU Walls	Material Delivery	Closed	Marmelo Brothers Construction Company, Inc.	03/25/2025	Steve Marmelo	03/24/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Revise and Resubmit Pending Pending	03/25/2025 03/25/2025 03/25/2025 03/25/2025	03/25/2025 04/18/2025	04/08/2025	04/22/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
042000-007	0	PD: Masonry Cleaners (Early Masonry)	Construction	Closed	Marmelo Brothers Construction Company, Inc.	03/12/2025	Steve Marmelo	03/07/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved Pending Pending	03/12/2025 03/12/2025 03/12/2025 03/12/2025	03/12/2025 04/25/2025	03/26/2025	04/28/2025
042000-006	0	PD: Compressible Filler (Early Masonry)	Construction	Closed	Marmelo Brothers Construction Company, Inc.	03/12/2025	Steve Marmelo	03/07/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved Pending Pending	03/12/2025 03/12/2025 03/12/2025 03/12/2025	03/12/2025 04/25/2025	03/26/2025	04/28/2025
042000-005	0	PD: Ladder Mesh Reinforcement (Early Masonry)	Construction	Closed	Marmelo Brothers Construction Company, Inc.	03/12/2025	Steve Marmelo	03/07/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved Pending Pending	03/12/2025 03/12/2025 03/12/2025 03/12/2025	03/12/2025 04/28/2025	03/26/2025	04/28/2025
042000-004	0	PD: Rebar (Early Masonry)	Construction	Closed	Marmelo Brothers Construction Company, Inc.	03/12/2025	Steve Marmelo	03/07/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending For Record Pending Pending	03/12/2025 03/12/2025 03/12/2025 03/12/2025	03/12/2025 04/28/2025	03/26/2025	04/28/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
042000-003	0	PD: Mortar & Grout (Early Masonry)	Construction	Closed	Marmelo Brothers Construction Company, Inc.	03/12/2025	Steve Marmelo	03/07/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved Pending Pending	03/12/2025 03/12/2025 03/12/2025 03/12/2025	03/12/2025 04/28/2025	03/26/2025	04/28/2025
042000-002	1	PD/S: CMU (Early Released Masonry)	Material Delivery	Material Released	Marmelo Brothers Construction Company, Inc.	03/12/2025	Steve Marmelo	03/07/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Pending Approved as Noted Pending Approved as Noted Pending Pending	05/27/2025 05/27/2025 05/21/2025 05/21/2025 05/21/2025	05/27/2025 05/27/2025	06/04/2025	05/28/2025
042000-002	0	PD: CMU (Early Released Masonry)	Material Delivery	Closed	Marmelo Brothers Construction Company, Inc.	03/12/2025	Steve Marmelo	03/07/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Revise and Resubmit Pending Pending	03/12/2025 03/12/2025 03/12/2025 03/12/2025	03/12/2025 04/24/2025	03/26/2025	
042000-001	0	PD: Weldable Rebar Couplers	Product Information	Closed	Sturo Metal Inc.	03/11/2025	Jérôme Dubé	03/10/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	03/11/2025 03/11/2025 03/11/2025 03/11/2025	03/11/2025 03/17/2025	03/25/2025	03/19/2025

034500 Architectural Precast Concrete

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
034500-018	1	SD: Pre-Cast Design Assist Drawings & Calculations	Construction	Closed	Coreslab Structures			11/08/2024		Anjeza Gjata (Consigli Construction Co., Inc.) Carly Hundertmark (Consigli Construction Co., Inc.) Andrew MacNeil (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Pending Approved Approved as Noted Pending Pending	01/06/2025 01/06/2025 01/06/2025 01/06/2025	01/06/2025 01/15/2025	01/21/2025	01/16/2025
034500-018	0	SD: Pre-Cast Design Assist Drawings & Calculations	Construction	Closed	Coreslab Structures			11/08/2024		Anjeza Gjata (Consigli Construction Co., Inc.) Carly Hundertmark (Consigli Construction Co., Inc.) Andrew MacNeil (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Pending Approved as Noted Pending Revise and Resubmit Pending	11/12/2024 11/12/2024 11/12/2024 11/12/2024	11/12/2024 12/06/2024	11/28/2024	01/16/2025
034500-015	0	MU: Mock Up Review and Plant Visit After	Mock Up	Pending	Coreslab Structures	07/08/2025	Ylber Voci	07/07/2025	Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending	07/08/2025 07/08/2025	07/08/2025	07/22/2025	
034500-014	0	S: 4'x4' Mock Up	Sample	Pending	Coreslab Structures	06/09/2025	Ylber Voci	05/19/2025	Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending	06/09/2025 06/09/2025	06/09/2025	06/23/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
034500-013	0	PD: Pre-Cast Mix Designs	Material Delivery	Closed	Coreslab Structures	03/18/2025	Ylber Voci	03/17/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending For Record Pending Pending	03/18/2025 03/18/2025 03/18/2025 03/18/2025	03/18/2025 03/27/2025	04/01/2025	03/31/2025
034500-012	0	S: 18" x18" Architectural Pre-Cast Samples	Construction	Pending	Coreslab Structures	03/13/2025	Ylber Voci	03/12/2025	Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending	03/13/2025 03/13/2025	03/13/2025	03/27/2025	
034500-011	0	SD: FOR RECORD Architectural Pre-Cast Shop Drawings	Material Delivery	Pending	Coreslab Structures	02/18/2025	Ylber Voci	02/17/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	02/18/2025 02/18/2025 02/18/2025 02/18/2025	02/18/2025	03/04/2025	
034500-010	0	SD: Mockup	Shop Drawing	Closed	Coreslab Structures	01/30/2025	Ylber Voci	01/29/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	01/30/2025 01/30/2025 01/30/2025 01/30/2025	01/30/2025 03/03/2025	02/13/2025	03/03/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
034500-009	0	PD: Formliner	Construction	Closed	Coreslab Structures	01/30/2025	Ylber Voci	01/29/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	01/30/2025 01/30/2025 01/30/2025 01/30/2025	01/30/2025 02/14/2025	02/13/2025	02/14/2025
034500-008	0	TR: Cement Test Reports	Closeout	Closed	Coreslab Structures	01/24/2025	Ylber Voci	01/23/2025		Anjeza Gjata (Consigli Construction Co., Inc.) Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Pending For Record Pending Pending	01/24/2025 01/24/2025 01/24/2025 01/24/2025	01/24/2025 02/14/2025	02/07/2025	02/18/2025
034500-007	0	PD: Galvanized Steel Concealed Anchors & Connection Materials	Construction	Closed	Coreslab Structures	01/24/2025	Ylber Voci	01/23/2025		Anjeza Gjata (Consigli Construction Co., Inc.) Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Pending Approved Pending Pending	01/24/2025 01/24/2025 01/24/2025 01/24/2025	01/24/2025 02/14/2025	02/07/2025	02/18/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
034500-006	0	PD: Galv Mesh 4x4	Construction	Closed	Coreslab Structures	01/24/2025	Ylber Voci	01/23/2025		Anjeza Gjata (Consigli Construction Co., Inc.) Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Approved as Noted Pending Pending	01/24/2025 01/24/2025 01/24/2025 01/24/2025	01/24/2025 02/14/2025	02/07/2025	02/14/2025
034500-005	0	PD: Galv Rebar Certificates	Construction	Pending	Coreslab Structures	01/24/2025	Ylber Voci	01/23/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Anjeza Gjata (Consigli Construction Co., Inc.) Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Pending Pending Pending	01/24/2025 01/24/2025 01/24/2025 01/24/2025	01/24/2025	02/07/2025	
034500-004	0	PD: Producer Certificate	Construction	Closed	Coreslab Structures	01/24/2025	Ylber Voci	01/23/2025		Anjeza Gjata (Consigli Construction Co., Inc.) Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Pending For Record Pending Pending	01/24/2025 01/24/2025 01/24/2025 01/24/2025	01/24/2025 02/14/2025	02/07/2025	02/14/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
034500-003	0	PD: Admixtures	Construction	Pending	Coreslab Structures	01/24/2025	Ylber Voci	01/23/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Anjeza Gjata (Consigli Construction Co., Inc.) Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Pending Pending Pending	01/24/2025 01/24/2025 01/24/2025 01/24/2025	01/24/2025	02/07/2025	
034500-002	0	PD: Insulation Materials	Construction	Closed	Coreslab Structures	01/24/2025	Ylber Voci	01/23/2025		Anjeza Gjata (Consigli Construction Co., Inc.) Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Pending Approved as Noted Pending	01/24/2025 01/24/2025 01/24/2025 01/24/2025	01/24/2025 02/11/2025	02/07/2025	02/11/2025
034500-001	0	PD: Welding Certificates	Construction	Closed	Coreslab Structures	01/24/2025	Ylber Voci	01/23/2025		Anjeza Gjata (Consigli Construction Co., Inc.) Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Pending For Record Pending	01/24/2025 01/24/2025 01/24/2025 01/24/2025	01/24/2025 02/14/2025	02/07/2025	02/14/2025
034113 Precast and Prestressed Concrete Plank															

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
034113-005	0	PD: Calculations	Construction	Closed	Boccella Precast	07/14/2025	David Hill	07/11/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending For Record Pending Pending Pending	07/14/2025 07/14/2025 07/14/2025 07/28/2025 07/28/2025	07/14/2025 07/28/2025	07/28/2025	07/28/2025
034113-004	0	SD/PD: Pre-Cast & Pre-Stressed Concrete Plank	Material Delivery	Closed	Boccella Precast	07/14/2025	David Hill	07/11/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending Pending	07/14/2025 07/14/2025 07/14/2025 07/28/2025 07/28/2025	07/14/2025 07/28/2025	07/28/2025	07/28/2025
034113-003	0	PD: Cement Mill Test Report	Document	Closed	Boccella Precast	02/14/2025	Steve Biernacki	02/13/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending For Record Pending Pending	02/14/2025 02/14/2025 02/14/2025 02/14/2025	02/14/2025 03/10/2025	02/28/2025	03/10/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
034113-002	0	PD: Plant Certification	Document	Closed	Boccella Precast	02/14/2025	Steve Biernacki	02/13/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending For Record Pending Pending	02/14/2025 02/14/2025 02/14/2025 02/14/2025	02/14/2025 03/10/2025	02/28/2025	03/10/2025
034113-001	0	PD: Mix Design (2.2)	Construction	Closed	Boccella Precast	02/14/2025	Steve Biernacki	02/13/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved Pending Pending	02/14/2025 02/14/2025 02/14/2025 02/14/2025	02/14/2025 03/10/2025	02/28/2025	03/10/2025
033300 Architectural Concrete															
033300-026	0	FOR RECORD - PD: Patching at Tie Holds	Product Information	Closed	Riggs Contracting, Inc.	02/07/2025	Anthony Cheschi	02/06/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending For Record Pending Pending	02/07/2025 02/07/2025 02/07/2025 02/07/2025	02/07/2025 03/10/2025	02/21/2025	03/10/2025
033000 Cast-In-Place Concrete															
033000-050	0	MU: Exposed Architectural Concrete Mockup	Construction	Pending	Riggs Contracting, Inc.	07/31/2025	Anthony Cheschi	07/28/2025	Carly Hundertmark (Consigli Construction Co., Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummeys Rosane Anderson Inc.) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending For Record Pending	07/31/2025 07/31/2025	07/31/2025 08/06/2025	08/14/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
033000-049	0	SD: Sawcut Plan	Construction	Closed	Riggs Contracting, Inc.	07/03/2025	Anthony Cheschi	07/02/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Revise and Resubmit Pending Pending	07/03/2025 07/03/2025 07/03/2025 07/03/2025	07/03/2025 07/22/2025	07/17/2025	07/23/2025
033000-048	0	PD: Curing Paper	Material Delivery	Closed	Marguerite Concrete	07/01/2025	James (Jim) Marguerite	07/01/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved Pending Pending	07/01/2025 07/01/2025 07/01/2025 07/01/2025	07/01/2025 07/17/2025	07/15/2025	07/17/2025
033000-047	0	PD: Concrete Mix Design - Roof Top Pads	Material Delivery	Closed	Dauphinais Concrete	07/01/2025	Robert Roncarati	07/01/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved Pending Pending	07/01/2025 07/01/2025 07/01/2025 07/01/2025	07/01/2025 07/17/2025	07/15/2025	07/21/2025
033000-046	0	SD: Slab Placement Plan	Construction	Pending	Consigli Construction Co., Inc.	06/26/2025	Will Feraco	06/23/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	06/26/2025 06/26/2025 06/26/2025 06/26/2025	06/26/2025	07/10/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
033000-045	0	SD: Loading Dock Walls	Material Delivery	Closed	Rebars and Mesh	06/24/2025	Eduardo Gonzalez	06/23/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Approved as Noted Pending Pending	06/24/2025 06/24/2025 06/24/2025 06/24/2025	06/24/2025 07/23/2025	07/08/2025	07/24/2025
033000-044	0	SD: Transformer Pad	Material Delivery	Pending	Northeast Contractors, Inc.		Brandon Gauthier		Robert Bravo (Griffith & Vary, Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Robert Bravo (Griffith & Vary, Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.)	Pending Approved Pending Pending Pending Pending Pending Pending Pending Pending Pending	06/19/2025 06/19/2025 06/19/2025 06/19/2025 06/19/2025 06/19/2025 06/19/2025 06/19/2025 06/19/2025 06/19/2025 06/19/2025	06/19/2025	06/26/2025	
033000-043	0	D: Hot Weather Concrete Plan	Document	Pending	Riggs Contracting, Inc.	06/17/2025	Anthony Cheschi	06/17/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	06/17/2025 06/17/2025 06/17/2025 06/17/2025	06/17/2025	07/01/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
033000-042	0	PD: Trench Drain Concrete Encasement Mix Design	Material Delivery	Material Released	Northeast Contractors, Inc.		Brandon Gauthier			Carly Hundertmark (Consigli Construction Co., Inc.) Arielena Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Sameer T. Bhoite (Warner Larson Landscape Architects) Daniel Glazer (Drummey Rosane Anderson Inc.) Kyle Hadley (Samiotes Consultants, Inc.) Tim Hill (Engineers Design Group) Ti Johnson (Warner Larson Landscape Architects) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Greg Melnyk (Samiotes Consultants, Inc.) Jeffrey Pilat (Samiotes Consultants, Inc.) Stephen Powers (Samiotes Consultants, Inc.) CA SC (Samiotes Consultants, Inc.) Yiling Wang (Warner Larson Landscape Architects)	Pending Approved Approved Pending Approved Pending Pending Approved Pending Pending Pending Pending Pending Pending Pending	07/03/2025 07/03/2025 06/19/2025 06/19/2025 07/03/2025 06/19/2025 06/19/2025 06/19/2025 06/19/2025 06/19/2025 07/03/2025	06/19/2025 06/19/2025 07/03/2025 07/03/2025 07/03/2025	07/03/2025	07/09/2025
033000-041	1	SD: Monumental Stair Foundation	Material Delivery	Pending	Rebars and Mesh	06/24/2025	Eduardo Gonzalez	06/23/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	06/24/2025 06/24/2025 06/24/2025 06/24/2025	06/24/2025	07/01/2025	
033000-041	0	SD: Monumental Stair Foundation	Material Delivery	Closed	Rebars and Mesh	06/10/2025	Eduardo Gonzalez	06/10/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending	06/10/2025 06/10/2025 06/10/2025 06/10/2025	06/10/2025 06/17/2025	06/17/2025	06/18/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
033000-040	1	SD/PD: Building D Roof Slab on Deck	Material Delivery	Pending	Rebars and Mesh	06/17/2025	Eduardo Gonzalez	06/17/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Ariela Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Pending Approved Pending Pending Pending Pending	06/17/2025 06/17/2025 06/17/2025 06/17/2025	06/17/2025	07/01/2025	
033000-040	0	SD/PD: Building D Roof Slab on Deck	Material Delivery	Pending	Rebars and Mesh	03/03/2025	Eduardo Gonzalez	02/19/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	03/03/2025 03/03/2025 03/03/2025 03/03/2025	03/03/2025	03/17/2025	
033000-039	1	SD/PD: Building D Level 3 Slab on Deck	Material Delivery	Pending	Rebars and Mesh	06/17/2025	Eduardo Gonzalez	06/17/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Ariela Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Pending Approved Pending Pending Pending Pending	06/17/2025 06/17/2025 06/17/2025 06/17/2025	06/17/2025	07/01/2025	
033000-039	0	SD/PD: Building D Level 3 Slab on Deck	Material Delivery	Pending	Rebars and Mesh	03/03/2025	Eduardo Gonzalez	02/19/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	03/03/2025 03/03/2025 03/03/2025 03/03/2025	03/03/2025	03/17/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
033000-038	1	SD/PD: Buildings D & E Level 2 Slab on Deck	Material Delivery	Pending	Rebars and Mesh	06/17/2025	Eduardo Gonzalez	06/17/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Pending Pending Pending	06/17/2025 06/17/2025 06/17/2025 06/17/2025	06/17/2025	07/01/2025	
033000-038	0	SD/PD: Buildings D & E Level 2 Slab on Deck	Material Delivery	Pending	Rebars and Mesh	03/03/2025	Eduardo Gonzalez	02/19/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	03/03/2025 03/03/2025 03/03/2025 03/03/2025	03/03/2025	03/17/2025	
033000-037	1	SD/PD: Buildings D & E Mezzanine Slab on Deck	Material Delivery	Pending	Rebars and Mesh	06/17/2025	Eduardo Gonzalez	06/17/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Pending Pending Pending	06/17/2025 06/17/2025 06/17/2025 06/17/2025	06/17/2025	07/01/2025	
033000-037	0	SD/PD: Buildings D & E Mezzanine Slab on Deck	Material Delivery	Pending	Rebars and Mesh	03/03/2025	Eduardo Gonzalez	02/19/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	03/03/2025 03/03/2025 03/03/2025 03/03/2025	03/03/2025	03/17/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
033000-036	1	SD/PD: Building C Roof Slab on Deck	Material Delivery	Closed	Rebars and Mesh	06/17/2025	Eduardo Gonzalez	06/17/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Approved as Noted Pending Pending	06/17/2025 06/17/2025 06/17/2025 06/17/2025	06/17/2025 07/25/2025	07/01/2025	07/28/2025
033000-036	0	SD/PD: Building C Roof Slab on Deck	Material Delivery	Closed	Rebars and Mesh	03/03/2025	Eduardo Gonzalez	02/19/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	03/03/2025 03/03/2025 03/03/2025 03/03/2025	03/03/2025	03/17/2025	07/31/2025
033000-035	1	SD/PD: Building C Level 2 Slab on Deck	Material Delivery	Closed	Rebars and Mesh	06/17/2025	Eduardo Gonzalez	06/17/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Approved as Noted Pending Pending	06/17/2025 06/17/2025 06/17/2025 06/17/2025	06/17/2025 07/23/2025	07/01/2025	07/24/2025
033000-035	0	SD/PD: Building C Level 2 Slab on Deck	Material Delivery	Closed	Rebars and Mesh	03/03/2025	Eduardo Gonzalez	02/19/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	03/03/2025 03/03/2025 03/03/2025 03/03/2025	03/03/2025	03/17/2025	07/31/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
033000-034	1	SD/PD: Building C Mezzanine Slab on Deck	Material Delivery	Closed	Rebars and Mesh	06/17/2025	Eduardo Gonzalez	06/17/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Pending Approved as Noted Pending Pending	06/17/2025 06/17/2025 06/17/2025 06/17/2025	06/17/2025 07/28/2025	07/01/2025	07/28/2025
033000-034	0	SD/PD: Building C Mezzanine Slab on Deck	Material Delivery	Closed	Rebars and Mesh	03/03/2025	Eduardo Gonzalez	02/19/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	03/03/2025 03/03/2025 03/03/2025 03/03/2025	03/03/2025	03/17/2025	07/31/2025
033000-033	1	SD/PD: Building B Roof Slab on Deck	Material Delivery	Closed	Rebars and Mesh	06/16/2025	Eduardo Gonzalez	06/16/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Pending Approved as Noted Pending Pending	06/16/2025 06/16/2025 06/16/2025 06/16/2025	06/16/2025 07/30/2025	06/30/2025	07/31/2025
033000-033	0	SD/PD: Building B Roof Slab on Deck	Material Delivery	Closed	Rebars and Mesh	02/28/2025	Eduardo Gonzalez	02/19/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	02/28/2025 02/28/2025 02/28/2025 02/28/2025	02/28/2025	03/14/2025	07/31/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
033000-032	1	SD/PD: Building B Level 3 Slab on Deck	Material Delivery	Closed	Rebars and Mesh	06/16/2025	Eduardo Gonzalez	06/16/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Approved as Noted Pending Pending	06/16/2025 06/16/2025 06/16/2025 06/16/2025	06/16/2025 07/30/2025	06/30/2025	07/31/2025
033000-032	0	SD/PD: Building B Level 3 Slab on Deck	Material Delivery	Closed	Rebars and Mesh	02/28/2025	Eduardo Gonzalez	02/19/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	02/28/2025 02/28/2025 02/28/2025 02/28/2025	02/28/2025	03/14/2025	07/31/2025
033000-031	1	SD/PD: Building B Level 2 Slab on Deck	Material Delivery	Closed	Rebars and Mesh	06/16/2025	Eduardo Gonzalez	06/16/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Approved as Noted Pending Pending	06/16/2025 06/16/2025 06/16/2025 06/16/2025	06/16/2025 07/30/2025	06/30/2025	07/31/2025
033000-031	0	SD/PD: Building B Level 2 Slab on Deck	Material Delivery	Closed	Rebars and Mesh	02/28/2025	Eduardo Gonzalez	02/19/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	02/28/2025 02/28/2025 02/28/2025 02/28/2025	02/28/2025	03/14/2025	07/31/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
033000-030	1	SD/PD: Building B Mezzanine Level Slab on Deck	Material Delivery	Closed	Rebars and Mesh	06/16/2025	Eduardo Gonzalez	06/16/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Approved Pending Approved as Noted Pending Pending	06/16/2025 06/16/2025 06/16/2025 06/16/2025	06/16/2025 07/30/2025	06/30/2025	07/31/2025
033000-030	0	SD/PD: Building B Mezzanine Level Slab on Deck	Material Delivery	Closed	Rebars and Mesh	02/28/2025	Eduardo Gonzalez	02/19/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	02/28/2025 02/28/2025 02/28/2025 02/28/2025	02/28/2025	03/14/2025	07/31/2025
033000-029	0	SD/PD: Building A Level 3 Slab on Deck	Material Delivery	Closed	Rebars and Mesh	02/28/2025	Eduardo Gonzalez	02/19/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	02/28/2025 02/28/2025 02/28/2025 02/28/2025	02/28/2025 05/27/2025	03/14/2025	06/09/2025
033000-028	0	SD/PD: Building A Level 2 Slab on Deck	Material Delivery	Closed	Rebars and Mesh	02/28/2025	Eduardo Gonzalez	02/19/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	02/28/2025 02/28/2025 02/28/2025 02/28/2025	02/28/2025 05/27/2025	03/14/2025	06/09/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
033000-027	1	SD/PD: Building A Mezzanine Slab on Deck	Material Delivery	Pending	Rebars and Mesh	06/16/2025	Eduardo Gonzalez	06/16/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Ariela Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	06/16/2025 06/16/2025 06/16/2025 06/16/2025	06/16/2025	06/30/2025	
033000-027	0	SD/PD: Building A Mezzanine Slab on Deck	Material Delivery	Pending	Rebars and Mesh	02/28/2025	Eduardo Gonzalez	02/19/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	02/28/2025 02/28/2025 02/28/2025 02/28/2025	02/28/2025	03/14/2025	
033000-026	0	PD: Epoxy	Construction	Closed	Riggs Contracting, Inc.	02/24/2025	Anthony Cheschi	02/24/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Approved	02/24/2025 02/24/2025 02/24/2025 02/24/2025	02/24/2025 05/10/2025	03/10/2025	05/12/2025
033000-025	1	SD: SOG Building E	Material Delivery	Pending	Rebars and Mesh	06/17/2025	Garibaldi Castellanos	06/17/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Ariela Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Pending Approved Pending Pending Pending Pending	06/17/2025 06/17/2025 06/17/2025 06/17/2025	06/17/2025	07/01/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
033000-025	0	SD: SOG Building E	Material Delivery	Pending	Rebars and Mesh	01/31/2025	Garibaldi Castellanos	01/28/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	01/31/2025 01/31/2025 01/31/2025 01/31/2025	01/31/2025	02/14/2025	
033000-024	0	SD: SOG Building D	Material Delivery	Pending	Rebars and Mesh	01/31/2025	Garibaldi Castellanos	01/28/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	01/31/2025 01/31/2025 01/31/2025 01/31/2025	01/31/2025	02/14/2025	
033000-023	1	SD: SOG Building C	Material Delivery	Closed	Rebars and Mesh	06/17/2025	Garibaldi Castellanos	06/17/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Pending Approved Pending Approved as Noted Pending Pending	06/17/2025 06/17/2025 06/17/2025 06/17/2025	06/17/2025 07/25/2025	07/01/2025	07/28/2025
033000-023	0	SD: SOG Building C	Material Delivery	Closed	Rebars and Mesh	01/31/2025	Garibaldi Castellanos	01/28/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	01/31/2025 01/31/2025 01/31/2025 01/31/2025	01/31/2025	02/14/2025	07/31/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
033000-022	1	SD: SOG Building B	Material Delivery	Closed	Rebars and Mesh	06/16/2025	Garibaldi Castellanos	06/16/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Pending Approved Pending Approved as Noted Pending Pending	06/16/2025 06/16/2025 06/16/2025 06/16/2025	06/16/2025 07/30/2025	07/14/2025	07/31/2025
033000-022	0	SD: SOG Building B	Material Delivery	Closed	Rebars and Mesh	01/31/2025	Garibaldi Castellanos	01/28/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	01/31/2025 01/31/2025 01/31/2025 01/31/2025	01/31/2025	02/14/2025	07/31/2025
033000-021	0	SD: SOG Building A	Material Delivery	Closed	Rebars and Mesh	01/31/2025	Garibaldi Castellanos	01/28/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	01/31/2025 01/31/2025 01/31/2025 01/31/2025	01/31/2025 06/27/2025	02/14/2025	06/30/2025
033000-020	0	PD: Concrete Mix Design [Metal Pan Stair Fill]	Product Information	Closed	Dauphinais Concrete	01/24/2025	Robert Roncarati	01/23/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drumme Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.)	Approved Pending Pending Pending Approved	01/24/2025 01/24/2025 01/24/2025 01/24/2025	01/24/2025 05/10/2025	02/07/2025	05/12/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
033000-019	1	PD: Concrete Mix Design [Mezzanine Topping Slab] (1.5)	Material Delivery	Closed	Dauphinais Concrete	07/01/2025	Robert Roncarati	07/01/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved Pending Pending	07/01/2025 07/01/2025 07/01/2025 07/01/2025	07/01/2025 07/30/2025	07/15/2025	07/31/2025
033000-019	0	PD: Concrete Mix Design [Mezzanine Topping Slab] (1.5)	Material Delivery	Closed	Dauphinais Concrete	01/24/2025	Robert Roncarati	01/23/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Approved	01/24/2025 01/24/2025 01/24/2025 01/24/2025	01/24/2025 05/10/2025	02/07/2025	05/12/2025
033000-018	0	SD: Joint Layout	Construction	Closed	Riggs Contracting, Inc.	01/24/2025	Anthony Cheschi	01/23/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Approved as Noted Pending Pending	01/24/2025 01/24/2025 01/24/2025 01/24/2025	01/24/2025 01/31/2025	02/07/2025	02/03/2025
033000-017	0	PD: Concrete Mix Design [Interior SOD and SOG]	Product Information	Closed	Dauphinais Concrete	01/21/2025	Robert Roncarati	01/16/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	01/21/2025 01/21/2025 01/21/2025 01/21/2025	01/21/2025 01/24/2025	02/04/2025	01/27/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
033000-016	0	PD: Concrete Mix Design [Interior SOD LW]	Product Information	Closed	Dauphinais Concrete	01/21/2025	Robert Roncarati	01/16/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved Pending Pending	01/21/2025 01/21/2025 01/21/2025 01/21/2025	01/21/2025 01/24/2025	02/04/2025	01/27/2025
033000-015	1	PD: Concrete Mix Design [Site Concrete & Exterior Paving]	Product Information	Pending	Dauphinais Concrete	01/21/2025	Robert Roncarati	01/16/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	01/28/2025 01/28/2025 01/28/2025 01/28/2025	01/28/2025	02/11/2025	
033000-015	0	PD: Concrete Mix Design [Site Concrete & Exterior Paving]	Product Information	Closed	Dauphinais Concrete	01/21/2025	Robert Roncarati	01/16/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved Pending Pending	01/21/2025 01/21/2025 01/21/2025 01/21/2025	01/21/2025 01/24/2025	02/04/2025	01/27/2025
033000-014	0	PD: Formwork Ties	Construction	Closed	Riggs Contracting, Inc.	01/21/2025	Anthony Cheschi	01/21/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved Pending Pending	01/21/2025 01/21/2025 01/21/2025 01/21/2025	01/21/2025 01/24/2025	02/04/2025	01/27/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
033000-013	0	PD: Waterstops	Product Information	Closed	Riggs Contracting, Inc.	01/16/2025	Anthony Cheschi	01/16/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved Pending Pending	01/16/2025 01/16/2025 01/16/2025 01/16/2025	01/16/2025 01/24/2025	01/30/2025	01/27/2025
033000-012	0	PD: Nonshrink Cement Grout	Product Information	Closed	Riggs Contracting, Inc.	01/16/2025	Anthony Cheschi	01/16/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	01/16/2025 01/16/2025 01/16/2025 01/16/2025	01/16/2025 01/24/2025	01/30/2025	01/27/2025
033000-011	0	CP: Winter Conditions Plan	Plans	Closed	Consigli Construction Co., Inc.	01/15/2025	Will Feraco	01/15/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	01/15/2025 01/15/2025 01/15/2025 01/15/2025	01/15/2025 01/22/2025	01/29/2025	01/22/2025
033000-010	0	PD: Under-slab Vapor Retarder	Product Information	Closed	Riggs Contracting, Inc.	01/15/2025	Anthony Cheschi	01/15/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved Pending Pending	01/15/2025 01/15/2025 01/15/2025 01/15/2025	01/15/2025 01/22/2025	01/29/2025	01/22/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
033000-009	0	PD: Form Release Agent	Product Information	Closed	Riggs Contracting, Inc.	01/15/2025	Anthony Cheschi	01/15/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved Pending Pending	01/15/2025 01/15/2025 01/15/2025 01/15/2025	01/15/2025 01/22/2025	01/29/2025	01/22/2025
033000-008	0	PD: Formwork	Product Information	Closed	Riggs Contracting, Inc.	01/15/2025	Anthony Cheschi	01/15/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved Pending Pending	01/15/2025 01/15/2025 01/15/2025 01/15/2025	01/15/2025 01/22/2025	01/29/2025	01/22/2025
033000-007	0	PD: Non-Chloride Accelerator and Retarder	Product Information	Closed	Dauphinis Concrete	01/15/2025	Robert Roncarati	01/15/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	01/15/2025 01/15/2025 01/15/2025 01/15/2025	01/15/2025 01/22/2025	01/29/2025	01/22/2025
033000-006	0	PD: Concrete Mix Design [Footings & Foundation Walls] (1.5)	Product Information	Closed	Dauphinis Concrete	01/14/2025	Robert Roncarati	01/14/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved Pending Pending	01/14/2025 01/14/2025 01/14/2025 01/14/2025	01/14/2025 01/22/2025	01/28/2025	01/22/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
033000-005	0	SD/PD: Reinforcement Shop Drawings [Building E] (1.5)	Material Delivery	Closed	Rebars and Mesh	01/14/2025	Eduardo Gonzalez	01/13/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Approved as Noted Pending Pending	01/14/2025 01/14/2025 01/14/2025 01/14/2025	01/14/2025 03/09/2025	01/28/2025	03/10/2025
033000-004	0	SD/PD: Reinforcement Shop Drawings [Building D] (1.5)	Material Delivery	Closed	Rebars and Mesh	01/14/2025	Eduardo Gonzalez	01/13/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Approved as Noted Pending Pending	01/14/2025 01/14/2025 01/14/2025 01/14/2025	01/14/2025 02/28/2025	01/28/2025	03/03/2025
033000-003	1	SD/PD: FOR RECORD Reinforcement Shop Drawings [Building C]	Material Delivery	Pending	Rebars and Mesh	02/24/2025	Eduardo Gonzalez	02/24/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	02/24/2025 02/24/2025 02/24/2025 02/24/2025	02/24/2025	03/10/2025	
033000-003	0	SD/PD: Reinforcement Shop Drawings [Building C] (1.5)	Construction	Closed	Rebars and Mesh	01/14/2025	Eduardo Gonzalez	01/13/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Approved as Noted Pending Pending	01/14/2025 01/14/2025 01/14/2025 01/14/2025	01/14/2025 02/12/2025	01/28/2025	02/13/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
033000-002	1	SD/PD: FOR RECORD Reinforcement Shop Drawings [Building B]	Shop Drawing	Pending	Rebars and Mesh	02/24/2025	Eduardo Gonzalez	02/19/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Pending	02/24/2025 02/24/2025 02/24/2025 02/24/2025	02/24/2025	03/10/2025	
033000-002	0	SD/PD: Reinforcement Shop Drawings [Building B] (1.5)	Construction	Closed	Rebars and Mesh	01/14/2025	Eduardo Gonzalez	01/13/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	01/14/2025 01/14/2025 01/14/2025 01/14/2025	01/14/2025 01/29/2025	01/28/2025	01/30/2025
033000-001	3	SD/PD: FOR RECORD Reinforcement Shop Drawings [Building A]	Material Delivery	Pending	Rebars and Mesh	02/24/2025	Eduardo Gonzalez	02/05/2025	Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Pending Pending Pending	02/24/2025 02/24/2025 02/24/2025 02/24/2025	02/24/2025	03/10/2025	
033000-001	2	SD/PD: Reinforcement Shop Drawings [Building A West]	Construction	Closed	Rebars and Mesh	01/30/2025	Eduardo Gonzalez	01/29/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummeys Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	01/30/2025 01/30/2025 01/30/2025 01/30/2025	01/30/2025 02/07/2025	02/13/2025	02/07/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
033000-001	1	SD/PD: Reinforcement Shop Drawings [Building A East]	Construction	Closed	Rebars and Mesh	01/29/2025	Eduardo Gonzalez	01/29/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Approved as Noted Pending Pending	01/29/2025 01/29/2025 01/29/2025 01/29/2025	01/29/2025 02/04/2025	02/12/2025	02/04/2025
033000-001	0	SD/PD: Reinforcement Shop Drawings [Building A] (1.5)	Construction	Closed	Rebars and Mesh	01/07/2025	Eduardo Gonzalez	01/06/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved Pending Pending Revise and Resubmit Pending Pending	01/07/2025 01/07/2025 01/07/2025 01/07/2025	01/07/2025 01/22/2025	01/21/2025	01/23/2025
012400 Schedule Of Values															
012400-028	0	NCI Phase II Schedule of Values	Document	Pending	Northeast Contractors, Inc.		John Rodegher		Mike Cox (Dore and Whittier) Trip Elmore (Dore and Whittier) Harold Estrella (Dore and Whittier) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Manny St. Louis (Dore and Whittier)	Tristen Moore (Consigli Construction Co., Inc.) Mike Cox (Dore and Whittier) Trip Elmore (Dore and Whittier) Harold Estrella (Dore and Whittier) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Manny St. Louis (Dore and Whittier)	Approved Pending Pending Pending Pending Pending Pending	07/09/2025 07/09/2025 07/09/2025 07/09/2025 07/09/2025 07/09/2025	07/09/2025	07/23/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
012400-027	0	Century Drywall Proposed Schedule of Values	Document	Closed	Century Drywall Inc.		Cotey Monte			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mike Cox (Dore and Whittier) Trip Elmore (Dore and Whittier) Harold Estrella (Dore and Whittier) Daniel Glazer (Drumme Rosane Anderson Inc.) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) Dan Wiedeman (Dore and Whittier)	Pending Approved Approved Pending Pending Pending Pending	06/26/2025 06/26/2025 06/26/2025 06/26/2025 06/26/2025	06/26/2025 07/16/2025	07/10/2025	
012400-026	0	Wayne J. Griffin Proposed Schedule of Values	Document	Closed	Wayne J. Griffin Electric Inc.	06/17/2025	Nate Bernen	06/17/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mike Cox (Dore and Whittier) Trip Elmore (Dore and Whittier) Daniel Glazer (Drumme Rosane Anderson Inc.) Elias Grijalva (Dore and Whittier) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) Dan Wiedeman (Dore and Whittier)	Approved Pending Approved Pending For Record Pending Pending	06/17/2025 06/17/2025 06/17/2025 06/17/2025 06/17/2025	06/17/2025 07/16/2025 07/10/2025	07/01/2025	
012400-020	0	High Point Interiors Proposed Schedule of Values	Document	Pending	High Point Interiors Inc		Greg McLaughlin	05/22/2025	Mike Cox (Dore and Whittier) Trip Elmore (Dore and Whittier) Daniel Glazer (Drumme Rosane Anderson Inc.) Elias Grijalva (Dore and Whittier) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) Dan Wiedeman (Dore and Whittier)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mike Cox (Dore and Whittier) Trip Elmore (Dore and Whittier) Daniel Glazer (Drumme Rosane Anderson Inc.) Elias Grijalva (Dore and Whittier) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) Dan Wiedeman (Dore and Whittier)	Pending Approved Pending Pending Pending Pending Pending	05/27/2025 05/27/2025 05/27/2025 05/27/2025 05/27/2025	05/27/2025	06/10/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
012400-018	0	Chandler Architectural Proposed Schedule of Values	Document	Closed	Chandler Architectural Products Inc.		Max Mucciarone			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mike Cox (Dore and Whittier) Trip Elmore (Dore and Whittier) Daniel Glazer (Drumme Rosane Anderson Inc.) Elias Grijalva (Dore and Whittier) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) Dan Wiedeman (Dore and Whittier)	Pending Approved Approved Pending Pending Pending Pending		06/11/2025 07/16/2025	06/25/2025	
012400-017	0	Capeway Roofing Systems Proposed Schedule of Values	Document	Pending	Capeway Roofing Systems, Inc.		Michael Correia		Mike Cox (Dore and Whittier) Trip Elmore (Dore and Whittier) Daniel Glazer (Drumme Rosane Anderson Inc.) Elias Grijalva (Dore and Whittier) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) Dan Wiedeman (Dore and Whittier)	Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mike Cox (Dore and Whittier) Trip Elmore (Dore and Whittier) Daniel Glazer (Drumme Rosane Anderson Inc.) Elias Grijalva (Dore and Whittier) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) Dan Wiedeman (Dore and Whittier)	Pending Approved Pending Pending Pending Pending Pending Pending	05/29/2025 05/29/2025 05/29/2025 05/29/2025 05/29/2025	05/29/2025	06/12/2025	
012400-015	0	United Steel Proposed Schedule of Values	Document	Closed	United Steel, Inc.	07/01/2025	Gilman Soucier	06/26/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mike Cox (Dore and Whittier) Trip Elmore (Dore and Whittier) Daniel Glazer (Drumme Rosane Anderson Inc.) Elias Grijalva (Dore and Whittier) Vladimir Lyubetsky (Drumme Rosane Anderson Inc.) Dan Wiedeman (Dore and Whittier)	Approved Pending Approved Pending Pending Pending Pending	07/01/2025 07/01/2025 07/01/2025 07/01/2025 07/01/2025	07/01/2025 07/16/2025	07/15/2025	

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
012400-013	1	Johnson Controls Fire Protection Proposed SOV	Document	Closed	JCI Fire Protection LP	07/01/2025	Chris Pellegrine	06/24/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mike Cox (Dore and Whittier) Trip Elmore (Dore and Whittier) Daniel Glazer (Drummeys Rosane Anderson Inc.) Elias Grijalva (Dore and Whittier) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Dan Wiedeman (Dore and Whittier)	Approved Pending Approved Pending Pending Pending Pending	07/01/2025 07/01/2025 07/01/2025 07/01/2025 07/01/2025 07/01/2025	07/01/2025 07/16/2025	07/15/2025	
012400-013	0	Johnson Controls Fire Protection Proposed SOV	Document	Closed	JCI Fire Protection LP	05/29/2025		05/29/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mike Cox (Dore and Whittier) Trip Elmore (Dore and Whittier) Daniel Glazer (Drummeys Rosane Anderson Inc.) Elias Grijalva (Dore and Whittier) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Dan Wiedeman (Dore and Whittier)	Pending Approved Pending Pending Pending Pending Pending	05/29/2025 05/29/2025 05/29/2025 05/29/2025 05/29/2025 05/29/2025	05/29/2025	06/12/2025	
012400-012	0	NCI Foundation Excavation & Backfill Proposed SOV	Document	Closed	Northeast Contractors, Inc.		John Rodegher			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mike Cox (Dore and Whittier) Trip Elmore (Dore and Whittier) Daniel Glazer (Drummeys Rosane Anderson Inc.) Elias Grijalva (Dore and Whittier) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Dan Wiedeman (Dore and Whittier)	Pending Approved Approved Pending Pending Pending Pending	03/18/2025 03/18/2025 03/17/2025 03/17/2025 03/17/2025 03/17/2025 03/17/2025	03/18/2025 03/25/2025	03/31/2025	03/25/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
012400-011	0	Marmelo Schedule of Values (BP #6 - Early Release Masonry)	Document	Closed	Marmelo Brothers Construction Company, Inc.		Steve Marmelo			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mike Cox (Dore and Whittier) Trip Elmore (Dore and Whittier) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Dan Wiedeman (Dore and Whittier)	Pending Approved Pending Pending Pending Pending	03/18/2025 03/18/2025 03/10/2025 03/10/2025 03/10/2025 03/10/2025	03/18/2025	03/24/2025	04/29/2025
012400-010	0	Sturo Metal Proposed Schedule of Values	Document	Closed	Sturo Metal Inc.	02/26/2025	Jérôme Dubé	02/25/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mike Cox (Dore and Whittier) Trip Elmore (Dore and Whittier) Daniel Glazer (Drummey Rosane Anderson Inc.) Elias Grijalva (Dore and Whittier) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Dan Wiedeman (Dore and Whittier)	Approved Pending Approved Pending Pending Pending Pending	02/26/2025 02/26/2025 02/26/2025 02/26/2025 02/26/2025 02/26/2025	02/26/2025 02/28/2025	03/26/2025	03/03/2025
012400-009	0	RIGGS Concrete Proposed Schedule of Values	Document	Closed	Riggs Contracting, Inc.		Sean Russell	02/14/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mike Cox (Dore and Whittier) Trip Elmore (Dore and Whittier) Daniel Glazer (Drummey Rosane Anderson Inc.) Elias Grijalva (Dore and Whittier) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Dan Wiedeman (Dore and Whittier)	Approved Pending Approved Pending Pending Pending Pending	03/11/2025 03/11/2025 02/18/2025 02/18/2025 02/18/2025 02/18/2025 02/18/2025	03/24/2025 03/11/2025 03/25/2025	04/07/2025	03/25/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
012400-008	0	Superior Caulking and Waterproofing CO., Inc. Proposed Schedule of Values	Document	Closed	Superior Caulking & Waterproofing Co., Inc.	02/12/2025	Jim Shaw	02/12/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mike Cox (Dore and Whittier) Trip Elmore (Dore and Whittier) Daniel Glazer (Drummeys Rosane Anderson Inc.) Elias Grijalva (Dore and Whittier) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Dan Wiedeman (Dore and Whittier)	Approved Pending Approved Pending Pending Pending Pending	02/12/2025 02/12/2025 02/12/2025 02/12/2025 02/12/2025 02/12/2025	02/12/2025 02/28/2025	02/26/2025	03/03/2025
012400-007	0	Coreslab Furnish and Install Proposed Schedule of Values	Document	Closed	Coreslab Structures	02/10/2025	Ylber Voci	02/10/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mike Cox (Dore and Whittier) Trip Elmore (Dore and Whittier) Daniel Glazer (Drummeys Rosane Anderson Inc.) Elias Grijalva (Dore and Whittier) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Dan Wiedeman (Dore and Whittier)	Approved Pending Approved Pending Pending Pending Pending	02/10/2025 02/10/2025 02/10/2025 02/10/2025 02/10/2025 02/10/2025 02/10/2025	02/10/2025 02/28/2025	02/24/2025	03/03/2025
012400-006	0	Allied Drilling LLC Proposed Schedule of Values	Document	Closed	Allied Environmental Services, Inc DBA Allied Drilling,LLC	02/04/2025	James Mosher	02/04/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mike Cox (Dore and Whittier) Trip Elmore (Dore and Whittier) Daniel Glazer (Drummeys Rosane Anderson Inc.) Elias Grijalva (Dore and Whittier) Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Dan Wiedeman (Dore and Whittier)	Pending Approved Approved Pending Pending Pending Pending	03/03/2025 03/03/2025 02/04/2025 02/04/2025 02/04/2025 02/04/2025 02/04/2025	03/03/2025 03/03/2025 03/25/2025	02/18/2025	03/25/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
012400-005	0	Delta Beckwith Elevator Company Proposed Schedule of Values	Document	Closed	Delta Beckwith Elevator Co.	01/30/2025	Mike Lee	01/30/2025		Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mike Cox (Dore and Whittier) Trip Elmore (Dore and Whittier) Daniel Glazer (Drummey Rosane Anderson Inc.) Elias Grijalva (Dore and Whittier) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Dan Wiedeman (Dore and Whittier)	Approved Pending Approved Pending Pending Pending Pending	01/30/2025 01/30/2025 01/30/2025 01/30/2025 01/30/2025 01/30/2025	01/30/2025 02/28/2025	02/13/2025	03/04/2025
012400-004	0	Coreslab Pre-Cast Design Assist Proposed Schedule of Values	Document	Closed	Coreslab Structures		Ylber Voci			Anjeza Gjata (Consigli Construction Co., Inc.) Carly Hundertmark (Consigli Construction Co., Inc.) Andrew MacNeil (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Mehul Dhruv (Engineers Design Group) Daniel Glazer (Drummey Rosane Anderson Inc.) Tim Hill (Engineers Design Group) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Pending Pending Pending Approved Pending Approved as Noted Pending Pending	10/17/2024 10/17/2024 10/17/2024 10/17/2024	10/17/2024 10/21/2024	10/31/2024	
012400-003	0	Wayne Griffin Proposed Schedule of Values	Document	Closed	Wayne J. Griffin Electric Inc.		Nate Bernen	08/30/2024		Tristen Moore (Consigli Construction Co., Inc.) Mike Cox (Dore and Whittier) Trip Elmore (Dore and Whittier) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Dan Wiedeman (Dore and Whittier)	Approved Approved Pending Approved Pending Pending	08/30/2024 08/30/2024 08/30/2024 08/30/2024 08/30/2024	08/30/2024 09/16/2024 09/13/2024	09/13/2024	09/16/2024
010000 Mock Ups															
010000-021	0	MU: Curtainwall Shop Drawings	Material Delivery	Material Released	Chandler Architectural Products Inc.					Arielen Lang (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.)	Approved as Noted Approved as Noted Approved as Noted Pending	07/03/2025 07/03/2025	07/02/2025 07/03/2025 07/17/2025	07/16/2025	07/21/2025

#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
003100e Hazardous Materials Report and Estimate															
003100e-1	0	3rd Party Review of Tri-County Hazmat Report	Document	Closed	Cashins & Associates, Inc.		Bret Bradley			Carly Hundertmark (Consigli Construction Co., Inc.) Tristen Moore (Consigli Construction Co., Inc.) Daniel Glazer (Drummey Rosane Anderson Inc.) Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Stephen McLaughlin (O'Reilly, Talbot & Okun Engineering Associates (OTO)) Mike Talbot (O'Reilly, Talbot & Okun Engineering Associates (OTO))	Pending Approved as Noted For Record Pending Pending Pending	04/23/2025 04/23/2025 04/23/2025	04/23/2025 04/30/2025	05/07/2025	05/05/2025
000000 Safety Documentation															
000000-015	0	Capeway Safety Documentation	Safety	Closed	Capeway Roofing Systems, Inc.		Michael Correia								
000000-014	0	Brand Safway Safety Documentation	Safety	Closed											
000000-013	0	XQusite Safety Documentation	Safety	Closed	Xquisite Landscaping		Tien Le								
000000-012	0	General Mechanical Safety Documentation	Safety	Closed	General Mechanical Contractors	07/14/2025	Trevor Tomasino	07/11/2025							
000000-011	0	Marguerite Safety Documentation	Safety	Closed	Marguerite Concrete	07/03/2025		07/03/2025							
000000-010	0	JCI Safety Documentation	Safety	Closed	JCI Fire Protection LP		Chris Pellegrine								
000000-009	0	Coreslab/Complex Structures Safety Documentation	Safety	Closed	Coreslab Structures		Ylber Voci								
000000-008	0	TC Iron/Sturo Safety Documentation	Safety	Closed	TC Iron Company		Jason Cambell	05/22/2025							
000000-007	0	Griffin Electric Safety Documentation	Safety	Closed	Wayne J. Griffin Electric Inc.		Nate Bernen								
000000-006	0	Allied Well Drilling Safety Documentation	Safety	Closed	Allied Environmental Services, Inc DBA Allied Drilling,LLC		Nick Zohdi								
000000-005	0	Marmelo Bros. Construction Safety Documentation	Safety	Closed	Marmelo Brothers Construction Company, Inc.		Steve Marmelo	02/27/2025							
000000-004	0	Site Enabling Griffin Electric Safety Documentation	Safety	Closed	Wayne J. Griffin Electric Inc.		Nate Bernen								
000000-003	0	Fortress Fence Safety Documentation	Safety	Closed	Fortress Fence		James Dineen III								
000000-002	0	NCI Safety Documentation	Safety	Closed	Northeast Contractors, Inc.		Brandon Gauthier								
000000-001	0	Superior Waterproofing Safety Documents	Safety	Closed	Superior Caulking & Waterproofing Co., Inc.		Jim Shaw								

Tri-County RVTHS

Owner Monthly Report

August 2025

Section 8 - RFI Log

RFI LOG

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
270	0	Confirming RFI: Facade Mockup Operable Vent Quantities	Open	Chandler Architec...	Mucciarone, Max (Chandler Architectural Products Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim...	08/04/2025	Tristen Moore	08/09/2025		Glazer, Daniel (D... Lyubetsky, Vladim...				
Tristen Moore Sent Mon Aug 4, 2025 at 03:03 pm EDT Q: There are (5) operable windows currently designed on the mockup drawings A201. Due to lead time issues, can the number of operable windows be reduced to (2), allowing testing for one of each window type?															
269	0	Site Concrete Turf Edging Clarifications	Open	Consigli Construc...	Moore, Tristen (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Bhoite, Sameer T... Johnson, Ti (Warn... Lyubetsky, Vladim... Wang, Yiling (War...	08/04/2025	Tristen Moore	08/09/2025		Glazer, Daniel (D... Bhoite, Sameer T... Johnson, Ti (Warn... Lyubetsky, Vladim... Wang, Yiling (War...				
Tristen Moore Sent Mon Aug 4, 2025 at 02:17 pm EDT Q: Please confirm whether the cast-in-place (CIP) curb edger referenced in Detail 9/L502 is no longer applicable and has been replaced by the mow strip in all locations. Detail 9/L502 references a CIP curb edger at the synthetic turf fields. However, ASI-028 appears to clarify that a mow strip is to be used at natural grass fields instead, and it provides dimensions for the mow strip. Despite this, Detail 9/L502 and landscape material plans still refer to a curb edger and do not provide dimensions or a detail clarifying its extent. Please advise whether mow strip Detail 19/L504 should be used in all locations currently referencing Detail 9/L502 on the landscape plans.															
268	0	A building East Kitchen Discrepancies	Open	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Hoekstra, Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim...	08/04/2025	Carly Hundertmark	08/09/2025		Hoekstra, Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim...				
Arielena Lang Sent Mon Aug 4, 2025 at 01:26 pm EDT Q: Food Service Drawing FS2-1-1A indicated (2) 3/4" CW filters and (1) 3/4" HW filter. The HW filter is located within Dishwashing Room A147, while the (2) 3/4" CW filters are shown just outside the dishwashing area. However, the corresponding enlarged rough-in plumbing plan drawing P2-1-1 for the cafeteria kitchen does not indicate any CW or HW lines feeding the filters along that wall, only a 1/2" CW line feeding the TP is shown. Araujo seeks clarification whether the CW & HW piping to these filters is required, or if it can be omitted. Additionally, there is a pipe callout for a 1 1/2" TWR main running throughout the kitchen. Is this intended to be 1/2" TWR or 1 1/2" TWR as shown? RFI # 62 A buliding East Kitchen Discrepancies.pdf															
267	0	6" RL Line Routing along 16 Line Building C	Open	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Hoekstra, Christo... Glazer, Daniel (D...	08/04/2025	Carly Hundertmark	08/09/2025		Hoekstra, Christo... Glazer, Daniel (D...				



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Vincent, Ray (C.A... Lyubetsky, Vladim...					Vincent, Ray (C.A... Lyubetsky, Vladim...				
		Carly Hundertmark Sent Mon Aug 4, 2025 at 12:36 pm EDT Please confirm the intended routing of the 6" RL along 16 Line within Building C. See attached. Q: In order to ensure proper conveyance to the designated location on Q line, an installation of an additional floor cleanout will be necessary. Please confirm. RFI # 60 Confirming RFI Revizto ID 179.pdf													
266	0	Locker Room A151 and A160 Waste & Venting Clarification	Open	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Hoekstra, Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim...	07/30/2025	Carly Hundertmark	08/04/2025		Hoekstra, Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim...				
		Carly Hundertmark Sent Wed Jul 30, 2025 at 11:54 am EDT Please provide confirmation as to whether a relief vent is required for either of the branch lines serving Lockers A151 and A160 as shown on P1-1-0Ab. Q: Please confirm the intent of draining the P15 showers and the adjacent FD-B are to share the same fixture tap situated beneath the P15 shower. RFI # 59 Locker Room A151 and A160 Waste & Venting Clarification.pdf													
265	0	Chamfered Edge at Trench Drain	Closed	Northeast Contrac...	Dupre, Arnold (Northeast Contractors, Inc.)	Glazer, Daniel (D... Bhoite, Sameer T... Johnson, Ti (Warn... Lyubetsky, Vladim... Wang, Yiling (War...	07/30/2025	Tristen Moore	08/04/2025	08/06/25					
		Q: Tristen Moore Sent Wed Jul 30, 2025 at 04:03 pm EDT On detail 15/L502, the concrete abutting the trench drain has a chamfered edge. It is assumed the dimension of this edge is 1/2", but there is no dimension shown. Please confirm. A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Aug 6, 2025 at 10:52 am EDT per attached RFI265-Chamfered_Edge_at_Trench_Drain-2025-08-06-wl response.pdf													
264	0	D109: WH Water Line	Open	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Hoekstra, Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky,	07/30/2025	Carly Hundertmark	08/04/2025		Hoekstra, Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky,				



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Vladim...	Vladim...								
	Q:	Carly Hundertmark Sent Wed Jul 30, 2025 at 11:46 am EDT On drawing P1-1-1D, a WH is indicated within Dry Storage Room D109. Please provide clarification regarding the pipe routing to this fixture, as it is not shown on either drawing P1-1-1D or P2-1-1. RFI # 56 Dry Storage D109 WH Water Line Clarification.pdf													
263	0	Vest 117 FCO Clarification	Open	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Hoekstra, Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim...	07/30/2025	Carly Hundertmark	08/04/2025	Hoekstra, Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim...					
	Q:	Carly Hundertmark Sent Wed Jul 30, 2025 at 11:42 am EDT On drawing P1-1-1B, an FCO is shown to eb located in Vest B117. Drawing AF1-1-1B indicates that this area will received FGC flooring (Foot Grill Carpet). Please provide clarification regarding the installation of the FCO in this location, specifically its accessibility following the installation of the FGC flooring above it. RFI # 55 Vest B117 FCO Clarification.pdf													
262	0	Floor Drain Clarification B Building Bathrooms	Open	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Hoekstra, Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim...	07/30/2025	Carly Hundertmark	08/04/2025	Hoekstra, Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim...					
	Q:	Carly Hundertmark Sent Wed Jul 30, 2025 at 11:32 am EDT On drawing P1-1-2B, there is a callout for a 2" FD-A in both Toilet B217 and Toilet B216. Please provide clarification regarding the waste and vent pipe routing as this information is not shown on the Mezzanine drawing P1-1-1-ME. Additionally, the proposed location for these pipes appear to be within Electrical Room M102. On Drawing P1-1-3B in Toilet B313A and Toilet B313, there is no floor drain indicated in either bathroom or any overhead piping in the bathroom. Please confirm if floor drains need to be added and pipe routing associated if so. RFI # 54 Floor Drain Clarification B Building Bathrooms.pdf													
261	0	B228 & B231: Overhead Vent Routing for Sinks	Open	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Hoekstra, Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim...	07/30/2025	Carly Hundertmark	08/04/2025	Hoekstra, Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim...					
	Q:	Carly Hundertmark Sent Wed Jul 30, 2025 at 11:18 am EDT Please provide clarification regarding the overhead vent routing for the (3) P11 sinks located in Science Labs B228 and B231. As depicted in the attached screenshot shown on drawings P1-1-2B, the drawings do not indicate any overhead vent piping for these fixtures. RFI # 53 Sci Lab B228 and B231 Overhead Vent Clarification.pdf													
260	0	B108: Shower Piping	Open	Araujo Bros.	Cristello, Brian (Araujo Bros.	Hoekstra,	07/30/2025	Carly	08/04/2025	Hoekstra,					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
				Plum...	Plumbing & Heating)	Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim...		Hundertmark			Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim...				
Q: Carly Hundertmark Sent Wed Jul 30, 2025 at 11:14 am EDT On drawing P1-1-B, a P15 shower is shown within the SUPER'S ASSISTANT Room B108. However, there are no details regarding the routing or sizing of the water piping, please provide clarification. Additionally, please provide confirmation on the specific wall which the shower valve and shower head are to be mounted. RFI # 52 First Floor B Super's Asst B108 P15 Shower Water line clarification.pdf															
259	0	Sports Field Trench Alternative	Open	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	SC, CA (Samiotes ... Glazer, Daniel (D... Melnik, Greg (Sam... Hadley, Kyle (Sam... Powers, Stephen (... Lyubetsky, Vladim... Pilat, Jeffrey (S...	07/29/2025	Tristen Moore	08/03/2025		SC, CA (Samiotes ... Glazer, Daniel (D... Melnik, Greg (Sam... Hadley, Kyle (Sam... Powers, Stephen (... Lyubetsky, Vladim...	Geothermal Field			
Q: Arielena Lang Sent Tue Jul 29, 2025 at 08:11 am EDT Sitework subcontractor believes the proposed stone trench detail (1/L504) will create excessive water infiltration and recommends using the method show in detail 15/C601 instead. Trench 1/L504 is present in drawing L202. Please confirm if this alternative is acceptable. Sports Field Trench Alternative-RFI_259.pdf															
A: Jeffrey Pilat (Samiotes Consultants, Inc.) Responded Tue Jul 29, 2025 at 03:38 pm EDT The alternative is not accepted, please proceed as per design. Note: contractor is to ensure subgrade is not to be compacted from geothermal work (etc.) for this scope. Jeffrey Pilat Samiotes Consultants Inc.															
258	0	Soccer Field Drainage Pipe Reroute	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	SC, CA (Samiotes ... Glazer, Daniel (D... Pilat, Jeffrey (S... Hadley, Kyle (Sam...	07/29/2025	Tristen Moore	08/03/2025	07/31/25		Geothermal Field			

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Powers, Stephen (... Lyubetsky, Vladim... Melnyk, Greg (Sam...									
		Arielena Lang Sent Tue Jul 29, 2025 at 07:50 am EDT Q: The proposed pipe routing from manhole F1-04-DMH to F1-15-DMH would undermine the existing scoreboard. The site subcontractor recommends connecting to an additional manhole (shown in red in the attached drawing) to avoid undermining the structure. This manhole would be provided free of cost. Please confirm if this is acceptable. Soccer Field Drainage Pipe Reroute-RFI_258.pdf Greg Melnyk (Samiotes Consultants, Inc.) Responded Thu Jul 31, 2025 at 10:41 am EDT A: See attached SKCE 52033.00 Tri-County Reg Voc Tech HS - RFI-258 SKCE-5.pdf													
257	0	Permanent Straw Erosion Control per Concom OOC	Closed	Xquisite Landscaping	Le, Tien (Xquisite Landscaping)	Johnson, Ti (Warn... Glazer, Daniel (D... Lyubetsky, Vladim... Wang, Yiling (War... SC, CA (Samiotes ... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Bhoite, Sameer T.... Powers, Stephen (...)	07/22/2025	Tristen Moore	07/27/2025	08/06/25					
		Arielena Lang Sent Tue Jul 22, 2025 at 12:51 pm EDT Q: Per the signed Concom Order of Conditions, dated 8/16/2024, the use of straw as an erosion control method was deemed unacceptable. As outlined in Spec 321500, straw is not permitted as a temporary erosion control measure. However, Spec 329200 indicated that straw is to be used as part of the permanent erosion control plan. Please confirm whether straw is acceptable for permanent erosion control use as specified in 329200, or if its use is entirely prohibited. Please advise. Condition #34 - Order of Condition RFI.png A: Stephen Powers (Samiotes Consultants, Inc.) Responded Tue Jul 22, 2025 at 01:00 pm EDT													



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
Straw is prohibited for use for either temporary or permanent erosion and sediment control measures per the Order of Conditions (8/16/24), Civil Plans and specifications.															
Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Tue Aug 5, 2025 at 11:54 am EDT															
A: PER ATTACHED															
RFI-257 Straw Bales DRA SCI Reviewed.pdf															
Tristen Moore (Consigli Construction Co., Inc.) Responded Thu Jul 24, 2025 at 03:22 pm EDT															
A: Please have Warner Larson or the relevant design consultant specify an erosion control mat material within spec 329200 that is acceptable per the Order of Conditions (08/16/24).															
Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Jul 23, 2025 at 02:41 pm EDT															
A: per attached															
cover_sheet.pdf															
256	0	Electrical Room and Mezzanine Wiring Methods	Open	Wayne J. Griffin ...	Bernen, Nate (Wayne J. Griffin Electric Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Bravo, Robert (Gr...	07/22/2025	Carly Hundertmark	07/27/2025		Glazer, Daniel (D... Lyubetsky, Vladim...				
Carly Hundertmark Sent Tue Jul 22, 2025 at 12:50 pm EDT															
Q: Please confirm for record that as discussed in the 7/22 coordination meeting that MC cable is an acceptable wiring method in electrical rooms and at the mezzanine level due to the lack of overhead space for branch conduit.															
2983 WJGEI RFI#4045-003 Electrical Room & Mezzanine Wiring Methods.pdf															
Robert Bravo (Griffith & Vary, Inc.) Responded Tue Jul 22, 2025 at 05:42 pm EDT															
A: Confirmed that MC Cable is acceptable in lieu of wire in conduit in Electrical Rooms and Mezzanines															
255	0	Electrical Requirements for Fire Pump Equipment	Open	Consigli Construc...	Barrow, Tim (Consigli Construction Co., Inc.)	Hoekstra, Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim... Bravo, Robert (Gr...	07/21/2025	Carly Hundertmark	07/26/2025		Hoekstra, Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim...				
Carly Hundertmark Sent Mon Jul 21, 2025 at 03:17 pm EDT															
Please clarify the following items regarding the electrical requirements for the fire pump equipment.															
Q: - The Fire Suppression specification section 2.20 calls for a 200V fire pump which was included in the submittal package. The electrical power riser drawings E4-0-1 and E4-0-3 show the fire pump controller and pump fed from a 480V service disconnect switch. Please confirm the pump and controller shall be rated for 480V. - Electrical Schedules Drawing E5-0-8 calls for a 20A 120V feed from Panel EP1 to the fire pump controller. Please advise if this circuit is necessary. - Electrical Schedules Drawing E5-0-8 calls for a 20A 208V feed from Panel EP1 to the jockey pump. The submitted jockey pump is rated for 480V. Please provide updated circuitry for the pump and controller. - The submitted fire pump controller cannot accommodate the 600MCM as shown on Drawing E4-0-3. Please advise.															
Electrical Connections for Fire Pump Equipment RFI.pdf															
Tri County - Fire Pump Submittal Package.pdf															
A: Robert Bravo (Griffith & Vary, Inc.) Responded Mon Jul 21, 2025 at 03:55 pm EDT															

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
See GV responses below in red:															
- The Fire Suppression specification section 2.20 calls for a 200V fire pump which was included in the submittal package. The electrical power riser drawings E4-0-1 and E4-0-3 show the fire pump controller and pump fed from a 480V service disconnect switch. Please confirm the pump and controller shall be rated for 480V. Fire Pump controller and pump shall be 480 volt, three phase. - Electrical Schedules Drawing E5-0-8 calls for a 20A 120V feed from Panel EP1 to the fire pump controller. Please advise if this circuit is necessary. 20A 120V feed is for controls, in addition to the 480 volt feeds. - Electrical Schedules Drawing E5-0-8 calls for a 20A 208V feed from Panel EP1 to the jockey pump. The submitted jockey pump is rated for 480V. Please provide updated circuitry for the pump and controller. Jockey pump shall be 208 volt, three phase. - The submitted fire pump controller cannot accommodate the 600MCM as shown on Drawing E4-0-3. Please advise. Not sure this makes sense as fire pump requires a 400 amp feed which is #600's.															
254	0	Flowmeter Clarification for Fire Pump & Jockey Pump	Closed	JCI Fire Protecti...	Pellegrine, Chris (JCI Fire Protection LP)	Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim... Glazer, Daniel (D...	07/21/2025	Carly Hundertmark	07/26/2025	07/22/25					
Carly Hundertmark Sent Mon Jul 21, 2025 at 12:41 pm EDT Q: Please confirm that the flowmeter is required as submitted at the Fire Pump and Jockey Pump. JCI RFI 21 - Tri County RVTHS.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jul 21, 2025 at 06:40 pm EDT A: per attached tri_county_reg_voc_tech_hs-rfi#254-flowmeter_clarification_for_fire_pump_&_jockey_pump-202507212041 - Response.pdf															
253	0	Proposed Drain Location of Stair 6 Main Drain	Closed	JCI Fire Protecti...	Pellegrine, Chris (JCI Fire Protection LP)	Lyubetsky, Vladim... Glazer, Daniel (D... Hoekstra, Christo... Vincent, Ray (C.A...	07/21/2025	Carly Hundertmark	07/26/2025	07/22/25					
Carly Hundertmark Sent Mon Jul 21, 2025 at 11:46 am EDT Attached are some screen shots of the proposed drain location of Stair 6 Main Drain penetrating the building. The elevation of the below location will be approximately 18" from finished floor/grade. Q: As stated in RFI 199, architect to confirm proposed location - please confirm. JCI RFI 21 - Tri County RVTHS.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Jul 22, 2025 at 11:10 am EDT A: per attached tri_county_reg_voc_tech_hs-rfi#253-proposed_drain_location_of_stair_6_main_drain-202507212059-DRA CRO Reviewed.pdf															
252	0	HVC at Bottom of Stair 5-1	Closed	JCI Fire Protecti...	Pellegrine, Chris (JCI Fire Protection LP)	Hoekstra, Christo... Vincent, Ray (C.A... Glazer, Daniel (D...	07/21/2025	Carly Hundertmark	07/26/2025	07/22/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Lyubetsky, Vladim...									
		Q: Carly Hundertmark Sent Mon Jul 21, 2025 at 11:42 am EDT As per NFPA 14 2019 edition, hose valve connections shall be provided at each main floor landing of required exit stairs. Stair 5-1 doesn't have the HVC at the bottom of the stair, only at the stage. Is a HVC required to be added as shown on the attached? The proposed location is accessible and out of the way. Please advise. JCI RFI 20 - Tri County RVTHS.pdf A: Daniel Glazer (Drummeys Rosane Anderson Inc.) Responded Mon Jul 21, 2025 at 06:40 pm EDT per attached tri_county_reg_voc_tech_hs-rfi#252-hvc_at_bottom_of_stair_5-1-202507212041 - Response.pdf													
251	0	Proposed Drain Location of Stair 1 Main Drain	Open	JCI Fire Protecti...	Pellegrine, Chris (JCI Fire Protection LP)	Hoekstra, Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim...	07/21/2025	Carly Hundertmark	07/26/2025			Hoekstra, Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim...			
		Q: Carly Hundertmark Sent Mon Jul 21, 2025 at 11:37 am EDT Attached are some screen shots of the proposed drain location of Stair 1 Main Drain penetrating the building. The elevation of the below location will be approximately 18" from finished floor/grade. As stated in RFI 199, architect to confirm proposed location - please confirm. JCI RFI 19 - Tri County RVTHS.pdf													
250	0	Stair 7 Sprinkler Type Clarification	Closed	JCI Fire Protecti...	Pellegrine, Chris (JCI Fire Protection LP)	Glazer, Daniel (D... Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim...	07/21/2025	Carly Hundertmark	07/26/2025	07/24/25					
		Q: Carly Hundertmark Sent Mon Jul 21, 2025 at 11:05 am EDT On Level 1 of Stair 7, the contract drawings show an upright sprinkler head in the stair that is accessible. The upright should be moved to the other side of the stair as shown on the attached. This would require a different feed and require an auxiliary drain. Please confirm. On Level 1 of Stair 7, in the small exterior storage room, the contract drawings show 2 upright sprinkler heads in a hard ceiling. Will this space maintain an ambient temperature of 40 degrees? If so, the upright heads will need to be changed to pendent heads. If not, JCI recommends replacing the two upright heads to extended coverage sidewall heads. See attached for the proposed second option. Please provide direction on how to proceed. JCI_RFI_18_-_Tri_County_RVTHS - CCC Comments.pdf A: Daniel Glazer (Drummeys Rosane Anderson Inc.) Responded Wed Jul 23, 2025 at 06:35 pm EDT per attached tri_county_reg_voc_tech_hs-rfi#250-stair_7_sprinkler_type_clarification-202507212044 -DRA CRO Reviewed.pdf													
249	0	Soffit Outside A205 Sprinkler Coverage	Closed	JCI Fire Protecti...	Pellegrine, Chris (JCI Fire Protection LP)	Glazer, Daniel (D... Hoekstra, Christo...	07/21/2025	Carly Hundertmark	07/26/2025	07/24/25					



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Vincent, Ray (C.A... Lyubetsky, Vladim...									



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Glazer, Daniel (D... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Melnyk, Greg (Sam...									
		Tristen Moore Sent Mon Jul 21, 2025 at 09:16 am EDT													
	Q:	1. Drainage pipe connecting F1-04-DMH and F1-15-DMH-EX is denoted to be 21" PVC. Subcontractor would like to confirm this is not supposed to be 12" PVC. Please clarify. 2. There is no identifying information on the drainage pipe connecting F1-12-DMH (B) to F1-15-DMH-EX (B). Please confirm diameter and material of proposed pipe.													
		C502_STORMWATER MANAGEMENT PLAN Rev.H.pdf													
		Greg Melnyk (Samiotes Consultants, Inc.) Responded Mon Jul 21, 2025 at 12:44 pm EDT													
	A:	1. Drainage pipe connecting F1-04-DMH and F1-15-DMH-EX is to be 21" PVC. 21" PVC is a listed size on approved PVC drainage pipe submittal dated 7/31/2024. 2. Drainage pipe connecting F1-12-DMH to F1-15-DMH-EX is an existing 30" RCP line. Intent is for F1-12-DMH to doghouse existing 30" RCP line that connects to F1-15-DMH-EX. 30" RCP to remain unless structurally compromised.													
245	0	Trash Compactor Rough in Locations	Open	Wayne J. Griffin ...	Bernen, Nate (Wayne J. Griffin Electric Inc.)	Glazer, Daniel (D... Bravo, Robert (Gr... Lyubetsky, Vladim...	07/17/2025	Carly Hundertmark	07/22/2025			Glazer, Daniel (D... Bravo, Robert (Gr... Lyubetsky, Vladim...			
		Carly Hundertmark Sent Thu Jul 17, 2025 at 12:59 pm EDT Please provide dimensions for the (3) locations for Trash Compactor Equipment show on ES-0-2.													
	Q:	- Trash Compactor Power - Trash Compactor Controls - Trash Compactor to MDF													
		2983 WJGEI RFI#4045-002 Trash Compactor Rough In Locations.pdf													
244	0	Confirming RFI: Slab Pour Stop Confirmation	Open	Consigli Construc...	Feraco, Will (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	07/17/2025	Carly Hundertmark	07/22/2025			Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...			
	Q:	Carly Hundertmark Sent Thu Jul 17, 2025 at 08:52 am EDT Specific to the gymnasium													

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
- CCC will adjust the pour stop at the gym to follow the attached detail at the locations show in orange on the plan view drawing. Blue is placed first and green is placed at a later date. General Rule of thumb - When locating vertical construction joints in the slab, CCC will place over the beam at the pour stop and stay within 2' of edge of flange (reference attached) RFI 244.pdf															
243	0	Bldg A Slab Penetrations Clarifications	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...	07/17/2025	Carly Hundertmark	07/22/2025	08/05/25					
Carly Hundertmark Sent Thu Jul 17, 2025 at 08:30 am EDT Q: Attached sketches and provide clarifications regarding Bldg A slab penetrations. Sturo RFI 047.pdf Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Tue Aug 5, 2025 at 03:32 pm EDT A: per attached RFI-243 - Bldg A Slab Penetrations Clarifications_edg response DRA EDG Reviewed.pdf															
242	0	EOS Discrepancy Bldg D	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim...	07/17/2025	Carly Hundertmark	07/22/2025	07/21/25					
Carly Hundertmark Sent Thu Jul 17, 2025 at 08:28 am EDT Q: There is a discrepancy for the EOS dimension along grid E.4 between grids 20 and 20.9 at third floor. Drawing A1-0-15 is showing 1'-3" but section 2/A3-2-25 is showing 11". Please clarify. Sturo RFI 046.pdf Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Fri Jul 18, 2025 at 10:18 am EDT A: per attached tri_county_reg_voc_tech_hs-rfi#242-eos_discrepancy_bldg_d-202507172050-DRA Reviewed.pdf															
241	0	Student Commons Linear Diffusers	Closed	Consigli Construc...	Barrow, Tim (Consigli Construction Co., Inc.)	Mattson, Wayne (G... Glazer, Daniel (D... Mattson, James (G... Lyubetsky, Vladim...	07/14/2025	Carly Hundertmark	07/19/2025	08/06/25					
Carly Hundertmark Sent Mon Jul 14, 2025 at 11:08 am EDT Q: The S-20 linear diffusers in the student commons (highlighted in the attachment) are called out to be 5' 0" long. The ceiling grid in this area is 1' x 2' ACT. Please advise if these diffusers can be reduced to 4' long or should be increased to 6'. Please also provide an updated RCP and mechanical drawings updating their locations.															



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
Student Commons Linear Diffusers RFI.pdf															
A: Wayne Mattson (Griffith & Vary, Inc.) Responded Tue Aug 5, 2025 at 02:16 pm EDT The linear slot diffusers can be reduced to 4'-0" long.															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Aug 5, 2025 at 05:12 pm EDT PER EOR RESPONSE															
A: Tim Barrow (Consigli Construction Co., Inc.) Responded Tue Jul 15, 2025 at 07:38 am EDT The following Revizto issues were attached to this RFI: ID 135 :: Mechanical (2983 - Tri-County - Construction) https://api.virginia.revizto.com/v5/region/redirect?url=revizto5://viewer/759841/issue_tracker/135 ID 135 (759841).jpg															
240.1	0	Water Heating System Installation	Open	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Vincent, Ray (C.A... Hoekstra, Christo... Glazer, Daniel (D... Lyubetsky, Vladim...	07/30/2025	Carly Hundertmark	08/04/2025			Hoekstra, Christo... Glazer, Daniel (D... Lyubetsky, Vladim...			
Q: Carly Hundertmark Sent Wed Jul 30, 2025 at 11:52 am EDT On drawing P0-1-1, which illustrates the water heater piping diagram. Please provide clarification regarding the intended installation approach. Specifically, should the piping be installed as depicted in detail P0-1-1, or should the water heating system be installed in accordance with the manufacturer's installation instructions. RFI # 58 Water Heating System Installation.pdf															
A: Ray Vincent (C.A. Crowley Engineering, Inc.) Responded Sun Aug 3, 2025 at 08:00 am EDT Provide manufacturer's piping diagram for review and response to this RFI.															
240	0	D Building WIC WIF Water Line Clarification	Closed	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Glazer, Daniel (D... Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim...	07/14/2025	Carly Hundertmark	07/19/2025	07/23/25					
Q: Carly Hundertmark Sent Mon Jul 14, 2025 at 10:59 am EDT On drawings P1-1-0D and P2-1-1, a 1" CW line is to be connected to a Yard Hydrant. Please provide an alternate routing due to the piping currently rising through a walk in freezer and a walk in cooler. RFI # 49 D Building WIC WIF water line clarification.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Jul 22, 2025 at 04:36 pm EDT PER ATTACHED tri_county_reg_voc_tech_hs-rfi#240-d_building_wic_wif_water_line_clarification-202507212045 - Response-DRA CRO Reviewed.pdf															
239	0	Vent Clearance	Closed	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Glazer, Daniel (D... Hoekstra, Christo... Vincent,	07/14/2025	Carly Hundertmark	07/19/2025	07/23/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Ray (C.A... Lyubetsky, Vladim...									
		Q: Carly Hundertmark Sent Mon Jul 14, 2025 at 10:57 am EDT Please provide clarification regarding the termination locations of the VTRs as shown on drawing P1-1-4D. It appears that the indicated vent terminations may not comply with code requirements distances from fresh air intake. If relocation of the VTRs is required, please provide a sketch illustrating the proposed routing of the piping on the floor below. RFI # 48 Vent Clearance.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Jul 22, 2025 at 04:38 pm EDT PER ATTACHED tri_county_reg_voc_tech_hs-rfi#239-vent_clearance-202507212045 - Response-DRA CRO Reviewed.pdf													
238	0	P4 Drinking Fountain Clariication	Closed	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Glazer, Daniel (D... Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim...	07/14/2025	Carly Hundertmark	07/19/2025	07/23/25					
		Q: Carly Hundertmark Sent Mon Jul 14, 2025 at 10:41 am EDT Please clarify the P4 Drinking Fountain fixture tag and its associated piping are intended to be located along Grid Lines S.3 and 4. Previous response in RFI 135, was unclear. RFI # 47 P4 Drinking Fountain Clarification.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Jul 22, 2025 at 04:40 pm EDT PER ATTACHED tri_county_reg_voc_tech_hs-rfi#238-p4_drinking_fountain_clariication-202507212045 - Response-DRA CRO Reviewed.pdf													
237	0	Toilet C120 Vent Clarification	Closed	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Lyubetsky, Vladim... Glazer, Daniel (D... Hoekstra, Christo... Vincent, Ray (C.A...	07/14/2025	Carly Hundertmark	07/19/2025	07/23/25					
		Q: Carly Hundertmark Sent Mon Jul 14, 2025 at 10:39 am EDT Please clarify the vent piping for the bathroom located along line R.2 and 18.7 within Storage-1 C119-1, as it is not indicated on drawing P1-1-1C or Mezzanine M105 on drawing P1-1-1MC. RFI # 46 C Building Toilet C120 Vent Clarification.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Jul 22, 2025 at 04:42 pm EDT PER ATTACHED tri_county_reg_voc_tech_hs-rfi#237-toilet_c120_vent_clarification-202507212045 - Response-DRA CRO Reviewed.pdf													
236	0	Water Lines in Mezz Elec Rm M111 and MDF Rm M110	Closed	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Glazer, Daniel (D... Hoekstra, Christo... Vincent, Ray (C.A...	07/14/2025	Carly Hundertmark	07/19/2025	07/22/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Lyubetsky, Vladim...									
		Carly Hundertmark Sent Mon Jul 14, 2025 at 10:36 am EDT Q: On drawing P1-1-1ME, there are water lines shown running above the MDF Room 110, continuing into a shaft where they drop to serve Toilets E109 and E105. Additionally, a 4" RL is depicted entering the Elec Room M111 to connect to a 4" roof drain. Please confirm whether this routing is intentional, as it is atypical to route piping through electrical rooms unless appropriate containment measures, such as a drip pan, are provided. RFI # 45 Mezz Electrical Room M111 and MDF Room M110.pdf A: Daniel Glazer (Drummeys Rosane Anderson Inc.) Responded Tue Jul 22, 2025 at 12:56 pm EDT per attached tri_county_reg_voc_tech_hs-rfi#236-water_lines_in_mezz_elec_rm_m111_and_mdf_rm_m110-202507212046 - Response DRA CRO Reviewed.pdf Tim Barrow (Consigli Construction Co., Inc.) Responded Tue Jul 15, 2025 at 07:25 am EDT The following Revizto issues were attached to this RFI: A: ID 78 :: Plumbing (2983 - Tri-County - Construction) https://api.virginia.revizto.com/v5/region/redirect?url=revizto5://viewer/759841/issue_tracker/78 ID 78 (759841).jpg													
235.1	0	Response to Consigli RFI #235 Circular Wash Fountain	Open	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Hoekstra, Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim...	08/04/2025	Carly Hundertmark	08/09/2025			Hoekstra, Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim...			
		Arielena Lang Sent Mon Aug 4, 2025 at 01:08 pm EDT In reference to Consigli RFI #235, Araujo has been instructed to route the water piping overhead, subsequently dropping down to the P17 circular wash fountain. Additionally, Drawing EQ2-0-16, which pertains to plumbing and hydronic heating equipment, includes a note indicating: "At the wash fountain, provide a non-potable cold-water line supported by the vent stack." Drawing P1-1-1C depicts a 3/4" cold water line running alongside the vent, which appears to be intended for testing purposes related to the plumbing system. However, EQ2-0-16 specifies a 3/4" non-potable cold-water (NPCW) line, also supported by the vent stack. Araujo is seeking clarification on whether this 3/4" line is required to be cold water (CW) or non-potable cold water (NPCW). Q: Furthermore, according to the MA Plumbing Code 248 CMR 10.11(1), "Piping shall not be supported by other piping that is connected to the plumbing system." Considering this regulation, Araujo requests clarification regarding the appropriate method of support for both water lines serving the P17 circular wash fountain and the water line serving the hose bib for plumbing project testing. RFI # 61 Response to Consigi RFI # 235 Circular Wash Fountain.pdf													
235	0	Plumbing Shop C138 Circular Wash Fountain	Closed	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Glazer, Daniel (D... Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim...	07/14/2025	Carly Hundertmark	07/19/2025	07/28/25					
		Q: Carly Hundertmark Sent Mon Jul 14, 2025 at 10:32 am EDT On drawing P1-1-1C, a P17 Circular Wash Fountain is specified for installation in Plumbing Shop C138. Please confirm that the water piping is to be routed underground, rising beneath the fixture, and that the vent piping													



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
is to rise up vertically through the center of the unit. RFI # 44 Confirming RFI Full Circle Sink.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri Jul 25, 2025 at 05:37 pm EDT per attached tri_county_reg_voc_tech_hs-rfi#235-plumbing_shop_c138_circular_wash_fountain-202507212046 - Response-DRA CRO Reviewed.pdf															
234	0	Health Careers C226 P12 Eye Wash	Closed	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Vincent, Ray (C.A... Glazer, Daniel (D... Hoekstra, Christo... Lyubetsky, Vladim...	07/14/2025	Carly Hundertmark	07/19/2025	07/23/25					
Q: Carly Hundertmark Sent Mon Jul 14, 2025 at 10:30 am EDT On drawing P1-1-2C, there's a P12 Recessed Emergency Eyewash Station shown in Health Careers Room C226 at grid lines 15 and R.1. However, there is no water, waste, or vent piping shown serving this fixture. RFI # 43 C Building Health Careers C226 P12 Eye Wash.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Jul 22, 2025 at 04:45 pm EDT PER ATTACHED tri_county_reg_voc_tech_hs-rfi#234-health_careers_c226_p12_eye_wash-202507212046 - Response-DRA CRO Reviewed.pdf															
233	0	A Building - Trench Drain	Closed	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Vincent, Ray (C.A... Glazer, Daniel (D... Hoekstra, Christo... Lyubetsky, Vladim...	07/14/2025	Carly Hundertmark	07/19/2025	07/23/25					
Q: Carly Hundertmark Sent Mon Jul 14, 2025 at 10:26 am EDT On Drawing P1-1-1Ab, a TD is indicated along lines 6.4 and 6.8 at grid line V. Please confirm this TD is needed as there is no corresponding oil waste piping depicted in this area shown on underground drawing P1-1-0Ab. RFI # 42 A Building Trench Drain.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Jul 22, 2025 at 04:51 pm EDT PER ATTACHED tri_county_reg_voc_tech_hs-rfi#233-a_building_-_trench_drain-202507212046 - Response-DRA CRO Reviewed.pdf															
232	0	A Building A East - P-4 Drinking Fountain	Closed	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Glazer, Daniel (D... Hoekstra, Christo... Lyubetsky, Vladim... Vincent, Ray (C.A...	07/14/2025	Carly Hundertmark	07/19/2025	07/22/25					
Q: Carly Hundertmark Sent Mon Jul 14, 2025 at 10:20 am EDT Drawing P1-1-1Ab indicates a P-4 drinking fountain located along grid lines 8 and R.2. However, the venting configuration for this fixture is not delineated. Please confirm if the intent for the vent piping is to extend beyond Stair 4 and tie into the 3" vent line serving Toilet Room A188, as detailed in drawing P1-1-1Aa.															

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
RFI # 41 A Building East P-4 Drinking Fountain.pdf															
Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Jul 22, 2025 at 10:40 am EDT A: PER ATTACHED tri_county_reg._voc._tech._hs-rfi#232-a_building_a_east_-_p-4_drinking_fountain-202507212045 - Response DRA CRO Reviewed.pdf															
231	0	Floor Box and Poke-Thru Dimensioned Locations B-E	Open	Wayne J. Griffin ...	Bernen, Nate (Wayne J. Griffin Electric Inc.)	Glazer, Daniel (D... Bravo, Robert (Gr... Lyubetsky, Vladim...	07/14/2025	Carly Hundertmark	07/19/2025		Glazer, Daniel (D... Bravo, Robert (Gr... Lyubetsky, Vladim...				
Carly Hundertmark Sent Mon Jul 14, 2025 at 08:16 am EDT Q: Please provide dimensioned locations for the floor boxes and poke-thru devices shown on electrical drawings. They do not appear to be dimensioned on the architectural plans. See attached for locations. Building A was provided in RFI 156, we need the remaining buildings. 2983 WJGEI RFI#4045-001 Floor Box & Poke-Thru Dimensioned Locations.pdf Alicia Martino (Consigli Construction Co., Inc.) Responded Tue Jul 29, 2025 at 10:48 am EDT The following Revizto issues were attached to this RFI: A: ID 130 :: Electrical (2983 - Tri-County - Construction) https://api.virginia.revizto.com/v5/region/redirect?url=revizto5://viewer/759841/issue_tracker/130 ID 130 (759841).jpg															
230	0	Confirming RFI: Gymnasium Grade Change as Topping Slab	Open	Riggs Contracting...	Cheschi, Anthony (Riggs Contracting, Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	07/14/2025	Carly Hundertmark	07/19/2025		Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...				
Carly Hundertmark Sent Mon Jul 14, 2025 at 07:57 am EDT FOR RECORD Q: CCC wants to place the perimeter "curb" grade change West, East, and North at the gymnasium as a separate pour as a topping slab. EDG confirmed this was acceptable as long as CCC ensures the surface is roughened and provide a bonding agent. CCC to provide 4" concrete screws at 4" concrete screws at 24" along the curb with #3 wire between the screws. The head of the screw to be 1" above the slab level so that there is 1" cover over the top of it at the curb.															
229	0	Confirming RFI: Door Drop at South E	Open	Riggs Contracting...	Cheschi, Anthony (Riggs Contracting, Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	07/14/2025	Carly Hundertmark	07/19/2025		Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...				

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
Vladim...															
Carly Hundertmark Sent Mon Jul 14, 2025 at 07:54 am EDT FOR RECORD Q: The door drop at E south Between Q and S1 inadvertently had #4 bar installed. CCC drilled and doweled additional #5 bar next to each #4 to correct.															
228	0	Confirming RFI: SOD Penetrations	Open	Consigli Construc...	Feraco, Will (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	07/14/2025	Carly Hundertmark	07/19/2025			Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...			
Carly Hundertmark Sent Mon Jul 14, 2025 at 07:51 am EDT FOR RECORD Q: CCC and EDG has confirmed different scenarios for SOD penetrations to help ease the installation process. Tri County - SOD Penetration Reinforcement Scenarios_edg comments.pdf															
227	0	Confirming RFI: Anchor Bolt Fixes (Q/23, W/21, W/21.7)	Closed	Riggs Contracting...	Cheschi, Anthony (Riggs Contracting, Inc.)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...	07/14/2025	Carly Hundertmark	07/19/2025	07/31/25					
Carly Hundertmark Sent Mon Jul 14, 2025 at 07:41 am EDT W/21 and W/21.7 - The anchor bolts are interrupted by the stirrups. CCC proposes to have an over lay of stirrups (the same number) where they cross over each other and adding doweled #8s as shown on the attached. Q: Q/23 - Proposed cutting off one anchor bolt and adding (2) additional anchor bolts as depicted on the attached. These have been approved previously in email correspondence with CCC and EDG. For record only. Q_23 Proposed Resolution.pdf RFI 227.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jul 30, 2025 at 12:56 pm EDT per attached RFI-227 - Confirming RFI Anchor Bolt Fixes Q23, W21, W21.7_edg response DRA EDG Reviewed.pdf															
226	0	Confirming RFI - Non-existing Drainage Pipe Called to Remain	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	Powers, Stephen (... SC, CA (Samiotes ... Glazer,	07/11/2025	Tristen Moore	07/16/2025	07/21/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Daniel (D... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Lyubetsky, Vladim...									
		Arielena Lang Sent Fri Jul 11, 2025 at 02:51 pm EDT Site sub-contractor confirmed after digging that the existing 12" RCP connecting proposed F1-04-DMH and proposed F1-03-DMH does not exist. Please confirm whether to use 12" RCP or 12" HDPE to connect the two proposed manholes. See attached drawing for location. Confirming RFI - Non-existing Drainage Pipe Called to Remain-226.pdf A: Stephen Powers (Samiotes Consultants, Inc.) Responded Fri Jul 18, 2025 at 09:43 am EDT If the 12" RCP line does not exist, Civil has no objections to changing the pipe material to 12" HDPE.													
225	0	Facade Mockup Framing Material (CFMF vs. LGMF)	Closed	Consigli Construc...	Moore, Tristen (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim...	07/11/2025	Tristen Moore	07/16/2025	07/17/25					
		Tristen Moore Sent Fri Jul 11, 2025 at 11:50 am EDT The facade of the proposed building is to be framed with cold-formed metal, yet the facade mockup drawing calls for light-gauge metal framing. Please confirm whether the facade mockup should have cold formed metal framing instead. A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Thu Jul 17, 2025 at 09:06 am EDT per attached 2983-Tri_County_Reg.Voc.Tech.HS-225-Facade_Mockup_Framing_Material_CFMF_vs.LGMF-2025-07-11-DRA Reviewed.pdf													
224	0	Electrical Conduit Routing from A186 to M102	Open	Wayne J. Griffin ...	Bernen, Nate (Wayne J. Griffin Electric Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Bravo, Robert (Gr...	07/11/2025	Carly Hundertmark	07/16/2025			Glazer, Daniel (D... Lyubetsky, Vladim...			
		Carly Hundertmark Sent Fri Jul 11, 2025 at 07:58 am EDT Electrical conduit routing from Elec A186 to M102, a total of 13 conduits, cannot be achieved overhead due to several restraints summarized below. Q: - There is 8" of clearance above the switchboard in A186 which does not allow enough space for the conduits to bend vertically to level 2. Pathways are limited by the plank which cannot have penetrations at the edges. - Pathways will need to run over the C Shops Mezz level and will be directly overhead the plumbing training booths. The design intent is to eliminate "traffic" from this area and to avoid. The area also has a sound isolation ceiling which will limit our ability to locate a pull box and will force the conduit elevation to be low within the space if overhead. - Conduit pathways above mezz ceiling (north-south) in C will take up substantial overhead space in addition to requiring multiple pull boxes when turning through Buildings D-E overhead. - With the unknowns of mechanical equipment sizes we also think it is best to reserve as much overhead ceiling space as possible to give us flexibility to locate equipment as coordination unfolds. As reviewed and verbally accepted during our 7/8 coordination meeting, Consigli and Griffin's recommendation is to route the majority of these conduits underground.													

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
		- For this, Griffin has confirmed that they can meet compaction requirements in addition to avoiding and coordinating with underground courtyard utilities and elements. - Cored penetrations will be required in two foundation locations which are indicated on the attached drawing for structural approval. Based on the above information we are looking for formally confirm via RFI that this conduit routing is acceptable. Tri-County RVTHS - Underground Conduit Routing from A186 to M102 B214 B317.pdf													
		Alicia Martino (Consigli Construction Co., Inc.) Responded Mon Jul 14, 2025 at 09:53 am EDT The following Revizto issues were attached to this RFI: A: ID 129 :: Electrical (2983 - Tri-County - Construction) https://api.virginia.revizto.com/v5/region/redirect?url=revizto5://viewer/759841/issue_tracker/129 ID 129 (759841).jpg													
		A: Robert Bravo (Griffith & Vary, Inc.) Responded Fri Jul 11, 2025 at 08:59 am EDT GV takes no exception to running conduits underground, however Architect shall review and respond as well.													
223	0	U/21 - Pier Adjustment	Closed	Riggs Contracting...	Cheschi, Anthony (Riggs Contracting, Inc.)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...	07/11/2025	Carly Hundertmark	07/16/2025	07/31/25					
		Carly Hundertmark Sent Fri Jul 11, 2025 at 07:55 am EDT The leveling plate on U/21 is a 6 bolt anchor pattern that is too large for the pier it is currently projected to sit on. The anchor bolts are hitting the stirrups. Therefore, CCC would like to adjust the pier to be 24"x31" to accommodate the need for the larger bolt pattern. In order to make this pier adjustment, new stirrups and an additional (2) #8 vertical dowels will be ordered. Q: See email correspondence with the acceptance of this fix by EDG. RFI 223.pdf													
		A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jul 30, 2025 at 12:56 pm EDT pe attached RFI-223 - U 21 - Pier Adjustment_edg response DRA EDG Reviewed.pdf													
222	0	Wood Flooring Humidification and Dehumidification	Open	Consigli Construc...	Barrow, Tim (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Mattson, James (G... Lyubetsky, Vladim... Mattson, Wayne (G...	07/10/2025	Carly Hundertmark	07/15/2025			Glazer, Daniel (D... Mattson, James (G... Lyubetsky, Vladim... Mattson, Wayne (G...			
		Carly Hundertmark Sent Thu Jul 10, 2025 at 01:59 pm EDT Following the procurement of the Wood Flooring scope of work, Consigli has reviewed the humidity requirements for wood flooring under Specification Sections 096460: Wood Athletic Flooring and 096400: Wood Flooring. Both specifications identify matching requirements and note to maintain a “space temperature is between 70-80 degrees, and the humidity is at 35% (confirm final humidity with flooring manufacturer)” and to “maintain relative humidity and ambient temperatures planned for building occupants.” Per MFMA (Maple Flooring Manufacture’s Association) and wood flooring product data, the humidity requirements are to maintain 35% to 50% relative humidity. Q:													

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
In review of the contract documents, it appears that the mechanical system does not have control over low humidity to these spaces and cannot introduce humidity if needed. Please confirm that low humidity controls to the Auditorium and Gymnasium are not required as part of the project. If not required, please note there will be no controls in place to increase humidity in these spaces, creating the potential for low moisture content and potential environmental issues in these flooring materials. Consigli has identified issues with wood flooring shrinkage on past projects due to low relative humidity levels once the building has been turned over to the owner for occupancy.															
221	0	Underlayment at Metal Flashing	Closed	Capeway Roofing S...	Correia, Michael (Capeway Roofing Systems, Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim...	07/10/2025	Carly Hundertmark	07/15/2025	07/21/25					
Carly Hundertmark Sent Thu Jul 10, 2025 at 01:26 pm EDT Per specification 076200, an underlayment is required when installing metal flashing directly on cementitious or wood substrates. The spec calls for a course of felt underlayment and cover with a slip-sheet or a course of polyethylene underlayment. However, the drawings do not show this. Please confirm this underlayment is necessary. Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Thu Jul 17, 2025 at 03:10 pm EDT A: PER ATTACHED 2983-Tri_County_Reg.Voc.Tech.HS-221-Underlayment_at_Metal_Flashing-2025-07-110-DRA Review.pdf															
220	0	Slab Depression for Basketball Court	Closed	Riggs Contracting...	Cheschi, Anthony (Riggs Contracting, Inc.)	Lyubetsky, Vladim... Glazer, Daniel (D...	07/10/2025	Carly Hundertmark	07/15/2025	07/30/25					
Carly Hundertmark Sent Thu Jul 10, 2025 at 10:57 am EDT Per coordination with wood flooring there is 2 1/8" slab depression needed for the athletic wood flooring. However, there is no dimensions for where that slab depression starts from the north, east, and west walls of the court. Please confirm starting dimensions of the slab depression required for the basketball court as shown on the attached. RFI 220.pdf Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Tue Jul 29, 2025 at 03:50 pm EDT A: per attached tri_county_reg_voc_tech_hs-rfi#220-slab_depression_for_basketball_court-202507112053-DRA Reviewed.pdf															
219	0	Stair 5 & 6 Level 3 Sprinkler Head Type	Closed	JCI Fire Protecti...	Pellegrine, Chris (JCI Fire Protection LP)	Hoekstra, Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim...	07/10/2025	Carly Hundertmark	07/15/2025	07/14/25					
Carly Hundertmark Sent Thu Jul 10, 2025 at 10:39 am EDT Q: Stair 5 and 6 Level 3, shows upright sprinkler heads on FP8-1-3Aa. However, the architectural drawings show an ACT ceiling finish. Please confirm if the upright sprinkler heads should be switched to pendent heads. JCI RFI 14 - Tri County RVTHS.pdf Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Fri Jul 11, 2025 at 04:30 pm EDT A: PER ATTACHED tri_county_reg_voc_tech_hs-rfi#219-stair_5_&_6_level_3_sprinkler_head_type-202507102037 - Response DRA CRO Reviewed.pdf															
218	0	Fire Protection in Corridor A201 & Library/Learning Commons A200	Closed	JCI Fire Protecti...	Pellegrine, Chris (JCI Fire Protection LP)	Glazer, Daniel (D...	07/10/2025	Carly Hundertmark	07/15/2025	07/14/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim...									
		Carly Hundertmark Sent Thu Jul 10, 2025 at 10:34 am EDT The architectural drawings depict a hard ceiling located between Corridor A207 and Library/Learning Commons A200. However, the fire protection drawings show uprights in this location. Please confirm if a hard ceiling is required and if so, a pendent head should be used instead of the upright as indicated on the fire protection drawings. Q: On the plan, west of the outside wall, as shown on the 3rd page on the attached, there is no sprinkler coverage shown in the open area soffits. Please confirm if sprinkler protection is necessary in this area. JCI RFI 13 - Tri County RVTHS.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri Jul 11, 2025 at 04:30 pm EDT A: PER ATTACHED tri_county_reg._voc._tech._hs-rfi#218-fire_protection_in_corridor_a201_&_library_learning_commons_a200-202507102038 - Response DRA CRO Reviewed.pdf													
217	0	Stair 1 Level 3 Sprinkler Heads	Closed	JCI Fire Protecti...	Pellegrine, Chris (JCI Fire Protection LP)	Glazer, Daniel (D... Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim...	07/10/2025	Carly Hundertmark	07/15/2025	07/23/25					
		Carly Hundertmark Sent Thu Jul 10, 2025 at 10:16 am EDT Currently, in Stair 1, Level 3 there are no sprinkler heads shown on the contract drawing. However due to NFPA 13, JCI believes that sprinkler heads are required as the code states that protection is needed at the top of each stair. Please confirm that coverage is necessary in this area. If it is deemed necessary, with the area being so complex, please issue a revised drawing depicting the locations and feeding of the sprinkler heads. Q: JCI RFI 15 - Tri County RVTHS.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Jul 22, 2025 at 04:33 pm EDT A: PER ATTACHED tri_county_reg._voc._tech._hs-rfi#217-stair_1_level_3_sprinkler_heads-202507212046 - Response-DRA CRO Reviewed.pdf													
216	0	Mineral Wool Vs. Spray Foam Insulation	Open	Century Drywall Inc.	Monte, Cotey (Century Drywall Inc.)	Lyubetsky, Vladim... Glazer, Daniel (D...	07/09/2025	Tristen Moore	07/14/2025			Moore, Tristen (C...			
		Arielena Lang Sent Tue Jul 8, 2025 at 01:49 pm EDT Due to constructability and ease of access, the drywall contractor wants to replace Spray Foam with Mineral Wool in the following locations: Q: 2/A5-3-2 3/A5-3-2 10/A5-3-2 11/A5-3-2 12/A5-3-2 13/A5-3-3 14/A5-3-3 10/A6-3-14													



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
Please confirm this is acceptable. PD for both are attached here and also presented for approval via submittal 072100-004.0. Mineral Wool Vs. Spray Foam Insulation RFI-216.pdf Mineral_Wool_Insulation.pdf 072100-Closed_Cell_Spray_Foam_Insulation_(Huntsman-Demilec).pdf															
Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Thu Jul 10, 2025 at 11:47 am EDT A: per attached tri_county_reg._voc._tech._hs-rfi#216-mineral_wool_vs._spray_foam_insulation-202507101450-DRA Reviewed.pdf															
215	0	Confirming RFI - CB F205	Open	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	SC, CA (Samiotes ... Glazer, Daniel (D... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Powers, Stephen (... Lyubetsky, Vladim...	07/09/2025	Tristen Moore	07/14/2025		SC, CA (Samiotes ... Glazer, Daniel (D... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Powers, Stephen (... Lyubetsky, Vladim...				
Q: Arielena Lang Sent Wed Jul 9, 2025 at 09:37 am EDT Per conversations with Steve Powers, catch basin F205 is to be shifted to Southwest corner of parking lot to avoid conflict with geothermal plans. Please see attached for the proposed layout. Confirming RFI-CB F205-215.pdf															
214	0	Cold Joint at Trench Drain	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	Johnson, Ti (Warn... Lyubetsky, Vladim... Glazer, Daniel (D...	07/08/2025	Tristen Moore	07/13/2025	08/04/25					
Q: Arielena Lang Sent Tue Jul 8, 2025 at 03:19 pm EDT The current design places concrete directly next to pavement, creating a cold joint beneath the track, which spans both materials. This will affect the durability and performance of the track. The sub recommends bringing the asphalt all the way to the drain. 1. Can the area currently specified as concrete be revised to asphalt up to the trench drain, matching the existing pavement width? 2. On the opposite side of the trench drain, can the same adjustment be made - extending the topsoil up to the drain at the current width of the topsoil? These adjustments would improve the long-term integrity of the track. Trench Drain Cold Joint RFI-214.pdf															
A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Jul 30, 2025 at 04:22 pm EDT per attached RFI#214-cold_joint_at_trench_drain_-202507231238-WL RESPONSE-updated.pdf															

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Thu Jul 24, 2025 at 11:50 am EDT per attached RFI#214-cold_joint_at_trench_drain_-202507231238-WL RESPONSE DRA WL Reviewed.pdf															
213	0	Arch Precast and Window Connection	Open	Consigli Construc...	Krawiec, Sarah (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim...	07/02/2025	Carly Hundertmark	07/07/2025			Glazer, Daniel (D... Lyubetsky, Vladim...			
Carly Hundertmark Sent Wed Jul 2, 2025 at 03:39 pm EDT Concerns were brought forward regarding the connection of the windows to the arch precast as shown on the mockup. Q: 1. Coreslab will provide a 3/4" smooth joint at the sills and jambs to help allow for a clean caulk joint. Please confirm this is acceptable. 2. Mockup will be done to test the sealant and metal sill to confirm acceptably.															
212	0	Ownership of Installation of Rain Leader from Courtyard	Closed	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	SC, CA (Samiotes ... Hoekstra, Christo... Glazer, Daniel (D... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Vincent, Ray (C.A... Powers, Stephen (... Lyubetsky, Vladim...	07/02/2025	Carly Hundertmark	07/07/2025	07/21/25					
Carly Hundertmark Sent Wed Jul 2, 2025 at 10:39 am EDT Per drawing P1-1-0C, a 6" rain leader runs through Building C, between grid lines 14.3 and 15, extending toward the courtyard. During Araujo's underground inspection conducted on June 30, 2025, the plumbing inspector raised concerns regarding the installation of piping to the area drains and the under-deck drainage system in the courtyard. Specifically, the concern pertains to the installation of piping not included within the plumber's contractual scope of work. Q: As referenced in Massachusetts Plumbing Code 248 CMR 10.17 (1): Storm Water Drainage: Any pipe receiving the discharge from rain or surface water which at any point enters the building or structure shall be considered storm water drainage piping, including, but not limited to, area drainage and clear water waste. Given that the drainage piping is located within the building footprint and re-enter the buildings structure before connecting to the exterior storm system, we respectfully request clarification regarding which contractor is responsible for the installation of this piping. RFI #40 C Building Storm Piping to Courtyard.pdf															
211	0	Trap Primer Connection Clarification	Closed	Araujo Bros.	Rebello, Sarah (Araujo Bros.	Glazer,	07/02/2025	Carly	07/07/2025	07/03/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
		- Drawing P1-1-2C, North of Grid Lines 15.8 and R.2		Plum...	Plumbing & Heating)	Daniel (D... Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim...		Hundertmark							
Q: Arielena Lang Sent Wed Jul 2, 2025 at 09:34 am EDT North of gridline 15.8 and R.2, there is a callout for a trap primer as shown on drawing P1-1-2C. Araujo is seeking clarification on which specific trap / floor drain is intended to be connected to the trap priming device. RFI # 39 C building Storage C224 Trap Primer.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Thu Jul 3, 2025 at 10:16 am EDT per attached tri_county_reg_voc_tech_hs-rfi#211-trap_primer_connection_clarification_-_drawing_p1-1-2c_north_of_grid_lines_15.8_and_r.2-2.pdf															
210	0	ADA Compliance Clarification for Urinals	Closed	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	Lyubetsky, Vladim... Glazer, Daniel (D...	07/02/2025	Carly Hundertmark	07/07/2025	07/14/25					
Q: Arielena Lang Sent Wed Jul 2, 2025 at 09:27 am EDT Araujo is seeking clarification regarding ADA compliance for the urinals. Please specify which urinal will meet ADA requirements in each of the following restrooms. RFI # 38 Urinals ADA Heights.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Thu Jul 10, 2025 at 02:59 pm EDT per attached tri_county_reg_voc_tech_hs-rfi#210-ada_compliance_clarification_for_urinals-202507031349-DRA Reviewed.pdf															
209	0	Floor Drain Discrepancy in Cust 117 and Cust 217	Closed	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim... Glazer, Daniel (D...	07/02/2025	Carly Hundertmark	07/07/2025	07/08/25					
Q: Carly Hundertmark Sent Wed Jul 2, 2025 at 09:16 am EDT On Drawings P1-1-1C and P1-1-2C, it appears that Cust 117 and Cust 217 do not depict floor drains serving these respective areas. Araujo is seeking clarification on whether the inclusion of a floor drain is necessary to adequately accommodate discharge for these backflow preventers. RFI # 37 C Building Cust 117 and 217 Floor Drain.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jul 7, 2025 at 11:58 am EDT per attached tri_county_reg_voc_tech_hs-rfi#209-floor_drain_discrepancy_in_cust_117_and_cust_217-202507051258-DRA CRO Review.pdf															
208	0	FP Service Depth Clarification	Open	Consigli Construc...	Barrow, Tim (Consigli Construction Co., Inc.)	Hoekstra, Christo...	07/01/2025	Carly Hundertmark	07/06/2025			Hoekstra, Christo...			

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Vincent, Ray (C.A... Lyubetsky, Vladim... Glazer, Daniel (D...					Vincent, Ray (C.A... Lyubetsky, Vladim... Glazer, Daniel (D...				
		Carly Hundertmark Sent Tue Jul 1, 2025 at 03:35 pm EDT When coordination occurred for the fire protection service to enter the north side of Room A161, it was based on 4'-6" coverage as shown on FP0-0-0. However, JCI has brought forward that the NFPA code calls for the coverage to be 5'-6" (see attached 2nd and 3rd pages). This issue is that the top of footing in this area is only at 5'-6" below grade. Possible Solutions Below: Q: 1. Outside of this room on the north side is grass, so it possible to change grades to get proper coverage? 2. Is underpinning an option? Potentially in the center of the footings shown on the attached? 3. Does it need to shift to existing step footing? ◦ This would cause other issues/cost (the trench would need to be accessible from within the building because of the length of pipe per NFPA). This should be the last resort. Please confirm if any of these solutions are acceptable or provide an alternate. RFI 208.pdf Carly Hundertmark (Consigli Construction Co., Inc.) Responded Mon Jul 21, 2025 at 01:25 pm EDT Proposed solution - CCC proposes the through wall flashing for exterior wall along column line V will be adjusted for the new grading of 1'-7" grade change to accommodate the needed elevation change. A: Please confirm this is acceptable. FP Service Confirming RFI.pdf Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Jul 2, 2025 at 09:25 am EDT A: per attached tri_county_reg_voc_tech_hs-rfi#208-fp_service_depth_clarification-202507012141-DRA CRO Reviewed.pdf													
207	0	Roof Clarifications	Closed	Capeway Roofing S...	Correia, Michael (Capeway Roofing Systems, Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim...	07/01/2025	Carly Hundertmark	07/06/2025	07/08/25					
		Carly Hundertmark Sent Tue Jul 1, 2025 at 12:00 pm EDT Q: 1. The AVB shown on the roof details, terminates on the horizontal face of the blocking at the roof edge. Please confirm that the AVB can extend to the vertical face of the blocking for installation purposes. 2. 8/A5-3-4 - Some details show the silicone sheet terminating on the backside of the plywood, where others show it terminating on the exterior side - please confirm the sheet is to extend to the exterior side. 3. The 2-piece metal flashing details (ex: 2/A5-3-4) changes between a 3 piece and a 2 piece based off of descriptions and images. Please confirm all metal flashing to precast should be a 2 piece metal flashing system. 4. 2/A5-3-5 depicts the AVB running through the sheathing which would cause a cut needed for the AVB to extend. Please confirm that the spray foam can act as an AVB at this location, so no cuts need to be made through the sheathing for AVB. RFI 207.pdf Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Jul 2, 2025 at 09:05 am EDT A: per attached tri_county_reg_voc_tech_hs-rfi#207-roof_clarifications-202507011831-DRA Reviewed.pdf													
206	0	Vapor Barrier Sealant on Slab Penetrations	Closed	Riggs Contracting...	Cheschi, Anthony (Riggs Contracting, Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine...	07/01/2025	Carly Hundertmark	07/06/2025	07/14/25					



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Lyubetsky, Vladim...									
		Carly Hundertmark Sent Tue Jul 1, 2025 at 09:46 am EDT As discussed during the Slab Quality Pre-Op on 7/1/25, Riggs is to follow the manufacturer's recommendation for the height needed on the seal of the vapor barrier to all penetrations and vertical surfaces. Please confirm.													
		Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Thu Jul 10, 2025 at 12:18 pm EDT per attached 2983-Tri_County_Reg.Voc.Tech.HS-206-Vapor_Barrier_Sealant_on_Slab_Penetrations-2025-07-0-DRA Review.pdf													
205	0	Geothermal Main Pipe Insulation	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	Glazer, Daniel (D... Reid, Joeseeph (RF... Adkins, John (RFS... Lyubetsky, Vladim... Gibson, Darcy (RF...	07/01/2025	Tristen Moore	07/06/2025	07/15/25					
		Tristen Moore Sent Tue Jul 1, 2025 at 07:52 am EDT Due to the pitch of the site, sub grade of geothermal pipe needed to be built up with dry material over a 30' span due to water infiltration in the trench. This causes the geothermal line to not have the required 4'6" minimum coverage and will require insulation per drawing note 1. Please confirm it is acceptable to use insulation for coverage over winter months. Final grade can also be adjusted as this is a landscape area. RFI #205 - Geothermal Main Pipe Insulation.pdf													
		Darcy Gibson (RFS (Rist-Frost-Shumway Engineering)) Responded Fri Jul 11, 2025 at 09:38 am EDT Response: The target ground cover is 48 inches. If achieving 48 inches of cover is not feasible over the winter months, provide 2 inches of rigid board insulation which allows the minimum cover to be reduced to 36 inches. A: RFS Response by: Joe Reid RFS Engineering, P.C. Date: 07/10/2025 10504 RFI #205 Geothermal Main Pipe Insulation-updated.pdf													
		Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jul 14, 2025 at 02:01 pm EDT per Engineers responses													
		Darcy Gibson (RFS (Rist-Frost-Shumway Engineering)) Responded Wed Jul 2, 2025 at 03:31 pm EDT Response: The target ground cover is 48 inches. If achieving 48 inches of cover is not feasible over the winter months, provide 2 inches of rigid board insulation which allows the minimum cover to be reduced to 36 inches. A: RFS Response by: Joe Reid RFS Engineering, P.C. Date: 07/02/2025 10504 RFI #205 Geothermal Main Pipe Insulation.pdf													
204	0	Cut Bent Plate - MEP Coordination Along 6/P	Closed	Consigli Construc...	Barrow, Tim (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng...	06/30/2025	Carly Hundertmark	07/05/2025	07/22/25					



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Hill, Tim (Engine... Lyubetsky, Vladim...									
		Carly Hundertmark Sent Mon Jun 30, 2025 at 12:18 pm EDT Q: Please confirm it is acceptable to cut the bent plate within the wall highlighted in the attachment at 6/P line. This is due to MEP coordination. RFI 204.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jul 21, 2025 at 03:49 pm EDT A: per attached RFI-204 Rev1_edg response-DRA EDG Reviewed.pdf Carly Hundertmark (Consigli Construction Co., Inc.) Responded Tue Jul 15, 2025 at 12:38 pm EDT A: See mark up as requested by EDG to confirm. RFI 204 Rev 1.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jul 14, 2025 at 04:20 pm EDT A: PER ATTACHED RFI-204 - cut bent plate - mep coordination along 6 p_edg response DRA EDG Reviewed.pdf Tim Barrow (Consigli Construction Co., Inc.) Responded Tue Jul 8, 2025 at 09:54 am EDT The following Revizto issues were attached to this RFI: A: ID 144 :: Plumbing (2983 - Tri-County - Construction) https://api.virginia.revizto.com/v5/region/redirect?url=revizto5://viewer/759841/issue_tracker/144 ID 144 (759841).jpg													
203	0	Wall Hydrant at G/23 Piping	Closed	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim... Hoekstra, Christo...	06/26/2025	Carly Hundertmark	07/01/2025	07/08/25					
		Carly Hundertmark Sent Thu Jun 26, 2025 at 01:36 pm EDT Q: Drawing P1-1-E, Engineering Technology E 125, at grid lines G and 23, indicates a callout for a wall hydrant. However, no associated water piping is shown. Please confirm whether a 3/4" CW branch be taken off the CW main running adjacent to the WH. RFI # 36 E Building Wall Hydrant Piping.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jul 7, 2025 at 11:58 am EDT A: per attached tri_county_reg_voc_tech_hs-rfi#203-wall_hydrant_at_g_23_piping-202507051257-DRA CRO Review.pdf													
202	0	D116.2 - Missing Drain Line	Closed	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	Lyubetsky, Vladim... Glazer, Daniel (D... Hoekstra, Christo... Vincent, Ray (C.A...	06/26/2025	Carly Hundertmark	07/01/2025	07/08/25					



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
Q: Carly Hundertmark Sent Thu Jun 26, 2025 at 01:31 pm EDT On Drawing P1-1-1ME, Conference Room D116.2 indicates a P7 sink located at grid lines E.4 and 21. However, on Drawing P1-1-1D, there is not routing depicted for a sanitary pipe to serve the P7 sink. Please confirm routing. RFI # 35 D Building Conference D116.2 Missing Drain Line.pdf A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Mon Jul 7, 2025 at 11:58 am EDT per attached tri_county_reg_voc_tech_hs-rfi#202-d116.2_-_missing_drain_line-202507051257-DRA CRO Review.pdf															
201	0	Waiter 104 - 2 inch Waste Discrepancy	Closed	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	Glazer, Daniel (D... Hoekstra, Christo... Lyubetsky, Vladim... Vincent, Ray (C.A...	06/26/2025	Carly Hundertmark	07/01/2025	07/08/25					
Q: Carly Hundertmark Sent Thu Jun 26, 2025 at 01:23 pm EDT On Drawing P1-1-0D, at Waiter 104 between grid lines 20.5 and 20.9, there is no indication of the (2) 2" waste line risers. However, the enlarged P2-1-1 illustrates the routing of these (2) 2" waste lines, but appears to be inconsistent with the underground layout shown in P1-1-0D. Please confirm number and location of the (2) 2" waste lines. RFI # 34 D Building Waiter D104 2 inch Waste.pdf A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Mon Jul 7, 2025 at 11:58 am EDT per attached tri_county_reg_voc_tech_hs-rfi#201-waiter_104_-_2_inch_waste_discrepancy_-202507051256-DRA CRO Review.pdf															
200	0	Toilet C120 - No Indication of Waste Line	Open	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim... Glazer, Daniel (D...	06/26/2025	Carly Hundertmark	07/01/2025			Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim... Glazer, Daniel (D...			
Q: Carly Hundertmark Sent Thu Jun 26, 2025 at 01:15 pm EDT On drawings P1-1-0C and P1-1-1C, there appears to be no indication of a sanitary drainage line designated for the P2 sink fixture in Toiler C114. Please provide clarification on the intended routing of the drain line to this fixture. RFI # 33 Toilet C120 No Indication of a Waste Line.pdf A: Carly Hundertmark (Consigli Construction Co., Inc.) Responded Mon Jul 21, 2025 at 09:34 am EDT Regarding the below response, clarification is requested regarding P4-0-1 and vent riser diagrams #10. The riser diagram shows P2 - 2" waste line connecting to the 4" toilet waste riser, which is typical where the sink and toilet share the same wet wall. In this instance, the toilet and P2 sink are on opposite walls, which would require an individual waste stack to receive the drainage from both P2 sinks in C114 and C214, as well as additional vent piping, due to not being able to combine venting until we are above the ceiling space. Additionally, on P1-1-2C an additional vent will need to be run overhead in, TOILET C213, due to then venting for Toilet C213A and C213 being combined within the wet wall below ceiling height. There is no way to connect the P2 drain piping to the 4" Waste riser, without running the piping underground due to being situated along opposite walls, therefore please provide a sketch showing preferred routing and sizing for this piping underground on drawing P1-1-0C as it is currently not shown. In this instance, P4-0-1 detail #10, does not correlate to the scope of work applicable in this location due to the P2 sink and P1 toilet being located on opposite walls in C114 & C214. RFI # 51 C Buliding RFI #200 Response - Araujo RFI #33.pdf A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Fri Jun 27, 2025 at 11:51 am EDT															



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
per attached tri_county_reg_voc_tech_hs-rfi#200-toilet_c120_-_no_indication_of_waste_line-202506261833 - Response DRA CRO Reviewed.pdf															
199	0	Fire Protection System Added Drain Piping to Exterior of the Building	Closed	JCI Fire Protecti...	Pellegrine, Chris (JCI Fire Protection LP)	Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim... Glazer, Daniel (D...	06/26/2025	Carly Hundertmark	07/01/2025	07/14/25					
Carly Hundertmark Sent Thu Jun 26, 2025 at 10:13 am EDT A fair number of first-floor heads are being supplied from the mezzanine level. This configuration creates system imbalance and increases the likelihood of water being trapped in various low points across the system. According to NFPA standards, trapped water between 5 and 50 gallons may be addressed with an auxiliary drain—typically a ball valve and plug installed at the low point. However, in several areas, we anticipate the volume of trapped water will exceed 50 gallons. In these cases, NFPA requires the installation of hard-piped drains. Q: To comply with code and ensure proper drainage, JCI will need to coordinate multiple exterior penetrations throughout the first floor and the addition of gang drains. This additional piping and coordination effort will require significant design, labor and materials which should be considered beyond the original scope. Please provide confirmation & locations for all drain piping for all the combination standpipes and exterior penetration locations as no drains are shown on the contract drawings. RFI 199 - JCI RFI 10 - Tri County RVTHS.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Thu Jul 10, 2025 at 03:24 pm EDT PER ATTACHED tri_county_reg_voc_tech_hs-rfi#199-fire_protection_system_added_drain_piping_to_exterior_of_the_building-202507031728-DRA CRO.pdf															
198	0	Distance from Trench Drain to Monument Radius Points	Closed	Northeast Contrac...	Armentrout, Jack (Northeast Contractors, Inc.)	Glazer, Daniel (D... Bhoite, Sameer T... Johnson, Ti (Warn... Lyubetsky, Vladim... Wang, Yiling (War...	06/25/2025	Tristen Moore	06/30/2025	08/04/25					
Tristen Moore Sent Wed Jun 25, 2025 at 10:11 am EDT Q: 1. Distance shown from the monument radius points to the inside edge of resilient track surfacing on L502 is 106.000'. However the trench drain will be installed prior to the track. Please provide a radius dimension to the center of trench drain. Otherwise, contractor will need to scale off drawings. 2. There is a typo on the southern monument easting coordinate. Please provide correct coordinate. RFI-198 Markup.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri Jun 27, 2025 at 11:29 am EDT per attached 2983-Tri_County_Reg.Voc.Tech.HS-198-Distance_from_Trench_Drain_to_Monument_Radius_Points-2025-06-26WL RESPONSE DRA WL Reviewed.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri Jul 25, 2025 at 12:01 pm EDT															



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
per attached to resolve an incorrect dimension RFI 198-Distance_from_Trench_Drain_to_Monument_Radius_Points-2025-06-26 WL RESPONSE-REVISED.pdf															
197	0	Bent Anchor Bolt Fixes	Closed	Riggs Contracting...	Cheschi, Anthony (Riggs Contracting, Inc.)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...	06/24/2025	Carly Hundertmark	06/29/2025	07/31/25					
Carly Hundertmark Sent Tue Jun 24, 2025 at 01:07 pm EDT When trying to bend back the anchor bolts, they were not able to adjust back correctly. Per EDG on 6/23, it is acceptable to core out the bent anchor bolts and provide a 1" dia. bolt in epoxy with a 12" embedment. See list below of all anchor bolts affected. Q: S.1/14 - NE and SE anchor bolts E of S.7/14.5 - NE and SE anchor bolts D/8 - SW anchor bolt U/16 - NW anchor bolt U/18 - SW and NW anchor bolts A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Jul 30, 2025 at 11:25 am EDT per attached RFI-197 - Bent Anchor Bolt Fixes_edg response DRA EDG Reviewed.pdf A: Carly Hundertmark (Consigli Construction Co., Inc.) Responded Tue Jun 24, 2025 at 04:43 pm EDT This is for documentation purposes only. Please confirm this can be closed out. Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Tue Jun 24, 2025 at 02:23 pm EDT Carly: We had responded to this 1 prior to receiving this notification. Is there and issue or is it closed out? Daniel Daniel Glazer, AIA, LEED AP Project Architect [Rectangle Description automatically generated with low confidence] Drumme Rosane Anderson, Inc. Howard Clock Building 260 Charles Street, Studio 300 Waltham, MA 02453 Phone: 617. 383. 4410 www.draws.com ~WRD0004.jpg image001.png															
196	0	Gym Joist Reconfiguration Due to MEP Coordination	Closed	Sturo Metal Inc.	Dub��, J��r��me (Sturo Metal Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky,	06/23/2025	Carly Hundertmark	06/28/2025	06/26/25					



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
Vladim...															
Carly Hundertmark Sent Mon Jun 23, 2025 at 03:54 pm EDT Per MEP Coordination, a few joists had to be adjusted to accommodate duct and piping. This the proposed new design from Sturo.															
Q: Please confirm this is acceptable. JE3.3 - Rev 1.pdf															
Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jun 25, 2025 at 12:35 pm EDT A: PER ATTACHED RFI-196 - Gym Joist Reconfiguration Due to MEP Coordination_edg response-DRA EDG Reviewed.pdf															
195	0	Victaulic UMC Instead of Wet Alarm	Closed	JCI Fire Protecti...	Pellegrine, Chris (JCI Fire Protection LP)	Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim... Glazer, Daniel (D...	06/23/2025	Carly Hundertmark	06/28/2025	06/24/25					
Q: Carly Hundertmark Sent Mon Jun 23, 2025 at 11:21 am EDT The riser detail on FP0-0-0 shows 3 wet alarm valves for each zone. JCI requests the use of the attached Victaulic UMC in place of wet alarm valves due to the bell being electric and wet alarm valves typically supply a water motor gong. Please advise if this is acceptable. JCI RFI 11 - Tri County RVTHS.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Jun 24, 2025 at 11:11 am EDT per attached tri_county_reg._voc._tech._hs-rfi#195-victaulic_umc_instead_of_wet_alarm-202506241436-DRA CRO Reviewed[1].pdf															
194	0	ACM & Metal Panel Finish Selections	Closed	Consigli Construc...	Moore, Tristen (Consigli Construction Co., Inc.)	Lyubetsky, Vladim... Glazer, Daniel (D...	06/23/2025	Tristen Moore	06/28/2025	07/15/25					
Q: Tristen Moore Sent Mon Jun 23, 2025 at 11:18 am EDT Please provide color designations for the desired ACM & Metal Panel finishes. Reference CCC comments made on submittal #'s 074200_013.0 and 074210_013.0. Specified finishes required for ACM, Metal Panel, and all exposed sealants.															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jul 14, 2025 at 01:31 pm EDT per attached 2983-Tri_County_Reg.Voc.Tech.HS-194-ACM_amp_Metal_Panel_Finish_Selections-2025-06-24-DRA Reviewed.pdf															
193	0	A3-02-DMH (Out) Elevation Change	Closed	Northeast Contrac...	Dupre, Arnold (Northeast Contractors, Inc.)	Glazer, Daniel (D... SC, CA (Samiotes ... Melnyk, Greg (Sam... Pilat, Jeffrey (S...	06/20/2025	Tristen Moore	06/25/2025	06/24/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Hadley, Kyle (Sam... Lyubetsky, Vladim... Powers, Stephen (...)									
		Q: Tristen Moore Sent Fri Jun 20, 2025 at 10:24 am EDT As currently designed, to the Drain from the Courtyard connects to Detention System #1 would require coring into the Detention System through the already installed sealant tape. Coring through this would compromise the watertight seal and potentially require complete re-installation of the sealant. The sitework subcontractor proposes connecting the Drain from the Courtyard directly to A3-02-DMH to eliminate any coring of the Detention System. Please confirm whether or not this is acceptable. A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Mon Jun 23, 2025 at 10:27 am EDT per attached 2983-Tri_County_Reg.Voc.Tech.HS-193-A3-02-DMH_Out_Elevation_Change-2025-06-23-DRA SCI Review.pdf A: Stephen Powers (Samiotes Consultants, Inc.) Responded Mon Jun 23, 2025 at 04:09 pm EDT RFI 193 is rejected, and contractor shall follow previous guidance from RFI 93 response from Civil Consultant (see previously sent plan response). SCI already allowed roof leader to be connected to A3-02-DMH. Courtyard connection should be direct connect as Civil has concern for potential back up in A3-02-DMH if additional connection are added. Contractor to make connections as shown on design drawings and reapply materials to ensure watertightness as per original design intent.													
192	0	Bleacher Pad and Track Connection	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	Lyubetsky, Vladim... Wang, Yiling (War... Glazer, Daniel (D... Bhoite, Sameer T... Johnson, Ti (Warn...	06/20/2025	Tristen Moore	06/25/2025	06/24/25					
		Q: Carly Hundertmark Sent Fri Jun 20, 2025 at 10:08 am EDT On L502, a bleacher pad is shown with dimensions provided. However, when looking at the cut of the track on 1/L505, there is a note stating that from the end of the track, "1 Meter (3'-4") to Nearest Obstruction Min.". Please confirm if the bleacher concrete pad should un right up to the end of the track or if there is space between them. RFI 192.pdf A: Ti Johnson (Warner Larson Landscape Architects) Responded Fri Jun 20, 2025 at 03:07 pm EDT The concrete runs up to the outside of the fence. Asphalt paving runs up to the inside of the fence. The clear area noted in the detail is asphalt paving on the ground plain between the outer lane line and fence. A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Mon Jun 23, 2025 at 11:39 am EDT per consultant													
191	0	Re-Use of Fencing At Track Field	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	Glazer, Daniel (D... Wang, Yiling (War...	06/19/2025	Tristen Moore	06/24/2025	06/24/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Johnson, Ti (Warn... SC, CA (Samiotes ... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Bhoite, Sameer T.... Powers, Stephen (... Lyubetsky, Vladim...									
		Q: Tristen Moore Sent Thu Jun 19, 2025 at 01:27 pm EDT In regards to the soccer field/track fence, Drawing L102 calls for the re-use of existing fence posts around the perimeter. These posts are galvanized/silver (and very aged); but all of the new site fencing calls for black fabric/posts/rails. Please advise if the Owner wishes to consider replacing these posts with all black materials to match all other site fencing. It is important that we plan this in conjunction with other site work in this area, as we would be disturbing the finishes in this area." A: Ti Johnson (Warner Larson Landscape Architects) Responded Fri Jun 20, 2025 at 03:11 pm EDT Correct. The posts west of the track are in good condition structurally. The base scope is to replace the fabric, rails and hardware, with black vinyl coated, but leave the posts. If the posts will be damaged due to construction work, then replacement is advised. Architect to verify direction with owner. A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jun 23, 2025 at 11:39 am EDT per consultant response													
190	0	Ground Face CMU Details	Closed	Fernandes Masonry...	Fernandes Jr., David M. (Fernandes Masonry, Inc.)	Glazer, Daniel (D... Hill, Tim (Engine... Lyubetsky, Vladim...	06/19/2025	Tristen Moore	06/24/2025	07/15/25					
		Q: Tristen Moore Sent Thu Jun 19, 2025 at 11:09 am EDT Drawings note that ground face CMU is to be provided where adjacent building components abut the exterior face of split face CMU. Please provide a typical detail for this condition. FMI RFI 002 Arachitectural CMU Type-Finish.PDF A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jul 14, 2025 at 05:56 pm EDT per attached tri_county_reg_voc_tech_hs-rfi#190-ground_face_cmu_details-202506192032-DRA Review.pdf													
189	0	Confirming RFI: Facade Mockup Intent	Open	Consigli Construc...	Moore, Tristen (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim...	06/18/2025	Tristen Moore	06/23/2025			Moore, Tristen (C...			

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
	Q:	Tristen Moore Sent Wed Jun 18, 2025 at 05:08 pm EDT Please confirm the intent for the facade mockup is for constructability only and that final finish colors are not expected for the mockup.													
	A:	Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jul 14, 2025 at 01:48 pm EDT per attached 2983-Tri_County_Reg.Voc.Tech.HS-189-Confirming_RFI_Facade_Mockup_Intent-2025-06-19-DRA Reveiw.pdf													
187	0	Misc. Anchor Bolt Fixes Part 2	Closed	Riggs Contracting...	Cheschi, Anthony (Riggs Contracting, Inc.)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...	06/18/2025	Carly Hundertmark	06/23/2025	06/26/25					
Carly Hundertmark Sent Wed Jun 18, 2025 at 09:06 am EDT															
	Q:	- Q.3/14 - 1/2" out of tolerance - Sturo to address baseplate in shop to accommodate - Y/17 - Cut down anchor bolts, install elocone nuts, add stirrups and grout to leveling plate height. See attached sketch. - Y/18 - Cut down anchor bolts, install elocone nuts, add stirrups and grout to leveling plate height. See attached sketch. RFI 187.pdf													
	A:	Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jun 25, 2025 at 12:35 pm EDT PER ATTACHED RFI-187 - Misc.Anchor Bolt Fixes Part 2_edg response-DRA EDG Reviewed.pdf													
186	0	CW Finish Selection	Closed	Chandler Architec...	Mucciarone, Max (Chandler Architectural Products Inc.)	Lyubetsky, Vladim... Glazer, Daniel (D...	06/17/2025	Tristen Moore	06/22/2025	07/15/25					
	Q:	Tristen Moore Sent Tue Jun 17, 2025 at 01:46 pm EDT Per previous conversations - Chandler Architectural Products are getting ready to submit product data and a mockup submittal package for the Metal Windows scope. For the purpose of the mockup, are you expecting to see finalized curtainwall colors? They will be submitting the specified EFCO system. See attached color chart to start the conversation. If you would like a custom color and have one in mind, it would be helpful to get the color code so Chandler can request a sample. AFS Standard Color Card.pdf													
	A:	Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jul 14, 2025 at 01:31 pm EDT per attached tri_county_reg_voc_tech_hs-rfi#186-cw_finish_selection-202506171913-DRA Reviewed.pdf													
185	0	Entrance Foot Grille Clarification	Closed	Consigli Construc...	Moore, Tristen (Consigli Construction Co., Inc.)	Procopio, Ann Mar... Glazer, Daniel (D... Lyubetsky, Vladim...	06/17/2025	Tristen Moore	06/22/2025	06/18/25					
Q: Tristen Moore Sent Tue Jun 17, 2025 at 11:50 am EDT															



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
Spec Section 124820 - Entrance Floor Grilles specifies FGC-1 to be Ultra Entry by Mats, Inc. and the legend on drawing AF-1-1-1A references Mighty Entry by Mats, Inc. They are both products made by Mats, Inc., but are significantly different. Please clarify which product is preferred.															
Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Jun 17, 2025 at 03:19 pm EDT															
A: PER ATTACHED															
2983-Tri_County_Reg.Voc.Tech.HS-185-Entrance_Foot_Grille_Clarification-2025-06-17 DRA Reviewed.pdf															
184	0	Flashing/Sealant at Floor Drain Bodies	Closed	Consigli Construc...	Allen, Casey (Consigli Construction Co., Inc.)	Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim... Glazer, Daniel (D...	06/16/2025	Carly Hundertmark	06/21/2025	07/31/25					
Q: Carly Hundertmark Sent Mon Jun 16, 2025 at 09:48 am EDT Please confirm if flashing/sealant is required at floor drain bodies/covers. If so, please provide a detail.															
Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jul 30, 2025 at 12:48 pm EDT															
A: per attached															
2983-Tri_County_Reg.Voc.Tech.HS-184-Flashing_Sealant_at_Floor_Drain_Bodies-2025-06-16-DRA CRO Review.pdf															
183	0	Slope to Floor Drains	Closed	Riggs Contracting...	Cheschi, Anthony (Riggs Contracting, Inc.)	Hill, Tim (Engine... Hoekstra, Christo... Glazer, Daniel (D... Dhruv, Mehul (Eng... Vincent, Ray (C.A... Lyubetsky, Vladim...	06/16/2025	Carly Hundertmark	06/21/2025	07/22/25					
Q: Carly Hundertmark Sent Mon Jun 16, 2025 at 09:46 am EDT When reviewing drawings and specs, slopes were called for at floor drains, but no value was given.															
Please confirm the slope to floor drains should be 1/8" per foot at 2' around center of drain is acceptable.															
Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jul 21, 2025 at 03:38 pm EDT															
A: per attached															
2983-Tri_County_Reg.Voc.Tech.HS-183-Slope_to_Floor_Drains-2025-06-16-DRA Reviewed.pdf															
182	0	Misc. Anchor Bolt Fixes	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	06/16/2025	Carly Hundertmark	06/21/2025	06/26/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Glazer, Daniel (D...									
Carly Hundertmark Sent Mon Jun 16, 2025 at 08:42 am EDT															
Q:		1. B/22 - Sturo will ream holes to accommodate the 1/8" out of tolerance 2. D/8 - Bend anchor bolts as much as possible, cut it to 1.5" from leveling plate and add an Elocone nut 3. M/6 - Sturo to add shim under base plate to get proper elevation 4. Q.3/13 - Sturo to adjust column on base plate in shop to accommodate slightly skewed leveling plate 5. Q/13.3 - Sturo to adjust column on base plate in shop to accommodate slightly skewed leveling plate 6. S.1/15 - Sturo will ream holes to accommodate the 1/8" out of tolerance 7. U/13 - Sturo will ream holes to accommodate the 1/8" out of tolerance 8. U/16 - Sturo to bend back the NW anchor bolt to within tolerance 9. U/17 - Sturo will ream holes to accommodate the 1/8" out of tolerance 10. U/18 - Sturo to bend back the SW and NW anchor bolts to within tolerance 11. U/9 - Sturo will ream (1) hole to accommodate the 1/8" out of tolerance 12. V.9/5 - Sturo will ream holes to accommodate the 1/8" out of tolerance 13. S.1/14 - Sturo will bend back the NE anchor bolt and cut the SE anchor bolts to 1.5" from leveling plate and add an Elocone nut 14. E of S.7/14.5 - Sturo to cut the NE and SE anchor bolts to 1.5" from leveling plate and add an Elocone nut													
Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jun 25, 2025 at 12:35 pm EDT															
A:		PER ATTACHED RFI-182 - Misc.Anchor Bolt Fixes_edg response-DRA EDG Reviewed.pdf													
181	0	Radon Riser Clarifications	Closed	Araujo Bros. Plum...	Pinhancos, Derrick (Araujo Bros. Plumbing & Heating)	Glazer, Daniel (D... Lyubetsky, Vladim...	06/13/2025	Carly Hundertmark	06/18/2025	07/03/25					
Carly Hundertmark Sent Fri Jun 13, 2025 at 10:20 am EDT															
Q:		When reviewing the Radon Riser Diagrams, the Mezzanine Level does not match the rest of the levels neither in terms of number of risers nor their locations. Please confirm the extra and moved locations of the risers on this level are required and if so, please provide a drawing indicating how the risers should be run horizontally along that floor.													
Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jul 2, 2025 at 02:36 pm EDT															
A:		per attached 2983-Tri_County_Reg.Voc.Tech.HS-181-Radon_Riser_Clarifications-2025-06-16-DRA ROU Reviewed.pdf													
180	0	HSS Visible in Stair 2 Curtainwall	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...	06/12/2025	Carly Hundertmark	06/17/2025	06/25/25					
Carly Hundertmark Sent Thu Jun 12, 2025 at 01:13 pm EDT															
Q:		The HSS shown on the following sketch is in the clear opening of the curtain wall. Please confirm this is acceptable. Sturo RFI 044.pdf													

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Mon Jun 16, 2025 at 04:14 pm EDT per attached tri_county_reg_voc_tech_hs-rfi#180-hss_visible_in_stair_2_curtainwall-202506161940-DRA Review.pdf A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Jun 25, 2025 at 11:43 am EDT per attached tri_county_reg_voc_tech_hs-rfi#180-hss_visible_in_stair_2_curtainwall-202506161940-DRA Review Revised 06-25-2025.pdf															
179	0	Confirming RFI: Shear Wall Clarification	Closed	Fernandes Masonry...	Fernandes Jr., David M. (Fernandes Masonry, Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	06/12/2025	Tristen Moore	06/17/2025	06/18/25					
Q: Tristen Moore Sent Thu Jun 12, 2025 at 09:15 am EDT Please confirm shear walls are denoted as the dark-hatched lines on the structural drawings. Any gray-hatched CMU is not a shear wall, correct? FMI RFI 001 Shear Wall Clarification.pdf A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Mon Jun 16, 2025 at 04:39 pm EDT per attached tri_county_reg_voc_tech_hs-rfi#179-confirming_rfi_shear_wall_clarification-202506161940-DRA Review.pdf															
178	0	Building D Encased Columns Clarification	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...	06/11/2025	Carly Hundertmark	06/16/2025	06/26/25					
Q: Carly Hundertmark Sent Wed Jun 11, 2025 at 03:41 pm EDT Please provide the information requested about the encased column in Building D. 1. Provide top of concrete elevation. 2. Confirm 6" long head stud is acceptable. Sturo RFI 043.pdf A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Jun 25, 2025 at 12:28 pm EDT PER ATTACHED RFI-178 - Building D encased columns clarification_edg response DRA EDG Reviewed.pdf															
177	0	Sprinklers in Cloud Ceilings	Closed	JCI Fire Protecti...	Pellegrine, Chris (JCI Fire Protection LP)	Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky,	06/11/2025	Carly Hundertmark	06/16/2025	06/30/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Vladim... Glazer, Daniel (D...									
		Carly Hundertmark Sent Wed Jun 11, 2025 at 03:09 pm EDT Specification 210000, 2.14-G, states sprinklers located beside / between cloud ceilings are to be in-rack type, intermediate temperature. However, on drawing FP8-1-3Aa the heads in the cloud ceiling are shown as pendent heads. Please clarify the exact type of head intended to be used in these areas. Q: Additionally, please confirm the use of a mount bracket to the top of the cloud ceiling, as JCI plans to use flex hoses due to their flexibility. JCI RFI 9 - Tri County RVTHS.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri Jun 27, 2025 at 02:39 pm EDT A: per attached tri_county_reg._voc._tech._hs-rfi#177-sprinklers_in_cloud_ceilings-202506141341-DR CRO Reviewed.pdf													
176	0	Fire Protection Hanging from Metal Deck	Closed	JCI Fire Protecti...	Pellegrine, Chris (JCI Fire Protection LP)	Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim... Glazer, Daniel (D...	06/11/2025	Carly Hundertmark	06/16/2025	06/19/25					
		Carly Hundertmark Sent Wed Jun 11, 2025 at 03:06 pm EDT Q: Please confirm it is acceptable to hang fire protection from metal deck on level 3. Attached is the proposed hanging device, Sammy Xpress. JCI RFI 7 - Tri County RVTHS.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jun 18, 2025 at 06:46 pm EDT A: per attached RFI-176 - fire protection hanging from metal deck_edg response DRA EDG Reviewed.pdf													
175	0	Stair 7 - Standpipe on Level 2	Closed	JCI Fire Protecti...	Pellegrine, Chris (JCI Fire Protection LP)	Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim... Glazer, Daniel (D...	06/11/2025	Carly Hundertmark	06/16/2025	06/16/25					
		Carly Hundertmark Sent Wed Jun 11, 2025 at 03:03 pm EDT Q: Currently a 4" standpipe is shown on levels 1 and 2 for Stair 7. However, there does not appear to be anything attached to this standpipe. Please confirm the 4" standpipe is still required. JCI RFI 6 - Tri County RVTHS.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jun 16, 2025 at 12:00 pm EDT A: PER ATTACHED RFI-175-stair_7_-_standpipe_on_level_2-202506141209-DRA CRO Review.pdf													
174	0	Stair 2 FCVA Location and Standpipe Clarifications	Closed	JCI Fire Protecti...	Pellegrine, Chris (JCI Fire Protection LP)	Hoekstra, Christo... Vincent, Ray (C.A...	06/11/2025	Carly Hundertmark	06/16/2025	06/16/25					



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Lyubetsky, Vladim... Glazer, Daniel (D...									
		Carly Hundertmark Sent Wed Jun 11, 2025 at 03:00 pm EDT Stair 2 shows a FCVA on level 1 and 2. Please confirm if the FCVAs are supposed be installed above the ceiling or if they can they be exposed/below the ceiling. If they are above the ceiling this could pose challenges due to the ceiling heights in the stairwell. Q: The please confirm the combination standpipe to rise to floor 3 even though it seems to feed nothing. Additionally, please confirm if a hose valve or FCVA is required on level 3. JCI RFI 5 - Tri County RVTHS.pdf													
		Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jun 16, 2025 at 12:00 pm EDT PER ATTACHED RFI-174-stair_2_fcva_location_and_standpipe_clarifications-202506141209-DRA CRO Review.pdf													
173	0	Stair 8 Hose Valve Clarification	Closed	JCI Fire Protecti...	Pellegrine, Chris (JCI Fire Protection LP)	Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim... Glazer, Daniel (D...	06/11/2025	Carly Hundertmark	06/16/2025	06/16/25					
		Carly Hundertmark Sent Wed Jun 11, 2025 at 08:35 am EDT In stair 8, there is 4” standpipe shown with a hose valve dropping down just outside the stair. Please confirm the intent is to have this hose valve outside of the stair? Q: In Stair 8, on level 2, a “valve box” is called out but no hose valve. Please confirm a hose valve should be located in this "valve box"? Lastly, please confirm the Stair 1-1 Combination Standpipe Detail, depicting a valve box should be considered accurate for each labeled valve box in any stair. JCI RFI 4 - Tri County RVTHS.pdf													
		Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jun 16, 2025 at 12:00 pm EDT PER ATTACHED RFI-173-stair_8_hose_valve_clarification-202506141209-DRA CRO Review.pdf													
172	0	Stair 4 Hose Valve Clarification	Closed	JCI Fire Protecti...	Pellegrine, Chris (JCI Fire Protection LP)	Hoekstra, Christo... Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim...	06/11/2025	Carly Hundertmark	06/16/2025	06/16/25					
		Carly Hundertmark Sent Wed Jun 11, 2025 at 08:24 am EDT The Combination Standpipe Riser on Level 2, in Stair 4, does not show a hose valve. Should a hose valve be installed to the Level 2 combination Standpipe Riser on level 2? If so, please advise location. Q: JCI RFI 3 - Tri County RVTHS.pdf													
		Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jun 16, 2025 at 12:00 pm EDT PER ATTACHED RFI-172-stair_4_hose_valve_clarification-202506141209-DRA CRO Review.pdf													



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
171	0	Stair 1 Standpipe and FCVA Clarifications	Closed	JCI Fire Protecti...	Pellegrine, Chris (JCI Fire Protection LP)	Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim... Glazer, Daniel (D...	06/11/2025	Carly Hundertmark	06/16/2025	06/16/25					
Q: Carly Hundertmark Sent Wed Jun 11, 2025 at 08:20 am EDT In stair 1, Zone 2 combination standpipe is shown/noted. On Floor 1, there is a note pointing to a "cabinet" while on Floor 3 there is a note calling out a "valve box". However, there are no hose valves shown on any floor. Please confirm if hose valves should be installed in stair 1 on the Zone 2 Combination standpipe. Additionally, please provide clarification for intention/difference of “cabinet” & “valve box”. A: Lastly, Floors 2 & 3 show the FCVA in the wall with access panels. However, there is a lot of structural steel in this wall making it difficult to adjust the FCVA to the system elevation. Please confirm if the FCVA can be installed outside of the wall. JCI RFI 2 - Tri County RVTHS.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jun 16, 2025 at 12:00 pm EDT PER ATTACHED RFI-171-stair_1_standpipe_and_fcva_clarifications-202506141209-DRA CRO Review.pdf															
170	0	Stair 5 - 4" Stand Pipe Clarification	Closed	JCI Fire Protecti...	Pellegrine, Chris (JCI Fire Protection LP)	Glazer, Daniel (D... Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim...	06/10/2025	Carly Hundertmark	06/15/2025	06/11/25					
Q: Carly Hundertmark Sent Tue Jun 10, 2025 at 01:27 pm EDT In stair 5, Level 1 drawings show a 4” standpipe rising up with a hose valve fed just before the standpipe control valve. However, drawings FP8-1-2Aa & FP8-1-3Aa point to a 4” standpipe (Floors 2 and 3) the does not seem to feed anything nor have hose valves connected to it or called out. A: Please advise if the 4” standpipe still needs to go up to levels 2 and 3. JCI RFI 1 - Tri County RVTHS.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jun 11, 2025 at 09:10 am EDT per attached 2983-Tri_County_Reg.Voc.Tech.HS-170-Stair_5-4_Stand_Pipe_Clarification-2025-06-10 -DRA CRO Review.pdf															
169	0	Elevator Door Clash with Bent Plate	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D... Dhruv, Mehul (Eng...	06/10/2025	Carly Hundertmark	06/15/2025	06/19/25					
Q: Carly Hundertmark Sent Tue Jun 10, 2025 at 11:36 am EDT For Elevator 1, the beam on grid line 5, between M and M.6, clashes with the elevator door proposed on the approved as noted shop drawings.															



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
The clash is with the bent plate underneath the beam (dimensions shown on the attached). Please confirm it is acceptable to cut out the portion in conflict with the elevator door. RFI 169.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jun 18, 2025 at 05:39 pm EDT A: per attached RFI-169 - elevator door clash with bent plate-DRA EDG Reviewed.pdf															
168	0	Pipes Dropping in Column Enclosure	Closed	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	Glazer, Daniel (D... Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim...	06/09/2025	Carly Hundertmark	06/14/2025	06/16/25					
Carly Hundertmark Sent Mon Jun 9, 2025 at 03:41 pm EDT Q: On Drawing P1-1-1C, at the intersection of grid lines 18 and Y, there is a ½" CW, ½" TW, and ½" TWR indicated as dropping within the column enclosure. Please provide clarification on whether these pipes are intended to drop inside the column enclosure, or if they should be mounted externally to serve the P19 fixture. RFI #27 C Building - Pipes Dropping in Column Enclosure.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jun 16, 2025 at 12:00 pm EDT A: PER ATTACHED RFI-168-pipes_dropping_in_column_enclosure-202506141209-DRA CRO Review.pdf															
167	0	Missing Pipe Callout	Closed	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim... Glazer, Daniel (D...	06/09/2025	Carly Hundertmark	06/14/2025	06/16/25					
Carly Hundertmark Sent Mon Jun 9, 2025 at 03:39 pm EDT Q: On Drawing P1-1-1Aa, within Student Support Center Room A125, there appears to be a pipe shown without a specified size or clear indication of its destination. Please provide clarification regarding the purpose and routing of this pipe to ensure proper coordination and installation. RFI #26 Missing Pipe Callout - A Building West Student Support A125.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jun 16, 2025 at 11:59 am EDT A: PER ATTACHED RFI-167-missing_pipe_callout-202506141209-DRA CRO Review.pdf															
166	0	Trap Primer in Mech Room A187	Closed	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim... Glazer, Daniel (D...	06/09/2025	Carly Hundertmark	06/14/2025	06/16/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
	Q:	Carly Hundertmark Sent Mon Jun 9, 2025 at 03:38 pm EDT Drawing P2-1-1 - Plumbing Enlarged Plans indicates two (2) 4" FD-B floor drains located within Mechanical Room A187. Upon review, there is no visible indication of a trap primer device serving these drains. Please provide clarification as to whether a trap priming device is required for these floor drains in this location. RFI #25 Trap Primer in MECH A187.pdf													
		A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jun 16, 2025 at 11:59 am EDT PER ATTACHED RFI-166-trap_primer_in_mech_room_a187-202506141209-DRA CRO Review.pdf													
165	0	Grease Interceptor Ventilation	Closed	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	Glazer, Daniel (D... Lyubetsky, Vladim... Hoekstra, Christo... Vincent, Ray (C.A...	06/09/2025	Carly Hundertmark	06/14/2025	07/30/25					
	Q:	Carly Hundertmark Sent Mon Jun 9, 2025 at 03:36 pm EDT On Drawing P1-1-0Ab, within Kitchen A175, the first recessed grease interceptor appears to lack proper venting as per standard plumbing requirements. Additionally, the five floor drains in this area require an additional vent prior to the first trap to ensure compliant battery venting. RFI #11.pdf													
		A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Jul 29, 2025 at 02:57 pm EDT per attached tri_county_reg_voc_tech_hs-rfi#165-grease_interceptor_ventilation-202507012108 - Response DRA GV Reviewed.pdf													
		A: Carly Hundertmark (Consigli Construction Co., Inc.) Responded Mon Jun 23, 2025 at 10:48 am EDT See excerpts from plumbing code as requested by CA Crowley. The last section noted on the attached states flow controls venting and venting requirements for interceptors installed within the building. Please confirm venting is not required. RFI 165 Rev 1.pdf													
		A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jun 16, 2025 at 11:59 am EDT PER ATTACHED RFI-165-grease_interceptor_ventilation-202506141209-DRA CRO Review.pdf													
164	0	Various Floor Drains Venting	Closed	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	Glazer, Daniel (D... Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim...	06/09/2025	Carly Hundertmark	06/14/2025	06/17/25					
	Q:	Carly Hundertmark Sent Mon Jun 9, 2025 at 01:54 pm EDT 1. Drawing P1-1-0Aa illustrates five (5) 2" floor drains positioned at five interior columns along the RC1 grid line within the west section of Building A. The first two drains in this series, located at grid intersections 8 & E.5 and RC1 & RA1, require individual venting due to the extended horizontal distance from each trap to the common vent, as well as a variation in elevation to the main branch line, which precludes proper venting through the system. 2. Furthermore, the final three floor drains positioned at RC1 & RA2, RC1 & RA3, and RC1 & RA4, require additional venting upstream of the initial branch connection. This is necessary to ensure full compliance with the Massachusetts plumbing code regarding battery vent configurations.													

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
		3.													
		On Drawing P1-1-0C, within Plumbing Room C138, there are seven (7) 4" FD-Bs located north and south of grid line 12.8. We are requesting clarification on whether an additional vent is required before the first 4" waste and trap (W&T) on each branch line to ensure compliance with proper battery venting requirements.													
		RFI #24 A Building West Floor Drains Along Rc1 Column.pdf													
		RFI #28 C Building - Plumbing C138 Floor Drain Venting.pdf													
		Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Mon Jun 16, 2025 at 02:31 pm EDT													
		A: pre attached													
		RFI-164-various_floor_drains_venting-202506141209-DRA CRO Review[2].pdf													
163	0	Kitchen Plumbing Discrepancies	Closed	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	Glazer, Daniel (D... Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim...	06/09/2025	Carly Hundertmark	06/14/2025	06/17/25					
		Q: Carly Hundertmark Sent Mon Jun 9, 2025 at 01:47 pm EDT On drawing P2-1-1 in Kitchen A175 along S and 6 lines, there are two 2" floor sinks and one 3" floor sink located under the kitchen cooking equipment. However, on drawing FS2-1-1A, an additional 3" FS is shown for. Please advise if this additional 3" FS is necessary.													
		RFI #22 Kitchen Discrepancies A175.pdf													
		Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Mon Jun 16, 2025 at 02:55 pm EDT													
		A: per attached													
		tri_county_reg_voc_tech_hs-rfi#163-kitchen_plumbing_discrepancies-202506141209 - Response DRA CRO Reviewed.pdf													
162	0	Culinary Vents and Piping Clarifications	Closed	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim... Glazer, Daniel (D...	06/09/2025	Carly Hundertmark	06/14/2025	07/08/25					
		Q: Carly Hundertmark Sent Mon Jun 9, 2025 at 01:44 pm EDT On Drawing P1-1-0D, within Culinary Arts Room D107, just south of grid line 22.4, a 2" waste branch is shown serving two 2" waste and trap (W&T) connections, as well as a 2" waste riser. It appears that the first 2" W&T may requires venting, as the distance from the trap to the vent connection appears to exceed the maximum allowable trap-to-vent distance per code. Please advise whether an additional vent is required at the location indicated below.													
		On Drawing P1-1-0D, within Culinary Arts Room D107, just south of grid line 22.4, a 2" waste branch is shown serving two 2" waste and trap (W&T) connections, as well as a 2" waste riser. The 2" Waste riser is shown to serve C01 & C02, which on drawing FS1-1-1D are depicted as a Mop Sink Cabinet (C01) as well as a Stacked Clothes Washer / Dryer (C02). Please advise if a 2" W & T and a vent, is necessary on the underground piping to serve the C01 Mop sink cabinet.													
		RFI #31 D Building - Culinary D107 Venting Clarification.pdf													
		RFI #32 D Building - Culinary D107 Piping to Washing Machine and Mop Sink Cabinet.pdf													
		A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Jul 2, 2025 at 11:13 am EDT													

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
PER ATTACHED tri_county_reg_voc_tech_hs-rfi#162-culinary_vents_and_piping_clarifications-202506141209-DRA CRO Reviewed.pdf															
161	0	Culinary Plumbing Discrepancies	Closed	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	Lyubetsky, Vladim... Glazer, Daniel (D... Hoekstra, Christo... Vincent, Ray (C.A...	06/09/2025	Carly Hundertmark	06/14/2025	07/08/25					
Carly Hundertmark Sent Mon Jun 9, 2025 at 01:41 pm EDT There are a number of discrepancies between the Food Service Equipment Rough-In Plan (FS2-1-1D) and the Plumbing Enlarged Plans (P2-1-1). Q: - Drawing P1-1-0D shows a 2" waste line going up in a wall between the WIC / WIF and the back entrance to the Culinary Arts Kitchen. It appears as if this intent is to serve the C01 Mop sink Cabinet as well as C02 Stacked clothes washer / dryer. Drawing FS2-1-1D shows a 2" W stub up, pointed directly to the center of the sink, displaying this mop sink is to be mounted to the bottom of this cabinet, which would need a 2" trap and vent underground to receive the drainage from this floor mounted fixture, which is not displayed on drawing P1-1-0D. There is a 2" W&T up to a floor sink adjacent to this location, but not for C01. - Drawing FS2-1-1D shows an AD in front of the 3-bay sink in Culinary Arts, and on drawing P2-1-1, the 2" FD-B is shown closer to grid line B. - Drawing P2-1-1 shows one 2" FS between the two stoves / gas fed equipment, and on drawing FS2-1-1D, there are two FS shown on each side. - Drawing P2-1-1 shows one 2" FS under a sink at B and 22 line, and on drawing FS2-1-1D, an additional 2" floor sink is shown located in Dishwashing D111. - On drawing P2-1-1, located in Culinary Arts Theory D106, there is a B27 sink on 21 and B line. There is a call out for 2" W DN. On drawing FS2-1-1D, in that same location there is a call out for 2" W IW to FS. Please advise if a floor sink is necessary in this location. - On Drawing P2-1-1 In Culinary Arts D107 along A and 21.7 line, there is a call out for 2" W DN. On drawing FS2-1-1D in that same location, it is called out as 1 ½" IW to FS. Please advise if a FS is to be provided in this area. Please confirm which drawing to follow. RFI #21 Culinary Discrepancies.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jul 2, 2025 at 11:13 am EDT PER ATTACHED tri_county_reg_voc_tech_hs-rfi#161-culinary_plumbing_discrepancies-202506141209-DRA CRO Reviewed.pdf															
160	0	Bathroom Hand Dryer and Paper Towel Dispenser Confirmations	Closed	Consigli Construc...	Allen, Casey (Consigli Construction Co., Inc.)	Lyubetsky, Vladim... Glazer, Daniel (D...	06/09/2025	Carly Hundertmark	06/14/2025	07/08/25					
Carly Hundertmark Sent Mon Jun 9, 2025 at 09:21 am EDT It is specified that both hand dryers and paper towel dispensers in each bathroom. Q: - Please confirm if the school requires a hand dryer, a paper towel dispenser, or both at each bathroom. - Please confirm location of the paper towel dispenser and hand dryers.															

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
3. If a hand dryer is not used but rough in is installed, please confirm a blank plate is acceptable. A: Daniel Glazer (Drummeys Rosane Anderson Inc.) Responded Wed Jul 2, 2025 at 12:33 pm EDT per attached 2983-Tri_County_Reg.Voc.Tech.HS-160-Bathroom_Hand_Dryer_and_Paper_Towel_Dispenser_Confirmations-2025-06-09-DRA_Reviewed.pdf															
159	0	RCP Plan Updates	Open	Consigli Construc...	Martino, Alicia (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim...	06/09/2025	Carly Hundertmark	06/14/2025			Glazer, Daniel (D... Lyubetsky, Vladim...			
Carly Hundertmark Sent Mon Jun 9, 2025 at 09:17 am EDT The architectural RCPs do not include coordinated locations across disciplines for light fixtures, mechanical equipment and diffusers, fire protection heads and other ceiling mounted devices in order to govern placement and alignment. Please confirm and issue the following in order for Consigli and trades to coordinate accordingly. 1. Confirm the architectural ceiling grid is set in spaces that have an ACT ceiling. We will follow the locations shown on the A8 series drawings for placement of all MEP devices. 2. Issue updated drawings that coordinates light fixture type and location (RFI 91) between electrical and architectural drawings. Once received Consigli will take the following action: Q: 1. Fire Protection head locations will follow the fire protection drawings. Spacing and locations to be confirmed through the fire protection trade's delegated design shop drawings. Any discrepancies with other MEPs will be flagged in coordination and reviewed accordingly. 1. Mechanical diffusers and equipment that shall be located in a tile will shift to the nearest available tile. Previously coordinated diffuser locations through plank will remain as coordinated. 2. Small devices will be installed per their respective discipline drawings and located in the nearest available tile. For high profile spaces which includes the library, student commons, cafeteria and restaurant we would like to request that DRA provides a coordinated RCP that includes accurate locations for light fixtures, mechanical equipment and diffusers, fire protection heads and other ceiling mounted devices. If there are additional design concerns about other spaces please issue a coordinated RCP. Alicia Martino (Consigli Construction Co., Inc.) Responded Mon Jun 9, 2025 at 10:00 am EDT The following Revizto issues were attached to this RFI: A: ID 30 :: Architectural (2983 - Tri-County - Construction) https://api.virginia.revizto.com/v5/region/redirect?url=revizto5://viewer/759841/issue_tracker/30 ID 30 (759841).jpg															
158	0	Power Requirements for HVAC Equipment	Closed	Consigli Construc...	Barrow, Tim (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Bravo, Robert (Gr... Lyubetsky, Vladim...	06/09/2025	Carly Hundertmark	06/14/2025	06/24/25					
Carly Hundertmark Sent Mon Jun 9, 2025 at 09:15 am EDT Q: • Mechanical Schedule Drawing M5-0-1 shows ERU-1 fed with (3) total circuits (25A at 480V, 15A at 480V, and 15A at 120V). Electrical Schedule Drawing E5-0-10 shows ERU-1 fed with (3) circuits from Panel															

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact	
		L13, all 15A at 480V. Please update the panel schedules and circuitry to reflect the revised mechanical schedule.														
		• Mechanical Schedule Drawing M5-0-1 shows ERU-2 fed with (3) total circuits (60A at 480V, 60A at 480V, and 15A at 120V). Electrical Schedule Drawing E5-0-12 shows ERU-2 fed with (3) circuits from Panel OL13 (45A at 480V, 45A at 480V, and 20A at 480V). Please update the panel schedules and circuitry to reflect the revised mechanical schedule. • Mechanical Schedule Drawing M5-0-1 shows ERU-3 fed with (3) total circuits (40A at 480V, 40A at 480V, and 15A at 120V). Electrical Schedule Drawing E5-0-12 shows ERU-3 fed with (5) circuits from Panel OL13 (45A at 480V, 30A at 480V, and (3)-15A at 480V). Please update the panel schedules and circuitry to reflect the revised mechanical schedule. • Mechanical Schedule Drawing M5-0-1 shows ERU-4 fed with (3) total circuits (25A at 480V, 20A at 480V, and 15A at 120V). Electrical Schedule Drawing E5-0-10 shows ERU-4 fed with (3) circuits from Panel L11, all 15A at 480V. Please update the panel schedules and circuitry to reflect the revised mechanical schedule. • Mechanical Schedule Drawing M5-0-1 shows ERU-6 fed with (3) total circuits (50A at 480V, 60A at 480V, and 15A at 120V). Electrical Schedule Drawing E5-0-12 shows ERU-6 fed with (5) circuits from Panel OL13 (25A at 480V, 45A at 480V, and (3)-15A at 480V). Please update the panel schedules and circuitry to reflect the revised mechanical schedule. • Mechanical Schedule Drawing M5-0-1 shows ERU-12 fed with (3) total circuits (25A at 480V, 15A at 480V, and 15A at 120V). Electrical Schedule Drawing E5-0-11 shows ERU-12 fed with (3) circuits from Panel OL8, all 15A at 480V. Please update the panel schedules and circuitry to reflect the revised mechanical schedule. • Mechanical Schedule Drawing M5-0-1 shows ERU-13 fed with (3) total circuits (25A at 480V, 15A at 480V, and 15A at 120V). Electrical Schedule Drawing E5-0-11 shows ERU-13 fed with (3) circuits from Panel OL8, (25A at 480V and (2)-15A at 480V). Please update the panel schedules and circuitry to reflect the revised mechanical schedule. • Mechanical Schedule Drawing M5-0-1 shows ERU-14 fed with (3) total circuits (25A at 480V, 15A at 480V, and 15A at 120V). Electrical Schedule Drawing E5-0-11 shows ERU-14 fed with (3) circuits from Panel OL10, (20A at 480V and (2)-15A at 480V). Please update the panel schedules and circuitry to reflect the revised mechanical schedule. • Mechanical Schedule Drawing M5-0-1 shows ERU-15 fed with (3) total circuits (25A at 480V, 15A at 480V, and 15A at 120V). Electrical Schedule Drawing E5-0-11 shows ERU-15 fed with (3) circuits from Panel OL10, all 15A at 480V. Please update the panel schedules and circuitry to reflect the revised mechanical schedule. • Mechanical Schedule Drawing M5-0-1 shows ERU-16 fed with (3) total circuits (40A at 480V, 25A at 480V, and 15A at 120V). Electrical Schedule Drawing E5-0-12 shows ERU-16 fed with (3) circuits from Panel OL11, all 15A at 480V. Please update the panel schedules and circuitry to reflect the revised mechanical schedule. • Mechanical Schedule Drawing M5-0-1 shows ERU-17 fed with (3) total circuits (25A at 480V, 15A at 480V, and 15A at 120V). Electrical Schedule Drawing E5-0-12 shows ERU-17 fed with (3) circuits from Panel OL11, all 15A at 480V. Please update the panel schedules and circuitry to reflect the revised mechanical schedule. • Mechanical Schedule Drawing M5-0-1 shows ERU-18 fed with (3) total circuits (25A at 480V, 15A at 480V, and 15A at 120V). Electrical Schedule Drawing E5-0-12 shows ERU-18 fed with (3) circuits from Panel OL11, (20A at 480V and (2)-15A at 480V). Please update the panel schedules and circuitry to reflect the revised mechanical schedule. • Please provide circuitry for EF-28, EF-29, and EF-30 noted on Drawing M5-0-1 • The breakers for the following VRF water source units are sized based on the recommended fuse size shown on Drawing M5-0-4 rather than the MOCP. Please advise if breakers should be resized to match the MOCP noted. ◦ WCCU-1B ◦ WCCU-5A ◦ WCCU-7B ◦ WCCU-8A • Mechanical Schedule Drawing M5-0-4 shows WCCU-4 fed by (2)-480V circuits with 26A MCA. The breaker for circuits 2,4,6 in Panel OL12 on Drawing E5-0-12 is 25A. Please advise if breaker should be upsized. • Mechanical Schedule Drawing M5-0-4 shows WCCU-7C fed by (2)-480V circuits with 16A MCA. The breaker for circuits 19,21,23 in Panel OL12 on Drawing E5-0-12 is 15A. Please advise if the breaker should be upsized. • Mechanical Schedule Drawing M5-0-4 shows WCCU-8B fed by (1)-480V circuit with 26A MCA. The breaker for circuits 19,21,23 in Panel OL12 on Drawing E5-0-12 is 15A. Please advise if the breaker should be upsized. • Drawing E2-1-2D indicates WCCU-8B is fed from Panel OL12, circuits 25, 27, 29. These circuits are labeled as WCCU-5B on Drawing E5-0-12. Please revise the circuit description. • Mechanical Schedule Drawing M5-0-4 shows WCCU-10B fed by (2)-480V circuits with 16A MCA. The breakers for circuits 25,27,29 and 26, 28, 30 in Panel OL10 on Drawing E5-0-11 are both 15A. Please advise if the breakers should be upsized. • Mechanical Schedule Drawing M5-0-4 shows WCCU-11B fed by (1)-480V circuit with 26A MCA. The panel schedule on Drawing E5-0-11 shows (2)-15A 480V circuits. Please revise the circuitry and panel schedules accordingly. • Please provide circuitry for media filter units MFU-1 and MFU-2 shown on Drawing M5-0-1. • Mechanical Schedule Drawing M5-0-4 calls for 26A MOCP for DFC-10/CU-10. The breaker for this condensing unit is shown as 20A on Drawing E5-0-14. Please advise if this breaker should be upsized. • Mechanical Schedule Drawing M5-0-4 calls for 31A MOCP for DFC-11/CU-11. The breaker for this condensing unit is shown as 30A on Drawing E5-0-20. Please advise if this breaker should be upsized. • Mechanical Schedule Drawing M5-0-4 calls for 31A MOCP for DFC-13/CU-13. The breaker for this condensing unit is shown as 30A on Drawing E5-0-15. Please advise if this breaker should be upsized.														

Daniel Glazer (Drumrey Rosane Anderson Inc.) Responded Mon Jun 23, 2025 at 04:31 pm EDT
A: per attached
[2983-Tri_County_Reg.Voc.Tech.HS-158-Power_Requirements_for_HVAC_Equipment-2025-06-09-DRA GV Reviewed.pdf](#)



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
		Discrepancy		Inc.	Inc.)	Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...		Hundertmark							
Carly Hundertmark Sent Fri Jun 6, 2025 at 09:02 am EDT Q: There is a discrepancy between drawings A1-0-15 and section 4/A3-2-1, for the edge of slab along line E.2 at third floor. Please confirm if the edge of slab should be 0" or 6 1/2"? RFI 157.pdf Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Mon Jun 9, 2025 at 10:04 am EDT A: per attached tri_county_reg_voc_tech_hs-rfi#157-third_floor_seq_102_eos_discrepancy-202506061355-DRA Review.pdf															
156	0	Floor Box and Poke-Thru Dimensioned Locations	Closed	Wayne J. Griffin ...	Bernen, Nate (Wayne J. Griffin Electric Inc.)	Bravo, Robert (Gr... Glazer, Daniel (D... Lyubetsky, Vladim...	06/06/2025	Carly Hundertmark	06/11/2025	07/17/25					
Carly Hundertmark Sent Fri Jun 6, 2025 at 08:34 am EDT Q: Please provide dimensioned locations for the floor boxes and poke-thru devices shown on electrical drawings. They do not appear to be dimensioned on the architectural plans. See attached for locations. 2983 WJGEI RFI#4045-001 Floor Box & Poke-Thru Dimensioned Locations.pdf Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Jul 16, 2025 at 03:34 pm EDT A: PER ATTACHED RFI-0156.01_Floor Box & Poke-Thru Dimensioned Locations - DRA Response.pdf Carly Hundertmark (Consigli Construction Co., Inc.) Responded Tue Jul 15, 2025 at 12:32 pm EDT A: Upon review of the dimensions provided, there are still some that are missing dimensions and some that still put the floor boxes in conflict with steel. Proposed in pink are the revised dimensions. Please confirm these are acceptable. RFI 156 Rev 1.pdf Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Fri Jul 11, 2025 at 03:19 pm EDT A: PER ATTACHED RFI-0156_Floor Box & Poke-Thru Dimensioned Locations - DRA Response[1].pdf Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Mon Jul 14, 2025 at 03:32 pm EDT A: per attached RFI-0156_Floor Box & Poke-Thru Dimensioned Locations - DRA Response.pdf Carly Hundertmark (Consigli Construction Co., Inc.) Responded Tue Jul 1, 2025 at 03:25 pm EDT A: Please see attached areas clouded in RED. These are where poke-thrus are in conflict with ceilings below. Please review and provide direction on if a different poke-thru should be used or adjust the ceilings accordingly. Floor Boxes + Pokethru Locations for RFI.pdf Alicia Martino (Consigli Construction Co., Inc.) Responded Mon Jun 9, 2025 at 09:58 am EDT A: The following Revizto issues were attached to this RFI: ID 84 :: Electrical (2983 - Tri-County - Construction)															



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
https://api.virginia.revizto.com/v5/region/redirect?url=revizto5://viewer/759841/issue_tracker/84 ID 84 (759841).jpg															
155	0	Load Confirmation for CNX-1037 and CNX-1038	Closed	Sturo Metal Inc.	Dub��, J��r��me (Sturo Metal Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	06/06/2025	Carly Hundertmark	06/11/2025	06/09/25					
Q: Carly Hundertmark Sent Fri Jun 6, 2025 at 07:14 am EDT Please confirm the loading for the (2) connections CNX-1037 and CNX-1038. Locations and connection details are shown on the attached. RFI 155.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri Jun 6, 2025 at 05:03 pm EDT per attached RFI-155 - Load Confirmation for CNX-1037 and CNX-1038_DRA EDG Response.pdf															
154	0	Additional Borehole Location South of I01	Closed	Allied Environmen...	Zohdi, Nick (Allied Environmental Services, Inc DBA Allied Drilling,LLC)	Glazer, Daniel (D... Gibson, Darcy (RF... Reid, Joeseeph (RF... Adkins, John (RFS... Lyubetsky, Vladim...	06/04/2025	Carly Hundertmark	06/09/2025	06/06/25					
Q: Carly Hundertmark Sent Wed Jun 4, 2025 at 03:38 pm EDT In order to address all concerns in GZA reports for bore holes I01, I07, ad E05, Allied Drilling is suggesting to use the current I01 borehole to depth of 320', which was a deep as the driller could achieve. Then put a new drill 25' south of I01 location to a total depth of 400'. This will achieve the difference from I01, I07, and E05 depths. Please confirm this is acceptable. RFI - Tri county borehole location (2).pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Thu Jun 5, 2025 at 02:04 pm EDT per attached 10504 RFI #154 Additional Borehole Location South of I01 DRA RFS Reviewed.pdf															
153	0	Shift I-1 Borehole Location	Closed	Allied Environmen...	Zohdi, Nick (Allied Environmental Services, Inc DBA Allied Drilling,LLC)	Glazer, Daniel (D... Gibson, Darcy (RF... Reid, Joeseeph (RF...	06/04/2025	Tristen Moore	06/09/2025	06/04/25					



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Adkins, John (RFS... Lyubetsky, Vladim...									
		Tristen Moore Sent Wed Jun 4, 2025 at 11:37 am EDT The geothermal drilling subcontractor has encountered geological conditions at borehole I-1 that did not allow drilling to the target depth. Allied request moving this borehole 25' to the south of borehole I-1. Please advise and confirm this is acceptable. RFI - Tri county borehole location (1).pdf RFI-153.pdf													
		Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jun 4, 2025 at 03:17 pm EDT per attached RFI #153 Shift I-1 Borehole Location Shift I-1 Borehole Location-DRA RFA GZA Reviewed.pdf													
152	0	Submittal Clarification (053100-006.0): Edge of Roof Deck	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...	06/02/2025	Tristen Moore	06/07/2025	06/09/25					
		Tristen Moore Sent Mon Jun 2, 2025 at 04:28 pm EDT On Submittal #053100-006.0: SD/PD: Steel Deck-Studs Drawing Various Sequences, DRA noted that the "edge of roof deck is to break on the centerline of beam, typical". However, the deck accessories at the roof can only cover 4" max. So where the edge of the deck is more than 4", they can't stop the deck at the beam center line as shown attached. At those locations the deck will be extended over the bent plate, please confirm acceptable. RFI #152.pdf													
		Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jun 9, 2025 at 12:07 pm EDT per attached tri_county_reg_voc_tech_hs-rfi#152-submittal_clarification_(053100-006.0)_edge_of_roof_deck-202506031405-DRA Review.pdf													
		Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Jun 3, 2025 at 11:24 am EDT per attached tri_county_reg_voc_tech_hs-rfi#152-submittal_clarification_(053100-006.0)_edge_of_roof_deck-202506031405-DRA Review.pdf													
		Carly Hundertmark (Consigli Construction Co., Inc.) Responded Fri Jun 6, 2025 at 09:04 am EDT It appears that there was not response on the attachment provided. Please confirm it is acceptable.													
151	0	Confirming RFI: Obsolete Stair 1 Detail	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...	06/02/2025	Tristen Moore	06/07/2025	06/04/25					
		Tristen Moore Sent Mon Jun 2, 2025 at 08:58 am EDT													



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
		Please confirm 2/A7-1-2 is obsolete. 1,2,3/A7-1-2 show there being 4 floors and 3 landings within Stair 1. There are only 3 floors and 2 landings, with 1&3/A7-1-2 reflecting the stair plan as shown on section views 4&5/A7-1-2.													
	A:	Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Jun 3, 2025 at 11:15 am EDT per attached, question obscure, clarify as needed 2983-Tri_County_Reg.Voc.Tech.HS-151-Confirming_RFI_Obsolete_Stair_1_Detail-2025-06-03-DRA Review.pdf													
150	0	Joist Painting Clarification	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Dhruv, Mehul (Eng... Glazer, Daniel (D... Hill, Tim (Engine... Lyubetsky, Vladim...	05/30/2025	Tristen Moore	06/04/2025	06/04/25					
	Q:	Tristen Moore Sent Fri May 30, 2025 at 10:12 am EDT PER CANAM BACK FROM APPROVAL ANSWER, WE UNDERSTAND THAT ALL JOISTS ON THIS DRAWINGS SHOULD BE NO PAINT AS THEY ARE AT ELEVATION LESS THAN 20'-0" BUT WE ALSO FOUND A DISCREPANCY WITH ARCHITECTURAL DRAWINGS THAT CALL FOR EXPOSED STRUCTURE TO BE PAINTED. SEE ATTACHED. PLEASE VERIFY AND ADVISE. 250221 Tri-County PAINT CLARIFICATION.pdf													
	A:	Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Jun 3, 2025 at 04:25 pm EDT PER ATTACHED tri_county_reg._voc._tech._hs-rfi#150-joist_painting_clarification-202505301753-DRA Review.pdf													
149	0	A238 Piping & Fixture Clarification	Closed	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	Hoekstra, Christo... Lyubetsky, Vladim... Glazer, Daniel (D... Vincent, Ray (C.A...	05/29/2025	Tristen Moore	06/03/2025	06/02/25					
	Q:	Tristen Moore Sent Thu May 29, 2025 at 01:50 pm EDT On Drawing P1-1-2Ab, within Serving Room A238 along grid lines R and 5, there is a callout for a 2" waste (W) down and a 2" vent (V). We are requesting clarification on which fixture the 2" waste is intended to serve, as no corresponding fixture is indicated on the plumbing drawings. Additionally, Drawing FS2-1-2A shows three floor sinks within Serving Room A238, whereas Drawing P1-1-2Ab indicates only two. Please confirm the correct number of floor sinks to be installed in this location. RFI_#30_A_Building_-_Serving_A238_Piping_-_Fixture_Clarification.pdf													
	A:	Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri May 30, 2025 at 02:31 pm EDT per attached tri_county_reg._voc._tech._hs-rfi#149-a238_piping_fixture_clarification-202505291903-DRA CRO Reviewed.pdf													
148	0	Early Education Toilet Installation	Closed	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	Vincent, Ray (C.A... Glazer, Daniel (D... Hoekstra, Christo...	05/29/2025	Tristen Moore	06/03/2025	06/10/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Lyubetsky, Vladim...									
		Q: Tristen Moore Sent Thu May 29, 2025 at 01:41 pm EDT On Drawing P1-1-0B, within Early Education Room B134, there are two P1 toilets shown within Toilet Room B131. We are seeking clarification on whether these fixtures are intended to be wall mounted. Typically, toilets specified for Early Education restrooms are floor-mounted, child-height models. RFI_#29_B_Building_-_Early_Education_B134_Toilet_Clarification.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jun 9, 2025 at 03:35 pm EDT PER ATTACHED tri_county_reg._voc._tech._hs-rfi#148-early_education_toilet_installation-202505301753-DRA CRO Review.pdf													
147	0	Elevator Pump Discharge Clarification	Closed	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim... Glazer, Daniel (D...	05/29/2025	Tristen Moore	06/03/2025	06/02/25					
		Q: Tristen Moore Sent Thu May 29, 2025 at 01:28 pm EDT We seek clarification regarding ELEV 1 & 2 and the pump discharge located within the shaft. Typically, the discharge from these pumps would drain into an oil interceptor prior to entering the sanitary drainage system. As shown on drawing P2-1-1 along grid lines 7 and Q.3 is where our pump discharge from Elevator 1 drops to the underground which ties directly into the sanitary drainage system. On drawing P1-1-1D, the discharge from Elevator 2 drops into the sanitary sewer at grid lines 20 & F. RFI_#23_Elevator_Discharge.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri May 30, 2025 at 02:28 pm EDT per attached tri_county_reg._voc._tech._hs-rfi#147-elevator_pump_discharge_clarification-202505301753-DRA CRO Reviewed.pdf													
146	0	Additional Outrigger Clarifications in Area D	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	05/29/2025	Carly Hundertmark	06/03/2025	06/12/25					
		Q: Tristen Moore Sent Thu May 29, 2025 at 01:13 pm EDT Please provide end of bent plate locations between CL's 21.4 and 21.7 as well as at CL B. See attached sketch for specific locations. Additionally, please advise as to whether an outrigger should be applied without a beam opposite of the outrigger? See attached. Sturo RFI 042.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jun 9, 2025 at 09:58 am EDT per attached tri_county_reg._voc._tech._hs-rfi#146-additional_outrigger_clarifications_in_area_d-202505301753 DRA EDG Reviewed.pdf													
145	0	Conflict between Utility Removal & Geothermal Installation	Closed	Northeast Contrac...	Dupre, Arnold (Northeast Contractors, Inc.)	SC, CA (Samiotes	05/29/2025	Tristen Moore	06/03/2025	06/06/25					



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						... Powers, Stephen (... Glazer, Daniel (D... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Lyubetsky, Vladim...									
		Tristen Moore Sent Thu May 29, 2025 at 11:39 am EDT Due to utility demolition/removal being procured after installation of the geothermal circuits, there is a risk of damaging the geothermal system if the utilities in blue are removed as shown. The subcontractor proposes flow-filling the highlighted utilities and abandoning them per specification 024113.23. All utilities not highlighted do not fall under the purview of this RFI and are assumed to be removed as shown until otherwise directed.													
		RFI #145 - Utility Removal - Geothermal Conflict.pdf													
		Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jun 2, 2025 at 05:04 pm EDT per attached													
		tri_county_reg_voc_tech_hs-rfi#145-conflict_between_utility_removal_&_geothermal_installation-DRA SCI Review.pdf													
144	0	Confirming RFI: Various Anchor Bolt Fixes	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...	05/28/2025	Tristen Moore	06/02/2025	06/04/25					
		Tristen Moore Sent Wed May 28, 2025 at 07:36 am EDT Per previous conversations and e-mail correspondence between EDG and Consigli - please confirm the following anchor bolt fixes are acceptable:													
		- M/3 - See attached drawing - M/4 - See attached drawing - U/14 - See attached drawing - B.9/4 - Sturo ream holes to accommodate 1/8" out of tolerance. - U/10 - Sturo ream holes to accommodate 1/8" out of tolerance. - R/4 - Sturo ream holes to accommodate 1/8" out of tolerance. - N.1/5 - Sturo ream holes to accommodate 1/8" out of tolerance. - E.7/3 - Sturo will revise baseplate to accommodate an 16"x16" hole pattern vs. a 14"x14" hole pattern.													
		CL M_3 Anchor Bolt Adjustments.pdf CL U_14 Anchor Bolt Adjustments.pdf													

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
CL M_4 Anchor Bolt Adjustments.pdf															
		Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jun 4, 2025 at 02:22 pm EDT													
	A:	per attached	RFI-144 - Confirming RFI Various Anchor Bolt Fixes_edg response DRA EDG Reviewed.pdf												
143	0	Building B - Box Outs for Site Electrical	Closed	Consigli Construc...	Barrow, Tim (Consigli Construction Co., Inc.)	Dhruv, Mehul (Eng... Bravo, Robert (Gr... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...	05/23/2025	Tristen Moore	05/28/2025	05/28/25					
	Q:	Tristen Moore Sent Fri May 23, 2025 at 11:26 am EDT The electrical contractor is requesting box outs in Building B foundations to accommodate site lighting and low voltage runs. The boxout required on CL A.2 between CL's 19 & 20 would require a step footing. We propose dropping the footing by 8" in this location. Please confirm this is acceptable.													
		Area B - Box Outs for Site Electrical.pdf													
	A:	Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri May 23, 2025 at 12:20 pm EDT													
		per attached	RFI-143 - Building B - Box Outs for Site Electrical-DRA EDG Reviewed.pdf												
142	0	Geothermal Vault Concrete Pad Requirements	Closed	Consigli Construc...	Allen, Casey (Consigli Construction Co., Inc.)	Gibson, Darcy (RF... Glazer, Daniel (D... SC, CA (Samiotes ... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Reid, Joeseeph (RF... Adkins, John (RFS... Hadley, Kyle (Sam... Powers, Stephen (... Lyubetsky,	05/22/2025	Tristen Moore	05/27/2025	05/28/25					



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
Vladim...															
Tristen Moore Sent Thu May 22, 2025 at 01:10 pm EDT The information regarding concrete and reinforcing requirements for the geothermal vault is unclear and contradictory. Please see questions below and information attached and provide direction as to which of the 3 options are required.															
Q: 1. Drawing GT302 backfill section shows a foundation under the geothermal vault. This appears to be 6" deep comparing to the bedding material directly above this. Please confirm if this concrete pad is also to be 6" deep and provide detail on the rebar needed for this pad. 2. Approved Submittal #235125-003 provides a guideline sketch for a concrete anchor to be placed at either vertical end of the vault, on top of the vault footers. Please confirm if this anchor is required in tandem the concrete foundation and whether reinforcement is required. If so, please provide a detail on the rebar needed for this pad. 3. Approved Submittal #235125-003 notes additional reinforced concrete pads at surface levels, to surround the vault manhole, in high traffic areas. Please confirm whether surface level pads are required. If so, please provide detail on the the rebar needed.															
Answers to the above are required ASAP, as site concrete has not been procured and could impact schedule as it relates to completion of the geothermal scope and surrounding multipurpose field/track. 1235125-003.1 PD Geothermal Vault & Manifold DRA RFS Reviewed.pdf RFI Geothermal Vault Concrete Pad Snip Summary.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri May 23, 2025 at 03:45 pm EDT per RFS/Ben Vaal 05-23-2025 response															
Darcy Gibson (RFS (Rist-Frost-Shumway Engineering)) Responded Fri May 23, 2025 at 01:36 pm EDT Response: •The vault is not in a traffic area and does not require a reinforced concrete pad for H-20 loads. Concrete and rebar are not required under the geothermal vault. Concrete anchor pads are required above both vault footings per the anti-buoyancy calculations. Vault and buoyancy pads are to sit on 6" compacted gravel base. A: RFS response by: Ben Vaal RFS Engineering, P.C. Date: 05/23/2025 10504 RFI #142 Geothermal Vault Concrete Pad Requirements.pdf															
141	0	Confirming RFI: T-3 Anchor Bolt Adjustment	Closed	Consigli Construc...	Feraco, Will (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	05/21/2025	Tristen Moore	05/26/2025	06/04/25					
Tristen Moore Sent Wed May 21, 2025 at 03:55 pm EDT															
Q: CL T_3 - we are confirming the dimensions here. Currently the as built shows 1" off. In the event this is correct, we will core a 2" hole adjacent to the anchor bolts in question, move the bolt over and epoxy in around the bolt. If we need to move forward with this I will attach a detail The anchor bolt setting at T/3 is incorrect (not T.2/4 as indicated below). The bolts are off 1" in the East direction. As discussed yesterday, I have attached a detailed plan showing the repair method. Can you please review, confirm acceptable and we will document with a confirming RFI? This is in the first area steel erection will start, so any ability to expedite a response here would be greatly appreciated. CL T_3 Anchor Bolt Adjustment.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jun 4, 2025 at 02:11 pm EDT per attached RFI-141 - Confirming RFI T-3 Anchor Bolt Adjustment_edg response DRA EDG Reviewed.pdf															
140	0	Submittal #053100-004.0 - Third	Closed	Sturo Metal	Dubé, Jérôme (Sturo Metal	Dhruv,	05/21/2025	Tristen	05/26/2025	05/23/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
		Floor Decking Clarification		Inc.	Inc.)	Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...		Moore							
Q: Tristen Moore Sent Wed May 21, 2025 at 11:12 am EDT Drawing DE2.7 of Submittal #053100-004.0 requested EOS dimensions for the concrete pad edge that were not provided. Please clarify. Submittal #053100-004.0 - Third Floor Decking Clarification.pdf A: Tristen Moore (Consigli Construction Co., Inc.) Responded Fri May 23, 2025 at 09:02 am EDT ADDITIONAL CM COORDINATION ATTACHED, PER STURO REQUEST. DIMENSIONS AS FOLLOWS: From CL 5: 5' - 8 3/4" From CL 6.8: 6' - 10 3/4" From CL R.9: 11' - 6" RFI-140 CCC Response REV 1.pdf A: Tristen Moore (Consigli Construction Co., Inc.) Responded Thu May 22, 2025 at 01:49 pm EDT CM COORDINATION ATTACHED RFI-140 CCC Response.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed May 21, 2025 at 12:41 pm EDT PER ATTACHED RFI-140 - Submittal 053100-004.0 - Third Floor Decking Clarification DRA Reviewed.pdf															
139	0	Various Plumbing Clarifications in Building E	Closed	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Glazer, Daniel (D... Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim...	05/20/2025	Tristen Moore	05/25/2025	06/03/25					
Q: Tristen Moore Sent Tue May 20, 2025 at 03:51 pm EDT See attached for Araujo RFI #'s 19-20 requesting various plumbing clarifications in Building E. Building E Plumbing Clarifications Araujo RFI 19-20.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jun 2, 2025 at 12:02 pm EDT PER ATTACHED tri_county_reg_voc_tech_hs-rfi#139-various_plumbing_clarifications_in_building_e-202505311356 - 06-01-25-DRA CRO Reviewed.pdf															
138	0	Building D Cosmetology Sinks (P-Trap vs Bow Vent)	Closed	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Lyubetsky, Vladim... Hoekstra, Christo... Vincent, Ray (C.A... Glazer, Daniel (D...	05/20/2025	Tristen Moore	05/25/2025	07/21/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
		Tristen Moore Sent Tue May 20, 2025 at 03:48 pm EDT On Drawing P1-1-0D, within Post-Grad Cosmetology-1 (Room D124-1), a total of ten hair-washing sinks are indicated. We are seeking clarification on whether these sinks require individual bow venting, or if installing P-traps below grade in a battery configuration would be sufficient to meet code and operational requirements. Building D Plumbing Clarifications Araujo RFI 15.pdf													
	A:	Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Fri Jul 18, 2025 at 01:22 pm EDT per attached tri_county_reg_voc_tech_hs-rfi#138-building_d_cosmetology_sinks_(p-trap_vs_bow_vent)-202507012123 - DRA CRO Reviewed.pdf													
	A:	Carly Hundertmark (Consigli Construction Co., Inc.) Responded Thu Jun 26, 2025 at 10:17 am EDT Based off of the response of needing to add individual Bow Vents to the requested sinks, please provide a sketch/drawing showing the new venting and work required.													
	A:	Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Mon Jun 2, 2025 at 12:02 pm EDT PER ATTACHED tri_county_reg_voc_tech_hs-rfi#138-building_d_cosmetology_sinks_(p-trap_vs_bow_vent)-202505311356 - 06-01-25-DRA CRO Reviewed.pdf													
137	0	Various Plumbing Clarifications in Building C	Closed	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim... Glazer, Daniel (D...	05/20/2025	Tristen Moore	05/25/2025	06/06/25					
	Q:	Tristen Moore Sent Tue May 20, 2025 at 03:45 pm EDT See attached for Araujo RFI #'s 16-18 requesting various plumbing clarifications in Building C. Building C Plumbing Clarifications Araujo RFI 16-18.pdf													
	A:	Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Mon Jun 2, 2025 at 12:02 pm EDT PER ATTACHED tri_county_reg_voc_tech_hs-rfi#137-various_plumbing_clarifications_in_building_c-202505311355 - 06-01-25-DRA CRO Reviewed.pdf													
136	0	Various Plumbing Clarifications in Building B	Closed	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim... Glazer, Daniel (D...	05/20/2025	Tristen Moore	05/25/2025	07/21/25					
	Q:	Tristen Moore Sent Tue May 20, 2025 at 03:39 pm EDT See attached for Araujo RFI #'s 12-14 requesting various plumbing clarifications in Building B. Building B Plumbing Clarifications Araujo RFI 12-14.pdf													
	A:	Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Fri Jul 18, 2025 at 01:28 pm EDT per attached tri_county_reg_voc_tech_hs-rfi#136-various_plumbing_clarifications_in_building_b-202507012123 - Response DRA CRO Reviewed.pdf													
	A:	Carly Hundertmark (Consigli Construction Co., Inc.) Responded Thu Jun 26, 2025 at 10:17 am EDT Based off of the response of needing to add individual Bow Vents to the requested sinks, please provide a sketch/drawing showing the new venting and work required.													
	A:	Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Mon Jun 2, 2025 at 12:02 pm EDT													



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
PER ATTACHED tri_county_reg_voc_tech_hs-rfi#136-various_plumbing_clarifications_in_building_b-202505311355 - 06-01-25-DRA CRO Reviewed.pdf															
135	0	Various Plumbing Clarifications in Building A	Closed	Araujo Bros. Plum...	Cristello, Brian (Araujo Bros. Plumbing & Heating)	Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim... Glazer, Daniel (D...	05/20/2025	Tristen Moore	05/25/2025	06/03/25					
Tristen Moore Sent Tue May 20, 2025 at 03:28 pm EDT Q: See attached for Araujo RFI #'s 5-10 requesting various plumbing clarifications in Building A. Building A Plumbing Clarifications Araujo RFI 5-10.pdf Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Mon Jun 2, 2025 at 12:02 pm EDT A: PER ATTACHED tri_county_reg_voc_tech_hs-rfi#135-various_plumbing_clarifications_in_building_a-202505311355 - 05-30-25-DRA CRO Reviewed.pdf															
134	0	Roof Drain Locations	Closed	Consigli Construc...	Barrow, Tim (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim...	05/20/2025	Tristen Moore	05/25/2025	06/02/25					
Tristen Moore Sent Tue May 20, 2025 at 03:20 pm EDT Q: The roof drains highlighted in the attachment are in conflict with steel/electrical equipment. Please confirm if the roof drain locations can shift or if structural modifications are required. Roof Drain Locations.pdf Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed May 28, 2025 at 12:35 pm EDT A: PER ATTACHED tri_county_reg_voc_tech_hs-rfi#134-roof_drain_locations-202505202159.pdf Alicia Martino (Consigli Construction Co., Inc.) Responded Wed May 21, 2025 at 04:21 pm EDT The following Revizto issues were attached to this RFI: A: ID 16 :: Plumbing (2983 - Tri-County - Construction) https://api.virginia.revizto.com/v5/region/redirect?url=revizto5://viewer/759841/issue_tracker/16 ID 16 (759841).jpg Alicia Martino (Consigli Construction Co., Inc.) Responded Wed May 21, 2025 at 04:20 pm EDT The following Revizto issues were attached to this RFI: A: ID 14 :: Plumbing - Roof Drain Location (2983 - Tri-County - Construction) https://api.virginia.revizto.com/v5/region/redirect?url=revizto5://viewer/759841/issue_tracker/14 ID 14 (759841).jpg A: Alicia Martino (Consigli Construction Co., Inc.) Responded Wed May 21, 2025 at 04:18 pm EDT The following Revizto issues were attached to this RFI:															



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
ID 2 :: Plumbing - Roof Drain Clash with Steel (2983 - Tri-County - Construction) https://api.virginia.revizto.com/v5/region/redirect?url=revizto5://viewer/759841/issue_tracker/2ID 2 (759841).jpg															
133	0	Grease Interceptor Sizing	Closed	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	Hoekstra, Christo... Lyubetsky, Vladim... Vincent, Ray (C.A... Glazer, Daniel (D...	05/19/2025	Tristen Moore	05/24/2025	05/19/25					
Q: Tristen Moore Sent Mon May 19, 2025 at 07:51 am EDT Drawings P1-1-0Ab and P1-1-0D indicate two recessed grease interceptors are required, but no sizes are noted on the plans. Please confirm whether the (2) grease interceptors shown on P1-1-0Ab and the (2) shown on P1-1-0D are intended to match the JR Smith Model 8335GT specified in section 22 00 00 - 2.13? RFI_#4_-_Recessed_Grease_Interceptors_-_Franklin_Tri-County_RVTHS.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon May 19, 2025 at 11:09 am EDT CONFIRMED PER RAY VINCENT (EOR) 05-19-2025 RESPONSE tri_county_reg_voc_tech_hs-rfi#133-grease_interceptor_sizing-202505191502 DRA CRO Reviewed.pdf															
A: Ray Vincent (C.A. Crowley Engineering, Inc.) Responded Mon May 19, 2025 at 10:38 am EDT Confirmed.															
132	0	Rain Leader Sizing	Closed	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	Hoekstra, Christo... Lyubetsky, Vladim... Vincent, Ray (C.A... Glazer, Daniel (D...	05/19/2025	Tristen Moore	05/24/2025	05/19/25					
Q: Tristen Moore Sent Mon May 19, 2025 at 07:49 am EDT On drawing P1-1-0Ab, and P1-1-0E, there are (2) 18" storm drains penetrating the foundation wall leaving the building. Addendum 07 has changed a lot of 18" piping to 15". Given the adequate size of the system, we seek clarification if the rain leaders leaving the building can be 15" as well. Araujo RFI_#03.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon May 19, 2025 at 11:15 am EDT PER RAY VINCENT (EOR) 05-19-2025 RESPONSE tri_county_reg_voc_tech_hs-rfi#132-rain_leader_sizing-202505191406 DRA CRO Reviewed.pdf															
A: Ray Vincent (C.A. Crowley Engineering, Inc.) Responded Mon May 19, 2025 at 10:40 am EDT The two 18" storm building drains exiting the building can be 15".															
131	0	Electrical Device Layout in CMU	Closed	Wayne J. Griffin ...	Haley, Scott (Wayne J. Griffin Electric Inc.)	Bravo, Robert (Gr... Lyubetsky, Vladim... Glazer,	05/16/2025	Carly Hundertmark	05/21/2025	06/02/25					



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
Daniel (D...															
Q: Carly Hundertmark Sent Fri May 16, 2025 at 03:16 pm EDT In CMU walls please confirm if attached referenced devices can be lowered by 2" so that box can be in one block typically "preferred method of masonry contactor" (row 6 Option A) or should be installed at 48" per the contract drawings and placed in two blocks (row 6&7 Option B). Masonry Layout.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri May 30, 2025 at 05:47 pm EDT PER ATTACHED RFI 131 - Electrical Device Layout in CMU - DRA Response[1].pdf															
130	0	J/11 and L/11 Base Plate Modification	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	05/16/2025	Carly Hundertmark	05/21/2025	05/20/25					
Q: Carly Hundertmark Sent Fri May 16, 2025 at 03:07 pm EDT The anchor bolts at L/11 and J/11 were accidentally set at 1'-2" c/c instead of the intended 1'-6". Sturo can make the adjustment without affecting the column on to. See attached. Please confirm this is structurally acceptable. RFI 130.pdf A: Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Responded Mon May 19, 2025 at 10:43 am EDT Refer to EDG's response, see attached. DRA 5/19/2025 RFI-130 - J 11 and L 11 Base Plate Modification_edg response.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon May 19, 2025 at 10:48 am EDT CLOSED PER VLADIMIR'S 05-19-2025 RESPONSE															
129	0	Dimensions for Fixture Locations on Elevations	Open	Consigli Construc...	Hundertmark, Carly (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim...	05/16/2025	Carly Hundertmark	05/21/2025			Glazer, Daniel (D... Lyubetsky, Vladim...			
Q: Carly Hundertmark Sent Fri May 16, 2025 at 09:21 am EDT Reviewing the drawings, there does not appear to be any dimensions to locate the fixtures (outlets, switches, display cases, fire extinguisher cabinets, etc.) that are incorporated in the elevations nor floor plans. The Early CMU Walls were coordinated via RFI 128 (attached is the early CMU walls for reference), please provide dimensions throughout the remaining building. Electrical & DFH Coordination.pdf															
128	0	Dimensions for Electrical in Early CMU Walls	Closed	Consigli Construc...	Hundertmark, Carly (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim...	05/16/2025	Carly Hundertmark	05/21/2025	06/02/25					
Q: Carly Hundertmark Sent Fri May 16, 2025 at 09:20 am EDT Reviewing the drawings, there does not appear to be any dimensions to locate the fixtures (outlets, switches, display cases, fire extinguisher cabinets, etc.) that are incorporated in the elevations nor floor plans.															

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
The Early CMU Walls are top priority. Please provide information to locate all fixtures within the early CMU walls as highlighted on the attached. Electrical & DFH Coordination.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri May 30, 2025 at 07:32 pm EDT A: PER ATTACHED RFI 0128 - Dimensions for Electrical in Early CMU Walls - DRA Response.pdf															
127	0	Stair #1 Pan Support for Hand Rails	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Glazer, Daniel (D... Lyubetsky, Vladim...	05/16/2025	Carly Hundertmark	05/21/2025	06/02/25					
Q: Carly Hundertmark Sent Fri May 16, 2025 at 08:07 am EDT In the center of the metal pans, there will be handrail posts to be provided and installed by the Misc. Metal Sub. Sturo considers these posts to be field welded to the pans. However, they will need to reinforce the center of the pans to receive them. The proposed design is attached. Please confirm this is acceptable. RFI 127.pdf A: Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Responded Mon May 19, 2025 at 10:39 am EDT Refer to EDG Response, see attached. DRA 5/19/2025 RFI-127 - Stair 1 Pan Support for Hand Rails_edg response.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon May 19, 2025 at 10:48 am EDT CLOSED PER VLADIMIR'S 05-19-2025 RESPONSE															
126	0	Wall Rebar Adjustment Wall South of 12 Line	Closed	Riggs Contracting...	Cheschi, Anthony (Riggs Contracting, Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	05/16/2025	Carly Hundertmark	05/21/2025	06/04/25					
Carly Hundertmark Sent Fri May 16, 2025 at 07:57 am EDT FOR RECORD As approved by EDG on 5/15: Q: A small section of wall south of 12 line, wall vertical dowels coming from footing does not match the 27' as shown.. Currently the vertical rebar for the wall is 6.5" north of where it needs to be for the wall to sit at the 27' dimensioned shown on the architectural drawings. We are requesting to drill and epoxy the rebar to the required location in the footing. This would leave 10.5" from rebar to edge of footing while the face of the wall to the edge of footing would be 6.5". Sketch attached. Please confirm this is acceptable. Rebar Fix.pdf															

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jun 4, 2025 at 02:16 pm EDT per attached RFI-126 - Wall Rebar Adjustment Wall South of 12 Line_edg response DRA EDG Reviewed.pdf															
125	0	Gas Line Shift	Closed	Consigli Construc...	Smith Jr, Tom (Consigli Construction Co., Inc.)	SC, CA (Samiotes ... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Powers, Stephen (... Lyubetsky, Vladim... Melnik, Greg (Sam... Glazer, Daniel (D...	05/15/2025	Tristen Moore	05/20/2025	06/02/25					
Q: Tristen Moore Sent Thu May 15, 2025 at 04:08 pm EDT After an onsite meeting with Eversource it was determined that due to site logistics and proximity to proposed electrical conduit, the proposed gas line should be moved to the location outlined in red. Please confirm acceptable. Gas Line Shift.pdf															
A: Greg Melnyk (Samiotes Consultants, Inc.) Responded Fri May 16, 2025 at 10:51 am EDT Civil has no objection to alternative routing, as there appears to be no further encroachment on limit of work. Contractor to ensure there is no conflict with future guardrail installation. Utility company to have final approval on gas line routing.															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue May 20, 2025 at 05:42 pm EDT PER ATTACHED AND PER SCI/MELNIK 05/16/2025 RESPONSE tri_county_reg_voc_tech_hs-rfi#125-gas_line_shift-202505202133 DRA SCI Reviewed.pdf															
124	0	Facade Testing Requirement Clarifications	Closed	Consigli Construc...	Moore, Tristen (Consigli Construction Co., Inc.)	Lyubetsky, Vladim... Glazer, Daniel (D...	05/14/2025	Tristen Moore	05/19/2025	06/10/25					
Q: Tristen Moore Sent Wed May 14, 2025 at 08:54 am EDT Please see below and provide clarification on facade testing requirements: 084110 - 9 ALUMINUM-FRAMED ENTRANCES AND STOREFRONTS - - What is the frequency and quantity of testing the storefronts per ASTM E1105? 84410 - Glazed aluminum curtain walls - - What is the frequency and quantity of testing the curtain walls for both AAMA 501.2 (nozzle test) and ASTM E 1105? - The part 3 spec calls for testing the CW per ASTM E1105 (chamber test) - given the tall span of the CW can we nozzle test in lieu of E1105? 85110 - ALUMINUM WINDOWS - Clarify the types of alum. Windows to be tested. Does the size of the operable window count as an individual window type to be tested separately? Ie. Courtyard elevation has operable															

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
windows of different sizes but are the same type.															
Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed May 28, 2025 at 10:49 am EDT A: PER ATTACHED 2983-Tri_County_Reg.Voc.Tech.HS-124-Facade_Testing_Requirement_Clarifications-2025-05-19.pdf															
123	0	Joist Primer, Monorail Location, and Motorized Projection Steel Confirmations	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	05/13/2025	Carly Hundertmark	05/18/2025	06/02/25					
Carly Hundertmark Sent Tue May 13, 2025 at 02:55 pm EDT Please provide the following requested information. Q: - Per our understanding all joists 48LH in sequence 223 will be no paint to received sprayed fireproofing. All 60DLH joists in sequences 205 & 206 will be painted with standard gray primer All 44LH joists will be painted except the 3 joists nearest line 2 that will be left no paint to received fireproofing. (mechanical penthouse) - Joists to received fireproofing are considered to be no paint only. Sturo doesn't consider any special steel preparation. Please approve this is correct. - Q1- Please confirm the monorail is supported by the W8x24 beam shown on attached SK-20. - Q2- Please provide W8x24 beam location. See sk-20. - Q3- Please verify w8x24 beam elevation, The comment on Canam back from approval section 3/Je4.1, ask for beam equal to bottom of joists. Per our understanding W8x24 for mat lift in sequences 109 will be equal to joists bottom chord, but the W8x24 on sequences 223 will be at 117'-10" (-1'-4" from top of joists) as indicated on structural drawings - Please confirm the additional load due to Motorized projection screen are included in the SP Loading. If not, please provide the load to consider. Sturo RFI 041.pdf															
Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Mon May 19, 2025 at 06:11 pm EDT A: per attached RFI-123 - Joist Primer, Monorail Location, and Motorized Projection Steel Confirmation-DRA EDG Response.pdf															
122	0	Submittal 053100-004.0 Further Clarifications	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...	05/13/2025	Carly Hundertmark	05/18/2025	06/02/25					
Carly Hundertmark Sent Tue May 13, 2025 at 02:49 pm EDT Q: On the attached, please provide requested confirmations and dimensions per response to Submittal 053100-004.0. They are clouded in pink. RFI 122.pdf															



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon May 19, 2025 at 03:41 pm EDT per attached RFI-122 - Submittal 053100-004.0 Further Clarifications_dra response.pdf															
121	0	CL 19 S.5-U Wall Rebar Adjustment	Closed	Riggs Contracting...	Cheschi, Anthony (Riggs Contracting, Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	05/12/2025	Carly Hundertmark	05/17/2025	05/16/25					
Carly Hundertmark Sent Mon May 12, 2025 at 03:43 pm EDT FOR RECORD As discussed with EDG on 5/12/25, Riggs is requesting to do a 13" splice with #4 bar along the Column Line 19 from S.5 Line to U Line. Q: This was due to late MEP coordination pushing a gravity pipe sleeve down, so the step bar provided on site was incorrect as it was fabricated prior to the sleeve change. In order to maintain spec and not have a step greater than 3', the top of the continuous footing was lowered. Please confirm splicing is acceptable or Option 1 on the attached. 19_S.5-U Wall Height Discrepancy.pdf A: Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Responded Fri May 16, 2025 at 09:37 am EDT Refer to EDG's response attached DRA 5_16_2025 RFI-121 - CL 19 S.5-U Wall Rebar Adjustment_edg response.pdf															
120	0	Number of Wall Hydrants on Roof Clarification	Closed	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	Glazer, Daniel (D... Hoekstra, Christo... Lyubetsky, Vladim... Vincent, Ray (C.A...	05/12/2025	Carly Hundertmark	05/17/2025	06/02/25					
Q: Carly Hundertmark Sent Mon May 12, 2025 at 01:51 pm EDT Upon review of the plumbing drawings, there only appears to be (2) wall hydrants located on the roof (shown on P1-1-3Ab and P1-1-3B). Please confirm that the (2) hydrants shown is adequate water supply on the roof for washdown purposes, whether for general cleaning or maintenance activities such as HVAC unit washdowns. RFI #2 - Clarification on Roof Hydrants on Plumbing Roof Plans - Franklin Tri-County RVTHS.pdf A: Ray Vincent (C.A. Crowley Engineering, Inc.) Responded Mon May 12, 2025 at 03:24 pm EDT Hose bibbs were located where directed. Architect to determine if additional hose bibbs are needed and locations thereof. A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed May 28, 2025 at 06:04 pm EDT PER ATTACHED tri_county_reg_voc_tech_hs-rfi#120-number_of_wall_hydrants_on_roof_clarification-202505121838.pdf															
119	0	Expansion Tank Model Clarification	Closed	Araujo Bros. Plum...	Rebello, Sarah (Araujo Bros. Plumbing & Heating)	Hoekstra, Christo...	05/12/2025	Carly Hundertmark	05/17/2025	06/02/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Lyubetsky, Vladimir... Vincent, Ray (C.A... Glazer, Daniel (D...									
		Carly Hundertmark Sent Mon May 12, 2025 at 01:32 pm EDT Drawing P0-0-1 specifies the expansion tank for the main water heaters as Amtrol Model ST-80VC, while drawing P2-1-1 references Amtrol Model ST-60VC for the same equipment. Q: Please confirm which model, ST-60VC or ST-80VC, is correct for the main water heaters in the mechanical room. RFI #1 - Expansion Tank Model Clarification - Franklin Tri-County RVTHS.pdf A: Ray Vincent (C.A. Crowley Engineering, Inc.) Responded Mon May 12, 2025 at 03:07 pm EDT Correct model is ST-80VC. A: Daniel Glazer (Drummeys Rosane Anderson Inc.) Responded Wed May 21, 2025 at 12:57 pm EDT per EOR Ray Vincent/Crowley Engineering 05/12/2025 at 3:07 response													
118	0	Q.3/10 Pier Adjustment	Closed	Riggs Contracting...	Cheschi, Anthony (Riggs Contracting, Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladimir...	05/12/2025	Carly Hundertmark	05/17/2025	05/16/25					
		Carly Hundertmark Sent Mon May 12, 2025 at 11:46 am EDT The pier at Q.3/10 needs to be adjusted due to a hub moving because of weather. Q: Riggs is requesting to drill and epoxy (3) of the vertical rebar and shift the rest of the pier bar to the newly drilled and epoxied bars. Please see attached for further clarification. Please confirm this is acceptable. RFI 118.pdf Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Responded Fri May 16, 2025 at 09:32 am EDT Refer to EDG's response, attached. A: CM to coordinate and confirm that the revisions do not cause any interference with the finish construction. DRA 5_16_25 RFI-118 - Q.3 10 Pier Adjustment_edg response.pdf													
117	0	Building A Roof Openings	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Mattson, James (G... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky,	05/12/2025	Carly Hundertmark	05/17/2025	05/12/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Vladim... Mattson, Wayne (G...									
		Carly Hundertmark Sent Mon May 12, 2025 at 11:15 am EDT Q: Please review and provide responses to the attached regarding openings in Building A Roof. SX-RFI-029- Building A Roof Openings.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon May 12, 2025 at 03:33 pm EDT A: per attached tri_county_reg_voc_tech_hs-rfi#117-building_a_roof_openings-202505121526-DRA EDG GV Review.pdf													
116	0	Wall Discrepancies @ CL 14	Closed	Riggs Contracting...	Cheschi, Anthony (Riggs Contracting, Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	05/09/2025	Tristen Moore	05/14/2025	05/12/25					
		Tristen Moore Sent Fri May 9, 2025 at 04:03 pm EDT Q: The First Floor Layout Plan A-0-1-11 shows the northern wall of Related CR C133 as existing below CL14. All other drawings (Structural, First Floor Plan, etc.) show the wall above CL14. Please confirm the wall should exist above the column line. RFI 116 Snippet.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon May 12, 2025 at 03:40 pm EDT A: per attached tri_county_reg_voc_tech_hs-rfi#116-wall_discrepancies @_cl_14-202505121527 DRA Reviewed.pdf													
115	0	Area A Roof Bent Plate Confirmation	Closed	Sturo Metal Inc.	Dub��, J��r��me (Sturo Metal Inc.)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...	05/07/2025	Carly Hundertmark	05/12/2025	05/08/25					
		Carly Hundertmark Sent Tue May 6, 2025 at 11:53 am EDT Q: Please confirm the roof bent plate dimensions per the attached and A1-2-1Aa. Sturo RFI 040.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Thu May 8, 2025 at 11:10 am EDT A: PER ATTACHED tri_county_reg_voc_tech_hs-rfi#115-area_a_roof_bent_plate_confirmation-202505081502 DRA Reviewed.pdf													
114	0	Pier A.8/6.8 Modifications	Closed	Riggs Contracting...	Cheschi, Anthony (Riggs Contracting, Inc.)	Dhruv, Mehul (Eng...	05/06/2025	Carly Hundertmark	05/11/2025	05/16/25					



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Hill, Tim (Engine... Glazer, Daniel (D... Lyubetsky, Vladim...									
		Carly Hundertmark Sent Tue May 6, 2025 at 11:50 am EDT FOR RECORD													
	Q:	Per conversations between CCC and EDG on 5/5/25, the (16) 10A02 D/V will be swapped for (18) 9A02 D/V. Please confirm this is acceptable. RFI 114.pdf													
	A:	Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Responded Fri May 16, 2025 at 09:26 am EDT Refer to EDG's response attached. CM to coordinate the brick shelf and confirm that there is no interference with granite veneer and insulation. DRA 5_16_25 RFI-114 - Pier A.8 6.8 Modifications_edg response.pdf													
	A:	Carly Hundertmark (Consigli Construction Co., Inc.) Responded Tue May 13, 2025 at 07:37 am EDT Wrong Attachment below.													
	A:	Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon May 12, 2025 at 05:28 pm EDT PER ATTACHED RFI-104 - Moment Connection at Area D_edg response DRA EDG Reviewed.pdf													
113	0	Seq 111 to 116 ROA Clarification	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	05/02/2025	Carly Hundertmark	05/07/2025	05/14/25					
	Q:	Carly Hundertmark Sent Fri May 2, 2025 at 11:18 am EDT Please provide updated drawing depicting dimensions and connections for the added bracing asked on the drawing of Seq 111-116. This is to ensure misinterpretation. Sturo RFI 039.pdf													
	A:	Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue May 13, 2025 at 05:35 pm EDT per attached RFI-113 - Seq 111 to 116 ROA Clarification_edg response DRA EDG Reviewed.pdf													
112	0	Rebar Modifications at Sump Pits at Elevators	Closed	Riggs Contracting...	Cheschi, Anthony (Riggs Contracting, Inc.)	Glazer, Daniel (D... Dhruv, Mehul	05/01/2025	Carly Hundertmark	05/06/2025	05/16/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						(Eng... Hill, Tim (Engine... Lyubetsky, Vladim...									
		Carly Hundertmark Sent Thu May 1, 2025 at 08:10 am EDT FOR RECORD Per discussions with EDG and CCC on 4/30/25, the rebar at the sump pit needed to be field adjusted due to elevator manufacturer further requirements. The structural drawings and the rebar shop drawings show the sump pit is in the northeast corner of the pit. However, after further discussions with the elevator manufacturer, requires the sump pit to be 3" off the north face of the wall and in the middle of the pit east to west. Q: With this, the rebar was fabricated not based off the elevator manufacturer requirements. Thus, the tails around the sump pit were into the pit. Thus, the tails going through the E/W section were cut off. See attached for a mark up. Please confirm this is acceptable for the sump pits for both elevators. RFI 112.pdf A: Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Responded Fri May 16, 2025 at 09:19 am EDT Refer to EDG's response attached. DRA 5_16_2025 tri_county_reg_voc_tech_hs-rfi#112-rebar_modifications_at_sump_pits_at_elevators-202505052152_edg response.pdf													
111	0	Relocating Geothermal C9 Borehole	Closed	Allied Environmen...	Zohdi, Nick (Allied Environmental Services, Inc DBA Allied Drilling,LLC)	Glazer, Daniel (D... Reid, Joeseeph (RF... Adkins, John (RFS... Lyubetsky, Vladim... Gibson, Darcy (RF...	04/30/2025	Carly Hundertmark	05/05/2025	05/05/25					
		Q: Carly Hundertmark Sent Wed Apr 30, 2025 at 03:41 pm EDT Due to field operations, borehole C9 is no longer useable. Allied Drilling is proposing to drill an additional borehole 20' south of C1. Please confirm this is acceptable or provide alternate location. RFI - Tri county borehole location.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri May 2, 2025 at 05:47 pm EDT PER ATTACHED tri_county_reg_voc_tech_hs-rfi#111-relocating_geothermal_c9_borehole-202505022143-DRA RFS Reviewed.pdf Darcy Gibson (RFS (Rist-Frost-Shumway Engineering)) Responded Fri May 2, 2025 at 07:16 am EDT Updated Response: See attached image (next page) which shows the location 25' south of C1 for an additional bore location. A: RFS Updated Response by: Ben Vaal RFS Engineering, PC Date: 05/02/2025 10504 RFI #111 Relocating Geothermal C9 Borehole.pdf A: Darcy Gibson (RFS (Rist-Frost-Shumway Engineering)) Responded Thu May 1, 2025 at 09:15 am EDT Response:													



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
		Maintain 25 foot spacing for the new borehole. RFS response by: Joe Reid RFS Engineering, PC Date: 05/01/2025 10504 RFI #111 Relocating Geothermal C9 Borehole.pdf													
110	0	T/3 Column Field Modifications	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	04/30/2025	Carly Hundertmark	05/05/2025	05/01/25					
		Carly Hundertmark Sent Wed Apr 30, 2025 at 07:53 am EDT Upon as-building the leveling plates and anchor bolts, column T/3 appears to be 1" off from grid T. With this column already fabricated, Sturo suggests that the holes be rimmed and plate washers to be welded on to the base plate to accommodate. EDG please confirm this is acceptable or provide an alternate approach. 3-T.pdf Carly Hundertmark (Consigli Construction Co., Inc.) Responded Thu May 1, 2025 at 07:56 am EDT A: Sturo was able accommodate the as-built in fabrication. This RFI is no longer needed. RE_ Tri-County - Anchor Bolt As-Built.msg													
109	0	Pier at CL P/11 Adjustment	Closed	Riggs Contracting...	Cheschi, Anthony (Riggs Contracting, Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	04/29/2025	Carly Hundertmark	05/04/2025	05/16/25					
		Carly Hundertmark Sent Tue Apr 29, 2025 at 10:26 am EDT FOR RECORD: Q: Per conversations between CCC and EDG on 4/28/25, the rebar shop details out (1) 5A17@12". As noted, this is not feasible to install, per EDG this is not structurally needed. Therefore CCC has omitted this tie in the placement. RFI 109.pdf Vladimir Lyubetsky (Drummeys Rosane Anderson Inc.) Responded Fri May 16, 2025 at 09:03 am EDT A: Refer to EDG's response attached. DRA 5_16_2025 RFI-109 - Pier at CL P 11 Adjustment_edg response.pdf													
108	0	Area E W8x24 TOS Elevation	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim	04/29/2025	Carly Hundertmark	05/04/2025	06/02/25					



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						(Engine... Lyubetsky, Vladim...									
		Carly Hundertmark Sent Tue Apr 29, 2025 at 09:29 am EDT Please locate and confirm the TOS elevation of the W8x24 shown on the attached. Sturo RFI 038.pdf													
		Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue May 20, 2025 at 05:26 pm EDT A: PER ATTACHED RFI-108 - Area E W8x24 TOS Elevation_edg response DRA EDG Reviewed.pdf													
107	0	V/3 Column Adjustment	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	04/28/2025	Carly Hundertmark	05/03/2025	05/16/25					
		Carly Hundertmark Sent Mon Apr 28, 2025 at 04:05 pm EDT As discussed with EDG on 4/25/25, the anchor bolts and leveling plate for column V/3 was rotated 90 degrees. The approved shop drawing shows the anchor bolts at this column being parallel with CL V, while in the field the anchor bolts in are parallel to CL 3. EDG confirmed that the orientation of these anchor bolts have no structural impact to the column. Q: CCC and Sturo Metal propose to add an additional (2) holes to the base of the already fabricated column. This way the anchor bolts in the field can be used. Once the column is placed on site, the extra holes not used will be puddle welded. Please confirm this is acceptable. RFI 107.pdf													
		Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Responded Fri May 16, 2025 at 07:27 am EDT Refer to EDG response attached. A: DRA 5_16_2025 RFI-107 - V 3 Column Adjustment_edg response.pdf													
106	0	Geothermal Mains Routing Revisions Based Off Existing Utility Locations	Closed	Consigli Construc...	Barrow, Tim (Consigli Construction Co., Inc.)	Adkins, John (RFS... Gibson, Darcy (RF... Lyubetsky, Vladim... Glazer, Daniel (D... Reid, Joeseeph (RF...	04/28/2025	Carly Hundertmark	05/03/2025	05/07/25					
		Q: Carly Hundertmark Sent Mon Apr 28, 2025 at 01:05 pm EDT Please confirm the revisions of the geothermal mains on the attached due to existing utilities conflicts.													

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact	
		1. Proposed new routing in red to avoid existing drainage line at 4.5' below existing grade. 2. Proposed to drop geothermal laterals lower than proposed elevations shown on Drawing GT202 as needed to avoid existing drainage and water lines in the clouded general area on the attached. Proposed Geothermal Routing.pdf														
		A: Darcy Gibson (RFS (Rist-Frost-Shumway Engineering)) Responded Tue May 6, 2025 at 09:31 am EDT Response: RFS take no exceptions to modify piping layout. Install geothermal mains to facilitate natural airflow to the highest point in the building. The contractor must provide as-built documentation detailing any deviations from the design drawings. RFS response by: Jason Ingham RFS Engineering, P.C. Date: 05/06/2025 10504 RFI #106 Geothermal Mains Routing Revisions Based Off Existing Utility.pdf														
		A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed May 7, 2025 at 12:29 pm EDT PER RFS RESPONSE														
105	0	Number of Roof Outriggers at Area D	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...	04/28/2025	Carly Hundertmark	05/03/2025	05/13/25						
		Q: Carly Hundertmark Sent Mon Apr 28, 2025 at 09:06 am EDT Upon review of the outriggers shown at the Area D location on the attached, the steel subcontractor believes more outriggers would be required than shown to support the bent plate in this area. Please confirm the number of outriggers is accurate or provide an updated plan showing the number and locations of the additional outriggers. Sturo RFI 037.pdf														
		A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue May 13, 2025 at 12:34 pm EDT per attached RFI-105 - Number of Roof Outriggers at Area D_edg response DRA EDG Reviewed.pdf														
104	0	Moment Connection at Area D	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	04/28/2025	Carly Hundertmark	05/03/2025	05/13/25						
		Q: Carly Hundertmark Sent Mon Apr 28, 2025 at 09:03 am EDT Please confirm the moment connection called for at W16x26 on the attached is not required. Sturo RFI 036.pdf														
		A: Carly Hundertmark (Consigli Construction Co., Inc.) Responded Tue May 13, 2025 at 07:38 am EDT														



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
See Response per Dan Glazer put under wrong RFI. RFI-104 - Moment Connection at Area D_edg response DRA EDG Reviewed.pdf															
103	0	Stage Floor Confirmation	Closed	Consigli Construc...	Feraco, Will (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim...	04/23/2025	Carly Hundertmark	04/28/2025	06/04/25					
Q: Carly Hundertmark Sent Wed Apr 23, 2025 at 10:56 am EDT Please confirm the meaning of "SP" denotation on AF1-1-1A on the stage. The legend does not have this denotation. Should it match the stage wood flooring (sprung flooring) as shown on 13/A3-3-4? RFI 103.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jun 4, 2025 at 11:37 am EDT per attached tri_county_reg_voc_tech_hs-rfi#103-stage_floor_confirmation-202504231656-DRA Review.pdf															
102	0	Area E Screen Wall Clarifications	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	04/22/2025	Carly Hundertmark	04/27/2025	04/29/25					
Q: Carly Hundertmark Sent Tue Apr 22, 2025 at 04:23 pm EDT Please provide the missing dimensions on the attached. Additionally, please confirm the W21 can be shifted in order to provide a support for the screen wall post shown. Sturo RFI 035.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Apr 29, 2025 at 04:11 pm EDT per attached RFI-102 - Area E Screen Wall Clarifications-DRA EDG Reviewed.pdf															
101	0	Curtainwall Clarification Areas B & D	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	04/22/2025	Carly Hundertmark	04/27/2025	05/02/25					
Q: Carly Hundertmark Sent Tue Apr 22, 2025 at 04:17 pm EDT Please provide missing dimensions for the curtainwall sections on the attached. Sturo RFI 034.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Thu May 1, 2025 at 03:18 pm EDT per attached tri_county_reg_voc_tech_hs-rfi#101-curtainwall_clarification_areas_b_&_d-202504231656-DRA EDG Review.pdf															



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
100	0	Plates at Stair #2 Clarification	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...	04/22/2025	Carly Hundertmark	04/27/2025	05/02/25					
Carly Hundertmark Sent Tue Apr 22, 2025 at 04:06 pm EDT Structural sections show plates at Stair #2, however the architectural drawings do not. Q: Please clarify if plates are required at Stair #2 and if plates are required, advise on location. Sturo RFI 033.pdf Carly Hundertmark (Consigli Construction Co., Inc.) Responded Fri May 2, 2025 at 07:51 am EDT A: Updated DRA and EDG response provided. RFI-100 - Plates at Stair 2 Clarification-DRA EDG Reviewed.pdf Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Tue Apr 29, 2025 at 04:11 pm EDT A: per attached RFI-100 - Plates at Stair 2 Clarification-DRA EDG Reviewed.pdf Carly Hundertmark (Consigli Construction Co., Inc.) Responded Thu May 1, 2025 at 09:07 am EDT A: Per DRA and EDG response, plates are required. Please provide location for these plates.															
99	0	Beam Clash per RFI 51 Response	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Hill, Tim (Engine... Lyubetsky, Vladim... Dhruv, Mehul (Eng... Glazer, Daniel (D...	04/22/2025	Carly Hundertmark	04/27/2025	04/29/25					
Carly Hundertmark Sent Tue Apr 22, 2025 at 04:03 pm EDT Per RFI 51's response, the W16x26 is offset 2" from Grid F. However the W16 flange clashes with the W12 on GL F. Please advise on next steps. Q: Additionally, please confirm DRA's comment on an length of beam is actually supposed to be 9'-9 7/8" instead of the 19'-9 7/8" as directed. See attached for locations. Sturo RFI 032.pdf Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Tue Apr 29, 2025 at 04:11 pm EDT A: per attached RFI-99 - Beam Clash per RFI 51 Response-DRA EDG Reviewed.pdf															
98	0	Added FDC in Architectural Precast	Closed	Consigli Construc...	Barrow, Tim (Consigli Construction Co., Inc.)	Carda, Sarah (Dru... Glazer,	04/22/2025	Carly Hundertmark	04/27/2025	04/30/25					



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Daniel (D... Hoekstra, Christo... Vincent, Ray (C.A... Lyubetsky, Vladim...									
		Carly Hundertmark Sent Tue Apr 22, 2025 at 09:23 am EDT When reviewing the added FDC, it appears it might be in conflict with the receptacle/card reader. Please provide an updated elevation view for the added FDC from Bulletin 8 in the architectural precast wall panel.													
		Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Apr 30, 2025 at 11:30 am EDT PER ATTACHED 2983-Tri_County_Reg.Voc.Tech_HS-98-Added_FDC_in_Architectural_Precast-2025-04-22 DRA Reviewed.pdf													
97	0	Piers along North Face of Courtyard Locations	Closed	Riggs Contracting...	Cheschi, Anthony (Riggs Contracting, Inc.)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...	04/22/2025	Carly Hundertmark	04/27/2025	04/23/25					
		Carly Hundertmark Sent Tue Apr 22, 2025 at 08:29 am EDT The pier located at H/12.1 has been placed 6'-7" North of CL 12.1 while the pier located at M/12.1 has been placed 1'-5" north of 12.1 Line. CCC is requesting that these piers be cut down and new piers be dowel and epoxied in the correct locations. Please confirm this is acceptable. If it is acceptable, please confirm how far the rebar needs to be doweled into the concrete and if any additional rebar needs to be added to the pier. RFI 97.pdf													
		Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Apr 23, 2025 at 12:02 pm EDT per attached RFI-97 - Piers along North Face of Courtyard Locations-DRA EDG Response.pdf													
96	0	Electrical Boxouts CL V 7.8 to 9 Lines	Closed	Consigli Construc...	Feraco, Will (Consigli Construction Co., Inc.)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...	04/22/2025	Carly Hundertmark	04/27/2025	05/07/25					
		Carly Hundertmark Sent Tue Apr 22, 2025 at 08:22 am EDT Reviewing placed electrical boxouts, one area along CL V from 7.8 to 9 Lines came across our attention. (2) electrical boxouts were placed according to the approved submittals 200000-001.0 and 033000-001.2. However, upon review of the wall, CCC would like confirmation that the foundation wall is still structurally acceptable. See attached for photo and location mark up. RFI 96.pdf													

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
	A:	Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed May 7, 2025 at 10:13 am EDT per attached RFI-96R1 - Electrical Boxouts CL V 7.8 to 9 Lines-DRA EDG Review.pdf													
	A:	Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Apr 23, 2025 at 12:02 pm EDT per attached RFI-96 - Electrical Boxouts CL V 7.8 to 9 Lines-DRA EDG Response.pdf													
	A:	Carly Hundertmark (Consigli Construction Co., Inc.) Responded Mon Apr 28, 2025 at 01:31 pm EDT Please see attached for the mark up of the location of the boxouts, rebar, and infill material planned on being used. Please review and advise on any steps necessary to make this wall structurally adequate. RFI 96 Rev 1.pdf													
95	0	Q/19 Spread Footing Location	Closed	Riggs Contracting...	Cheschi, Anthony (Riggs Contracting, Inc.)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...	04/22/2025	Carly Hundertmark	04/27/2025	04/23/25					
	Q:	Carly Hundertmark Sent Tue Apr 22, 2025 at 08:00 am EDT Upon as-building of the footings, it was discovered that the footing on Q/19 is off from the shown location. The leveling plate was as-built and is located correctly on grid lines. This puts only 2' from center of column line/leveling plate and the west face of the footing (see attached).													
	Q:	Please confirm if the footing is acceptable as placed. If it is not, CCC suggests dowel and epoxy rebar to extend the footing. If this is required please provide direction on the number, size, and spacing of the rebar needed to extend the footing. RFI 95.pdf													
	A:	Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Apr 23, 2025 at 12:02 pm EDT per attached RFI 95 - Q-19 Spread Footing Location-DRA EDG Response.pdf													
94	0	Confirming RFI: Outdated Specification Clarification	Closed	Consigli Construc...	Moore, Tristen (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim...	04/17/2025	Carly Hundertmark	04/22/2025	07/22/25					
	Q:	Tristen Moore Sent Thu Apr 17, 2025 at 12:58 pm EDT Multiple specification sections have been provided prior to the publishing of Bid Package #08 that were neither included in Bid Package #08 nor omitted via addenda in Bid Package #08. It is assumed that all scopes of work within these specifications have been included in other specification sections or removed from the project. Please confirm that the following specification sections can be considered obsolete:													
	Q:	097730 - Interior Wall Panels (90% Set) 111233 - Vehicular Traffic Gates (DD Set) 116800 - Playground Equipment (90% Set) 118129 - Facility Fall Protection (60% Set) 126100 - Fixed Audience Seating (60% Set) 142100 - Electric Traction Elevators (90% Set)													



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
A: Carly Hundertmark (Consigli Construction Co., Inc.) Responded Tue Jul 22, 2025 at 10:58 am EDT Per Monday Meeting held 7/21/25 - these are obsolete.															
93	0	Reconfiguration of Drain and Roof Leader Going Into Detention System 1	Closed	Northeast Contrac...	Dupre, Arnold (Northeast Contractors, Inc.)	SC, CA (Samiotes ... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Lyubetsky, Vladim... Powers, Stephen (... Glazer, Daniel (D...	04/17/2025	Carly Hundertmark	04/22/2025	04/17/25					
Q: Carly Hundertmark Sent Thu Apr 17, 2025 at 07:59 am EDT Per C504, (1) roof leader pipe and (1) drain pipe from courtyard is connecting directly to Detention System 1. Due to the design of the detention system and the multiple penetrations of the outer membrane, NCI proposes to have these lines connect to manhole A3-02-DMH to eliminate these concerns. This would eliminate 2 out of 3 currently shown penetrations in the detention system. Please confirm this is acceptable. RFI 93.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Thu Apr 17, 2025 at 11:02 am EDT per attached tri_county_reg_voc_tech_hs-rfi#93-reconfiguration_of_drain_and_roof_leader_going_into_detention_system_1-202504171456.pdf															
A: Stephen Powers (Samiotes Consultants, Inc.) Responded Thu Apr 17, 2025 at 10:25 am EDT See attached sketch for clarification RFI 93 - SCI RESPONSE 4-17-25.pdf															
A: Stephen Powers (Samiotes Consultants, Inc.) Responded Thu Apr 17, 2025 at 10:24 am EDT (1) Will allow roof leader to connect to A3-02-DMH providing integrity of structure is not compromised with additional coring. (2) Courtyard drain connection to remain directly connected to Detention System 1 (and at higher elevation) in order to reduce risk of potential back up of inlets within the courtyard during larger storm events.															
92	0	Housekeeping Pad for SWBD-2	Closed	Consigli Construc...	Barrow, Tim (Consigli Construction Co., Inc.)	Bravo, Robert (Gr... Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	04/16/2025	Carly Hundertmark	04/21/2025	05/06/25					



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
Q: Carly Hundertmark Sent Wed Apr 16, 2025 at 11:01 am EDT Per the electrical specification section 3.2, 4" housekeeping pads shall be provided for all floor mounted equipment. SWBD-2 located in Electrical Room M111 is 91.5" tall. There is only 94" between top of slab and bottom of steel (without spray fireproofing). Please advise if this housekeeping pad can be eliminated or reduced in size. A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon May 5, 2025 at 05:47 pm EDT PER ATTACHED RFI-92 - Housekeeping Pad for SWBD-2_edg response DRA EDG Reviewed.pdf A: Robert Bravo (Griffith & Vary, Inc.) Responded Wed Apr 16, 2025 at 11:32 am EDT The purpose of a housekeeping pad is structural and is not required per NEC. The Structural Engineer should weigh in.															
91	0	Lighting Fixture Differences between RCP and Lighting Plan	Closed	Consigli Construc...	Barrow, Tim (Consigli Construction Co., Inc.)	Bravo, Robert (Gr... Lyubetsky, Vladim... Glazer, Daniel (D...	04/16/2025	Carly Hundertmark	04/21/2025	07/08/25					
Q: Carly Hundertmark Sent Wed Apr 16, 2025 at 10:59 am EDT The lighting fixture types and quantities differ between the reflected ceiling plans and electrical lighting plans. Please coordinate these drawings for all buildings. Discrepancies for Building A Level 1 noted in the attachment for reference. Building A Level 1 RCP & Elec Lighting Discrepancies.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Thu Jul 3, 2025 at 01:54 pm EDT per attached tri_county_reg._voc._tech_hs-rfi#91-lighting_fixture_differences_between_rcp_and_lighting_plan-202504161632-DRA Reviewed.pdf															
90	0	Wells Requiring Betonite	Closed	Allied Environmen...	Sweeney, Kyle (Allied Environmental Services, Inc DBA Allied Drilling,LLC)	Glazer, Daniel (D... Gibson, Darcy (RF... Reid, Joeseeph (RF... Adkins, John (RFS... Lyubetsky, Vladim...	04/16/2025	Carly Hundertmark	04/21/2025	04/28/25					
Q: Carly Hundertmark Sent Wed Apr 16, 2025 at 08:56 am EDT Wells C9, A8, and A13 will need betonite due to them communicating with each other. Please confirm this is acceptable A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri Apr 18, 2025 at 12:52 pm EDT per attached 10504 RFI #90 Wells Requiring Betonite DRA RFS Reviewed.pdf															
89	0	Drill and Epoxy Slab Dowels at A West Building	Closed	Consigli Construc...	Feraco, Will (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim	04/16/2025	Carly Hundertmark	04/21/2025	05/06/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						(Engine... Lyubetsky, Vladim...									
		Carly Hundertmark Sent Wed Apr 16, 2025 at 08:35 am EDT Consigli wishes to drill and epoxy the slab dowels in Building A West along CL C from CL 6.4 to CL 8. (See attached for highlighted section indicating the location.) This is to maintain construction access within the building foot print throughout the foundation pours. Please confirm this is acceptable. RFI 89.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon May 5, 2025 at 05:47 pm EDT A: PER ATTACHED RFI-89 - Drill and Epoxy Slab Dowels at A West Building_edg response DRA EDG Reviewed.pdf													
88	0	EOS Clarifications	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Lyubetsky, Vladim... Glazer, Daniel (D...	04/11/2025	Carly Hundertmark	04/16/2025	05/02/25					
		Carly Hundertmark Sent Fri Apr 11, 2025 at 09:00 am EDT See attached drawings for clarifications needed on EOS. Q: 1. Confirm EOS should be 10 3/4" from 10/S3-0-2 + 6 3/4" from 1a/A3-2-6. 2. Confirm EOS should be 11" as indicated on 2/A3-2-25. 3. Confirm EOS at shown location. Sturo RFI 031.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Thu May 1, 2025 at 02:31 pm EDT A: per attached tri_county_reg._voc._tech_hs-rfi#88-eos_clarifications-202504151422-DRA Review[1].pdf													
87	0	Foundation Drain Cleanouts	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	Lyubetsky, Vladim... SC, CA (Samiotes ... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Glazer, Daniel (D... Powers, Stephen (...)	04/08/2025	Tristen Moore	04/13/2025	04/09/25					
		Tristen Moore Sent Tue Apr 8, 2025 at 12:26 pm EDT Q: The foundation drain is currently being installed around the perimeter of Building A. The civil drawings do not show any cleanouts as it wraps around the perimeter of the building. Please clarify if and where cleanouts are required.													

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Apr 8, 2025 at 04:31 pm EDT per attached 2983-Tri_County_Reg.Voc.Tech_HS-87-Foundation_Drain_Cleanouts-2025-04-08 - sci rev 04.08.25 DRA.pdf															
86	0	Horizontal Plates Along N Line	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...	04/02/2025	Carly Hundertmark	04/07/2025	04/17/25					
Carly Hundertmark Sent Wed Apr 2, 2025 at 08:10 am EDT When reviewing N Line structural drawings, it appears that some horizontal plates just float in mid air. See attached for structural model and drawings referenced. Q: Please confirm the design intent for these plates and how you would like them to be connected. RFI 86.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Apr 16, 2025 at 02:05 pm EDT per attached RFI-86 - Horizontal Plates Along N Line DRA EDG Reviewed.pdf															
85	0	Arch Precast Coordination	Closed	Coreslab Structures	Voci, Ylber (Coreslab Structures)	Hoekstra, Christo... Glazer, Daniel (D... Dhruv, Mehul (Eng... Vincent, Ray (C.A... Hill, Tim (Engine... Lyubetsky, Vladim...	04/01/2025	Carly Hundertmark	04/06/2025	05/14/25					
Carly Hundertmark Sent Tue Apr 1, 2025 at 03:15 pm EDT Please review and provide responses to the blue clouded questions on the attached. Q: 1. Provide sleeve information. 2. Please verify dimension for the B.O. 3. Please provide blockout size in panel per drain requirements. 24-0379 Tri-County HS - Precast Blockout Coordination.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue May 13, 2025 at 05:55 pm EDT PER ATTACHED tri_county_reg_voc_tech_hs-rfi#85-arch_precast_coordination-202504071934 DRA Reviewed.pdf															
84	0	Recessed Grease Interceptor Detail	Closed	Consigli Construc...	Barrow, Tim (Consigli Construction Co., Inc.)	Glazer, Daniel (D...	04/01/2025	Carly Hundertmark	04/06/2025	04/16/25					



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Hoekstra, Christo... Lyubetsky, Vladim... Vincent, Ray (C.A...									
		Carly Hundertmark Sent Tue Apr 1, 2025 at 02:13 pm EDT There are a few recessed grease interceptors called for on the Plumbing Underslab Plans with no accompanying detail to show the pit needed, dimensions, expectations, etc. Examples on the attached. Q: Please provide a detail to follow for installation of the recessed grease interceptors. RFI 84.pdf A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Apr 16, 2025 at 12:20 pm EDT per attached tri_county_reg_voc_tech_hs-rfi#84-recessed_grease_interceptor_detail-202504071934-DRA CRO Review.pdf A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Apr 16, 2025 at 12:25 pm EDT per attached RFI-86 - Horizontal Plates Along N Line DRA EDG Reviewed.pdf A: Ray Vincent (C.A. Crowley Engineering, Inc.) Responded Wed Apr 2, 2025 at 07:13 am EDT Pits are not needed. Interceptors are direct bury.													
83	0	(3) Roof Screen Post Locations	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...	03/28/2025	Carly Hundertmark	04/02/2025	04/16/25					
		Carly Hundertmark Sent Fri Mar 28, 2025 at 01:39 pm EDT In previously submitted RFI 38, dimensions were provided for the roof screen locations. However, according to the response, the W12x26 beams are too close to the neighboring beams. Please confirm the screen wall posts can be moved to the top of the neighboring beam and remove the W12x26s or provide a new location for the W12x26 beam. Q: Please see attached for the (3) locations of the roof screen posts. Sturo RFI 030.pdf A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Apr 16, 2025 at 12:40 pm EDT PER ATTACHED RFI-83 - 3 Roof Screen Post Locations DRA EDG Reviewed.pdf													
82	0	44" Joist Geometry Concerns	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Dhruv, Mehul (Eng... Glazer, Daniel (D... Lyubetsky, Vladim...	03/24/2025	Carly Hundertmark	03/29/2025	03/26/25					



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Hill, Tim (Engine...									
		Carly Hundertmark Sent Mon Mar 24, 2025 at 07:39 am EDT													
	Q:	The structural subcontractor's engineer is facing a problem with the getting the joist geometry for the 44" joist exact with the needed bolted splices. Please review and confirm the revised joist geometry is acceptable. 250221-GEO2.pdf													
	A:	Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Mar 25, 2025 at 03:39 pm EDT per attached RFI-82 - 44 Joist Geometry Concerns-DRA EDG Review.pdf													
81	0	Section 5/S3-0-1 Clarification	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	03/24/2025	Carly Hundertmark	03/29/2025	04/03/25					
Carly Hundertmark Sent Mon Mar 24, 2025 at 07:36 am EDT Please confirm the below clarifications on 5/S3-0-1.															
	Q:	1. With MC8 continuous, is the 5/16" plate continuous as well or only located at the kicker locations. 2. Does the decking need to be interrupt at the channel or is the channel located on the top of the deck? Sturo RFI 029.pdf													
	A:	Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Thu Apr 3, 2025 at 01:08 pm EDT per attached RFI-81 - Section 5 S3-0-1 Clarification_edg response DRA EDG Reviewed[1].pdf													
80	0	Fire Hydrant Shift Due to Steeper Slopes	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Powers, Stephen (... Hadley, Kyle (Sam... Pilat, Jeffrey (S... Melnyk, Greg (Sam... SC, CA (Samiotes ...	03/21/2025	Carly Hundertmark	03/26/2025	04/02/25					
	Q:	Carly Hundertmark Sent Fri Mar 21, 2025 at 08:34 am EDT													

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
The fire hydrant shown east of A Building East, needs to be shifted across the road due to the steeper slopes. See attached for proposed location and email correspondence regarding this topic. Please confirm this is acceptable. RFI 80.pdf Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Apr 2, 2025 at 03:41 pm EDT A: per attached tri_county_reg._voc._tech_hs-rfi#80-fire_hydrant_shift_due_to_steeper_slopes-202503251955-DRA SCI CRO Review.pdf															
79	0	Stair #1 Clarifications	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Dhruv, Mehul (Eng... Lyubetsky, Vladim... Hill, Tim (Engine... Glazer, Daniel (D...	03/13/2025	Carly Hundertmark	03/18/2025	03/26/25					
Carly Hundertmark Sent Thu Mar 13, 2025 at 08:22 am EDT Please provide the missing information on the attached sketches regarding Stair #1. Q: 1. Provide nosing dimension. 2. Confirm the addition of HSS posts in S6.2 to support stair stringers. 3. Provide detail or advise if the 8'-0" stair width is taken inside the HSS 12" stringer or outside the HSS. 4. Advise if it is acceptable to extend the HSS 12" stringers below the intermediate stair landing to avoid temporary post supports. Sturo RFI 028.pdf Carly Hundertmark (Consigli Construction Co., Inc.) Responded Wed Mar 26, 2025 at 11:54 am EDT A: Deleted wrong response - see attached for response by DRA. tri_county_reg._voc._tech_hs-rfi#79-stair_#1_clarifications-DRA Review.pdf															
78	0	Expansion Joint Cover Plate	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	03/11/2025	Carly Hundertmark	03/16/2025	04/02/25					
Carly Hundertmark Sent Tue Mar 11, 2025 at 08:31 am EDT Please provide the below missing information for the below information: Q: • 10/S3-0-9 1. Please provide dimension at cover plate for inset of plate into slab 2. Please confirm this dimension is typical where ever cover plate is shown on the project • 5/S3-0-11 1. Please provide top of plate elevation. 2. Please provide plate width and offset from HSS centerline															

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
3. Please confirm if "C4x7.2 @ 4'-0" OC" is center on HSS - it does not appear so diagrammatically. Sturo RFI 027.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Apr 2, 2025 at 03:27 pm EDT per attached tri_county_reg_voc_tech_hs-rfi#78-expansion_joint_cover_plate-202503182241 (002) -DRA Review.pdf															
77	0	Steel Missing Information	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Lyubetsky, Vladim... Hill, Tim (Engine...	03/04/2025	Carly Hundertmark	03/09/2025	04/11/25					
Carly Hundertmark Sent Tue Mar 4, 2025 at 08:05 am EST Please provide the missing information asked on the attached sketches: Q: - SK-026a: Provide diameter of anchor for the typical stair stringer support. - SK-026b: Provide minimum bearing dimension for typical stair stringer support. - SK-026c: Provide dimensions and location of the notch to do in bent plate for the expansion joint cover plate at Level 2 Building C. - SK-026d: Provide dimension along Grid Line A.8 and provide dimensions for the plate of the HSS along Grid Line 2. - SK-026e: Please confirm and provide dimensions as shown. - SK-026f: Please provide dimensions shown. - SK-026g: Please provide plate dimensions for the HSS at 11/M-P, confirm the top of Angle, and provide the shown dimension. - SK-026h: Please confirm if steel is above the HSS as shown on 5/S3-0-11 while it does not show it on 3/A3-2-19. - SK-026i: Please confirm W.P of HSS8v8 is on Grid Line 3 or provide location. Sturo RFI 026.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri Apr 11, 2025 at 12:39 pm EDT per attached RFI 77 Rev 1 (Response) DRA Reviewed.pdf Carly Hundertmark (Consigli Construction Co., Inc.) Responded Tue Mar 11, 2025 at 09:09 am EDT A: 7. EDG provided a revised detail for the HSS and plat along gridline 11 between gridlines E.5 and H and between M and P. A note stated that Architect to confirm extent and provide dimensions. DRA provided dimensions on the old sketch (second page on the attached - SK-026g). Please confirm dimensions on new sketch (first page on the attached). RFI 77 Rev 1.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri Mar 7, 2025 at 02:29 pm EST per attached RFI-77 - Steel Missing Information_edg response (EDG Revised) DRA EDG Reviewed.pdf															
76	0	Doweling Wall Rebar At Intersection of 3.3 and A.4	Closed	Northeast Contrac...	Chelo, Chris (Northeast Contractors, Inc.)	Glazer, Daniel (D... Hill, Tim (Engine... Dhruv, Mehul (Eng... Lyubetsky,	02/28/2025	Carly Hundertmark	03/05/2025	03/03/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
Vladim...															
Carly Hundertmark Sent Fri Feb 28, 2025 at 10:26 am EST Q: The first section of wall along 3.3 line was poured. The wall rebar that goes along A.4 was not installed prior to the pour along 3.3 Line. Therefore, CCC recommends doweling the (4) #4 rebar 8" into the poured wall at the intersection between 3.3 and A.4 Lines. See attached for further clarification. Please confirm this is acceptable. RFI 76.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Sun Mar 2, 2025 at 06:47 pm EST A: per attached RFI-76 - Doweling Wall Rebar At Intersection of 3.3 and A.4-DRA EDG Review.pdf															
75	0	Exposed Round HSS Moment Connection	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	02/28/2025	Carly Hundertmark	03/05/2025	03/05/25					
Carly Hundertmark Sent Fri Feb 28, 2025 at 09:58 am EST Throughout the project, there are several exposed round HSS moment connections. Please confirm the following shop weld and field combination is acceptable. (Also shown on the attached) Q: - There will be a shop welded stub on the column. - The HSS beam will be CJP welded to this stub. - There will be a temporary erection plate (not shown on the attached) RFI 75.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Mar 4, 2025 at 05:07 pm EST A: per attached RFI-75 - Exposed Round HSS Moment Connection-DRA EDG Review.pdf															
74	0	Welded Connections at the Gym	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	02/28/2025	Carly Hundertmark	03/05/2025	03/05/25					
Carly Hundertmark Sent Fri Feb 28, 2025 at 09:51 am EST Q: On the gym 3rd floor framing detail there are a number of connections that are noted to be weld all around. However, there are a number of connections not noted. Can you confirm that the red dot items below need to be a weld all around. Additionally, can you confirm which of the red or black dotted welds on the attached will be exposed? It appears for examples the columns along 1 line will be exposed but the rest of the columns in the gym do not appear to be. Can you confirm this assumption is correct?															



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
RFI 74.pdf															
Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Mar 5, 2025 at 11:02 am EST															
A: PER ATTACHED															
RFI-74 - Welded Connections at the Gym-DRA EDG Review.pdf															
73	0	Grid A.2 Location	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	02/21/2025	Carly Hundertmark	02/26/2025	03/10/25					
Carly Hundertmark Sent Fri Feb 21, 2025 at 07:16 am EST															
Please confirm the dimension of the foundation wall along Grid A.2/18 should be 2'-0 11/16" instead of the 2'-3 1/8" as shown on A1-0-11.															
Q:															
The 2'-0 11/16" is deduced from starting the grid at the intersection of 21.4/A and going 72 degrees as indicated on the drawing.															
Sturo RFI 025.pdf															
Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Mar 5, 2025 at 03:29 pm EST															
A: per attached															
tri_county_reg._voc._tech_hs-rfi#73-grid_a.2_location-202502261814-DRA Review.pdf															
72	0	Loads for Trusses in T2 and T3	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	02/19/2025	Carly Hundertmark	02/24/2025	03/03/25					
Carly Hundertmark Sent Wed Feb 19, 2025 at 07:41 am EST															
Q: Please provide the loads to consider for the members highlighted at T2 and T3 on the attached.															
Sturo RFI 024.pdf															
Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Sun Mar 2, 2025 at 06:47 pm EST															
A: per attached															
RFI-72 - Loads for Trusses in T2 and T3-DRA EDG Review.pdf															
71	0	Steel Plate Embed For Overhead Door Hardware Mounting	Closed	Consigli Construc...	Feraco, Will (Consigli Construction Co., Inc.)	Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D... Dhruv, Mehul (Eng...	02/13/2025	Carly Hundertmark	02/18/2025	03/18/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
		Carly Hundertmark Sent Thu Feb 13, 2025 at 09:56 am EST On multiple elevations with the overhead coiling doors set into the architectural precast, there is a note for a steel plate embed to be installed for overhead door hardware mounting. Due to the architectural precast being cast in March, with no overhead door subcontractor on board, there is little confirmation on what is exactly needed for the overhead door hardware to be mounted to the architectural precast panel. With this little of information, there is not enough for Coreslab to buy this plate off of. CCC is proposing to not embed a steel plate into the precast but to have the steel plate fastened to the precast post placement on site. Please confirm this is acceptable. RFI 71.pdf													
	Q:														
	A:	Carly Hundertmark (Consigli Construction Co., Inc.) Responded Tue Mar 18, 2025 at 08:15 am EDT Confirmation from Precast Fabricator that post installed plate is no issue. RFI 71 Rev 1.pdf													
70		Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Mon Mar 17, 2025 at 09:36 am EDT PER ATTACHED tri_county_reg_voc_tech_hs-rfi#71-steel_plate_embed_for_overhead_door_hardware_mounting-202503101814 DRA Reviewed.pdf													
	0	Stiffeners at Rod Precast Connection	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	02/10/2025	Carly Hundertmark	02/15/2025	02/13/25					
	Q:	Carly Hundertmark Sent Mon Feb 10, 2025 at 10:22 am EST Please confirm no stiffeners are required at the rod precast connection on details similar to the one shown on the attached. (Detail taken from the architectural precast approved as noted shop drawings.) Sturo RFI 023.pdf													
69		Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Thu Feb 13, 2025 at 10:33 am EST per attached RFI-70 - Stiffeners at Rod Precast Connection_edg response DRA EDG Reviewed.pdf													
	0	Electrical in Early Masonry Walls	Closed	Consigli Construc...	Barrow, Tim (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Bravo, Robert (Gr... Lyubetsky, Vladim...	02/10/2025	Carly Hundertmark	02/15/2025	03/03/25					
	Q:	Carly Hundertmark Sent Mon Feb 10, 2025 at 08:05 am EST There are a number of early masonry walls that will need to be constructed to maintain schedule. There are a number of electrical devices that are included in these walls. (See attached for exact devices and locations). Please confirm that that these devices can be surface mounted. Electrical in Early Masonry Walls.pdf													
		Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Fri Feb 28, 2025 at 03:18 pm EST per attached tri_county_reg_voc_tech_hs-rfi#69-electrical_in_early_masonry_walls-202502131552 DRA GV Review.pdf													
	A:														
	A:	Robert Bravo (Griffith & Vary, Inc.) Responded Mon Feb 24, 2025 at 09:44 am EST After discussing with the Architect, surface mounted devices/conduit shall not be used at load bearing walls. Please note that the electrical design is still evolving and as such there could be revisions as it relates to the													



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
clouded electrical devices.															
Robert Bravo (Griffith & Vary, Inc.) Responded Wed Feb 12, 2025 at 08:21 pm EST															
A: Yes, all electrical devices as clouded on the document have the capability to be surface mounted if necessary. Please note that the electrical design is still evolving and as such there could be revisions as it relates to the clouded electrical devices.															
68	0	Sprinkler Bigger than 4" Incorporated into Trusses	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Vincent, Ray (C.A... Dhruv, Mehul (Eng... Hoekstra, Christo...	02/07/2025	Carly Hundertmark	02/12/2025	02/13/25					
Carly Hundertmark Sent Fri Feb 7, 2025 at 08:52 am EST															
Q: There are multiple locations where there are 6" diameter sprinkler pipes. See on the attached pages for locations. Please confirm if these were included in the joists design. RFI 68.pdf															
Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Thu Feb 13, 2025 at 10:27 am EST per attached RFI-68 -Sprinkler Bigger than 4 Incorporated into Trusses DRA EDG Reviewed.pdf															
67	0	Mat Hoist Locations	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	02/07/2025	Carly Hundertmark	02/12/2025	02/26/25					
Carly Hundertmark Sent Fri Feb 7, 2025 at 08:49 am EST															
Q: Please confirm the location and loading of the mat hoists. RFI 67.pdf															
Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Feb 24, 2025 at 07:07 pm EST per attached tri_county_reg_voc_tech_hs-rfi#67-mat_hoist_locations-202502242055.pdf															
Carly Hundertmark (Consigli Construction Co., Inc.) Responded Fri Feb 21, 2025 at 07:24 am EST															
A: Confirmation is needed on location of mat hoist from grid G.1 in order to locate the W8x24. Please confirm or adjust the attached mark up of blue dimensions. Additionally, no product data was given for the mat hoist. Please provide the weight. RFI 67 Rev 1.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Feb 18, 2025 at 06:17 pm EST															

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
PER ATTACHED tri_county_reg_voc_tech_hs-rfi#67-mat_hoist_locations-202502101445 DRA EDG Reviewed.pdf															
66	0	Building A - Edge of Slab Clarifications	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	02/06/2025	Carly Hundertmark	02/11/2025	02/12/25					
Carly Hundertmark Sent Thu Feb 6, 2025 at 08:42 am EST Q: Please review the two attached pages and provide the dimensions required on the edge of slab. Sturo RFI 021.pdf															
Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Feb 11, 2025 at 06:20 pm EST A: per attached tri_county_reg_voc_tech_hs-rfi#66-building_a_-_edge_of_slab_clarifications-202502061416.pdf															
65	0	Damp Proofing Termination Location	Closed	Consigli Construc...	Feraco, Will (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim...	02/05/2025	Carly Hundertmark	02/10/2025	02/13/25					
Carly Hundertmark Sent Wed Feb 5, 2025 at 02:56 pm EST Q: As discussed between DRA and CCC, CCC is proposing to terminate the damp proofing on the horizontal face 1-2" back from the vertical face as shown on the attached sketch. It is proposed this way so the sitework sub can backfill upon stripping of the footing and provide frost protection. Please confirm this is acceptable. RFI 65.pdf															
Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Thu Feb 13, 2025 at 11:18 am EST A: PER ATTACHED tri_county_reg_voc_tech_hs-rfi#65-damp_proofing_termination_location-202502052100 DRA Reviewed.pdf															
64	0	ASI-004 [-7'] Symbol by Certain Footings	Closed	Rebars and Mesh	Gonzalez, Eduardo (Rebars and Mesh)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	02/05/2025	Carly Hundertmark	02/10/2025	02/11/25					
Carly Hundertmark Sent Wed Feb 5, 2025 at 02:51 pm EST Q: In ASI-004, a note was added to multiple footings that states "[7'] See detail 2/S3-0-12". This can be seen highlighted in red bubbles and ASI 4 notes on the attached drawings. It is assumed that the 7' is in reference to dropping the footing 7'. This 7' does not appear to be caught in any of the shop drawings in for review, anchor bolt nor rebar. Please confirm what the [7'] is in reference to.															



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
RFI 64.pdf															
A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Tue Feb 11, 2025 at 12:06 pm EST per attached															
RFI-64 - ASI-004-7 Symbol by Certain Footings-DRA EDG Review.pdf															
63	0	Stiffeners at Bent Plates at Roof Clarifications	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	02/04/2025	Carly Hundertmark	02/09/2025	02/19/25					
Q: Carly Hundertmark Sent Tue Feb 4, 2025 at 09:54 am EST Please provide a detail and the location for the stiffeners to be added when the dimensions A, B and C exceeds the dimensions stated on 1/S3-0-1. Sturo RFI 020.pdf															
A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Tue Feb 18, 2025 at 05:44 pm EST PER ATTACHED RFI-63R1 - Stiffeners at Bent Plates at Roof Clarifications_edg response DRA EDG Reviewed.pdf															
A: Carly Hundertmark (Consigli Construction Co., Inc.) Responded Fri Feb 14, 2025 at 02:36 pm EST In the below response it was stated that the bent plates should not exceed the dimensions shown. However, on multiple sections on Architectural drawings there is a dimension of 11" from top of steel to top of bent plate. Per detail 1/S3-0-1, if dimension is 9" or more, stiffeners need to be considered. See attached for some examples, note that there are a lot of sections showing dimensions exceeding 9". Please advise on these locations. RFI 63 Rev 1.pdf															
A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Feb 12, 2025 at 05:53 pm EST per attached RFI-63 - Stiffeners at Bent Plates at Roof Clarifications_edg response DRA EDG Reviewed.pdf															
62	0	Steel Beam Connections at Precast Panel Connections	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Lyubetsky, Vladim... Glazer, Daniel (D... Hill, Tim (Engine... Dhruv, Mehul (Eng...	02/03/2025	Carly Hundertmark	02/08/2025	02/06/25					
Q: Carly Hundertmark Sent Mon Feb 3, 2025 at 09:05 am EST Please see the attached and confirm the full depth slip critical connections are only applicable at roof beams on which the precast panels are connected, not applicable for floor beams. Sturo RFI 019.pdf															
A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Thu Feb 6, 2025 at 01:58 pm EST per attached															



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
RFI-62 - Steel Beam Connections at Precast Panel Connections DRA EDG Review.pdf															
61	0	Clarifications and Missing Dimensions in Steel	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	01/31/2025	Carly Hundertmark	02/05/2025	02/06/25					
Carly Hundertmark Sent Fri Jan 31, 2025 at 11:49 am EST Q: Please see attached for missing dimensions and clarifications needed. Sturo RFI 018.pdf Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Thu Feb 6, 2025 at 02:55 pm EST A: per attached RFI-61 - Clarifications and Missing Dimensions in Steel_edg response DRA EDG Reviewed.pdf															
60	0	Misc. Engineering Confirmations for Steel	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	01/31/2025	Carly Hundertmark	02/05/2025	03/03/25					
Carly Hundertmark Sent Fri Jan 31, 2025 at 11:47 am EST Please review each RFI associated with the engineering of steel. Q: 1. Please approve design method for joists to be ASD. 2. Please confirm that the allowed deflection under live loads for roof joists is L/240 (**). If not, please specify. 3. It is understood that the wind uplift pressures on sheet S0-0-1 to be "gross", rather than "net". Please provide the value of D, the dead load available to resist uplift, to be used in the load combination 0.6D + W, where W is the "gross" uplift per S0-0-1. 4. Please confirm the positive (downward) wind pressures have already been included in the specified joist loads on the structural plans. 5. The drawings do not indicate a required detail for concentrated loads not located at panel points. Please confirm the Typical Joist Reinforcement at Concentrated Loads attached is acceptable. 6. Please confirm the exact dimension of hoist beam from grid line on the attached drawing. 7. N/A - CCC Response 8. Sections show kicker components that may indicate externally applied load. No loads are shown on the structural drawings; please confirm forces are insignificant to the joist design or already accounted for and resolved by other means. 9. Please confirm depth at support as well as at centerline is designated depth. Also provide the crank position from the grid lines. 10. Please confirm that the top chord loads are applied throughout the joist's length. 11. Please provide snow drift length for 48LHSP1, 48LHSP2 and 48LHSP3 joists. 12. Since no loads have been specified, it is assumed the Engineer of Record has included the basketball goal loads in the joist loads shown on the structural plans. Please confirm. 13. Please confirm that sprinkler pipes of 4" or less are included in the joist designation. 14. Are there any type ESR (Early Suppression Fast-Response) sprinklers? (***) If yes, please supply the sprinklers drawings with sprinkler lines located with dimensions from grid lines (or provide CAD drawings). 15. Please approve loads due to divider curtain are already included in joist designation. If not please provide load diagram and special requirement (specail camber and or deflection, etc). Please verify if the curtain could be stacked at one end of joist only. If yes, please provide exact location or grid line location.															



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
Sturo RFI 017.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Sun Mar 2, 2025 at 01:55 pm EST per attached RFI-60R1 - Misc.Engineering Confirmations for Steel_DRA EDG Review.pdf															
A: Carly Hundertmark (Consigli Construction Co., Inc.) Responded Fri Feb 21, 2025 at 07:20 am EST Additional confirmation is needed for Question #004. Understanding that the wind loads are shown on S0-0-1, however please confirm that these wind loads shown on S0-0-1 were included in the specified joist loads on the structural plans. 250221 - TRI COUNTY REG HIGH SCHOOL - RFI 004.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Feb 18, 2025 at 05:36 pm EST PER ATTACHED RFI 60 Rev 1.pdf															
A: Carly Hundertmark (Consigli Construction Co., Inc.) Responded Fri Feb 14, 2025 at 02:30 pm EST Additional confirmation is needed for question #9 on the above. Please provide the low point of the joists from grid line. RFI 60 Rev 1.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Feb 5, 2025 at 03:56 pm EST per attached RFI-60 - Misc.Engineering Confirmations for Steel_edg response DRA EDG Reviewed.pdf															
59	0	HSS Beam Shear Loads at Bracing Frame	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	01/31/2025	Carly Hundertmark	02/05/2025	02/11/25					
Q: Carly Hundertmark Sent Fri Jan 31, 2025 at 09:12 am EST Please provide HSS beam shear load at bracing frames for the specified locations on the attached. Sturo RFI 016.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Feb 10, 2025 at 02:40 pm EST per attached RFI-59 - HSS Beam Shear Loads at Bracing Frame_edg response DRA EDG Reviewed.pdf															
58	0	Under Slab Drainage Piping Slope	Closed	Consigli Construc...	Barrow, Tim (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Vincent, Ray (C.A... Hoekstra, Christo...	01/31/2025	Carly Hundertmark	02/05/2025	01/31/25					
Q: Carly Hundertmark Sent Fri Jan 31, 2025 at 09:05 am EST															



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
Please confirm all under slab drainage piping shall be sloped 1/8" / 1'. Daniel Glazer (Drummeys Rosane Anderson Inc.) Responded Fri Jan 31, 2025 at 10:36 am EST A: per attached 2983-Tri_County_Reg.Voc.Tech_HS-58-Under_Slab_Drainage_Piping_Slope-2025-01-31 DRA CRO Reviewed.pdf															
57	0	Anchor Bolt Repair Plan	Closed	Riggs Contracting...	Cheschi, Anthony (Riggs Contracting, Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	01/30/2025	Carly Hundertmark	02/04/2025	02/05/25					
Carly Hundertmark Sent Thu Jan 30, 2025 at 02:32 pm EST As discussed in the quality pre-op held on 1/16/25, proposed general anchor bolt repair options. - Condition 1 - Anchor bolt sheared off (1 on a plate) - Proposed fixed: Set plate on remaining bolts and puddle weld hole to add the bolt - Condition 2 - Anchor bolt is bent - Proposed Fix: Use a bar to bend back into place Q: Anytime any of these fixes are required, CCC will notify EDG and DRA immediately (prior to work being done) and will also mark up a plan showing all locations of fixes and what types of fixes at the end of the phase of work. If any other major anchor bolt issues come up, additional RFIs will be recorded to accommodate if needed. Please confirm this plan is acceptable. Daniel Glazer (Drummeys Rosane Anderson Inc.) Responded Tue Feb 4, 2025 at 03:51 pm EST A: per attached RFI-57 - Anchor Bolt Repair Plan_-DRA EDG Review.pdf															
56	0	Foundation Wall Thickness Clarifications Along Grid Line P from Grid Line 1 to Grid Line 2	Closed	Rebars and Mesh	Gonzalez, Eduardo (Rebars and Mesh)	Lyubetsky, Vladim... Glazer, Daniel (D... Hill, Tim (Engine... Dhruv, Mehul (Eng...	01/29/2025	Carly Hundertmark	02/03/2025	01/30/25					
Carly Hundertmark Sent Wed Jan 29, 2025 at 11:35 am EST While reviewing the thickness of wall along Grid Line P from Grid Line 1 to Grid Line 2 on the returned submittal 033000-001.0, there appears to be a discrepancy between with the structural drawings and the architectural drawings. Q: In the returned submittal 033000-001.0, EDG stated that the wall coming out along either grid line should follow 8/S2-0-2 while DRA stated that wall thicknesses should follow A1-0-11 (see clouded in pink on the attached). When reviewing A1-0-11, the wall thickness is supposed to be 1'-7" for 7'-11" from Grid Line 1, then go to a 1'-9" for 21'-9.5", then go to a 1' wall through Grid Line 5. (see page 3 on the attached).															



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
8/S2-0-2 shows a 1'-9" wall which contradicts the 1'-7" wall thickness as shown on A1-0-11. Please confirm that the wall should be 1'-9" thick along Grid Line P for a total of 29'-8.5" starting from Grid Line 1. RFI 56.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Thu Jan 30, 2025 at 01:51 pm EST A: per attached tri_county_reg_voc_tech_hs-rfi#56-foundation_wall_thickness_clarifications_along_grid_line_p_from_grid_line_1_to_grid_line_2-202501292052 DRA EDG Reviewed.pdf															
55	0	Wall Hydrant Non Cast in Place for Arch. Precast	Closed	Consigli Construc...	Barrow, Tim (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Vincent, Ray (C.A... Dhruv, Mehul (Eng... Hoekstra, Christo...	01/27/2025	Carly Hundertmark	02/01/2025	02/04/25					
Carly Hundertmark Sent Mon Jan 27, 2025 at 10:24 am EST The wall hydrant cutsheet in the attachment meets the design intent as shown in the fixture schedule on Drawing P0-00. Q: Please confirm this product is acceptable and does not need to be cast into the concrete panels. A box out will be in place for future installation. Wall Hydrant Cut Sheet.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Feb 3, 2025 at 11:28 am EST A: per attached tri_county_reg_voc_tech_hs-rfi#55-wall_hydrant_non_cast_in_place_for_arch._precast-202501271528 DRA Reviewed.pdf															
54	0	Reinforcement Requirements at the Precast Connection Boxouts	Closed	Riggs Contracting...	Cheschi, Anthony (Riggs Contracting, Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	01/27/2025	Carly Hundertmark	02/01/2025	02/04/25					
Carly Hundertmark Sent Mon Jan 27, 2025 at 10:22 am EST In the architectural precast shop drawings, it was noted that there would need to be pockets of varying sizes when pouring the slabs. This is needed due to precast having to make a connection. Concrete/grout will then be added after the precast is installed to finish the slab. On the attached are the examples of the pockets or boxouts along with a portion of the plan to show you how frequent they will be occurring. Q: Please confirm if any additional reinforcement will be needed to be added to these boxouts. If so, please provide a detail. RFI 54.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Feb 4, 2025 at 01:55 pm EST per attached															

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
RFI-54 - Reinforcement Requirements at the Precast Connection Boxouts_edg response DRA EDG Reviewed.pdf															
53	0	Bent Plate Joints	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Lyubetsky, Vladim... Glazer, Daniel (D... Hill, Tim (Engine... Dhruv, Mehul (Eng...	01/27/2025	Carly Hundertmark	02/01/2025	02/04/25					
Carly Hundertmark Sent Mon Jan 27, 2025 at 09:36 am EST Please confirm the following assumptions for the bent plate joints. Q: 1. No weld is required at bent plate joints 2. Omit the welds at bent plate or angle corners Sturo RFI 015.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Feb 4, 2025 at 01:55 pm EST A: per attached RFI-53 - Bent Plate Joints_edg response DRA EDG Reviewed.pdf															
52	0	FOR RECORD: Future Switchgear Vault Stub Up Alternative	Closed	Wayne J. Griffin ...	Bernen, Nate (Wayne J. Griffin Electric Inc.)	Bravo, Robert (Gr... Lyubetsky, Vladim... Powers, Stephen (... Hadley, Kyle (Sam... Melnik, Greg (Sam... Glazer, Daniel (D... SC, CA (Samiotes ... Pilat, Jeffrey (S...	01/24/2025	Carly Hundertmark	01/29/2025	01/30/25					
Carly Hundertmark Sent Fri Jan 24, 2025 at 11:20 am EST FOR RECORD: Q: The switchgear manhole on ES-0-1 is currently shown to be "future" and the direction is to stub up at this location. However, the typical manhole NGRID requires for a switchgear includes the same vault, but a different top than currently shown. This top does not allow for a stub up, the conduits need to enter through the side. To keep work moving CCC would like to propose running the duct bank to the proposed switchgear location, leaving it few feet short of the switchgear and continue the run to the last vault to complete this enabling phase of the project. CCC would continue the conduit run and install the switchgear manhole in the next phase of															



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
		the project. See attached for a sketch. Would this be feasible or is there a need to look into an alternate option? If this solution is acceptable, it is proposed to stop the conduit short at the proposed pole locations and transformer locations as CCC sees this as a better option then stubbing up. All work associated with connecting the conduit to the transformers and poles would be captured in a later bid package. This solution was agreed upon in email correspondence from Rob Bravo dated 1/23/2025. Switchgear Vault Sketch.pdf RFI 52 - Email Correspondance.pdf													
	A:	Robert Bravo (Griffith & Vary, Inc.) Responded Thu Jan 30, 2025 at 10:11 am EST Is this RFI still open?													
51	0	Steel Locations and Clarifications	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...	01/24/2025	Carly Hundertmark	01/29/2025	04/11/25					
	Q:	Carly Hundertmark Sent Fri Jan 24, 2025 at 08:47 am EST Please provide the requested information on the attached. Sturo RFI 014.pdf													
	A:	Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Fri Apr 11, 2025 at 01:52 pm EDT per attached RFI 51 Rev 1[1] (Response) DRA Reviewed.pdf													
	A:	Carly Hundertmark (Consigli Construction Co., Inc.) Responded Mon Mar 31, 2025 at 01:45 pm EDT Please confirm the blue clouded dimensions on the attached. RFI 51 Rev 1.pdf													
	A:	Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Thu Jan 30, 2025 at 11:27 am EST per attached RFI-51 - Steel locations and clarifications_edg response DRA EDG Reviewed.pdf													
50	0	Moment Connection Loads	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	01/24/2025	Carly Hundertmark	01/29/2025	01/28/25					
	Q:	Carly Hundertmark Sent Fri Jan 24, 2025 at 08:45 am EST Please provide specific moment load connection for each location on this project, in order to optimize the design of the connections. Sturo RFI 013.pdf													



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jan 27, 2025 at 03:00 pm EST per attached RFI-50 - Moment Connection Loads_edg response DRA EDG Reviewed.pdf															
49	0	New Proposed Electric Vault Locations	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	Glazer, Daniel (D... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Powers, Stephen (... Lyubetsky, Vladim... Bravo, Robert (Gr... SC, CA (Samiotes ...	01/23/2025	Carly Hundertmark	01/28/2025	01/28/25					
Q: Carly Hundertmark Sent Thu Jan 23, 2025 at 02:45 pm EST Due to congestion with storm water utilities, it is proposed to move the two electric vaults clouded on the attached sketch. Please confirm the new location is acceptable. RFI for Electric Vaults (11-19-24).pdf															
A: Robert Bravo (Griffith & Vary, Inc.) Responded Thu Jan 23, 2025 at 09:07 pm EST New location for the two referenced manholes is acceptable to GV.															
A: Carly Hundertmark (Consigli Construction Co., Inc.) Responded Tue Jan 28, 2025 at 11:06 am EST Samiotes response as approved as shown on the attachment. tri_county_reg_voc_tech_hs-rfi#49-new_proposed_electric_vault_locations-202501271504 SCI REV.pdf															
A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Jan 28, 2025 at 11:17 am EST per attached															
48	0	FOR RECORD: Temporary Expansion of Goat Path to Accommodate Construction Vehicles	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Powers, Stephen (... Hadley, Kyle (Sam... Pilat,	01/23/2025	Carly Hundertmark	01/28/2025	01/24/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Jeffrey (S... Melnyk, Greg (Sam... SC, CA (Samiotes ...									
		Carly Hundertmark Sent Thu Jan 23, 2025 at 02:14 pm EST FOR RECORD: Request for a temporary adjustment/expansion of the emergency driveway/"goat path" to accommodate oversized construction vehicles. Some of the larger vehicles will be struggling to make the turn at the top of the hill. Please see the attached marked up sketch highlighting the expansion area and extension of the proposed culvert. A couple of items to consider while reviewing: Q: 1. The area is entirely outside of the any resource area and associated buffer zones. 2. If allowed, limit of disturbance and perimeter control would be adjusted accordingly. 3. The plan would be to expand the pavement at the top of the drive and extend the culvert (and rip-rap) further south to ensure existing drainage patterns are maintained. 4. This condition would be temporary and restored to the approved plan limits, once construction is complete. It should be noted that all intended emergency vehicles (FD, Police, EMS) can still be accommodated in the approved plan configuration. This was agreed to upon per email receipt from Stephen Powers on 1/22/25. RFI 48 - Email Correspondance.pdf C505_ STORMWATER MANAGEMENT PLAN Rev.G _ SCI.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Thu Jan 23, 2025 at 05:23 pm EST <i>Temporary adjustment to the emergency road is approved per the sketch and outline in the RFI. Approval for temporary adjustment also provided by the Town Conservation Commission Director in 1/22/25 e-mail.</i> A: <i>Temporary condition to be restored to approved design at the end of the project.</i> <i>per Steve Powers email 01-23-2025</i>													
47	0	Building A MEP Sleeve Locations with Proposed Dropped Footings	Closed	Consigli Construc...	Barrow, Tim (Consigli Construction Co., Inc.)	Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D... Hoekstra, Christo... Vincent, Ray (C.A... Dhruv, Mehul (Eng...	01/23/2025	Carly Hundertmark	01/28/2025	01/29/25					
		Carly Hundertmark Sent Thu Jan 23, 2025 at 02:06 pm EST Please review the attached for confirming sleeve locations and footings that need to drop according to coordination. Q: Please confirm and provide comments where needed.													

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
Building A Sleeve Meeting - 1.22.25.pdf A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Jan 29, 2025 at 01:14 pm EST per attached RFI-47 - Sleeve Location_edg response DRA CRO EDG Reviewed.pdf A: Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Responded Fri Jan 24, 2025 at 09:06 am EST See attached PDF with comments. tricountysleevecoord..pdf															
46	0	Moment Connections - Sections vs. Typical Details	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	01/21/2025	Carly Hundertmark	01/26/2025	01/24/25					
Q: Carly Hundertmark Sent Tue Jan 21, 2025 at 09:12 am EST On S3-0-5, it shows moment connections. In these connections a CJP weld done on site is called for, meaning the beam flanges are to be beveled for these CJP connections. However in the typical details on S0-0-6, the beam to beam moment connections are to be done with a moment plate welded on site with a filet weld. Please confirm the typical detail shown on S0-0-6 can be used for the moment connections and disregard the CJP welds. Sturo RFI 012.pdf A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Thu Jan 23, 2025 at 05:19 pm EST per attached RFI-46 - Moment Connections Sections vs. Typical Details-DRA EDG Review.pdf															
45	0	Domestic Water Service Entrance Location	Closed	Consigli Construc...	Barrow, Tim (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Vincent, Ray (C.A... Lyubetsky, Vladim... Hoekstra, Christo...	01/17/2025	Carly Hundertmark	01/22/2025	01/22/25					
Q: Carly Hundertmark Sent Fri Jan 17, 2025 at 10:16 am EST Civil Utility Drawing C404 shows the domestic water service entering the building on the north side of Room A161. Drawings P1-1-0Ab and S1-1-1Ab indicate this line entering on the east side of Room A162. Please confirm the civil drawings should be followed for location. Domestic Service Location.pdf A: Ray Vincent (C.A. Crowley Engineering, Inc.) Responded Fri Jan 17, 2025 at 12:32 pm EST No. Domestic water service should enter at the northeast corner of room A162 as shown on P1-1-0Ab and P1-1-1Ab. A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Jan 22, 2025 at 11:02 am EST Per 01/17/2025 Design Team/Plumbing response															
44	0	Steel Finished Clarifications	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Dhruv,	01/16/2025	Carly Hundertmark	01/21/2025	05/14/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim...									
		Carly Hundertmark Sent Thu Jan 16, 2025 at 02:19 pm EST There are a few steel finishes on this project. Some steel needs to remain unpainted, some needs to receive intumescent paint, and some are exposed to view. Q: Please review the attached pages and confirm the steel finishes as shown. Sturo RFI 011.pdf Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Tue May 13, 2025 at 02:14 pm EDT A: per attached tri_county_reg._voc._tech_hs-rfi#44-steel_finished_clarifications-202501171530-DRA Review.pdf													
43	0	Bolt Type in Bracing Clarification	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	01/16/2025	Carly Hundertmark	01/21/2025	01/24/25					
		Carly Hundertmark Sent Thu Jan 16, 2025 at 12:50 pm EST Note 5 in bracing frame elevation plan (for example on S4-0-1) says: Q: Bolted connections in braced frames shall be designed as slip critical connections. Please confirm the use of bolts as bearing type (pretensioned bolts) in calcs and add the note "No paint around holes" Sturo RFI 010.pdf Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Thu Jan 23, 2025 at 05:19 pm EST A: per attached RFI-43 - Bolt Type in Bracing Clarification-DRA EDG Review.pdf													
42	0	Trusses Clarifications	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	01/16/2025	Carly Hundertmark	01/21/2025	01/24/25					
		Carly Hundertmark Sent Thu Jan 16, 2025 at 12:45 pm EST Some clarifications is needed regarding the trusses connection design. Q: 1. Trusses T1 and T2 will be shop welded, provided in 2 pieces with a bolted splice. Please confirm this is acceptable.													



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
		2. Truss T3 will be field assembled with bolted connections. Please confirm this is acceptable. 3. For the splice locations, please verify and advise if there is a particular location the SEoR would like the steel subcontractor to consider it. 4. For the splice connection, please provide the load to so the connection can be designed. 5. There does not appear to be any camber to consider for the trusses. Please confirm no camber is to be considered in trusses T1, T2 and T3													
		Sturo RFI 009.pdf													
		Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Thu Jan 23, 2025 at 05:19 pm EST													
		A: per attached													
		RFI-42 - Trusses Clarifications-DRA EDG Review.pdf													
41	0	LM Vault Relocation	Closed	Wayne J. Griffin ...	Bernen, Nate (Wayne J. Griffin Electric Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Powers, Stephen (... Hadley, Kyle (Sam... Pilat, Jeffrey (S... Melnyk, Greg (Sam... SC, CA (Samiotes ...	01/16/2025	Carly Hundertmark	01/21/2025	01/24/25					
		Carly Hundertmark Sent Thu Jan 16, 2025 at 11:04 am EST Due to conflicts with drain lines we would like to move the LM vault clouded in the plan approx. 10 feet. I walked with Anthony Crossman from Ngrid and Bernie Mullaney Franklins low voltage inspector and they both did not have an issue with this.													
		Q: Plan attached for reference.													
		ES-0-1_Site Power Plan 12.18.24 ES-0-1 (1).pdf													
		Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Jan 22, 2025 at 11:59 am EST													
		A: per attached													
		tri_county_reg._voc._tech_hs-rfi#41-lm_vault_relocation-202501161803 DRA SCI Reviewed.pdf													
40	0	Bracing Connection Clarifications	Closed	Sturo Metal Inc.	Dub�, J�r�me (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	01/15/2025	Carly Hundertmark	01/20/2025	01/29/25					
		Q: Carly Hundertmark Sent Wed Jan 15, 2025 at 08:17 am EST													



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
On the bracing connection details, it is asked to provide double angle connections with L4x4x3/8. The connection engineer would like to know if it's possible to switch these connections to shear plate connections. Please confirm this is acceptable. Sturo RFI 008.pdf															
Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Tue Jan 28, 2025 at 05:02 pm EST A: per attached RFI-40 -Bracing Connection Clarifications_edg response (002) DRA EDG Reviewed.pdf															
39	0	Detail 2/S0-0-7 Clarifications	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	01/15/2025	Carly Hundertmark	01/20/2025	01/22/25					
Carly Hundertmark Sent Wed Jan 15, 2025 at 08:14 am EST Please provide some clarifications regarding the detail 2/S0-0-7 for the HSS to HSS connections. Q: - For an aesthetic point of view, please advise if it is acceptable to weld the plate inside the horizontal HSS instead of welding it at the end of the HSS? This way, the only visible weld will be the one done in the field. (See sketch attached) - Please advise on the use of a 3/4 thick plate at these locations. It is assumed that these plates are required to provide a backing material for the weld to be done on site. Is it acceptable to use a thinner plate? If so, how thin can it be? - Regarding the connections to be done at the screen walls members at the roof, is it possible to provide bolted connections for the HSS horizontal members to the HSS posts? Sturo RFI 007.pdf															
Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Tue Jan 21, 2025 at 04:49 pm EST A: PER ATTACHED RFI-39 - Detail 2 S0-0-7 Clarifications-DRA EDG Reviewed.pdf															
38	0	Clarifications on Structural Drawings	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	01/15/2025	Carly Hundertmark	01/20/2025	01/27/25					
Carly Hundertmark Sent Wed Jan 15, 2025 at 08:06 am EST Q: On the attached, please provide the required information including dimensions, confirming column offsets, top of steel elevations, etc. Sturo RFI 005.pdf															
Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Fri Jan 24, 2025 at 05:42 pm EST A: per attached RFI-38 - Clarifications on Structural Drawings_edg response DRA EDG Reviewed.pdf															
37	0	Steel Framing Connection Clarifications	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D...	01/10/2025	Carly Hundertmark	01/15/2025	01/16/25					



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Dhruv, Mehul (Eng... Lyubetsky, Vladim... Hill, Tim (Engine...									
Carly Hundertmark Sent Fri Jan 10, 2025 at 03:20 pm EST															
Q:		1. Please confirm it is acceptable to use single shear tab connections for columns 7" or wider. 2. Please confirm that only contact surfaces for slip critical bolts are to be left unpainted. The contact surfaces for bearing bolt type need to be painted. 3. Please confirm it is acceptable to use single shear tab for beam connections.													
Sturo RFI 004.pdf															
Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jan 15, 2025 at 11:34 am EST															
A:		PER ATTACHED RFI-37 - Steel Framing Connection Clarifications_edg response DRA EDG Reviewed.pdf													
36	0	Gage of Form Deck at Monumental Stair	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Dhruv, Mehul (Eng... Lyubetsky, Vladim... Hill, Tim (Engine...	01/10/2025	Carly Hundertmark	01/15/2025	01/16/25					
Carly Hundertmark Sent Fri Jan 10, 2025 at 10:32 am EST															
Q:		Due to availability of deck, please confirm that 9/16" x 22ga galv. form deck is acceptable instead of the 20ga asked on 10/S3-0-101.													
Sturo RFI 003.pdf															
Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jan 15, 2025 at 11:33 am EST															
A:		PER ATTACHED RFI-36 - Gage of Form Deck at Monumental Stair_edg response DRA EDG Reviewed.pdf													
35	0	Missing Steel Dimensions	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	01/09/2025	Carly Hundertmark	01/14/2025	07/22/25					
Carly Hundertmark Sent Thu Jan 9, 2025 at 03:21 pm EST															
Q:		Please provide the missing dimensions show in blue on the attached drawings.													
Sturo RFI 002.pdf															
A: Carly Hundertmark (Consigli Construction Co., Inc.) Responded Tue Jul 22, 2025 at 10:59 am EDT															

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
		Per Monday Meeting - 7/21/25, close as all dimensions given in ASIs.													
	A:	Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Feb 26, 2025 at 03:09 pm EST per attached tri_county_reg._voc._tech_hs-rfi#35-missing_steel_dimensions-202502261953 DRA Reviewed.pdf													
	A:	Carly Hundertmark (Consigli Construction Co., Inc.) Responded Tue Jan 28, 2025 at 01:11 pm EST One dimension was missed on the attached. Please see clouded in red dimension needed. RFI 35 Part 2.pdf													
	A:	Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Thu Jan 16, 2025 at 04:34 pm EST PER ATTACHED tri_county_reg._voc._tech_hs-rfi#35-missing_steel_dimensions-202501131440 (003)-DRA EDG Review.pdf													
34	0	Bolted Splices at Joists	Closed	Sturo Metal Inc.	Dubé, Jérôme (Sturo Metal Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Hill, Tim (Engine... Dhruv, Mehul (Eng...	01/09/2025	Carly Hundertmark	01/14/2025	02/11/25					
	Q:	Carly Hundertmark Sent Thu Jan 9, 2025 at 03:17 pm EST A meeting was held between CCC and the steel erector on 1/7/25. During this meeting, it was noted that it would not be possible to get the joists in full length to the site. Please confirm it is acceptable to have a bolted splice in each joist. (Joists are located at the gym, automotive technology, and the auditorium). The design for these splices will be completed by the joist subcontractor with the splice typically being in the middle of the joist. Sturo RFI 001.pdf													
	A:	Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Tue Feb 11, 2025 at 11:16 am EST per attached tri_county_reg._voc._tech_hs-rfi#34-bolted_splices_at_joists-202502101949 DRA Reviewed.pdf													
	A:	Carly Hundertmark (Consigli Construction Co., Inc.) Responded Mon Jan 27, 2025 at 10:32 am EST As requested in previous response dated 1/15/25. Please see attached for photos of a joist both up close and from farther away for review. Please confirm this is acceptable. RFI 34 - Part 2.pdf													
	A:	Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Jan 15, 2025 at 12:27 pm EST PER ATTACHED RFI-34 - Bolted Splices at Joists_edg response DRA EDG Reviewed.pdf													
33	0	Ledge Interrupts Frost Wall Condition	Closed	Consigli Construc...	Feraco, Will (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Elmore, Trip (Dor... Hill, Tim (Engine... McLaughlin, Stephe... Talbot, Mike (O'R...	12/31/2024	Carly Hundertmark	01/05/2025	01/09/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Cox, Mike (Dore a... Dhruv, Mehul (Eng... Grijalva, Elias (... Wiedeman, Dan (Do...									
		Carly Hundertmark Sent Tue Dec 31, 2024 at 12:42 pm EST On 12/16, a meeting was held between DRA, CCC, and D+W to review certain conditions that may arise during foundation placement. Q: The main concern was if during a run of a frost wall the ledge outcrop extends up past the base of the footing in a small area, what requirements are necessary to continue the frost wall so that the ledge doe snot need to be hammered any lower. Please see attached for a sketch of the condition described above. Is there a minimum height the top of ledge to top of frost wall can be so the ledge can remain? Does there need to be pins into the ledge outcrop? Please provide the necessary requirements for this condition. RFI 33 Sketch.pdf													
		A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jan 8, 2025 at 03:03 pm EST per attached RFI-33R1 - Ledge Interrupts Frost Wall Condition_edg response.pdf													
		A: Tristen Moore (Consigli Construction Co., Inc.) Responded Mon Jan 6, 2025 at 12:53 pm EST Please confirm if the attached is an accurate representation of how we should proceed in this condition. If so, please provide a formal detail and/or sketch that can be integrated into the structural drawings and sent to our concrete subcontractor for review. Additionally, a sketch is required for both continuous footings and spread footings. RFI-033 Footing Ledge Interation Informal Consigli Markup.pdf													
		A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri Jan 3, 2025 at 10:14 am EST per attached RFI-33 - Ledge Interrupts Frost Wall Condition-dra edg oto review.pdf													
32	0	Low Voltage Lines in One Trench	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	Glazer, Daniel (D... Pilat, Jeffrey (S... Powers, Stephen (... Bravo, Robert (Gr... SC, CA (Samiotes ... Hadley, Kyle (Sam... Lyubetsky, Vladim... Melnyk,	12/27/2024	Carly Hundertmark	01/01/2025	12/31/24					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Greg (Sam...									
		Carly Hundertmark Sent Fri Dec 27, 2024 at 02:07 pm EST Q: Currently on the contract documents, it shows two ductbanks (1 for each low voltage cable, 1 for CATV with a 4" spare and 1 for telephone with a 4" spare). This can be seen on ES.01. NCI is requesting to put these in one trench each still having their own ductbank. Please confirm this is acceptable. A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Dec 31, 2024 at 09:40 am EST Response per Griffith and Vary (electrical) 3SI (Information Technology) attached 2983-Tri_County_Reg.Voc.Tech_HS-32-Low_Voltage_Lines_in_One_Trench-DRA GV 3SI Review.pdf Robert Bravo (Griffith & Vary, Inc.) Responded Fri Dec 27, 2024 at 02:34 pm EST Who is NCI? A: Contract Documents own a 4" conduit plus 4" spare for CATV and a 4" conduit plus 4" spare for Telephone. This question should be directed to the Technology Consultant as to the requirements for low voltage services. Manholes have been provided to completely separate CATV from Telephone so they are not in the same manholes.													
31	0	Fire Protection Service Piping Size	Closed	Consigli Construc...	Barrow, Tim (Consigli Construction Co., Inc.)	SC, CA (Samiotes ... Hadley, Kyle (Sam... Powers, Stephen (... Lyubetsky, Vladim... Vincent, Ray (C.A... Hoekstra, Christo... Glazer, Daniel (D... Melnyk, Greg (Sam... Pilat, Jeffrey (S...	12/18/2024	Carly Hundertmark	12/23/2024	01/08/25					
		Carly Hundertmark Sent Wed Dec 18, 2024 at 12:10 pm EST Q: Civil Utility Plan Drawing C404 calls for an 8" line for the fire protection service. Fire Protection Drawing FP8-1-1Ab notes this as a 6" line. Please confirm the civil drawings should be followed for pipe sizing. FP Service RFI.pdf A: Christopher Hoekstra (C.A. Crowley Engineering, Inc.) Responded Tue Jan 7, 2025 at 05:17 pm EST See response from Ray Vincent A: Ray Vincent (C.A. Crowley Engineering, Inc.) Responded Wed Dec 18, 2024 at 01:18 pm EST Underground private fire service main size should be 8". Sprinkler plans will be updated.													
30	0	Utility Corridor Under Drain	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	Glazer, Daniel (D...	12/17/2024	Carly Hundertmark	12/22/2024	01/09/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						SC, CA (Samiotes ... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Lyubetsky, Vladim... Powers, Stephen (...									
		Carly Hundertmark Sent Tue Dec 17, 2024 at 08:23 am EST Due to the pitch of the goat path and the ledge that was blasted, water is infiltrating through the blasted ledge down to the bottom of the goat path. To mitigate the water, it is proposed to add about 95' of under-drain and filter fabric from DMH-06 to CB-07 at no additional cost. Q: Please note that the drawing does not include the changes from the RFI that shifted the drainage line. Please confirm this is acceptable Utility Corridor Under Drain.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jan 8, 2025 at 04:20 pm EST DRA reviewed Stephen Powers (Samiotes Consultants, Inc.) Responded Tue Dec 17, 2024 at 08:53 am EST A: Addition of underdrain between DMH-06 and CB-07 is acceptable at no additional cost to the Owner. Contractor to document change on as-built plan. 12" HDPE drain pipe for CB-07 and DMH-06 to continue to connect separately to E1-08-WQU per the design drawings.													
29	0	Lowering Height of Interior Frost Walls for Crane Path	Closed	Consigli Construc...	Feraco, Will (Consigli Construction Co., Inc.)	Powers, Stephen (... Glazer, Daniel (D... SC, CA (Samiotes ... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Dhruv, Mehul (Eng... Hill, Tim	12/12/2024	Carly Hundertmark	12/17/2024	01/09/25					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						(Engine... Lyubetsky, Vladim...									
		Carly Hundertmark Sent Thu Dec 12, 2024 at 02:59 pm EST Q: As discussed during meetings between CCC and DRA, for erection purposes, it is proposed that any interior frost walls can be lowered by 8" if a crane path is required to go over top of them. Once the steel erector is onboard, a mark up of exact frost walls that will need to be lowered will be provided.													
		A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jan 8, 2025 at 04:20 pm EST DRA reviewed													
		Vladimir Lyubetsky (Drummey Rosane Anderson Inc.) Responded Thu Dec 26, 2024 at 07:51 am EST See EDG's Response attached. A: Also, CM to confirm that the sequencing of construction does not negatively impact installation of the below slab vapor barrier, including termination at the walls, as required at all penetrations through the vapor barrier. As noted in the EDG's response the reinforcement steel dowels must be installed at the interior foundation walls per the structural details. DRA 12/26/2024 RFI-29 - Lowering Height of Interior Frost Walls for Crane Path_edg response.pdf													
28	0	Transformer Pad Orientation and Conduit Entrance Detail	Closed	Wayne J. Griffin ...	Kaiser, Kevin (Wayne J. Griffin Electric Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Bravo, Robert (Gr... Powers, Stephen (... Hadley, Kyle (Sam... Pilat, Jeffrey (S... Melnyk, Greg (Sam... SC, CA (Samiotes ...	12/10/2024	Carly Hundertmark	12/15/2024	12/18/24					
		Carly Hundertmark Sent Tue Dec 10, 2024 at 02:54 pm EST Q: Please provide the orientation and conduit entrance detail for the two "future" transformer pads. Attached provides clarity on exact pads in question and possible conduit entrance examples from NGRID. RFI #2 TX PAD LAYOUT.pdf													
		A: Robert Bravo (Griffith & Vary, Inc.) Responded Tue Dec 10, 2024 at 04:42 pm EST As per the Early Package Drawings, the intent is to leave conduits in a location for conduits to be extended in the future via the 100% CD's. The info as requested is not required for the Early Package as transformer pads are not being poured for the Early Package.													
		A: Robert Bravo (Griffith & Vary, Inc.) Responded Thu Dec 12, 2024 at 09:57 am EST GV is unsure what the EC is looking for. The conduits are to be left in a location near the future transformer. Are they looking for a transformer pad detail which the transformer pad is not part of this contract? If so this is a standard detail typically provided by N-Grid.													

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
	A:	Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri Dec 13, 2024 at 01:25 pm EST DRA Reviewed													
	A:	Carly Hundertmark (Consigli Construction Co., Inc.) Responded Thu Dec 12, 2024 at 09:30 am EST Although this work is associated with a future work, the current electrical contractor needs to understand the layout in order to install the conduit owned this phase. If you disagree, we can have a meeting to review.													
27	0	Confirming RFI: Utility Corridor Road Shift	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	Pilat, Jeffrey (S... Lyubetsky, Vladim... Glazer, Daniel (D... Powers, Stephen (... Hadley, Kyle (Sam... Melnyk, Greg (Sam... SC, CA (Samiotes ...	12/10/2024	Carly Hundertmark	12/15/2024	12/18/24					
	Q:	Carly Hundertmark Sent Tue Dec 10, 2024 at 12:17 pm EST As confirmed via phone call with Steve Powers on 12/10, the current road layout at the utility corridor has a curb that is overhanging the existing culvert. To avoid conflict with the culvert and drainage function, it is proposed to shift the road 2' plan southeast for a 40' span as indicated on the attached drawing. This will allow the curb to be placed on flat ground avoiding the culvert. Please confirm for record. Goat Path Road Shift RFI.pdf													
	A:	Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri Dec 13, 2024 at 01:25 pm EST DRA Reviewed													
	A:	Stephen Powers (Samiotes Consultants, Inc.) Responded Tue Dec 10, 2024 at 03:00 pm EST Confirmed shifting road 2' for 40' span to avoid ex. culvert is acceptable. Proposed emergency road width to remain as designed, as it meets NFPA minimum requirements. Contractor to ensure surrounding areas/grading will be stabilized at no additional cost to the Owner.													
		Confirming RFI: Pre-Cast Plank Spanning	Closed	Consigli Construc...	Lyons, Kristy (Consigli Construction Co., Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim...	12/05/2024	Tristen Moore	12/10/2024	12/05/24		TBD		TBD	
	Q:	Tristen Moore Sent Thu Dec 5, 2024 at 12:00 pm EST It was just brought to our attention there are issues with the spanning of the 8" concrete plank as currently designed in areas D & E. The bays are long for 8" thick plank to handle the design loads and meet the 2 hr fire rated requirements. JP Carrara said they just completed Northeast Metro Voc Tech Center in Wakefield and had the similar issues and the engineer had to reduce the LL = 150 PSF requirement to make the plank work. They can do this to make the 31.5' span in Area D and the 2 spans in Area E between lines Q and U have to broken at the intermediate CMU walls to shorten the spans. RFI-026 Memo -Precast Plank.pdf													
	A:	Tristen Moore (Consigli Construction Co., Inc.) Responded Thu Dec 5, 2024 at 12:02 pm EST From Vlad Lyubetsky & Tim Hill (EDG), dated 11/15/2024:													

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
		In area D I believe the span is 30' not 31.5', but this area is the engineering technology mezzanine so there will be no problem lowering the live load requirement of 150psf. In Area E between Q and U we already show intermediate support walls per detail 3/S2-0-4, we just show the planks continuous over these supports. If they want to break the planks at these walls then that is structurally acceptable. RFI-026 Memo -Precast Plank.pdf													
25	0	Electric Manhole Grounding Detail	Closed	Wayne J. Griffin ...	Kaiser, Kevin (Wayne J. Griffin Electric Inc.)	Glazer, Daniel (D... Bravo, Robert (Gr... Lyubetsky, Vladim...	11/26/2024	Tristen Moore	12/01/2024	12/11/24					
		Tristen Moore Sent Tue Nov 26, 2024 at 11:12 am EST Q: Question 1. Drawings do not show a detail for grounding need a detail that shows dimensions for: the grid around the vault, spacing from the vault, ground rod locations and ground rod sizes. (This should be a typical detail for NGRID). Question 2. Please confirm that low voltage manholes do not require grounding. Robert Bravo (Griffith & Vary, Inc.) Responded Tue Nov 26, 2024 at 01:28 pm EST A: Refer to Drawing ES-0-2, details 5 and 6 with grounding detail. ES-0-2_Site Power Plan 11.4.24.pdf													
24	0	Confirming RFI: BP #3 Concrete Descope Clarifications	Closed	Consigli Construc...	Moore, Tristen (Consigli Construction Co., Inc.)	Lyubetsky, Vladim... Glazer, Daniel (D...	11/22/2024	Tristen Moore	11/27/2024	12/18/24					
		Tristen Moore Sent Fri Nov 22, 2024 at 11:33 am EST Q: 1. Please confirm concrete housekeeping pads shown on MEP drawings [fire pump (FP8-1-1Ab), water pump(P1-1-1Ab), air compressors(P1-1-MC & P1-1-1ME), heat pump (P-2-1-1), and electrical equipment(E3-1-1)] are NOT to be included in the scope work of work related to BP#3. 2. There are discrepancies in the Architectural (6/A-7-11) and Structural (11/S-3-0-11) drawings regarding the construction of the Monumental Staircase on Level 2. Please confirm whether bidders should be referencing the Architectural detail or the Structural detail. 3. When looking at spread footing F4 on the Structural Drawings, there are discrepancies between dimensions given on the footing schedule and what is drawn. Please confirm bidders should be using the dimensions given on the footing schedule. 4. Please confirm there is no epoxy coated rebar to be used in the scope of work related to BP #3. 5. Please confirm it is acceptable to replace 3/8" LW concrete aggregate with 5/8", as lead times have significantly increased. 6. Please confirm if concrete locker pads are to be included in the scope of work related to BP #3. Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Nov 25, 2024 at 04:16 pm EST A: Per attached 2983-Tri_County_Reg.Voc.Tech_HS-24-Confirming_RFI_BP_3_Concrete_Descope_Clarifications-2024-11-22.pdf													
23	0	Confirming RFI: Sewer Man Hole Conflict With Existing Electrical	Closed	Northeast Contrac...	Rodegher, John (Northeast Contractors, Inc.)	Powers, Stephen (... Lyubetsky, Vladim... Glazer, Daniel (D...	11/22/2024	Tristen Moore	11/27/2024	11/25/24					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Hadley, Kyle (Sam... Pilat, Jeffrey (S... Melnyk, Greg (Sam... SC, CA (Samiotes ...									
		Tristen Moore Sent Fri Nov 22, 2024 at 10:50 am EST Q: Today we brought a vac truck onsite to do exploratory work to locate the existing electrical duct bank that is providing power to the school. After review, we found that this duct bank runs through where SMH-A20 is proposed to sit. We would like to propose to move SMH-A20 east approximately 10' to avoid any conflict with the electrical duct bank. See attached markup for reference. SMH-20 Conflict.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri Nov 22, 2024 at 11:36 am EST A: per attached tri_county_reg_voc_tech_hs-rfi#23-confirming_rfi_sewer_man_hole_conflict_with_existing_electrical-202411221624 DRA SCI Reviewed.pdf Stephen Powers (Samiotes Consultants, Inc.) Responded Fri Nov 22, 2024 at 10:57 am EST A: Per the SMH-20 conflict sketch, shifting SMH as shown to avoid ex. ductbank is acceptable, at no additional cost to the Owner. Contractor to keep same inverts for SMH-20 per the proposed design. Shifted location to be reflected on as-built plan.													
22	0	Proposed Grid Position	Closed	Brennan Consultants	Bodwell, Jamie (Brennan Consultants)	Glazer, Daniel (D... Pilat, Jeffrey (S... Melnyk, Greg (Sam... SC, CA (Samiotes ... Powers, Stephen (... Hadley, Kyle (Sam... Lyubetsky, Vladim...	11/19/2024	Tristen Moore	11/24/2024	11/25/24					
		Tristen Moore Sent Tue Nov 19, 2024 at 11:57 am EST Q: Please see the attached pdf and confirm that the yellow clouded dimensions to the property line from the provided grid intersection coordinates are correct. 24451 Proposed Grid Position-11-18-24.pdf Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri Nov 22, 2024 at 08:57 am EST A: per attached 2983-Tri_County_Reg.Voc.Tech_HS-22-Proposed_Grid_Position-2024-11-19 DRA SCI Reviewed.pdf A: Stephen Powers (Samiotes Consultants, Inc.) Responded Wed Nov 20, 2024 at 11:12 am EST													

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
		Clouded dimensions to property line are correct.													
21	0	Confirming RFI: Civil Changes Made Post ASI#002	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	Lyubetsky, Vladim... Powers, Stephen (... Glazer, Daniel (D... Hadley, Kyle (Sam... Pilat, Jeffrey (S... Melnyk, Greg (Sam... SC, CA (Samiotes ...	11/15/2024	Tristen Moore	11/20/2024	12/18/24					
Tristen Moore Sent Fri Nov 15, 2024 at 11:34 am EST Please see attached for an overlay of the 90% CD Estimate Set and ASI Set #001 (which the sitework subcontractor currently owns). Red markings show ASI #001 and the work currently ongoing, and blue shows changes reflected in the 90% Set. Many of these changes were initially made via ASI #002, which has been rejected by the OPM. See below for questions: Q: (High Priority) Per conversations with DRA & Samiotes, fabrication and installation of Water Quality Units will proceed per ASI#001 and the approved WQU submittals. Please confirm. (High Priority) Please confirm the desired location of Proposed C1-01-CB, as they are on site and installation is scheduled to begin in 3 days, on Monday 11/18/2024. See attached for location discrepancy. - Please confirm desired grading of the temporary trailer locations, also highlighted in the attached. - In general, please confirm the expectation as to what changes made since ASI #001 should be implemented as none of it is currently owned. ASI's #001, #002, and the BID Set are the only Contract Drawings that were not released as a Progress and/or Estimate Set. If any post-ASI#001 changes are expected to be implemented in the Sitework Enabling Phase, please provide an issuance of Contract Drawings that reflect that. RFI-021 ASI#002 Sitework Change Clarifications.pdf Stephen Powers (Samiotes Consultants, Inc.) Responded Fri Nov 22, 2024 at 12:05 pm EST Overall, please provide separate RFI's in the future for typical site related RFI's as some of the items listed can be (and were) addressed earlier, while others may require additional time to respond to. 1. Responded to 11/15/24 via e-mail - Per our review it appears the approved WQU shop drawing (Attached - Approved 9-9-24) matches the configuration as shown on the current 90% CD issued set (shown in blue). Please confirm the WQU was manufactured, as such. If so, we do not believe there is a conflict in configuration. A: 2. Responded to 11/15/24 via e-mail - C1-01-CB should be installed as represented on 90%CDs (blue in the overlay) as there has been additional grading coordination between the Project Team since ASI-1 was issued for that area. Per the shop drawing, the inverts remain the same, however the rim will be raised per the issued 90% CD set. 3. Areas west should be graded per ASI-2/90%CDs (blue in the overlay) as they have been updated per coordination with the Landscape Architect and Project Team. 4. SCI will review current 90%CDs in relation to any potential scope changes through coordination with the Project Team and respond in a separate e-mail or through a separate RFI. 334443_001.2_Water_Quality_Units_CCC_Approved - R2 - SCI REV 09-09-24 - A1-06-WQU.pdf A: Daniel Glazer (Drummeys Rosane Anderson Inc.) Responded Mon Nov 25, 2024 at 04:26 pm EST DRA Reviewed, refer to response Samiotes response by Steve Powers 11/22															

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
20	0	Proposed Grease Trap Dimensions	Closed	Northeast Contrac...	Rodegher, John (Northeast Contractors, Inc.)	SC, CA (Samiotes ... Hoekstra, Christo... Glazer, Daniel (D... Melnik, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Powers, Stephen (... Lyubetsky, Vladim... Vincent, Ray (C.A...	11/11/2024	Tristen Moore	11/16/2024	11/13/24					
Tristen Moore Sent Mon Nov 11, 2024 at 01:08 pm EST Q: Please provide dimensions and details for the proposed grease trap on the southeast corner of Area D. Blasting is ongoing for utilities around the building and blasting cannot occur for this structure without having a bottom of structure elevation. An invert elevation is given for the piping to this structure, but no detail or specification is given on the plumbing nor civil drawings. Ray Vincent (C.A. Crowley Engineering, Inc.) Responded Mon Nov 11, 2024 at 01:22 pm EST A: Proposed grease interceptor spec sheet and installation instructions are attached. Schier Great Basin GB-1000 - Spec.pdf Schier Great Basin GB-1000 - Installation.pdf															
19	0	Structural CAD File Request	Closed	Brennan Consultants	Bodwell, Jamie (Brennan Consultants)	Dhruv, Mehul (Eng... Hill, Tim (Engine... Lyubetsky, Vladim... Glazer, Daniel (D...	10/31/2024	Tristen Moore	11/05/2024	11/15/24					
Tristen Moore Sent Thu Oct 31, 2024 at 03:17 pm EDT Q: Prior to laying out the proposed building layout for BP#3, both the surveyor (Brennan) and Sitework contractor need the structural cad files. Also, the surveyor is requesting that the design team provide coordinates for four different grid intersections so they can precisely position the proposed building on the site, (please see the attached example). The coordinates need to be out to 4 decimal places. Once they have all this information, they will place the building on site and have their field crew set the proposed building baseline in the field. Please advise ASAP. Proposed building postion - Example.pdf Tristen Moore (Consigli Construction Co., Inc.) Responded Fri Nov 15, 2024 at 09:26 am EST A: For Record DirList.txt A1-0-11.dwg															

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
		TriCountyRVTHS(R23)-Structure_Sheet - S1-1-1C - FIRST FLOOR FOUNDATION PLAN AREA C.dwg TriCountyRVTHS(R23)-Structure_Sheet - S1-1-1E - FIRST FLOOR FOUNDATION PLAN AREA E.dwg TriCountyRVTHS(R23)-Structure_Sheet - S1-1-1D - FIRST FLOOR FOUNDATION PLAN AREA D.dwg TriCountyRVTHS(R23)-Structure_Sheet - S1-1-1Aa - FIRST FLOOR FOUNDATION PLAN AREA A (WEST).dwg TriCountyRVTHS(R23)-Structure_Sheet - S1-1-1Ab - FIRST FLOOR FOUNDATION PLAN AREA A (EAST).dwg TriCountyRVTHS(R23)-Structure_Sheet - S1-1-1B - FIRST FLOOR FOUNDATION PLAN AREA B.dwg RFI-019 Structural CAD File Request Memo.pdf													
		Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri Nov 8, 2024 at 04:14 pm EST SEE ATTACHED													
	A:	tri_county_reg_voc_tech_hs-rfi#19-structural_cad_file_request-202411011856 DRA SCI Reviewed.pdf 52033 Building Control.txt 52033 Building Control 2024-11-8.pdf													
18	0	Water Line & Road Shift in Utility Access Corridor	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	SC, CA (Samiotes ... Glazer, Daniel (D... Melnik, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Lyubetsky, Vladim... Powers, Stephen (...	10/29/2024	Tristen Moore	11/03/2024	11/05/24			Yes (Unknown)		TBD
		Tristen Moore Sent Tue Oct 29, 2024 at 11:44 am EDT Due to the power line pole being so close to the water line we propose to shift the water line over in order to stay clear of the power pole marked in the attached drawing. It is also necessary to move the clouded catch basin to make room for the water line and the drainage line. Please note the Drain line location was moved in a previous RFI, and the water line will need to run over it to avoid the pole.													
	Q:	Furthermore, Due to the 5' cut that is required around the same pole we propose to shift the road 7' over a 30' span to avoid undermining it. Please see attached and advise. RFI #18 - Utility Corridor Utility Shift.pdf IMG_5612.jpeg IMG_5609.jpeg													
		Stephen Powers (Samiotes Consultants, Inc.) Responded Tue Oct 29, 2024 at 04:00 pm EDT Approximate cut is 3.5-4' per plans, we do not recommend 7' shift in road. We understand the construction challenges, however maintaining a consistent driveway grade, utilities corridor and tying into the surrounding topography was a significant design undertaking. Our concern is shifting the roads and how it will impact surrounding areas on both sides (particularly steep grades and wetland areas closer to Tri-County Rd).													
	A:	Per attached sketch, we are comfortable with shifting the CB further down the hill if that helps with construction, as that shortens water main/drain line crossing. The water main will need to remain 10' off the sanitary main and therefore we do not believe reconfiguring on initial contractor sketch out will be able to maintain that 10' minimum offset.													
		52033.00 Tri-County RFI#18 response_10-29-24.pdf													

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
17	0	Confirming RFI: Softball Field Backstop Footings	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Johnson, Ti (Warn...	10/16/2024	Tristen Moore	10/21/2024	11/05/24					
Tristen Moore Sent Wed Oct 16, 2024 at 12:55 pm EDT Q: After reviewing the Civil details and the approved shop drawings, we found a discrepancy in the width of the softball backstop footing. The Civil details call for a 36" footing while the approved shops show a 30" footing. The forms were ordered per the approved shops, and we have already poured most of the footings. I wanted to bring this up before we pour the last of the footings. Is it acceptable to continue with the 30" footings? Daniel Glazer (Drummeys Rosane Anderson Inc.) Responded Wed Oct 23, 2024 at 03:22 pm EDT A: per attached 2983-Tri_County_Reg.Voc.Tech_HS-17-Confirming_RFI_Softball_Field_Backstop_Footings-2024-10-23 DRA WL Reviewed.pdf															
16	0	Electrical Site Plans Per Meetings with NGrid	Closed	Northeast Contrac...	Rodegher, John (Northeast Contractors, Inc.)	Glazer, Daniel (D... Bravo, Robert (Gr... Lyubetsky, Vladim...	10/16/2024	Tristen Moore	10/21/2024	12/27/24					
Tristen Moore Sent Wed Oct 16, 2024 at 12:35 pm EDT Please confirm the attached drawings are the updated Electrical Site Plans. Both the sitework contractor and electrical contractor need to release their manholes and conduit, respectively, to maintain schedule in the Utility Access Corridor. Q: Also please advise on the following two questions: 1. Can we extend our underground conduit below the existing service into the utility access corridor so we can hit a new pole prior to encroaching on the existing overhead lines? 2. Please confirm there is no reinforcement or red dye required in the electrical ductbanks. Site Power Plans 9.14.2024 Combined.pdf Daniel Glazer (Drummeys Rosane Anderson Inc.) Responded Fri Dec 20, 2024 at 02:10 pm EST A: DRA:Reviewed Per 12-20-2024 C.Hundertmark email, "Following up on RFI 16. We now received all the answers we are looking for."... Robert Bravo (Griffith & Vary, Inc.) Responded Wed Dec 18, 2024 at 06:35 pm EST In response to 12.9.24 RFI: Per virtual meeting held 11/21/24: A: 1. NGRID proposed to shift the third PM manhole to be relocated to a northern location located near the future location of pad mounted transformer. See attached for marked up drawing for clarification. Please confirm and provide updated drawings depicting this change. - GV Response - See attached. 2. The switchgear manhole is currently shown to be "future" and direction is to stub up at this location. However, the typical manhole NGRID requires for a switchgear includes the same vault but a different top then currently shown. This top does not allow for a stub up, the conduits need to enter through the side. Please confirm with NGRID that the newer top manhole is required. If so, it is recommended that this future work be completed now with the other above manhole work occurring near it as this is not a simple stub up option. Please confirm this future work should be completed now. - GV Response - To be confirmed by N-Grid design documents. Additionally, the drawing numbers have changed with the issued 90% drawings, so please update the ES-0-1 and ES-0-2 accordingly. - GV Response - Not sure why drawing numbers have been revised as the drawing numbers were not revised by GV. ES-0-1_Site Power Plan 12.18.24 ES-0-1.pdf															

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
		Carly Hundertmark (Consigli Construction Co., Inc.) Responded Wed Dec 18, 2024 at 03:37 pm EST Understood about your responses. However, please respond to response from Carly Hundertmark dated 12/9/24. These questions did not seem to be answered.													
		Robert Bravo (Griffith & Vary, Inc.) Responded Thu Dec 12, 2024 at 08:10 pm EST 1. Please confirm what side of the utility corridor power is to come up in the final configuration - (GV Response) N-Grid should be consulted as to what side of the utility corridor power is to come up in the final configuration. The primary electric service is owned by N-Grid, therefore they have jurisdiction. 2. If, the current configuration is the final, it is proposed that the ductbank be extended by 100' from the new utility pole plan south. This will eliminate the need of crossing over the low voltage conduit. See attached for depiction. - (GV Response) This does not appear to accurate as new primary power and low voltage ductbanks do not cross in the depiction. In any case GV is not opposed to extending the primary ductbank to the pole south location as long as said primary ductbank is coordinated with existing underground utilities.													
		Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Fri Dec 13, 2024 at 01:29 pm EST DRA Reviewed													
		Carly Hundertmark (Consigli Construction Co., Inc.) Responded Thu Dec 12, 2024 at 11:40 am EST In multiple NGRID meetings, the final state of the power up the utility corridor was brought up. 1. Please confirm what side of the utility corridor power is to come up in the final configuration. o If, the current configuration is the final, it is proposed that the ductbank be extended by 100' from the new utility pole plan south. This will eliminate the need of crossing over the low voltage conduit. See attached for depiction. RFI #16 Electrical Plans - NGRID Proposed Manhole Shift 11.20.2024.pdf													
		Carly Hundertmark (Consigli Construction Co., Inc.) Responded Mon Dec 9, 2024 at 12:05 pm EST Per virtual meeting held 11/21/24: 1. NGRID proposed to shift the third PM manhole to be relocated to a northern location located near the future location of pad mounted transformer. See attached for marked up drawing for clarification. Please confirm and provide updated drawings depicting this change. 2. The switchgear manhole is currently shown to be "future" and direction is to stub up at this location. However, the typical manhole NGRID requires for a switchgear includes the same vault but a different top then currently shown. This top does not allow for a stub up, the conduits need to enter through the side. Please confirm with NGRID that the newer top manhole is required. If so, it is recommended that this future work be completed now with the other above manhole work occurring near it as this is not a simple stub up option. Please confirm this future work should be completed now. Additionally, the drawing numbers have changed with the issued 90% drawings, so please update the ES-0-1 and ES-0-2 accordingly. SWITCHGEAR MANHOLE ATT 3.pdf RFI #16 Electrical Plans - NGRID Proposed Manhole Shift 11.20.2024.pdf													
		Robert Bravo (Griffith & Vary, Inc.) Responded Tue Nov 12, 2024 at 12:41 pm EST See GV Responses below: Please confirm the attached drawings are the updated Electrical Site Plans. Both the sitework contractor and electrical contractor need to release their manholes and conduit, respectively, to maintain schedule in the Utility Access Corridor. - Updated drawings are as per attached. Also please advise on the following two questions: 1. Can we extend our underground conduit below the existing service into the utility access corridor so we can hit a new pole prior to encroaching on the existing overhead lines? - New pole locations are to be determined by N-Grid as this is not a primary electric service. 2. Please confirm there is no reinforcement or red dye required in the electrical ductbanks. - Ductbanks shall be as per N-Grid Standards, however typically do not require reinforcement or red dye. ES-0-1_Site Power Plan 11.4.24.pdf ES-0-2_Site Power Plan 11.4.24.pdf													
		Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Tue Nov 12, 2024 at 02:07 pm EST Per Electrical 11-12-2024 Response													

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
Daniel Glazer (Drummeys Rosane Anderson Inc.) Responded Mon Oct 21, 2024 at 12:55 pm EDT A: per attached 2983-Tri_County_Reg.Voc.Tech_HS-16-Electrical_Site_Plans_Per_Meetings_with_NGrid-2024-10-16.pdf															
15	0	Confirming RFI: Outlet Control Structure Weir Locations	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	Powers, Stephen (... SC, CA (Samiotes ... Hadley, Kyle (Sam... Glazer, Daniel (D... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Lyubetsky, Vladim...	10/01/2024	Tristen Moore	10/06/2024	10/10/24					
Q: Tristen Moore Sent Tue Oct 1, 2024 at 02:14 pm EDT CEOR comments on Submittal #334000-017.2 note "PER DETAIL ON C604 MIN. 18" DIA OPENING TO BE PROVIDED ON BOTH SIDES OF WEIR" for OCS's B3-02 and B3-07. The detail referenced notes "Either side of Weir". Site Contractor would like to confirm there will be two 18" DIA openings in each structure on both sides of the weir wall, as this would require two frames & covers for each structure. Please confirm the intent is 2 openings on both sides of the wall and not 1 opening per structure. A: Stephen Powers (Samiotes Consultants, Inc.) Responded Thu Oct 3, 2024 at 01:32 pm EDT Engineer will allow one (1) 24" DIA opening to be centered in structure directly over weir wall (therefore 1 frame and cover to grade) at no additional cost to the Owner. Please revise shop drawings and resubmit to reflect the above.															
14	0	Proposed Drainage Shift in the Utility Access Corridor	Closed	Northeast Contrac...	Rodegher, John (Northeast Contractors, Inc.)	Glazer, Daniel (D... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Powers, Stephen (... Lyubetsky, Vladim... Hadley, Kyle (Sam... SC, CA (Samiotes ...	09/19/2024	Tristen Moore	09/24/2024	10/07/24					
Q: Tristen Moore Sent Thu Sep 19, 2024 at 12:21 pm EDT															

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
		Per a discussion between NCI & CCC on 9/18, NCI has probed for the rock along the utility corridor and determined that blasting/rock removal will need to take place. The drainage line runs directly under the existing power/communication lines which will not allow for drilling and blasting. NCI is proposing relocating a portion of the proposed drain to be between the proposed sanitary and proposed gas. (Please see attached drawing). Please note: Minor shifting in the sanitary and gas lines may occur if needed. Please advise if this is acceptable. C505-STORMWATER-MANAGEMENT-PLAN-Rev.C Drainage Re-Route.pdf													
		Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Oct 2, 2024 at 10:21 am EDT A: DRA has reviewed the emailed comments provided to them by CMR (Tristen Moore Wed 10/2/2024 9:11 AM) and takes no exceptions, CMR to comply with approvals noted in provided email. Tri-County HS - RFI 14 BETA Response.msg													
		Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Thu Sep 26, 2024 at 11:27 am EDT A: per attached 2983-Tri_County_Reg.Voc.Tech_HS-14-Proposed_Drainage_Shift_in_the_Utility_Access_Corridor-2024-09-25 - DRA SCI Review 09-25-24.pdf													
13	0	Parking Lot Grading Measures (For Record)	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	Glazer, Daniel (D... SC, CA (Samiotes ... Hadley, Kyle (Sam... Pilat, Jeffrey (S... Powers, Stephen (... Lyubetsky, Vladim... Melnyk, Greg (Sam...	08/27/2024	Tristen Moore	09/01/2024	09/09/24					
		Tristen Moore Sent Tue Aug 27, 2024 at 11:18 am EDT Just to keep all in the loop on the grading measures being taken in the temporary west parking lot until the remainder of sitework is released. This is due to the significant grade changes being shown on the plans with islands, and islands not being part of the Sitework Enabling scope of work. See e-mail from NCI below: As discussed yesterday, see attached the marked up grading plan. This is what we are proposing so that we can have a smooth transition through the islands for parking. By removing the islands in this phase, it is advised that we remove the bottom and top of curb spot grades on these islands and continue the contours through the islands. Please be aware that an as-built will need to be done of this for the bidders of the next phase. We are making these adjustments now in the field. Let me know if you have any questions. As this is a temporary measure, the only actions necessary from the design team are review and confirmation of receipt. Phase One Parking Lot Grading Without Islands.pdf													
		A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Tue Sep 3, 2024 at 02:57 pm EDT per attached													

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
2983-Tri_County_Reg.Voc.Tech_HS-13-Parking_Lot_Grading_Measures_For_Record-2024-09-03 - sci rev 09-03-24.pdf															
12	0	Existing DMH D2-03 Pitch Request	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	Melnyk, Greg (Sam... SC, CA (Samiotes ... Glazer, Daniel (D... Lyubetsky, Vladim... Powers, Stephen (... Hadley, Kyle (Sam... Pilat, Jeffrey (S...	08/22/2024	Tristen Moore	08/27/2024	08/22/24					
Tristen Moore Sent Thu Aug 22, 2024 at 01:15 pm EDT The pitch between Proposed DMH D2-02 and Existing DMH D2-03 is 8'. The Sitework Subcontractor proposes 330.90 for a 2' pitch. If this is not feasible, they request less of a pitch to save money and time. If approved, a credit will be provided via a reduction to costs carried in CR003 - ASI #001. Q: Curb is scheduled to be installed this weekend and paving next week; excavation to meet 325' will absorb manpower required for those tasks and significantly slow work down in the parking lot. Please advise. RFI #11 - Ex DMH D2-03 Pitch Request.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Thu Aug 22, 2024 at 02:45 pm EDT per attached RFI-0012 Pitch Request - SCI REV 08-22-24 DRA SCI Reviewed.pdf															
11	0	Timeclock Schedule	Closed	Wayne J. Griffin ...	Bernen, Nate (Wayne J. Griffin Electric Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim... Bravo, Robert (Gr...	08/22/2024	Tristen Moore	08/27/2024	11/05/24					
Q: Tristen Moore Sent Thu Aug 22, 2024 at 12:01 pm EDT Please provide a timing schedule for time clocks. The electrician needs to know what times the temporary lights should be scheduled to turn on and off. A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Thu Aug 22, 2024 at 02:47 pm EDT This should be coordinated and decided by the Owner. Robert Bravo (Griffith & Vary, Inc.) Responded Thu Aug 22, 2024 at 01:23 pm EDT A: This should be coordinated and decided by the Owner.															

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
		TY, Bob Bravo													
10	0	Confirming RFI: Infiltration System Stone Depth	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	SC, CA (Samiotes ... Glazer, Daniel (D... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Powers, Stephen (... Lyubetsky, Vladim...	08/06/2024	Tristen Moore	08/11/2024	09/09/24					
Tristen Moore Sent Tue Aug 6, 2024 at 10:41 am EDT As noted in an e-mail from 8/6/24: Q: <i>We wanted to follow up regarding our conversations and your submittal comments on stone depth. I have spoken to ADS and NCI and as a manufacturer, they are required to be conservative if given a range of stone depths. To move forward with 9", they need a definitive 9" answer with no range. I have directed them to move forward with 9" for the sake of end cap fabrication, but they need a revised answer from design ASAP. I can re-open RFI#6. Can you please edit your previous or add a new answer to remove the 12" option?</i> Additionally, please confirm direction on the depth discrepancy on C601/16. RFI #010 - Confirming Stone Depth 9in.pdf A: Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri Aug 23, 2024 at 03:06 pm EDT per attached RFI 0010 Infiltration System Stone Depth, OTO 8-23-24 DRA OTO Reviewed.pdf A: CA SC (Samiotes Consultants, Inc.) Responded Tue Aug 20, 2024 at 03:50 pm EDT See attached PDF for RFI #10. 2983-Tri_County_Reg.Voc.Tech_HS-10-Confirming_RFI_Infiltration_System_Stone_Depth-2024-08-19 - SCI REV 08-20-24.pdf															
9	0	Confirming RFI: Water Line Location	Closed	Northeast Contrac...	Quiterio, Angelo (Northeast Contractors, Inc.)	SC, CA (Samiotes ... Glazer, Daniel (D... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle (Sam...	08/02/2024	Tristen Moore	08/07/2024	08/06/24			TBD		No

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Powers, Stephen (... Lyubetsky, Vladim...									
		Tristen Moore Sent Fri Aug 2, 2024 at 01:14 pm EDT As noted Wednesday 7/31, we encountered issues with installing the new waterline as shown on the drawings due to an existing transite sewer line. This sewer line runs parallel and very tight to the currently proposed water line path. In order to avoid damages to the transite pipe and further conflicts with existing utilities we will install a 45 degree fitting and move the waterline East in between the existing sewer line and drain as shown in the attached plan. The water line will cross under the sewer line and be sleeved. This was all reviewed and accepted by the Franklin Water Department. Markup attached for reference. Proposed Water Line Location.pdf													
		Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Mon Aug 5, 2024 at 01:52 pm EDT A: See attached 2983-Tri_County_Reg.Voc.Tech_HS-9-Confirming_RFI_Water_Line_Location-2024-08-05 SCI REVIEW DRA SCI Reviewed.pdf													
8	0	Submittal Clarification (334000-003.1) Pre-Cast Structures after ASI #001	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	SC, CA (Samiotos ... Glazer, Daniel (D... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Powers, Stephen (... Lyubetsky, Vladim...	08/02/2024	Tristen Moore	08/07/2024	08/20/24			28 days		TBD
		Tristen Moore Sent Fri Aug 2, 2024 at 01:09 pm EDT Some of the approved structures in Submittal 334000-003.1 still have issues that did not get addressed. There seem to be several structures with the opening up in to the flat top (rim to invert issue), and also some of the overlapping pipes appear to be adjusted with only a slight invert adjustment by the CE, where it is likely the orientation of the pipes may need to be adjusted to work. Q: The last two pages are drain catch basins that reside in the parking lot, so direction is required ASAP. Please see attached and advise. RFI #007 - Submittal Clarification (334000-003.1) Pre-Cast Structures.pdf													
		Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Fri Aug 9, 2024 at 12:01 pm EDT A: See attached RFI #008 - Submittal Clarification (334000-003.1) Pre-Cast Structures - SITE ENABLING SCI REV 08-09-24 DRA SCI Reviewed.pdf													
7	0	Temporary Lighting Clarifications	Closed	Wayne J. Griffin ...	Kaiser, Kevin (Wayne J. Griffin Electric Inc.)	Glazer, Daniel (D... Bravo,	08/01/2024	Tristen Moore	08/06/2024	08/05/24					

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						Robert (Gr... Lyubetsky, Vladim...									
		Tristen Moore Sent Thu Aug 1, 2024 at 12:26 pm EDT Q: During a field walk-thru with the site electrician and facilities manager they suggested/recommended an alternate power source for the 4 temp lighting fixtures shown on drawing ES-0-1 (See Attachment) 1) Please confirm spare circuit in LP4-G sect 1 in room G-14 is acceptable with time clock adjacent to panel 2) Please provide mounting height for the 4 type SLW lighting fixtures. RFI #7 TEMP LIGHTING CLARIFICATIONS.pdf													
		A: Daniel Glazer (Drummeys Rosane Anderson Inc.) Responded Fri Aug 2, 2024 at 06:25 pm EDT SEE ATTACHED tri_county_reg_voc_tech_hs-rfi#7-temporary_lighting_clarifications-202408022131_DRA_GV_Reviewed.pdf													
		A: Robert Bravo (Griffith & Vary, Inc.) Responded Thu Aug 1, 2024 at 05:06 pm EDT 1. Proposed panelboard is acceptable; however we are unfamiliar with the existing panel LP4-G location so the circuit should be checked by the EC for voltage drop. Assuming this is a shorter run, the designed wire size should be adequate and a credit should be offered to the Owner. 2. We are not sure of the building height, however the lighting fixtures should be mounted as high as possible, 12" below the roof line would work.													
6	0	ADS Manufacturing Concerns: Infiltration System #4	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	SC, CA (Samiotes ... Glazer, Daniel (D... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Powers, Stephen (... Lyubetsky, Vladim...	07/26/2024	Tristen Moore	07/31/2024	09/09/24			TBD		
		Q: Tristen Moore Sent Fri Jul 26, 2024 at 09:26 am EDT See below the response from the ADS manufacture for System #4. Per ADS engineer: Comments are as follow: Unless subbase bearing pressure information can be provided by Engineer, they have exceeded maximum cover over the System. Base Stone depth needs to remain at 30", per our Shop Drawings, unless they can prove subbase information that is deemed adequate. See Attached Chart for reasoning behind this change. Custom 24" invert of 334.11 (10.32" above chamber base) is OK. Custom 18" invert of 335.00 is infeasible; maximum 18" invert is 334.92 (18" Top Connection, see Chart on Page 5 of 5) Please advise with either subbase bearing pressure information, an approval on the 18" invert elevation that was previously submitted via Submittal 334000-009.1. 2983 - RFI#005 - NCI - Infiltration System Manufacturer Concerns.pdf													
		A: Tristen Moore (Consigli Construction Co., Inc.) Responded Wed Jul 31, 2024 at 10:17 am EDT From Jeffrey Pilat on 7/31: Please provide the revised shop drawing with the 30" stone depth below the filter fabric layer and other revisions. We will need to send this back to BETA for their review. RE Tri-County 321613_003_Granite Curbing Samples_CCC_APP.pdf													
		A: Tristen Moore (Consigli Construction Co., Inc.) Responded Mon Jul 29, 2024 at 03:00 pm EDT													

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
		Manufacturer response to SCI #1: "With 9" of base stone Max Cover would be 8'." Please confirm subcontractor is OK to proceed with revising drawings.													
		Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Mon Jul 29, 2024 at 12:06 pm EDT A: see attached RFI-0006 ADS Manufacturing Concerns Infiltration System 4 DRA SCI OTO Reviewed.pdf RFI-0006 ADS Manufacturing Concerns Infiltration System 4 DRA SCI OTO Reviewed.pdf													
		Jeffrey Pilat (Samiotes Consultants, Inc.) Responded Fri Jul 26, 2024 at 01:22 pm EDT 1. Manufacturer to confirm maximum cover over system. Please have the Geotech review the subbase bearing pressure. 2. OK 3. The new 334.92 elevation for the 18" is acceptable. A: Jeffrey Pilat Samiotes Consultants Inc, 7-26-24													
		Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri Aug 9, 2024 at 02:58 pm EDT A: See Attached tri_county_reg_voc_tech_hs-rfi#6-ads_manufacturing_concerns_infiltration_system_#4-202408062055, OTO response DRA OTO Reviewe.pdf													
		Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Fri Aug 2, 2024 at 08:13 am EDT Per the Geotechnical Engineer Of Record: A: "Based upon the design phase explorations and the recent site observations, soil conditions consist of a very dense glacial till. This material is a suitable bearing material for the proposed drainage gallery. For design, we recommend that an allowable bearing capacity of 6,000 pounds per square foot be used for design and that the galleries sit on between 9 to 12 inches of crushed stone. The crushed stone should be densified by at least two passes with a smooth drum vibratory roller prior to the placement of the gallery."													
5	0	Franklin Water Department Request: Additional Gate Valve at Tri-County Drive	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	SC, CA (Samiotes ... Pilat, Jeffrey (S... Lyubetsky, Vladim... Glazer, Daniel (D... Melnyk, Greg (Sam... Hadley, Kyle (Sam... Powers, Stephen (...	07/26/2024	Tristen Moore	07/31/2024	07/29/24					
		Tristen Moore Sent Fri Jul 26, 2024 at 08:59 am EDT Q: While observing the water tie-in at Tri-County Drive, the Franklin Water Department told us that there must be a gate valve in between the two proposed 12"x12"x12" tees leading up to the post indicator valves. See attached for the requested location. Similar to the last RFI, the cost of this gate valve will be around \$4,000. Tri-County Drive Water Tie in RFI.pdf													



Milford, MA

Printed on Thu Aug 7, 2025 at 08:05 am EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
A: Stephen Powers (Samiotes Consultants, Inc.) Responded Fri Jul 26, 2024 at 10:20 am EDT Civil takes no exception to the installation of an additional gate valve as described and dictated by the Franklin Water Department. Civil will defer to the OPM for approval of the additional cost associated with this work.															
4	0	Sanitary Manhole Inside/Outside Drop	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	SC, CA (Samiotes ... Glazer, Daniel (D... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Powers, Stephen (... Lyubetsky, Vladim...	07/24/2024	Tristen Moore	07/29/2024	07/26/24					
Q: Tristen Moore Sent Wed Jul 24, 2024 at 12:28 pm EDT There are two manholes on C404 that call for an inside drop. The detail on C602 calls for an outside drop. Please confirm whether these 2 manholes have inside or outside drops. If inside, please provide a detail. RFI #4 - SMH Drop.pdf															
A: Daniel Glazer (Drumme Rosane Anderson Inc.) Responded Wed Jul 24, 2024 at 05:20 pm EDT See attached RFI-0004 tri_county_reg_voc_tech_hs-rfi#4-sanitary_manhole_inside_outside_drop-202407242048 DRA SCI Reviewed.pdf															
3	0	Confirming RFI: HDPE Pipe Sizing in ASI #001	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	SC, CA (Samiotes ... Glazer, Daniel (D... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Powers, Stephen (... Lyubetsky, Vladim...	07/23/2024	Tristen Moore	07/28/2024	08/02/24			TBD		TBD
Q: Tristen Moore Sent Tue Jul 23, 2024 at 09:45 am EDT Pages C503 and C504, released in ASI#001, reference both 21" and 27" HDPE. HDPE piping is not manufactured to these diameters. Please confirm that 24" and 30" HDPE piping can be used when drawings note 21" and 27", respectively.															

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
	A:	Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jul 31, 2024 at 06:06 pm EDT PER ATTACHED RFI-0003 2983-Tri_County_Reg.Voc.Tech_HS-3-Confirming_RFI_HDPE_Pipe_Sizing DRA SCI Reviewed.pdf													
		Jeffrey Pilat (Samiotes Consultants, Inc.) Responded Wed Jul 31, 2024 at 09:48 am EDT 21" HPDE pipe can be upsized to 24". The 27" HPDE pipe has been removed from the scope. Jeffrey Pilat Samiotes Consultants Inc. 7-31-24													
2	0	Additional Gate Valve for the Utility Access Road	Closed	Northeast Contrac...	Rodegher, John (Northeast Contractors, Inc.)	SC, CA (Samiotes ... Glazer, Daniel (D... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle (Sam... Powers, Stephen (... Lyubetsky, Vladim...	07/19/2024	Tristen Moore	07/24/2024	07/26/24			No		\$4,000.00
	Q:	Tristen Moore Sent Fri Jul 19, 2024 at 02:45 pm EDT Please see attached drawing. NCI would like to add an additional 12" gate valve on the waterline as it enters the utility access road from Tri County Drive. This added gate valve will allow us to pressure test and chlorinate the 12" water line from the tie in location to this vale. We can then permanently pave the trench and there would be no need to open the street to remove the corporation required for chlorination at a later date. NCI would request this valve to be paid for. The additional cost would be \$4,000.00. ADD 12in Gate Valve.pdf													
		Daniel Glazer (Drummey Rosane Anderson Inc.) Responded Wed Jul 24, 2024 at 05:31 pm EDT See attached RFI-0002 tri_county_reg_voc_tech_hs-rfi#2-additional_gate_valve_for_the_utility_access_road-202407242049 DRA SCI Reviewed.pdf													
		Jeffrey Pilat (Samiotes Consultants, Inc.) Responded Tue Jul 23, 2024 at 12:12 pm EDT Appears reasonable and acceptable from a Civil Perspective Jeffrey Pilat Samiotes Consultants Inc. 7-23-24													
1	0	Water Quality Units and Water Main	Closed	Northeast Contrac...	Gauthier, Brandon (Northeast Contractors, Inc.)	SC, CA (Samiotes ... Glazer, Daniel (D... Melnyk, Greg (Sam... Pilat, Jeffrey (S... Hadley, Kyle	07/16/2024	Tristen Moore	07/21/2024	07/16/24			TBD		TBD

#	Revision	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
						(Sam... Powers, Stephen (... Moore, Tristen (C... Lyubetsky, Vladim...									
Tristen Moore Sent Tue Jul 16, 2024 at 10:47 am EDT As the sitework subcontractor continues mobilizing on-site, we have two pressing questions. I'll elevate these to RFI's, but wanted to get the conversation started ASAP in case you have answers in-hand. Q: 1. Is there any record of the Tri-County Drive water main being transite? Will this need to be tested? 2. As a temporary measure, can pipe be connected directly into the stormwater system without water quality units installed? WQU D2-06 has a significant lead time and will not be on-site in time. NCI's proposed plan is to lay pipe directly into the system and pave over it. Once the units arrive, they will cut the binder and pipe, place the structure, and then patch. He is concerned that this is not feasible due the introduction of prosperous, but it will need Samiotes' approval either way. Are there other common workarounds to this issue that Samiotes prefers? Stephen Powers (Samiotes Consultants, Inc.) Responded Tue Jul 16, 2024 at 10:55 am EDT A: 1. SCI has checked GIS from the Town calling out the 12" water main segment as CLDI and the only information we have on the material of the water service pipe is from the original record plans, it notes 8" CI water main. With that said, we do not have confirmation of the material of this 12" pipe we are just going by records. Contractor should confirm this is not transite pipe. 2. SCI understands about the significant lead time and the impact on the schedule, ultimately this question will need to be answered by the Conservation Commission. We cannot make a final determination here, however for the sake of moving this site enabling work forward as planned we do not see an alternative unless we keep conveyance routing as it is presently drains and then changeover the routing once the WQU arrives and is installed. Currently there is no treatment for existing SW run-off. Town GIS.jpg Tri-County water main info.png Tristen Moore (Consigli Construction Co., Inc.) Responded Tue Jul 16, 2024 at 10:53 am EDT A: 1. We checked our records and we have GIS from the Town calling out the 12" water main segment as CLDI and the only information we have on the material of the water service pipe is from the original record plans, it notes 8" CI water main. With that said, we do not have confirmation of the material of this 12" pipe we are just going by records. Contractor should confirm this is not transite. 2. We understand about the significant lead time and the impact on the schedule, ultimately this question will need to be answered by the Conservation Commission. We cannot make a final determination here, however for the sake of moving this site enabling work forward as planned we do not see an alternative unless we keep conveyance routing as it is presently drains and then changeover the routing once the WQU arrives and is installed. Currently there is no treatment for existing SW run-off. RFI 001 - Water Pipe and WQU Installation.pdf															
(None)	0	Roof Detail at Insulated Metal Kingspan Panel	Draft	T.J. McCartney, Inc.	Nguyen, Jimmy (T.J. McCartney, Inc.)	Glazer, Daniel (D... Lyubetsky, Vladim...		Tristen Moore				Moore, Tristen (C...			
Tristen Moore Sent Thu Jul 10, 2025 at 09:25 am EDT Q: Detail 9/A5-3-3 shows the roofing membrane terminating behind the Kingspan panels and penetrated by a fastener. Kingspan has noted that this detail is not acceptable to their standards and the system will not perform as advertised if installed per the detail. The manufacturer's detail shows the roofing membrane needing to be adhered to the face of the panel after the system is installed. Otherwise, water will be directed from the roof into the system. See attached for reference and please advise.															

Tri-County RVTHS

Owner Monthly Report

August 2025

Section 9 - Progress Photos

August 2025 OMR Drone
Photos

Description

Taken Date
07/29/2025 at 01:35 pm

Upload Date
08/05/2025 at 01:27 pm

Uploaded By
Tristen Moore

File Name
[DJI_20250729133508_0...](#)



August 2025 OMR Drone
Photos

Description

Taken Date
07/29/2025 at 01:34 pm

Upload Date
08/05/2025 at 01:28 pm

Uploaded By
Tristen Moore

File Name
[DJI_20250729133453_0...](#)



August 2025 OMR Drone
Photos

Description

Taken Date
07/29/2025 at 01:34 pm

Upload Date
08/05/2025 at 01:26 pm

Uploaded By
Tristen Moore

File Name
[DJI_20250729133432_0...](#)



August 2025 OMR Drone
Photos

Description

Taken Date
07/29/2025 at 01:34 pm

Upload Date
08/05/2025 at 01:26 pm

Uploaded By
Tristen Moore

File Name
[DJI_20250729133410_0...](#)





Milford, MA

Printed on Tue Aug 5, 2025 at 01:28 pm EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

August 2025 OMR Drone
Photos

Description

Taken Date
07/29/2025 at 01:33 pm

Upload Date
08/05/2025 at 01:26 pm

Uploaded By
Tristen Moore

File Name
[DJI_20250729133350_0...](#)





Milford, MA

Printed on Tue Aug 5, 2025 at 01:28 pm EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

August 2025 OMR Drone Photos

Description

Taken Date
07/29/2025 at 01:33 pm

Upload Date
08/05/2025 at 01:28 pm

Uploaded By
Tristen Moore

File Name
[DJI_20250729133332_0...](#)



August 2025 OMR Drone
Photos

Description

Taken Date
07/29/2025 at 01:33 pm

Upload Date
08/05/2025 at 01:26 pm

Uploaded By
Tristen Moore

File Name
[DJI_20250729133311_0...](#)





Milford, MA

Printed on Tue Aug 5, 2025 at 01:28 pm EDT

Job #: 2983 Tri County Reg. Voc. Tech. HS
147 Pond Street
Franklin, Massachusetts 02038

August 2025 OMR Drone
Photos

Description

Taken Date
07/29/2025 at 01:32 pm

Upload Date
08/05/2025 at 01:26 pm

Uploaded By
Tristen Moore

File Name
[DJI_20250729133254_0...](#)



August 2025 OMR Drone
Photos

Description

Taken Date
07/29/2025 at 01:32 pm

Upload Date
08/05/2025 at 01:26 pm

Uploaded By
Tristen Moore

File Name
[DJI_20250729133238_0...](#)

