MEETING AGENDA



Meeting Time: 4 PM

Project Name: Tri-county Regional Vocational Technical High School

Project Number: MP20-28

Meeting Purpose: SBC Meeting No. 16
Location: Zoom Remote Meeting

https://us06web.zoom.us/j/83750133056?pwd=RWZrdHBpTEgzd3FMb0EzQnZCSIU3dz09

Prepared By: E. Grijalva

- 1. Call to Order & number of voting member present.
- 2. Previous Topics & Approval of September 22, 2022 Meeting Minutes
- 3. Invoices and Commitments for Approval
 - > Dore & Whitter September Invoice 11 in the amount of \$10,000.00. Invoice attached. Vote expected.
 - ▶ DRA September Invoice 08 in the amount of \$22,800.00. Invoice attached. Voted expected.
 - > DRA Amendment No.3, in the amount of \$4,950.00. Amendment attached. Vote expected.
 - > Reimbursement Update.
- 4. Preferred Solution Presentation
- 5. CM at Risk Delivery Method
- 6. Other Topics not Reasonably Anticipated 48 hours prior to the Meeting
- 7. Public Comment
- 8. Next Meetings
- 9. Adjourn





MEETING MINUTES

Project:Tri-County Vocational High SchoolProject No:MP20-28Subject:School Building Committee Meeting No. 15Meeting Date:09/22/2022Location:Remote via TEAMSTime:4:00 PMDistribution:Attendees, Project FilePrepared By:E. Grijalva

Present	Name	Affiliation	Present	Name	Affiliation
Х	Brian Mushnick*	SBC Chair		Mike Burton	DWMP
Х	Karen Maguire*	Superintenden	х	Trip Elmore	DWMP
	Dan Haynes*	Business	х	Christina Dell Angelo	DWMP
Х	Michael Procaccini*	Principal		Mike Cox	DWMP
Х	Jonathon Dowse*	SBC Member	x	Elias Grijalva	DWMP
Х	Brendan Bowen*	SBC Member		Charlie Lyons	DWMP
	Stanley Widak Jr.*	SBC/SC		Aidan Place	DWMP
Х	Harry Takesian*	Facilities		Carl Franceschi	DRA
	Jane Hardin*	SBC Member	х	Vladimir Lyubetsky	DRA
	Sarah Solomon	Marketing		Sara Carda	DRA
X	Bob Foley*	Adult Ed Dir.			
	Lloyd "Gus" Brown				

^{*} SBC Voting Member

^{*} Pending SBC Member

Project: Tri-County Vocational High School Meeting: School Building Committee Meeting No. 15 – 09/22/2022

Page: 2

ltem No.	Description	Action
15.1	Call to Order & number of voting member present: 4:09pm meeting was called to order by B. Mushnick, with 6 out of 9 voting members in attendance.	Record
15.2	Previous Topics & Approval of September 8th, Meeting Minutes: A motion to approve the 09/08/2022 meeting minutes as submitted, motion made by B. Mushnick and seconded by J. Dowse. Discussion: None. Abstentions: None Roll call: B. Mushnick, (Y) K. Maguire, (Y), M. Procaccini, (y) J. Dowse, (Y) B. Bowen, (Y), H. Takesian, (Y) Motion passes, September 08th, 2022 meeting minutes are certified as approved.	Record
15.3	Commitments for Approval: DRA contract amendment: C. Angelo states that the topic was discussed on our last SBC meeting, but it was discussed as other topics not anticipated 48 hours prior to meeting. We wanted to get a formal approval from the SBC on DRA amendment number two. The amendment is a contract to hire a subcontractor named CME Otis, to visit the site and do a site & topographic survey for \$39,600.00. T. Elmore empathizes that this is not a full perimeter survey. This is an approximate perimeter survey. It is considerably expensive to do an entire perimeter survey. Discussion: None Abstentions: None. A motion was made by J. Dowse and seconded by B. Bowen to approve DRA contract amendment number 2. Roll call: B. Mushnick, (Y) K. Maguire, (Y), M. Procaccini, (Y) J. Dowse, (Y) B. Bowen, (Y), H. Takesian, (Y) All in favor; motion passes	Record

Project: Tri-County Vocational High School Meeting: School Building Committee

Meeting No. 15 - 09/22/2022

Page: 3

Geologic - Earth Exploration, Inc.- Proposal

T. Elmore discusses the quote that was received by a local firm that does borings and site test pits. What will happen is a civil engineer will come out and do some site and subsurface investigation.

Discussion:

- B. Bowen do we have locations called out?
- T. Elmore we have multiple locations, but we aren't all on the same page yet. As we get closer to the day, we can start discussing locations. We want to make sure these tests are being done in the right locations and that we aren't testing areas that aren't being touched.
- K. Maguire states that the proposal says "estimate". Isn't the assumption that an estimate could be more or less?
- T. Elmore we will say not to exceed the proposed amount. If it comes out more, then we will have a discussion with the company. If it's a necessary cost, then we come back to the committee.

A motion was made by J. Dowse and seconded by B. Bowen to approve Geologic-

Earth Exploration proposal of \$6,000.00

Roll call: B. Mushnick, (Y) K. Maguire, (Y), M. Procaccini, (Y) J. Dowse, (Y) B. Bowen, (Y), H. Takesian, (Y)

Abstentions: None.

All in favor; motion passes

15.4 **DRA** update SBC on conceptual option development for discussion & feedback

Record

V. Lyubetsky starts his presentation showing DRA progress to date. We hope to have a further development of the options by the next meeting, October 27th. By then we will have finalized the options to start receiving cost estimations for all options. Keep in mind, this is a work in progress.

The idea here is combined options A/R 1 and A/R 3.1 to create a new image at the front of the school and develop the auditorium and few other spaces. Renovate and extend the area over the local rooms and then renovate the rest of the spaces within the confines of existing footprint.

Project: Tri-County Vocational High School Meeting: School Building Committee

Meeting No. 15 - 09/22/2022

Page: 4

- M. Procaccini talks about his concerns about parking spaces. We really can't do with less parking than we already have.
- B. Mushnick suggests another area for parking, underneath the powerline. It's our land so we can grab some that land for parking.
- B. Bowen we need to figure out the specifics from the power company, what their requirements are for the land in the easement.

V. Lyubetsky it's a possibility to extend the parking, we just must be careful not to expand the budget further. We will concentrate on the parking topic to see how we can gain more parking spaces for this option. In this phase of conceptual level, there are no significant architect design features here, but it gives you a sense of what is being worked on.

V. Lyubetsky discusses option AR 4 and the idea behind it, would be adding a significant construction towards the back of the existing building, removing an existing wing, and building a new structure. The main entrance will stay intact, and parking would be comparable to existing conditions. However, one of the challenges I foresee in this option is during construction the school will experience trouble with accepting deliveries being, that construction will be on going. So, the question becomes, would be it acceptable to get to take deliveries in a different zone, maybe schedule certain times that doesn't interfere or overlap with pick up, drop offs or other school activities. Just something to think about from a constructability point of view, this will be a challenge when or if this option is chosen.

V. Lyubetsky discusses the new construction option and auditorium multipurpose concept. In this option we can develop an estimated 600 parking spaces. The building will have two entrances to access building from both sides. It would be a three-story structure with a courtyard in the center of the building, auditorium, and gymnasium. For the auditorium multipurpose concept, what we are trying to develop here is a flat floor space with the seats being retractable. An auditorium room that can be utilize for multiple purposes, for example job fair or a robotics competition. He demonstrates an illustration of what the auditorium may look like.

15.5 Update regarding the community video on Tri-County public voting process

T. Elmore states how we wanted to put together a video with Charlie Lyons to discuss the regional agreement voting process. Charlie took the time to investigate this thoroughly and created a few slides, which we had the opportunity to present

Record

Project: Tri-County Vocational High School Meeting: School Building Committee

Meeting No. 15 – 09/22/2022

Page: 5

	on the last public meeting. but it was more of a response to a question if anyone asked. The idea right now is to have Karen Maguire do an interview style video with Charlie Lyons and discuss the voting process. We have this interview scheduled for October 11th at the Dore and Whittier office.	
15.6	Other topics not reasonably anticipated 48 hours prior to meeting: Discussion: None	Record
15.7	Public Comment: Discussion: None	Record
15.8	Next Meetings October 27 th , 2022 – SBC Meeting November 16 th , 2022 – SC & SBC Meeting November 28 th , 2022 - SC & SBC Meeting December 08 th , 2022 – Community Meting December 15 th , 2022- SC & SBC Remote meeting	Record
15.9	Adjourn: 6:04PM A motion was made by B. Mushnick and seconded by J. Dowse to adjourn the meeting. Discussion: None. Roll call: B. Mushnick, (Y) K. Maguire, (Y), M. Procaccini, (Y) J. Dowse, (Y) B. Bowen, (Y), H. Takesian, (Y) Abstentions: None	Record
	All in favor, motion passes	

Sincerely,

DORE + WHITTIER

Elias Grijalva

Assistant Project Manager

Cc: Attendees, File

The above is my summation of our meeting. If you have any additions and/or corrections, please contact me for incorporation into these minutes.









Tri- County Regional Vocational Technical School voting members

Brian Mushnick
Karen Maguire
Dan Haynes
Michael Procaccini
Jonathon Dowse
Brendan Bowen
Stanley Widak Jr.
Harry Takesian
Jane Hardin
Bob Foley*
Loyd "Gus" Brown*

* new members

Drummey Rosane Anderson, Inc Team

Carl Franceshi Vladimir Lyubetsky Sara Carda

Dore & Whitter OPM Team

Trip Elmore Christina Dell Angelo Elias Grijalva







TCRVTHS SBC Meeting Agenda – October 27,2022

- 1. Call to order and number of voting members present
- 2. Approval of September 22, 2022, meeting minutes
- 3. Invoices and Commitments for Approval
 - Dore & Whitter September Invoice 11 in the amount of \$10,000.00. Invoice attached. Vote expected.
 - > DRA September Invoice 08 in the amount of \$22,800.00. Invoice attached. Voted expected.
 - > DRA Amendment No. 3, in the amount of \$4,950.00. Amendment attached. Vote expected.
 - Reimbursement Update
- 4. DRA Preferred Solution Presentation
- CM At Risk Delivery Method
 - Review and Vote
- 6. Other Topics not Reasonably Anticipated 48 hours prior to the meeting
- 7. Public comment
- 8. Next meeting
 - SBC & SC Meeting No. 17 November 16, 2022
- 9. Adjourn







Previous SBC meeting minutes for approval, "roll call" vote expected:

Brian Mushnick
Karen Maguire
Dan Hayes
Michael Procaccini
Jonathon Dowse
Brendan Bowen
Stanley Widak Jr
Harry Takesian
Jane Hardin
Bob Foley
Lloyd "Gus" Brown

Project: Tri-County Vocational High School Meeting: School Building Committee Meeting No. 15 – 09/22/2022 Page: 2

Item No.	Description	Action
15.1	Call to Order & number of voting member present: 4:09pm meeting was called to order by B. Mushnick, with 6 out of 9 voting members in attendance.	Record
15.2	Previous Topics & Approval of September 8th, Meeting Minutes: A motion to approve the 09/08/2022 meeting minutes as submitted, motion made by B. Mushnick and seconded by J. Dowse.	Record
	Discussion: None. Abstentions: None	
	Roll call: B. Mushnick, (Y) K. Maguire, (Y), M. Procaccini, (y) J. Dowse, (Y) B. Bowen, (Y), H. Takesian, (Y)	
	Motion passes, September 08th, 2022 meeting minutes are certified as approved.	
15.3	Commitments for Approval:	Record
	DRA contract amendment:	
	C. Angelo states that the topic was discussed on our last SBC meeting, but it was discussed as other topics not anticipated 48 hours prior to meeting. We wanted to get a formal approval from the SBC on DRA amendment number two. The amendment is a contract to hire a subcontractor named CME Otis, to visit the site and do a site & topographic survey for \$39,600.00.	
	T. Elmore empathizes that this is not a full perimeter survey. This is an approximate perimeter survey. It is considerably expensive to do an entire perimeter survey.	
	Discussion: None Abstentions: None.	
	A motion was made by J. Dowse and seconded by B. Bowen to approve DRA contract amendment number 2.	
	Roll call: B. Mushnick, (Y) K. Maguire, (Y), M. Procaccini, (Y) J. Dowse, (Y) B. Bowen, (Y), H. Takesian, (Y)	
	All in favor; motion passes	

TCRVTHS SBC Meeting Agenda – October 27,2022

- 1. Call to order and number of voting members present
- 2. Approval of September 22, 2022, meeting minutes
- 3. Invoices and Commitments for Approval
 - > Dore & Whitter September Invoice 11 in the amount of \$10,000.00. Invoice attached. Vote expected.
 - > DRA September Invoice 08 in the amount of \$22,800.00. Invoice attached. Voted expected.
 - > DRA Amendment No. 3, in the amount of \$4,950.00. Amendment attached. Vote expected.
 - Reimbursement Update
- 4. DRA Preferred Solution Presentation
- 5. CM At Risk Delivery Method
 - Review and Vote
- 6. Other Topics not Reasonably Anticipated 48 hours prior to the meeting
- 7. Public comment
- 8. Next meeting
 - SBC & SC Meeting No. 17 November 16, 2022
- 9. Adjourn







Dore and Whittier Management Partners, LLC

260 Merrimac Street Bldg. 7 Newburyport, MA 01950

> Tri-County Regional Technical School District 147 Pond Street

Franklin, MA 02038

Invoice number Date 00011

09/28/2022

Project 21-0122 TRI-COUNTY REGIONAL TECHNICAL HIGH SCHOOL

Description		Contract Amount	Prior Billed	Current Billed	Remaining	Total Billed
Pre Designer Selection		40,000.00	40,000.00	0.00	0.00	40,000.00
Feasibility Phase		130,000.00	90,000.00	10,000.00	30,000.00	100,000.00
Schematic Design		130,000.00	0.00	0.00	130,000.00	0.00
	Total	300,000.00	130,000.00	10,000.00	160,000.00	140,000.00

Invoice total

10,000.00

Dore & Whittier September Invoice No. 11 "Roll Call" vote expected:

Brian Mushnick
Karen Maguire
Dan Hayes
Michael Procaccini
Jonathon Dowse
Brendan Bowen
Stanley Widak Jr
Harry Takesian
Jane Hardin
Bob Foley
Lloyd "Gus" Brown



Drummey Rosane Anderson, Inc.

Planning | Architecture | Interior Design

Invoice

Karen Maguire Superintendent Tri-County Regional Vocational Technical School Di 147 Pond Street Franklin, MA 02038 September 30, 2022 Project No: 22001.00 Invoice No: 0000008

Project-Tri-County Regional Vocational Technical

Professional Services from September 01, 2022 to September 30, 2022

Fee

Billing Phase	Fee	Percent Complete	Earned	
Feasibility Study	285,000.00	50.00	142,500.00	
Schematic Design	340,000.00	0.00	0.00	
Total Fee	625,000.00		142,500.00	
		evious Fee Iling	119,700.00	
		ırrent Fee Iling	22,800.00	
	Total Fee			22,800.00
		Total this	Invoice	\$22,800.00

DRA September Invoice No. 8. "Roll call" vote expected:

Brian Mushnick

Karen Maguire

Dan Hayes

Michael Procaccini

Jonathon Dowse

Brendan Bowen

Stanley Widak Jr

Harry Takesian

Jane Hardin

Bob Foley

Lloyd "Gus" Brown

ATTACHMENT F

CONTRACT FOR DESIGNER SERVICES AMENDMENT NO. THREE

WHEREAS, the <u>Tri-County Regional Vocational Technical School District</u> ("Owner") and <u>Drummey Rosane Anderson, Inc.</u>, (the "Designer") (collectively, the "Parties") entered into a Contract for Designer Services for the <u>Tri-County Regional Vocational Technical High School Project (MSBA Project # 201908780605)</u> at the <u>Tri-County Regional Vocational Technical High School on 147 Pond Street, Franklin, MA.</u> "Contract"; and

WHEREAS, effective as of 27 October 2022, the Parties wish to amend the Contract:

NOW, THEREFORE, in consideration of the promises and the mutual covenants contained in this Amendment, and other good and valuable consideration, the receipt and legal sufficiency of which are hereby acknowledged, the Parties, intending to be legally bound, hereby agree as follows:

- The Owner hereby authorizes the Designer to perform reimbursable services pursuant to Article 9 of the Contract as described in the attached proposals, necessary to complete the Feasibility Study.
 - a) Reimbursable Expenses Authorization PSS No. 4 \$39,600.00 Preferred Schematic Report (PSR) Phase Geotechnical Study as defined in O'Reilly, Talbot, &Okun (OTO) proposal dated October 19, 2022. Objective will be to evaluate subsurface conditions to evaluate the depth to bedrock, groundwater levels, and stormwater infiltration. A geotechnical draft report to be available within two weeks after field investigation work.
- For the performance of services required under the Contract, as amended, the Designer shall be compensated by the Owner in accordance with the following Fee:

Fee for Basic Services	Original Contract		Previous Amendments		Amount of this Amendment		After this Amendment	
Feasibility Study Phase	\$	285,000.00	\$	-	\$	_	\$	285,000.00
Schematic Design Phase	\$	340,000.00	\$	-	\$	-	\$	340,000.00
Environmental & Site	\$	-	\$	45,980.00	\$	4,950.00	\$	50,930.00
Design Development Phase	\$	-	\$	-	\$	-	\$	-
Construction Document Phase	\$	-	\$	-	\$	-	\$	-
Bidding Phase	\$	-	\$	-	\$	-	\$	-
Construction Phase	\$	-	\$		\$	-	\$	-
Completion Phase	\$	-	\$	-	\$		\$	-
Total Fee	\$	625,000.00	\$	45,980.00	\$	4,950.00	\$	675,930.00

Amendment to Designer Contract

Attachment F

DRA Amendment No. 3 "Roll call" vote expected:

Brian Mushnick
Karen Maguire
Dan Hayes
Michael Procaccini
Jonathon Dowse
Brendan Bowen
Stanley Widak Jr
Harry Takesian
Jane Hardin
Bob Foley
Lloyd "Gus" Brown

TCRVTHS SBC Meeting Agenda – October 27,2022

- 1. Call to order and number of voting members present
- 2. Approval of September 22, 2022, meeting minutes
- 3. Invoices and Commitments for Approval
 - > Dore & Whitter September Invoice 11 in the amount of \$10,000.00. Invoice attached. Vote expected.
 - DRA September Invoice 08 in the amount of \$22,800.00. Invoice attached. Voted expected.
 - > DRA Amendment No. 3, in the amount of \$4,950.00. Amendment attached. Vote expected.
 - Reimbursement Update

4. DRA Preferred Solution Presentation

- 5. CM At Risk Delivery Method
 - Review and Vote
- 6. Other Topics not Reasonably Anticipated 48 hours prior to the meeting
- 7. Public comment
- 8. Next meeting
 - SBC & SC Meeting No. 17 November 16, 2022
- 9. Adjourn




























missing:




















New Construction Options:



NC 1.



NC **2.**



Addition / Renovation Options

A/R 3.1.1
















Addition / Renovation Options











Department Legend

1.0 Core Academic

2.0 Special Education
3.0 Art & Music

4.0 Vocations & Technology

5.0 Health & Physical Education

6.0 Media Center

7.0 Auditorium / Drama

8.0 Dining & Food Service

9.0 Medical


10.0 Administration & Guidance

11.0 Custodial & Maintenance

12.0 Oute

13.0 Non-Programmed Spaces


13.2 Toilets






New Construction Option


NC3
























Space Summary New Level 2
1" = 50'-0"







Space Summary New Level 3
1" = 50'-0"

Multipurpose Auditorium Concept







Auditorium Multipurpose Concept













Updated: 6/20/2022			Concept Options							
		Add/ Reno Options					New Construction Options			
	Evaluation Criteria Construction Duration:	1	AR.2	AR.3	AR.3.1	AR.4	NC.1	NC.2	NC.3	
	Construction out	do			•		(Location.B)	(Location.C)	(Location.D)	
Evaluat	d Plan Accommodation	eo	EVa	Пат		Cresit	2 (2+ye 2)	z+ years	2+ years	
d Plan Accomm	Compliance w/ Vision	re Needs gration of	Lacks meaningful integration of academic & CTE spaces	mo. eeds Lacks meaningful integration of academic & CTE spaces	A most ace N is Lacks meaningful integration of academic & CTE spaces	New wing better meets Ed Vision	Joo I Plan C bri	Good Ed Plan Conformance Good integration of shops & classrooms	Best Ed Plan Conformance Good integration of shops & classro	
	Project Cost									
eimbursable Co. emporary Costs	Reimbursable Cost Temporary Costs	e for full	still	vali	mbury crate for full reno in my costs.	Slightly higher reimbursement rate for partial renovation Potental for lesser temporary costs.		Requires additional busing for remo te athletic events	Requires temporary parking Requires relocation (renegotiation solar field	
Disruption	Long-term Value	sent to	Phased construction adjasent to occupancy	Phased construction adjasent to occupancy, long construction schedule	Phased construction adjasent to occupancy; Loss of dining area during construction	Phased construction adjasent to occupancy, potential for shorter construction schedule	Minimal Impact on adjasent occuprcy. Loss of Athletic Fields during construction.	Some impact on adjasent occupacy. Loss of Athletic fields during construction.	Minimal impact to existing occupa Best construction phasing solution Athletic fields could be renovated so	
mpact on Student Construction Durat	Disruption	tule	Long construction schedule	Long construction schedule	New construction at front entrance and student commons	New wing provides swing space	Short duration	Short duration	during new construction phase	
hasing	Impact on Students Construction Duration	2	Multi-phase renovation	Multi-phase renovation	Multi-phase renovation	Multi-phase renovation	2 phases: 1. New construction, 2 Demolition & Sitework	2 phases: 1. New construction, 2 Demolition & Sitework	2 phases: 1. New construction, Demolition & Sitework	
exibility ommunity Use otential	Phasing	munity	Least Flexibility, good for community use	Least Flexibility, good for community use	Least Flexibility, most difficault to add Auditorium	Less flexibility. Good for community use.	Limited Flexibility, limited expansion potential	Limited flexibility, limited expansion otential	Good Flexibility, limited expans potential	
perating Costs laintenance	Flexibility Community Use Expansion	als &	Generally all new finish materials & systems Some existing infrastructure remains	Generally all new finish materials & systems Some existing infrastructure remains	Generally all new finish materials & systems Some existing infrastructure remains	Larger portion of the building is new constriction	All new construction, infrastructure, & MEP systems Best thermal envelope	All new construction, infrastructure, & MEP systems Best thermal envelope	All new construction, infrastruction MEP systems Best thermal envelope	
ite Access afety & Security S	Potential	g (Requires revised service access	Requires revised service access	Requires revised service access	Revised service access; improved drop- off potential Good auditorium and post grad	Remote proximity of Athletic Fields to the School Compact footprint, central student	Remote proximity of the parking lots and athletic fields to the school	Best proximity / acess from the par the school.	
f Adults from Studen irculation	Operating Costs	rom	Limited separation of activities Auditorium is remote for students	Good separation of adult students Auditorium is remote for students	Good separation of adult students Single secure entrance	locations Longer circulation path through the building	Public access through school; separate	Long linear corridor Direct access to public shops; adult students separated	Remote athletic fields location	
inal Site layout	Maintenance				Internal auditorium layout may be problematic	Somewhat sprawling layout	Significant impact on abutters	Significant impact on abutters	Best overall fit on the site. Renovation of the existing athletic	
te amenities Abutters	Site Access	os	Good public access for events, shops Minimal impact to abutters	Good public access for events, shops Minimal impact to abutters	Minimal impact to abutters	Outdoor courtyard is a positive. Some impact to abutters	Limited perimeter access	Poor relationship of parking to main entrance	vs construction of the new fields, new field Some impact on abutters	
vic Image / Aesthetics	Safety & Security Separation of Adults from Students		Minimal improved image	New front-door image Improved public access	New "Front Door" image	Major addition is at rear of site, limited image improvent	Front door visible from entrance drive	Front door visible from entrance drive	Formal entrance & approach	
Totals	Circulation	+	*		4	<u>}</u>			••••••••••••••••••••••••••••••••••••••	
5 4 3	Final Site layout Site amenities Impact to Abutters									
i	Civic Image / Aesthetics			œ'		122				











TCRVTHS SBC Meeting Agenda – October 27,2022

- 1. Call to order and number of voting members present
- 2. Approval of September 22, 2022, meeting minutes
- 3. Invoices and Commitments for Approval
 - Dore & Whitter September Invoice 11 in the amount of \$10,000.00. Invoice attached. Vote expected.
 - > DRA September Invoice 08 in the amount of \$22,800.00. Invoice attached. Voted expected.
 - > DRA Amendment No. 3, in the amount of \$4,950.00. Amendment attached. Vote expected.
 - > Reimbursement Update
- 4. DRA Preferred Solution Presentation
- 5. CM At Risk Delivery Method
 - Review and Vote
- Other Topics not Reasonably Anticipated 48 hours prior to the meeting
- 7. Public comment
- 8. Next meeting
 - SBC & SC Meeting No. 17 November 16, 2022
- 9. Adjourn







Design-Bid-Build

MGL Chapter 149

CM at Risk

MGL Chapter 149a

Owner's Requirements & Considerations

- Budget
- Design
- Schedule
- Risk assessment (Repair project, lack of swing space, impact to school)
- Owner's Expertise

Design-Bid-Build

You are <u>purchasing</u> a building in accordance with plans and specifications

CM at Risk

You are hiring a professional service firm that manages the construction of buildings and provides input during design process

Design-Bid-Build: Facts

- Selection is bid/price based (Lowest bidder wins)
- Design is finished, then the bid to GC and subcontractors (After MSBA PFA)
- Traditional Massachusetts project delivery method
- Sealed bid, fixed price
- Contract value based on a "lump sum" amount
- "Closed book" construction budget accounting

CM at Risk: Facts

- Selection is qualifications AND cost based
- CM provides pre-construction (Prior to MSBA PFA) & construction services
- CM participates in the sub-contractor prequalification process
- Option for early release bid packages or "fast-track" schedules
- Contract value based on a "Guaranteed Maximum Price (GMP)"
- GMP Assembled with assumptions and allowances for phasing/logistics Potential for additional reimbursement on unforeseen items
- "Open book" construction budget accounting

DBB: Advantages

- Familiar delivery method
- Simple procurement process to manage
- Lowest price proposed & accepted
- Simple accounting (GC/GR)

CMR: Advantages

- Qualifications based selection
- The builder assists with budgeting, logistics & constructability
- Schematic Design Estimate (reconciled) set budget (Prior to MSBA PFA)
- Fast track scheduling allows use of Early Release Packages (ERP)
- CM joins the "Team" during design phase and provides input as documents are developed
- Negotiations and "Team" atmosphere reduces likelihood of claims and schedule extension
- CM assumes risk for project cost and schedule

DBB: Disadvantages

- Linear process: may mean longer schedule durations
- Construction cost not known until bids received; may require re-design/re-bid
 (AFTER PFA)
- GC project management, safety, and field supervision is minimal
- Increased probability of disputes/claims
- No GC input in design, planning, constructability or budgeting
- Full costs not realized until completion

CMR: Disadvantages

- Requires OPM/Design team to be familiar with GMP model
- Two-step procurement process takes time
- Additional CM costs related to preconstruction services

Fast track scheduling available

Lowest theoretical cost

Flexibility to deal with unforeseen conditions

Flexibility in occupied, multi-phased renovations

Flexibility in Schedule driven, non-negotiable occupancy

Builder selected on cost only

Builder selected on qualifications & cost

Traditional, simple procurement

Requires no state pre-approval

DBB	CM-R
	✓
✓	
	✓
	✓
	✓
✓	
	✓
✓	
✓	

TCRVTHS SBC Meeting Agenda – October 27,2022


- 1. Call to order and number of voting members present
- 2. Approval of September 22, 2022, meeting minutes
- 3. Invoices and Commitments for Approval
 - > Dore & Whitter September Invoice 11 in the amount of \$10,000.00. Invoice attached. Vote expected.
 - > DRA September Invoice 08 in the amount of \$22,800.00. Invoice attached. Voted expected.
 - > DRA Amendment No. 3, in the amount of \$4,950.00. Amendment attached. Vote expected.
 - Reimbursement Update
- 4. DRA Preferred Solution Presentation
- CM At Risk Delivery Method
 - Review and Vote
- 6. Other Topics not Reasonably Anticipated 48 hours prior to the meeting
- 7. Public comment
- 8. Next meeting
 - SBC & SC Meeting No. 17 November 16, 2022
- 9. Adjourn







Upcoming Meetings



TCRVTHS SBC Meeting Agenda – October 27,2022

- 1. Call to order and number of voting members present
- 2. Approval of September 22, 2022, meeting minutes
- 3. Invoices and Commitments for Approval
 - > Dore & Whitter September Invoice 11 in the amount of \$10,000.00. Invoice attached. Vote expected.
 - DRA September Invoice 08 in the amount of \$22,800.00. Invoice attached. Voted expected.
 - > DRA Amendment No. 3, in the amount of \$4,950.00. Amendment attached. Vote expected.
 - Reimbursement Update
- 4. DRA Preferred Solution Presentation
- CM At Risk Delivery Method
 - Review and Vote
- 6. Other Topics not Reasonably Anticipated 48 hours prior to the meeting
- 7. Public comment
- 8. Next meeting
 - SBC & SC Meeting No. 17 November 16, 2022
- 9. Adjourn





